

Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

| Sl. No. | RDPP Package No. | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks |
|---------|------------------|---------|---|------|------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|--------------------------------|----------------|-------------------|-------------------|--------------------------------------|---------------------|----------------------------------|----------------------------------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| GD-1 | P-1 | - | Design, Supply, Installation, Testing & Commissioning of a new 33/11 KV, 1x20/26MVA (AIS) Substation at Sheikherghat under the sales and Distribution Division-1, Sylhet (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 200.00 | Actual dates | | | | | Contract No: 10436, Date: 24/09/18 | | | | Carried Over |
| GD-2 | P-2 | - | Design, Supply, Erection, Installation, Testing & commissioning of a new 33/11KV 2x20/26 MVA+1x10/13 MVA) GIS Sub-station in Airport Road under the Sales & Distribution Division-1, Sylhet under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey basis). | Nos. | 1 | ICT | BPDB | GOB | 550.00 | Actual dates | | | | | Contract No: 10438, Date: 16/10/2018 | | | | Carried Over |
| GD-3 | P-3 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Boreahwar Under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 500.00 | Actual dates | | | | | Contract No:10459, Date: 16/10/18 | | | | Carried Over |
| GD-4 | P-5 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Khatim Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 400.00 | Actual dates | | | | | Contract No: 10444, Date: 10/10/2018 | | | | Carried Over |
| GD-5 | P-6 | - | Design, Supply, Installation, Testing and Commissioning of a new 33/11KV, 2x20/26 MVA (GIS) Substation at Upashahar Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 250.00 | Actual dates | | | | | Contract No: 10437, Date: 24/09/18 | | | | Carried Over |
| GD-6 | P-7 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Srirampur on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 400.00 | Actual dates | | | | | Contract No: 10445, Date: 10/10/2018 | | | | Carried Over |
| GD-7 | P-9 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Gopal on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 400.00 | Actual dates | | | | | Contract No: 10446, Date: 10/10/2018 | | | | Carried Over |
| GD-8 | P-10 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Norai on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 400.00 | Actual dates | | | | | Contract No: 10532, Date: 03/07/2019 | | | | Carried Over |
| GD-9 | P-11 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26MVA GIS Substation at Sunamganj on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet | Nos. | 1 | ICT | BPDB | GOB | 400.00 | Actual dates | | | | | Contract No: 10447, Date: 10/10/2018 | | | | Carried Over |





Annual Procurement Plan, 2024-25




Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director

Budget: Development

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

| Sl. No. | RDPP Package No. | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks |
|---------|------------------|---------|---|------|------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|--------------------------------|----------------|-------------------|-------------------|--------------------------------------|---------------------|----------------------------------|----------------------------------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |
| GD-10 | P-12 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Dhonochara Grid Attached Distribution Division, Moulvibazar (Shifted to Bejpara, Moulvibazar) under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 300.00 | Actual dates | | | | | Contract No: 10448, Date: 10/10/2018 | | | | Carried Over |
| GD-11 | P-13 | - | Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X10/13 MVA (AIS) Substation at Shepur (Shifted to Jagannathpur Under the Distribution Division Sylhet), Under the Distribution Division Moulvibazar on Turnkey Basis Under PDSDP, Sylhet Division | Nos. | 1 | ICT | BPDB | GOB | 200.00 | Actual dates | | | | | Contract No: 10441, Date: 07/10/2018 | | | | Carried Over |
| GD-12 | P-14 | - | Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X20/26 MVA (GIS) Substation at Hobiganj Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 200.00 | Actual dates | | | | | Contract No: 10438, Date: 24/09/18 | | | | Carried Over |
| GD-13 | P-15 | - | Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Nawdeshadek under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 300.00 | Actual dates | | | | | Contract No: 10449, Date: 10/10/2018 | | | | Carried Over |
| GD-14 | P-16 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (3x10/13MVA) Substation at Ambarikhana under the Sales and Distribution Division-1, Sylhet from 3x10/13MVA to (3x10/13MVA + 2x20/26 MVA) Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | - | Actual dates | | | | | Contract No: 10450, Date: 11/10/18 | | | | Carried Over |
| GD-15 | P-17 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2x5MVA Substation at Jawabazar S&D Charak, from 2x5 MVA to 2x10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 20.00 | Actual dates | | | | | Contract No: 10451, Date: 11/10/18 | | | | Carried Over |
| GD-16 | P-18 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2x5MVA Substation at Derai, Under the Derai ESU from 2x5 MVA to 2x10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB, (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 70.00 | Actual dates | | | | | Contract No: 10452, Date: 11/10/18 | | | | Carried Over |
| GD-17 | P-19 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2x5MVA) Substation at Juri under the S&D Kullaura, from 2x5 MVA to 2x10/13MVA Under Power Distribution System Development Project, Sylhet Division* BPDB, (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 100.00 | Actual dates | | | | | Contract No: 10453, Date: 11/10/18 | | | | Carried Over |


Annual Procurement Plan, 2024-25

Ministry/Division: MoFEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000
Procurements of Goods.

Budget: Development

(Taka in Lakh)

| Sl. No. | RDPP Package No. | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks | |
|---------|------------------|---------|---|------|-------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|--------------------------------|----------------|-------------------|----------------|-----|---------------------|----------------------------------|----------------------------------|--|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| GD-18 | P-20 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2*5MVA) Substation at Jagannathpur under the Jagannathpur ESU, Sunamganj, from 2*5 MVA to 2*10/13MVA Under Power Distribution System Development Project, Sylhet Division" BPDB, (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 20.00 | Actual dates | | | | | | | | | Contract No: 10454; Date: 11/10/18 | Carried Over |
| GD-19 | P-21 | - | Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2*5MVA Substation at Jaintapur under the Jaintapur ESU, Sylhet, from 2*5 MVA to 2*10/13MVA Under Power Distribution System Development Project, Sylhet Division" BPDB, (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 20.00 | Actual dates | | | | | | | | | Contract No: 10455; Date: 11/10/18 | Carried Over |
| GD-20 | P-22 | - | Renovation of the existing 33/11 KV 2*10/13MVA Substation at Kulaura under the S&D Kulaura, Under Power Distribution System Development Project, Sylhet Division" BPDB, (Turnkey Basis) | Nos. | 1 | ICT | BPDB | GOB | 20.00 | Actual dates | | | | | | | | | Contract No: 10456; Date: 11/10/18 | Carried Over |
| GD-21 | P-24 | - | 2D Bay Extension (33 KV side works, Grid substation) under the S & D, Sylhet (Turnkey Basis). | Nos. | 4 | ICT | BPDB | GOB | 300.00 | Actual dates | | | | | | | | | Contract No: 10702, Date: 16/01/2024 | Carried Over |
| GD-22 | P-27 | - | 2D Bay Extension (33 KV side works, Grid substation) under the S & D, Chataak (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 150.00 | Actual dates | | | | | | | | | Contract No: 10604, Date: 25/05/2021 | Carried Over |
| GD-23 | P-28 | - | 2D Bay Extension (33 KV side works, Grid substation) under the S & D, Sunamganj (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 100.00 | Actual dates | | | | | | | | | Contract No: 10703, Date: 16/01/2024 | Carried Over |
| GD-24 | P-29 | - | 2D Bay Extension (33 KV side works, Grid substation) under the S & D, Hobbiganj (Turnkey Basis). | Nos. | 1 | ICT | BPDB | GOB | 100.00 | Actual dates | | | | | | | | | Contract No: 10605, Date: 25/05/2021 | Carried Over |
| GD-25 | P-31 | - | 2D Bay Extension (33 KV side works, Grid substation) under the S & D, Kulaura (Turnkey Basis). | Nos. | 2 | ICT | BPDB | GOB | 150.00 | Actual dates | | | | | | | | | Contract No: 10701, Date: 16/01/2024 | Carried Over |
| GD-26 | P-34 | - | Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis). | Nos. | 1 | NCT | BPDB | GOB | 249.00 | Actual dates | | | | | | | | | Contract No: PDSDP/SD/2017-18/File-13/1112; Date: 16/05/2018 | Carried Over |
| GD-27 | P-43 | - | Supply of ACSR Grosbeak Conductor | KM | 388 | OTM | BPDB | GOB | 1250.00 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-805, Date: 30/03/2023 | Carried Over |
| GD-28 | P-45 | - | Supply of ACSR DOG (Insulated) Conductor | KM | 950 | OTM | BPDB | GOB | 650.00 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-806, Date: 23/03/2023 | Carried Over |
| GD-29 | P-48 | Lot-1 | AAC WASP (Insulated) Conductor- 1360KM | km | 680 | OTM | BPDB | GOB | 74.00 | Actual dates | | | | | | | | | Contract No: PDSDP/SD/2016-17/File-13/346; Date:30/04/2017 | Carried Over |
| GD-30 | | Lot-1 | Supply of AAC Wasp (Insulated) Conductor | KM | 550 | OTM | BPDB | GOB | 59.91 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-808, Date: 30/03/2023 | Carried Over |
| GD-31 | P-49 | Lot-2 | Supply of AAC Wasp (Insulated) Conductor | KM | 550 | OTM | BPDB | GOB | 59.91 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-809, Date: 30/03/2023 | Carried Over |
| GD-32 | | Lot-3 | Supply of AAC Wasp (Insulated) Conductor | KM | 550 | OTM | BPDB | GOB | 59.91 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-807, Date: 23/03/2023 | Carried Over |
| GD-33 | | Lot-4 | Supply of AAC Wasp (Insulated) Conductor | KM | 550 | OTM | BPDB | GOB | 59.91 | Actual dates | | | | | | | | | Contract No: 27.11.9106.728.07.005.23-810, Date: 30/03/2023 | Carried Over |
| GD-34 | P-51 | Lot-3 | Supply of ACC Ant (Insulated) Conductor | KM | 1130 | OTM | BPDB | GOB | 65.57 | Actual dates | | | | | | | | | Contract No: 27.11.9100.728.07.005.23-811, Date: 30/03/2023 | Carried Over |
| GD-35 | P-54 | - | Gny Wire-1148.4KM | km | 598.8 | OTM | BPDB | GOB | 33.00 | Actual dates | | | | | | | | | Contract No: PDSDP/SD/2017-18/File-9/1033; Date:30/04/2018 | Carried Over |

[Handwritten signatures and initials]

Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMR, Power Division


Agency: Bangladesh Power Development Board


Procuring Entity Name & Code: Project Director


Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

| Sl. No. | RDRP Package No. | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks | |
|---------|------------------|---------|---|---------|-------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|---|----------------|-------------------|-------------------|-----|---------------------|----------------------------------|----------------------------------|---------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| GD-36 | P-73 | - | Pole fittings for 11 KV Line (New) | Sets | - | OTM | BPDB | GOB | 35.00 | Actual dates | Contract No: 27.11.9100.728.07.005.21-84, Date: 25/08/2021 | | | | | | | | | Carried Over |
| GD-37 | P-76 | - | Pole fittings for 11 KV Line (Upgradation) | Sets | - | OTM | BPDB | GOB | 92.00 | Actual dates | Contract No: 27.11.9100.728.07.005.21-85, Date: 25/08/2021 | | | | | | | | | Carried Over |
| GD-38 | P-79 | - | Pole fittings for 11/0.4 KV Line (New) | Sets | - | OTM | BPDB | GOB | 368.00 | Actual dates | Contract No: 27.11.9100.728.07.005.21-86, Date: 25/08/2021 | | | | | | | | | Carried Over |
| GD-39 | P-85 | - | Pole fittings for 0.4 KV Line (New) | Sets | - | OTM | BPDB | GOB | 328.00 | Actual dates | Contract No: 27.11.9100.728.07.005.21-120, Date: 12/09/2021 | | | | | | | | | Carried Over |
| GD-40 | P-99 | Lot-3 | PVC Copper Cable 120 sq. mm for 11/0.4 KV for 250 KVA Transformer | KM | 41.25 | OTM | BPDB | GOB | 65.00 | Actual dates | Contract No: 27.11.9100.728.07.005.24-653, Date: 25/02/2024 | | | | | | | | | Carried Over |
| GD-41 | P-104 | - | Supply of Motorcycle | Nos | 10 | OTM | BPDB | BPDB | 14.00 | Actual dates | | | | | | | | | | Carried Over |
| GD-42 | P-110 | - | Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from South Surma Grid Substation become Khadim to Botteswar Substation under S&D-2, Sylhet (Turnkey Basis) | Package | 1 | OTM | BPDB | GOB | 53.00 | Actual dates | Contract No: 10590, Date: 21/01/2021 | | | | | | | | | Carried Over |
| GD-43 | P-111 | - | Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from Chataak Substation to Noatral Substation under S&D-Chataak (Turnkey Basis) | Package | 1 | OTM | BPDB | GOB | 47.00 | Actual dates | Contract No: 10591, Date: 21/01/2021 | | | | | | | | | Carried Over |
| | | | | | | | | | 10,633.52 | | | | | | | | | | | |


 25/7/24
Executive Engineer
 PDSDP, Sylhet Division
 BPDB, Sylhet


 15.07.24
Deputy Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


 15.07.24
Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


Member, Distribution
 BPDB, Dhaka

(Taka in Lakh)

Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

| Sl. No. | RDPP Package No | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks | |
|---------|-----------------|---------|---|------|------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|---|----------------|-------------------|-------------------|-----|---------------------|----------------------------------|----------------------------------|---------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| WD-1 | P-1 | Lot-1 | (a) Construction of 1 No (80 sqm x 2Unit x 4 Storied) 4 story residential Building at Amberkhana BPDB Residential Area, (b) Construction of 2 No (80 sqm x 2Unit x 5 Storied) 5 story residential Building at Bhagbari BPDB Residential Area. (c) Construction of 1 No (80 sqm x 2Unit x 4 Storied) 4 story residential Building at Habigonj BPDB Residential Area. | Sqm | 3384 | OTM | BPDB | GOB | 400.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/1194; Date: 11/06/2018 | | | | | | | | | Carried Over |
| WD-2 | | Lot-1 | Construction of S & D-2 Office Building | Sqm | 590 | OTM | BPDB | GOB | 250.00 | Actual dates | Contract No.: 27.11.9100.728.07.005.23-298, Date: 22/10/2023 | | | | | | | | | Carried Over |
| WD-3 | | Lot-3 | Construction of S & D-4 Office Building | Sqm | 250 | OTM | BPDB | GOB | 230.00 | Actual dates | Tender Notice: 27.11.9100.728.07.005.24-654, Date: 25/02/2024 | | | | | | | | | Carried Over |
| WD-4 | | Lot-4 | Construction of office Building at Jaintapur BPDB Area. | Sqm | 250 | OTM | BPDB | GOB | 150.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/719; Date: 15.02.2018 | | | | | | | | | Carried Over |
| WD-5 | | Lot-5 | Construction of office Building at Jagannathpur BPDB Area. | Sqm | 250 | OTM | BPDB | GOB | 160.00 | Actual dates | Contract No.: 27.11.9100.728.07.005.23-275, Date: 15/10/2023 | | | | | | | | | Carried Over |
| WD-6 | | Lot-1 | Installation, Testing & Commissioning of 33kV new Lines including earthing.(S&D-1, & S&D-2, Sylhet) | km | 40 | | | | 50.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/844; Date: 12/03/2018 | | | | | | | | | Carried Over |
| WD-7 | P-7 | Lot-2 | Installation, Testing & Commissioning of 33kV new Lines including earthing.(S&D-3, S&D-4, S&D Chatak, S&D Sunamganj) | km | 48 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-37, Date: 18/07/2022 | | | | | | | | | Carried Over |
| WD-8 | | Lot-3 | Installation, Testing & Commissioning of 33kV new Lines including earthing.(DD Moulvibazar, S&D Hobiganj & S&D Kalaura) | km | 58 | | | | 85.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/881; Date: 21/03/2018 | | | | | | | | | Carried Over |
| WD-9 | | Lot-1 | Up-Gradation Work of 33KV New Lines including earthing (S&D-2, S&D-3 Sylhet & S&D Chatak) | km | 70 | | | | 100.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/884; Date: 21/03/2018 | | | | | | | | | Carried Over |
| WD-10 | | Lot-2 | Up-Gradation Work of 33KV New Lines including earthing (S&D Sunamganj, DD Moulvibazar) | km | 78 | OTM | BPDB | GOB | 74.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/882; Date: 21/03/2018 | | | | | | | | | Carried Over |
| WD-11 | | Lot-3 | Up-Gradation Work of 33KV New Lines including earthing (S&D Hobiganj & S&D Kalaura) | km | 58 | | | | 77.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/905; Date: 27/03/2018 | | | | | | | | | Carried Over |
| WD-12 | | Lot-4 | Up-Gradation Work of 33KV New Lines including earthing (Jagannathpur) | km | 46 | | | | 50.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/858; Date: 15/03/2018 | | | | | | | | | Carried Over |
| WD-13 | | Lot-1 | Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders.(S&D-1, S&D-2 & S&D-3 Sylhet) | km | 30 | | | | 50.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/716; Date: 14/02/2018 | | | | | | | | | Carried Over |
| WD-14 | | Lot-2 | Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders.(S&D Sunamganj, S&D Hobiganj, S&D Moulvibazar, S&D Kulara, Jagannathpur ESU & Jaintapur ESU) | km | 55 | OTM | BPDB | GOB | 236.00 | Actual dates | Contract No: PDSDP/SD/2017-18/File-13/733; Date: 19/02/2018 | | | | | | | | | Carried Over |






Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMIR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

| Sl. No. | RDPP Package No | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signatures | Time for Completion of Contract. | Remarks | |
|---------|-----------------|---------|--|------|------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|---|----------------|-------------------|-------------------|-----|---------------------|-----------------------------------|----------------------------------|---------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| WD-15 | P-10 | Lot-2 | Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-1) | km | 70 | OTM | BPDB | GOB | 64.00 | Actual dates | Contract No: PDSDF/SD/2018-19/File-13/183; Date: 09/09/2018 | | | | | | | | | Carried Over |
| WD-16 | | Lot-1 | Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-2, Sylhet) | km | 40 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/906; Date: 27/03/2018 | | | | | | | | | |
| WD-17 | P-11 | Lot-3 | Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-2, Sylhet) | km | 33 | OTM | BPDB | GOB | 91.00 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/908; Date: 27/03/2018 | | | | | | | | | Carried Over |
| WD-18 | P-12 | Lot-1 | Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-4, Sylhet) | km | 77 | OTM | BPDB | GOB | 60.00 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/878; Date: 20/03/2018 | | | | | | | | | Carried Over |
| WD-19 | P-13 | Lot-3 | Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (Jagannathpur ESU) | km | 80 | OTM | BPDB | GOB | 60.00 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/755; Date: 22/02/2018 | | | | | | | | | Carried Over |
| WD-20 | | Lot-1 | Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D, Hobigonj) | km | 55 | | | | 3.22 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/991; Date: 16/04/2018 | | | | | | | | | Carried Over |
| WD-21 | P-14 | Lot-2 | Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D, Hobigonj) | km | 60 | OTM | BPDB | GOB | 46.20 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/907; Date: 27/03/2018 | | | | | | | | | Carried Over |
| WD-22 | P-16 | - | Installation, Testing & Commissioning of 33kV New Lines including Earthing (ESU- Jagannathpur) | Km | 44 | OTM | BPDB | GOB | 75.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-783; Date: 10/02/2020 | | | | | | | | | Carried Over |
| WD-23 | P-17 | - | Installation, Testing, Commissioning & Upgradation of 33kV Lines including Earthing (ESU- Derat) | Km | 42 | OTM | BPDB | GOB | 67.47 | Actual dates | Contract No: 27.11.9100.728.07.005.20-782; Date: 10/02/2020 | | | | | | | | | Carried Over |
| WD-24 | | Lot-1 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-3, Sylhet) | Km | 156 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.012.19.87; Date: 19/08/2019 | | | | | | | | | Carried Over |
| WD-25 | | Lot-2 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet) | Km | 131 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-775; Date: 06/02/2020 | | | | | | | | | Carried Over |
| WD-26 | P-18 | Lot-3 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet) | Km | 100 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-776; Date: 06/02/2020 | | | | | | | | | Carried Over |





Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

| Sl. No. | RDPP Package No | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks | |
|---------|-----------------|---------|--|------|------|-------------------------------------|------------------------------|----------------|-----------|-----------------------|---|----------------|-------------------|-------------------|-----|---------------------|----------------------------------|----------------------------------|---------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| WD-27 | | Lot-4 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU-Jaintapur) | Km | 179 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-74, Date: 26/07/2020 | | | | | | | | | Carried Over |
| WD-28 | | Lot-1 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Chatak) | Km | 136 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-792, Date: 11/02/2020 | | | | | | | | | Carried Over |
| WD-29 | | Lot-2 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Sunamganj) | Km | 120 | OTM | BPDB | GOB | 50.40 | Actual dates | Contract No: 27.11.9100.728.07.005.20-795, Date: 12/02/2020 | | | | | | | | | Carried Over |
| WD-30 | P-19 | Lot-3 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU-Dera) | Km | 121 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-806, Date: 16/02/2020 | | | | | | | | | Carried Over |
| WD-31 | | Lot-4 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU-Jagannathpur) | Km | 198 | OTM | BPDB | GOB | 60.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-784, Date: 10/02/2020 | | | | | | | | | Carried Over |
| WD-32 | | Lot-1 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Kulaura) | Km | 138 | OTM | BPDB | GOB | 60.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-796, Date: 12/02/2020 | | | | | | | | | Carried Over |
| WD-33 | | Lot-2 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Kulaura) | Km | 140 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-766, Date: 05/02/2020 | | | | | | | | | Carried Over |
| WD-34 | P-20 | Lot-3 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Sylhet) | Km | 200 | OTM | BPDB | GOB | 76.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-773, Date: 06/02/2020 | | | | | | | | | Carried Over |
| WD-35 | | Lot-4 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-Sylhet) | Km | 129 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.20-767, Date: 05/02/2020 | | | | | | | | | Carried Over |
| WD-36 | P-21 | Lot-3 | Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing at different feeders under S&D Sunamganj. | km | 50 | OTM | BPDB | BPDB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-40, Date: 19/07/2022 | | | | | | | | | Carried Over |






Annual Procurement Plan, 2024-25

Budget: Development

Ministry/Division: MoPEMR, Power Division


Agency: Bangladesh Power Development Board


Procuring Entity Name & Code: Project Director


Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

| Sl. No. | RDPP Package No | Lot No. | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Fund | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remarks | |
|---------|-------------------------|---------|---|--------------|-------|-------------------------------------|------------------------------|----------------|---------------------|-----------------------|---|----------------|-------------------|-------------------|-----|---------------------|----------------------------------|----------------------------------|---------|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | |
| WD-37 | | Lot-1 | Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Brahmanbazar Feeder of S&D-Kulaura. | Km | 64 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-598 Date: 01/03/2022 | | | | | | | | | Carried Over |
| WD-38 | | Lot-2 | Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kulaura Upozila & Kulaura Hospital Feeders of S&D-Kulaura. | Km | 68 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-596 Date: 01/03/2022 | | | | | | | | | Carried Over |
| WD-39 | P-22 | Lot-3 | Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kadipur Feeder of S&D-Kulaura. | Km | 59 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-597 Date: 01/03/2022 | | | | | | | | | Carried Over |
| WD-40 | | Lot-4 | Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Ghagia-Nursery Feeder of S&D-Kulaura. | Km | 59 | OTM | BPDB | GOB | 50.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-599 Date: 01/03/2022 | | | | | | | | | Carried Over |
| WD-41 | | Lot-5 | Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Juri Town, Juri Hospital & 33 kV Juri-Fultola Feeders of S&D-Kulaura. | Km | 65 | OTM | BPDB | GOB | 60.00 | Actual dates | Contract No: 27.11.9100.728.07.005.22-600 Date: 01/03/2022 | | | | | | | | | Carried Over |
| WD-42 | Internal Transportation | - | Internal Transportation (Pole Carrying) | Per M.Ton km | 12500 | OTM | BPDB | BPDB | 30.00 | Actual dates | Contract No: PDSDF/SD/2017-18/File-13/842; Date: 01/11/2017 | | | | | | | | | Carried Over |
| WD-43 | Internal Transportation | - | Internal Transportation for Works of Division-1, against Project Director, Power Distribution System Development Project, Sylhet Division. | Per M.Ton km | 12500 | OTM | PD | BPDB | 20.00 | Actual dates | Contract No: 27.11.9100.728.07.005.23-611, Date: 07/02/2024 | | | | | | | | | Carried Over |
| WD-44 | Internal Transportation | - | Internal Transportation for Works of Division-2, against Project Director, Power Distribution System Development Project, Sylhet Division. | Per M.Ton km | 12500 | OTM | PD | BPDB | 20.00 | Actual dates | | | | | | | | | | Carried Over |
| | | | | | | | | | Total (WD) = | | | | | | | | | | | |


 15.07.24
Deputy Project Director
 PDSDF, Sylhet Division
 BPDB, Sylhet


 15.07.24
Project Director
 PDSDF, Sylhet Division
 BPDB, Sylhet


Member, Distribution
 BPDB, Dhaka


Annual Procurement Plan, 2024-25


Budget: Development


Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000
Procurements of Services (GOB Part)


| SL No | RDPP Package No | Lot No | Description of Procurement (Package) | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost | Time Code for Process | Invite/Advertisement of Tender | Issue RFP | Technical Proposal Opening & Evaluation | Technical Proposal Opening & Evaluation | Financial Proposal Opening & Evaluation | Negotiation | Approval to Award | NOA | Signing of Contract | Time for Completion of Contract. | Remarks | | |
|-------|-----------------|--------|---|---------------------|------|-------------------------------------|------------------------------|-----------------|-----------|-----------------------|--------------------------------|-----------|---|---|---|-------------|-------------------|-----|---------------------|----------------------------------|--|--|--------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 22 | 23 | | |
| SD-1 | | Lot-1 | Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (Sylhet District)] | MM | 30 | RFP (QCBS) | BPDB | GOB | 5.00 | Actual dates | | | | | | | | | | | Contract No: PDSDDP/SD/2017-18/File-01/10158; Date: 12/03/2018 | Carried Over | |
| SD-2 | P-1 | Lot-2 | Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (Moulvibazar, Hobigonj, Sunamgonj)] | MM | 30 | RFP (QCBS) | BPDB | GOB | 5.00 | Actual dates | | | | | | | | | | | | Contract No: PDSDDP/SD/2017-18/File-01/10157; Date: 12/03/2018 | Carried Over |
| SD-3 | | Lot-3 | Engineering Consultancy (Local) [Consultancy services of Supervision of Substation Construction, Upgradation, and Renovation works (including SCADA System) of Power Distribution System Development Project, Sylhet Division] | MM | 20 | RFP (QCBS) | BPDB | GOB | 2.00 | Actual dates | | | | | | | | | | | | Contract No: PDSDDP/SD/2017-18/File-01/10159; Date: 12/03/2018 | Carried Over |
| | | | | Total (SD) = | | | | | | 12.00 | | | | | | | | | | | | | |

| | |
|--------------|------------------|
| Goods | 10,633.52 |
| Works | 3,485.29 |
| Services | 12.00 |
| Total | 14,130.81 |


 15.07.24
 Executive Engineer
 PDSDDP, Sylhet Division
 BPDB, Sylhet


 15.07.24
 Deputy Project Director
 PDSDDP, Sylhet Division
 BPDB, Sylhet


 15.07.24
 Project Director
 PDSDDP, Sylhet Division
 BPDB, Sylhet


 16.07.24
 Member, Distribution
 BPDB, Dhaka