

ANNUAL PROCUREMENT PLAN

Ministry/Division : Ministry of Shipping
 Agency : Chittagong Port Authority
 Procuring Entity Name & Code : Project Director (MPDP), Chittagong Port Authority (5205)
 Project/ Programme Name & Code : Matarbari Port Development Project (CPA Part)

Budget: Development

Budget Development																	
Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Supply of Laptop, Desktop with printer and peripherals, Photocopy & Scanner.	Lot	1	OTM	Project Director (MPDP)	CPA's Own Fund	3.92	Planned Dates	N/A	24-Aug-21	7-Sep-21	21-Sep-21	28-Sep-21	5-Oct-21	2-Nov-21	-	-
								Planned Days	N/A	-	14	14	7	7	28	70	90
								Actual Dates	N/A	-	-	-	-	-	-	-	-
GD 2a	Quay Gantry Crane (QGC)	No.	2	OTM (JICA Procurement Guideline)	CCGP	JICA	2005.53	Planned Dates	N/A	3-Feb-22	17-Mar-22	12-May-22	16-Jun-22	23-Jun-22	21-Jul-22	-	-
	Multipurpose Gantry Crane	No.	1				1002.8	Planned Days	N/A	-	42	56	35	7	28	168	-
	Rubber Tyred Gantry Crane (RTG)	No.	6				947.22	Actual Dates	N/A	-	-	-	-	-	-	-	-
	Reach Stacker	No.	2				102.54	-	-	-	-	-	-	-	-	-	-
	Yard Chassis	No.	12				217.71	-	-	-	-	-	-	-	-	-	-
	Terminal Operating System (TOS)	No.	1				276.22	-	-	-	-	-	-	-	-	-	-
	Sub-total Value of Goods Procurement (GD 2a)						4552.02	-	-	-	-	-	-	-	-	-	-
GD 2b	Emergency Generator	KVA	4000	OTM (JICA Procurement Guideline)	CCGP	JICA	167.49	Planned Dates	N/A	3-Feb-22	17-Mar-22	12-May-22	16-Jun-22	23-Jun-22	21-Jul-22	-	-
	Solar Sun Light Power System	Unit	1				418.62	Planned Days	N/A	-	42	56	35	7	28	168	-
	CCTV, Gate Security System	Unit	1				163.22	Actual Dates	N/A	-	-	-	-	-	-	-	-
	VTMS	No.	1				209.26	-	-	-	-	-	-	-	-	-	-
	Tug Boat	No.	3				2385.84	-	-	-	-	-	-	-	-	-	-
	Pilot Boat	No.	1				159.06	-	-	-	-	-	-	-	-	-	-
	Survey Boat	No.	1				150.68	-	-	-	-	-	-	-	-	-	-
Sub-total Value of Goods Procurement (GD 2b)						3654.16	-	-	-	-	-	-	-	-	-	-	
GD 3	Jeep	No.	2	DPM (National)	Chairman (CPA)	CPA's Own Fund	18.33	Planned Dates	N/A	14-Oct-22	4-Nov-22	18-Nov-22	25-Nov-22	2-Dec-22	30-Dec-22	-	-
	Double Cabin Pick-up	No.	1				5	Planned Days	N/A	-	21	14	7	7	28	77	-
	Sub-total Value of Goods Procurement (GD 3)						23.33	Actual Dates	N/A	-	-	-	-	-	-	-	
Total value of Goods Procurement (in Million Taka):																	
JICA Fund=							8206.18										
CPA's Own Fund=							27.25										
Grand Total (in Million Taka)=							8233.43										

Project Manager (Works)/MPDP

Project Director/MPDP

Member (Engineering) /CPA


Chairman / CPA


ANNUAL PROCUREMENT PLAN


Ministry/Division : Ministry of Shipping
 Agency : Chittagong Port Authority
 Procuring Entity Name & Code : Project Director (MPDP), Chittagong Port Authority (5205)
 Project/ Programme Name & Code : Matarbari Port Development Project (CPA Part)


Budget: Development

Project/ Programme Name & Code : Matarbari Port Development Project (CPA Part)																	
Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W-1	Non-Residential Buildings (Terminal Building)	No.	1	OTM (JICA Procurement Guideline)	CCGP	JICA	1005.75	Planned Dates	N/A	1-Feb-22	15-Mar-22	10-May-22	14-Jun-22	21-Jun-22	19-Jul-22		31-Dec-25
	Terminal Utilities including security	LS	1				1276.98	Planned Days	N/A		42	56	35	7	28	168	1261
	Terminal pavement works	m2	360200				4784.53	Actual Dates	N/A	-	-	-	-	-	-		
	Berth Construction	m2	760				10679.71										
	Seawall Works	m2	1100				4610.18										
	Temporary works	LS	1				2177.08										
	Mobilization/demobilization						2673.28										
	Reclamation Works	m3	2900000				2280.48										
	Soil Improvement works	m2	320000				52.31										
	Dispute Board (standing-3 members)	LS	1				187.89										
	Security Facility	LS	1														
Total Value of Works Procurement (in Million Taka)=							29728.19										


 05-08-21
 Project Manager (Works)/MPDP


 05.08.2021
 Project Director/MPDP


 08/08/21
 Member (Engineering)/CPA


 Chairman/CPA

ANNUAL PROCUREMENT PLAN

Ministry/Division : Ministry of Shipping
 Agency : Chittagong Port Authority
 Procuring Entity Name & Code : Project Director (MPDP), Chittagong Port Authority (5205)
 Project/ Programme Name & Code : Matarbari Port Development Project (CPA Part)

Budget: Development

Package No	Description of Procurement Package SERVICE (Non Consultancy)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD 1	Appointment of a contractor for hiring of 01 (one) No. Microbus with driver & fuel.	No.	1	OTM	Project Director (MPDP)	CPA's Own Fund	1.38	Planned Dates	N/A	9-Feb-21	26-Feb-21	19-Mar-21	26-Mar-21	2-Apr-21	30-Apr-21		28-Mar-22
								Planned Days	N/A		17	21	7	7	28	80	365
								Actual Dates	N/A	9-Feb-21	25-Feb-21	7-Mar-21	18-Mar-21	21-Mar-21	28-Mar-21		
SD 2	Appointment of a contractor to supply 07 Nos. ECM driver and 05 Nos. MLSS on temporary basis & with consolidated pay.	No.	12	OTM	Chairman (CPA)	CPA's Own Fund	15.92	Planned Dates	N/A	26-Jun-21	13-Jul-21	24-Aug-21	7-Sep-21	14-Sep-21	12-Oct-21		
								Planned Days	N/A		17	42	14	7	28	108	
								Actual Dates	N/A	26-Jun-21	12-Jul-21	-	-	-	-		
Total Value of Service (Non Consultancy) Procurement (in Million Taka)=								17.31									

Package No	Description of Procurement Package SERVICE (Consultancy)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Proposal Opening	Proposal Evaluation	Opening Financial Proposal	Negotiation	Approval to Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD 3	NGO Services for Resettlement	Month	36	QCBS National	Chairman (CPA)	CPA's Own Fund	50.00	Planned Dates	26-Jun-21	10-Aug-21	7-Sep-21	5-Oct-21	19-Oct-21	26-Oct-21	23-Nov-21	7-Dec-21		6-Dec-24
								Planned Days		45	28	28	14	7	28	14	164	1095
								Actual Dates	-		-	-			-	-		
Total Value of Service (Consultancy) Procurement=							50.00											

05-08-21
 Project Manager (Works)/MPDP

05.08.2021
 Project Director/MPDP

08/08/21
 Member (Engineering) /CPA

Chairman/CPA

২০২১-২০২২ সালের এডাপ্টিভ প্রকল্প সমূহের মাসওয়ারী কর্ম পারফরম্যান্স (বাস্তব ও আর্থিক)

প্রকল্পের নামঃ-মাতারবাড়ী বন্দর উন্নয়ন প্রকল্প (চবক অংশ)		
প্রকল্পঃ বিনিয়োগ/ কারিগরি/নিজস্ব ভবন/নিজস্ব ভবন ও বিনিয়োগ	প্রাকল্পিত ব্যয় (লক্ষ টাকা)	২০২১-২০২২ সালের ব্যয় (লক্ষ টাকা)
বাস্তবায়নকারী সংস্থাঃ চট্টগ্রাম বন্দর কর্তৃপক্ষ।	মোট = ৮২৫৮১.৭০	মোট = ১২৪৪৭৫.০০
অনুমোদন পর্যায়ঃ ১ম সংশোধন (অনুমোদিত)	টাকা = ৮২৫৮১.৭০ (অনুমোদিত)	টাকা = ১২৪৪৭৫.০০
২য় সংশোধন :		
বাস্তবায়ন কালঃ	প্রঃ সাহায্য = ৬৭৪২৫৬.৭৯	প্রঃ সাহায্য = ১৫০০.০০
১ম সংশোধন (অনুমোদিত) ১ জানুয়ারী ২০২০ – ৩১ ডিসেম্বর ২০২৬		
২য় সংশোধন :		
	আরপিএ =	আরপিএ =

ক্রঃ নং	কার্যক্রমের নাম	জুন' ১১ইং পর্যন্ত ক্রমপঞ্জীকৃত অগ্রগতি	মাসওয়ারী বাস্তব (শতকরা) ও আর্থিক (লক্ষ টাকা)																		মোট আর্থিক বাস্তবায়ন	মন্তব্য								
			লক্ষ মাত্রা অগ্রগতি																											
			বাস্তব আর্থিক	জুলাই ২০২১		আগষ্ট ২০২১		সেপ্টেম্বর ২০২১		অক্টোবর ২০২১		নভেম্বর ২০২১		ডিসেম্বর ২০২১		জানুয়ারী ২০২২		ফেব্রুয়ারী ২০২২		মার্চ ২০২২			এপ্রিল ২০২২		মে ২০২২		জুন ২০২২			
আর্থিক	বাস্তব	আর্থিক		বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব						
GD1	Supply of Laptop, Desktop with printer and peripherals, Photocopy & Scanner.	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০৯.২	
GD2a	Quay Gantry Crane (QGC)	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Multipurpose Gantry Crane	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Rubber Tyred Gantry Crane (RTG)	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Reach Stacker	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Yard Chassis	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Terminal Operating System (TOS)	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
GD2b	Emergency Generator	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Solar Sun Light Power System	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	CCTV, Gate Security System	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	VTMS	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Tug Boat	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Pilot Boat	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Survey Boat	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
GD3	Jeep	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	১০০	১০০%	০	০%	০	০%	০	০%	০	০%	০	০%	১০০	
	Double Cabin Pick-up	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	১০০	১০০%	০	০%	০	০%	০	০%	০	০%	০	০%	১০০	

ক্রম নং	কার্যক্রমের নাম	জুন' ১১ইং পর্যন্ত ক্রমপঞ্জিকৃত অগ্রগতি	মাসওয়ারী বাস্তব (শতকরা) ও আর্থিক (লক্ষ টাকা)																								মোট আর্থিক বাস্তবায়ন	মন্তব্য		
			লক্ষ্য মাত্রা অগ্রগতি																											
		বাস্তব আর্থিক	জুলাই ২০২১		আগষ্ট ২০২১		সেপ্টেম্বর ২০২১		অক্টোবর ২০২১		নভেম্বর ২০২১		ডিসেম্বর ২০২১		জানুয়ারী ২০২২		ফেব্রুয়ারী ২০২২		মার্চ ২০২২		এপ্রিল ২০২২		মে ২০২২		জুন ২০২২					
			আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব	আর্থিক	বাস্তব				
W1	Non-Residential Buildings (Terminal Building)	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Terminal Utilities including security	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Terminal pavement works	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Berth Construction	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Seawall Works	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Temporary works	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Mobilization/demobilization	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Reclamation Works	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Soil Improvement works	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Dispute Board (standing-3 members)	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
	Security Facility	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	—	
SD1	Appointment of a contractor for hiring of 01 (one) No. Microbus with driver & fuel.	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%		
SD2	Appointment of a contractor to supply 07 Nos. ECM driver and 05 Nos. MLSS on temporary basis & with consolidated pay.	০.০০	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%	০	০%		
A	Revenue Expense Officers's Pay and administrative Expense	৪২.১১	১০.১		১০.১		১০.১		১০.১		১০.১		১০.১	০%	১০.১		১০.১	০%	১০.১		১০.১	০%	১০.১		১০.১		১০.১		১৩০.৮	
B	Consultancy(E/S & Construction stage)	২৪৪০.০৪	—	—	—	—	৫০০	—	—	—	—	—	৪০০	—	—	—	—	৩০০	—	—	—	—	—	৩০০	—	২৪০০		২৫০০		
	Value Added Tax	৬৬৯.১২	—	—	—	—	২০০	—	—	—	—	—	১০০	—	—	—	—	১২০	—	—	—	—	—	১২০	—	৬০০		৬০০		
	NGO Service for Resettlement		—	—	—	—	—	—	—	—	—	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮	—	১০.৮৮		২৭.১৬	
	Acquisition/Purchase of Land	৭৫১১.৮৪	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	—	৮২৪০	—	৮২৪০		৮২৫০০	
সম্পর্কিত অগ্রগতি		১০৬৭০.১১	১০.১	—	১০.১	—	৭১০.১	—	১০.১	—	১০.১	—	৫৮৪.৭৮	—	২৪.৭৮	—	৫১০.১৮	—	৪৪৪.৭৮	—	২৪.৭৮	—	২৪.৭৮	—	২৪.৭৮	—	৮২২৯.৭৮		৮৫১৯৭.১৬	