



Memo no: 27.32.0000.008.81.009.18.2711;

Date: 26/10/2023.

WORK COMPLETION CERTIFICATE

01	Procuring Entity Details		
	Name of the Procuring Entity	:	Coal Power Generation Company Bangladesh Limited
	Address of the Procuring Entity	:	Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217.
02	Name of Works		
		:	Construction of 2.0 Km Approach Road under Land Acquisition & Protection and Feasibility Study Project of Bangladesh-Singapore 700MW USC Coal Fired Power Plant at Matarbari, Moheshkhali, Cox's Bazar.
03	Contract No.	:	27.32.0000.008.01.001.18.1507; Date: 01/10/2018.
04	Contractor's Legal Title	:	Toma Construction & Co. Limited
05	Contractor's Contact Details	:	Toma Tower, 77/1, Kakrail, Ramna, Dhaka-1000.
06	Contractor's Trade License/Enlistment/Registration Details	:	Trade License No. - 0120079; Issue Date: 08/12/2013, Dhaka South City Corporation, Nagar Bhaban, Dhaka.
07	Reference to NOA with Date	:	27.32.0000.008.01.001.18.1315; Date: 03/09/2018.
08	Original Contract Price as in NOA	:	Taka 44,17,31,301.16 (Forty-Four Crore Seventeen Lac Thirty-one Thousand Three Hundred One Point One-six) only.
	Contract Price including Variation	:	Taka 47,56,12,161.68 (Forty-seven Crore Fifty-six Lac Twelve Thousand One Hundred Sixty-one Point Six-eight) only.
09	Final Contract Price as Executed	:	Taka 36,09,97,612.83 (Thirty-six Crore Nine Lac Ninety-seven Thousand Six Hundred Twelve Point Eight-three) only.
10	Original Contract Period		
	(a) Date of Commencement	:	20/10/2018.
	(b) Date of Completion	:	12/04/2020.
11	Actual Implementation Period		
	(a) Date of Actual Commencement	:	20/10/2018.
	(b) Date of Actual Completion	:	31/03/2022.
12	Days Contract Period Extended	:	718 Days (1 st Time 444 Days & 2 nd Time 274 Days).
13	Amount of Bonus for Early Completion	:	Not Applicable.
14	Amount of LD for Delayed Completion	:	Taka 11,83,672.34 (Eleven Lac Eighty-three Thousand Six Hundred Seventy-two Point Three-four) only.
15	Physical Progress in Percent	:	100 %
16	Financial Progress in Amount	:	Taka 35,98,13,940.49 (Thirty-five Crore Ninety-eight Lac Thirteen Thousand Nine Hundred Forty Point Four-nine) only.
17	Special Note (if any)	:	

Certified that, the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been corrected.

Farai
26-10-2023

Name and Signature of the Issuing Authority with Designation
Please turn over

Superintendent Engineer (Procurement) (সুপার ইঞ্জিনিয়ার (প্রকুরেমেন্ট))
**Coal Power Generation Company
Bangladesh Limited**



Details of Works Completed

Contractor: Toma Construction & Co. Limited		
No	Major Components of Works	Total Value (Taka)
01	Preparatory Works	39,97,853.74
02	Ground/Soil Improvement including Pre-fabricated Vertical Drain (PVD) and ancillary Works	13,18,92,965.93
03	Construction of Box Culvert	3,03,92,686.48
04	Construction of Embankment	5,21,31,726.29
05	Slope Protection Works including Retaining Wall	11,74,27,205.43
06	Road Pavement Works	2,51,55,174.96
Total =		36,09,97,612.83

Joint Venture (Not Applicable)

Leading Partner:		
No	Components/Activities [reference drawn to JV Partner Information]	Total Value (Taka)
01	N/A	N/A

Co-partner:		
No	Components/Activities [reference drawn to JV Partner Information]	Total Value (Taka)
01	N/A	N/A

26-10-2023

Name and Signature of the Issuing Authority with Designation

Superintendent Engineer (Procurement)
 Coal Power Generation Company
 Bangladesh Limited

(As. Ch.)