



Certificate of Completion

Certificate No.: WD---001/e-GP/20230829/656178/0078963

Package No.:

Name of the Works:

Tender ID:

Contract No.:

Contractor's Legal Title:

JV Partners (With Business Share):

Contractor's Address:

Original Contract Value:

Revised Contract Value:

Final Amount Paid:

Date of Issuance of NOA:

Contract Signing Date:

Commencement Date:

Intended Completion Date:

Contract Period Extended Up to:

Amount of Bonus for Early Completion:

Amount of Liquidated Damage for Delayed Completion:

Physical Progress in Percent:

Financial Progress in Percent:

WD---001

Installation of Boundary Demarcation Pillar under Land Acquisition Project of CPGCBL-Sumitomo 1200 MW Power Plant in Moheshkhali, Cox's Bazar.

656178

27.32.0000.008.07.001.22.1402

Black & white Engineers

N/A

1426/A Khilgaon Chowrasta, Dhaka - Dhaka

BDT 659824.898

N/A

BDT 657443.000

17-Apr-2022

12-May-2022

08-Jan-2023

Actual Start Date: 08-Jan-2023

09-Apr-2023

Actual Completion Date: 12-Feb-2023

N/A

N/A

N/A

100.00 %

99.64 %

Certified that the works under the Contract has been executed and completed in all respects in strict compliance with the conditions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction and satisfaction of the Project Manager/Engineer-in-Charge. All defects in workmanship and materials reported during construction have been duly corrected.

Md Adnan Ibrahim, Superintendent Engineer (Procurement), Superintendent Engineer (Procurement)
Name and Designation of the Issuing Authority
Phone-02-55138644
Mobile-01787696524
Email-se.procurement@cpgcbl.gov.bd