



Memo no: 27.32.0000.008.07.002.20.1837;

Date: 20/09/2021.

WORK COMPLETION CERTIFICATE

01	Procuring Entity Details	
	Name of the Procuring Entity	: Coal Power Generation Company Bangladesh Limited
	Address of the Procuring Entity	: Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217.
02	Name of Works	
		: Construction of Temporary Battalian Ansar Barrack at Matarbari 1200 MW Ultra Super Critical Coal Fired Power Project.
03	Contract No.	: 27.32.0000.008.01.001.19.1754; Date: 19/08/2019.
04	Contractor's Legal Title	: Mohammed Eunus & Brothers (Pvt.) Ltd.
05	Contractor's Contact Details	: A. S. Tower (8th Floor), Road-01, Plot-553, Hill View R/A, P.S: Panchlaish, Chittagong.
06	Contractor's Trade License/ Enlistment/ Registration Details	: Trade License No.- 174539; Chattogram City Corporation, Andarkilla, Chattogram.
07	Reference to NOA with Date	: 27.32.0000.008.01.001.19.1592; Date: 22/07/2019.
08	Original Contract Price as in NOA	: Taka 1,79,20,974.402 (One Crore Seventy-nine Lac Twenty Thousand Nine Hundred and Seventy-four Point Four-zero-two) only.
09	Final Contract Price as Executed	: Taka 1,33,10,539.00 (One Crore Thirty-three Lac Ten Thousand Five Hundred Thirty-nine) only.
10	Original Contract Period	
	(a) Date of Commencement	: 29/08/2019.
	(b) Date of Completion	: 25/02/2020.
11	Actual Implementation Period	
	(a) Date of Actual Commencement	: 29/08/2019.
	(b) Date of Actual Completion	: 10/10/2020.
12	Days Contract Period Extended	: 228 Days.
13	Amount of LD for Delayed Completion	: Taka 3,77,172.70 (Three Lac Seventy-seven Thousand One Hundred and Seventy-two Point Seven-zero) only.
14	Physical Progress in Percent	: 100 %
15	Financial Progress in Amount	: Taka 1,29,33,366.00 (One Crore Twenty-nine Lac Thirty-three Thousand Three Hundred Sixty-six) only.
16	Special Note	: Work Completed within Extended Time.

Details of Works Executed

No	Major Components of Works	Total Value (in Lac Taka)
01	Construction of a Tin Shed Building	129.33

Certified that, the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been corrected.


20-09-21

Name and Signature of the Issuing Authority with Designation



www.cpgcl.gov.bd

Muhammad Saifur Rahman
Superintendent Engineer (Procurement)
Coal Power Generation Company
Bangladesh Limited (CPGCL)