

**Annual Procurement Plan 2024-25**

**Budget: Development**

Ministry/Division : Ministry of Power, Energy & Mineral Resources/Power Division  
 Agency : Northern Electricity Supply Company (NESCO) Ltd.  
 Procuring Entity Name & Code : Project Director  
 Project/ Program Name & Code : Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, Rajshahi. (1st Revised)

(Taka in Lac)

| Sl. No.                   | Description of Procurement Package (Goods)                  | RPPP Package | Lot no. | Unit  | Qty.     | Procurement Method & Type (NCT/ACT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remark       |
|---------------------------|---|--------------|---------|-------|----------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|----------------------------------|--------------|
| 1                         | 2   |              | 3       | 4     | 5        | 6                                   | 7                            | 8               | 9                       | 10                    | 11                             | 12             | 13                | 14                | 15       | 16                  | 17                               | 18                               | 20           |
| 1                         | Supply of 15M SPC pole (650daN)                             | 5            | 1       | Nos   | 3356     | OTM                                 | NESCO Board                  | GOB             | 228.87                  | Planned Dates         | 12-04-20                       | 19-04-20       | 26-04-20          | 03-05-20          | 10-05-20 | 07-06-20            | 77                               | 360                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 03-02-20                       | 10-05-20       | 17-05-20          | 24-05-20          | 31-05-20 | 28-06-20            |                                  |                                  |              |
| 2                         | Supply of 12M SPC pole (450daN)                             |              | 3       | Nos   | 9106     | OTM                                 | NESCO Board                  | GOB             | 308.69                  | Planned Dates         | 15-07-19                       | 22-07-19       | 29-07-19          | 05-08-19          | 12-08-19 | 09-09-19            | 77                               | 360                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 21-08-19                       | 18-09-19       | 25-09-19          | 02-10-19          | 09-10-19 | 05-11-19            |                                  |                                  |              |
| <b>Package-5 total =</b>  |   |              |         |       |          |                                     |                              |                 | <b>537.56</b>           |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 3                         | Supply of ACSR Grosbeak conductor                           | 7            | 1       | Km    | 630.30   | OTM                                 | NESCO Board                  | GOB             | 152.05                  | Planned Dates         | 12-04-20                       | 19-04-20       | 26-04-20          | 03-05-20          | 10-05-20 | 07-06-20            | 77                               | 180                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 03-02-20                       | 10-05-20       | 17-05-20          | 24-05-20          | 31-05-20 | 28-06-20            |                                  |                                  |              |
| <b>Package-7 total =</b>  |   |              |         |       |          |                                     |                              |                 | <b>152.05</b>           |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 4                         | Supply of ACSR Dog conductor                                | 8            | 3       | km    | 1575.00  | OTM                                 | NESCO Board                  | GOB             | 148.40                  | Planned Dates         | 15-07-20                       | 22-07-20       | 12-08-20          | 19-08-20          | 26-08-20 | 23-09-20            | 77                               | 180                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 21             | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 01-02-21                       | 05-05-21       | 12-05-21          | 19-05-21          | 26-05-21 | 22-06-21            |                                  |                                  |              |
| <b>Package-8 total =</b>  |   |              |         |       |          |                                     |                              |                 | <b>148.40</b>           |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 5                         | Supply of 33KV Straight Type Cross Arm (Set)                | 10           | -       | Set   | 3944     | OTM                                 | NESCO Board                  | GOB             | 61.99                   | Planned Dates         | 15-07-20                       | 22-07-20       | 29-07-20          | 05-08-20          | 12-08-20 | 09-09-20            | 77                               | 180                              | Carried Over |
|                           | Supply of 33KV Cross Arm Tension Type 3-45 degree (Set)     |              |         | Set   | 1050     |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           | Supply of 33KV Cross Arm Tension Type 46-90 degree (Set)    |              |         | Set   | 586      |                                     |                              |                 |                         | Actual Dates          | 30-08-20                       | 19-09-20       | 26-09-20          | 03-10-20          | 10-10-20 | 06-12-20            |                                  |                                  |              |
|                           | Supply of Guy Wire Clamp                                    |              |         | Set   | 3350     |                                     |                              |                 |                         |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-10 total =</b> |   |              |         |       |          |                                     |                              |                 | <b>61.99</b>            |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 6                         | Supply of Post Insulator with Fittings for 33 KV Line       | 11           | 1       | Set   | 14388.00 | OTM                                 | NESCO Board                  | GOB             | 144.61                  | Planned Dates         | 15-07-20                       | 22-07-20       | 29-07-20          | 05-08-20          | 12-08-20 | 09-09-20            | 77                               | 180                              | Carried Over |
|                           | Supply of Pin Insulator with Pin for 33KV line              |              |         | Set   | 2040.00  |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           | Supply of Disc Insulator with fittings for 33KV line        |              |         | Set   | 6900.00  |                                     |                              |                 |                         | Actual Dates          | 18-03-20                       | 31-08-20       | 07-09-20          | 14-09-20          | 21-09-20 | 19-10-20            |                                  |                                  |              |
|                           | Supply of Guy Insulator with fittings for 33KV line         |              |         | Set   | 3350.00  |                                     |                              |                 |                         |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 7                         | Supply of 33 KV Post Insulator                              | 5            | Set     | 5300  | OTM      | NESCO Board                         | GOB                          | 413.50          | Planned Dates           | 27-02-23              | 06-03-23                       | 13-03-23       | 20-03-23          | 27-03-23          | 24-04-23 | 77                  | 180                              | Carried Over                     |              |
|                           | Supply of Pin Insulator with fittings for 11KV line         |              |         | 27000 |          |                                     |                              |                 | Planned Days            | 28                    | 7                              | 7              | 7                 | 28                |          |                     |                                  |                                  |              |
|                           | Shackle insulator for .4 kv line,                           |              |         | 70000 |          |                                     |                              |                 | Actual Dates            |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-11 total =</b> |   |              |         |       |          |                                     |                              |                 | <b>558.11</b>           |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 8                         | Supply of 33 KV pole fittings and line accessories          | 12           | -       | LS    | LS       | OTM                                 | NESCO Board                  | GOB             | 53.94                   | Planned Dates         | 15-07-20                       | 22-07-20       | 29-07-20          | 05-08-20          | 12-08-20 | 09-09-20            | 77                               | 180                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 03-08-20                       | 31-08-20       | 07-09-20          | 14-09-20          | 21/9/20  | 27/9/20             |                                  |                                  |              |
| <b>Package-12 total =</b> |   |              |         |       |          |                                     |                              |                 | <b>53.94</b>            |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 9                         | Supply of 11KV Pole Fittings and Line Accessories           | 14           | 1       | LS    | LS       | OTM                                 | NESCO Board                  | GOB             | 173.87                  | Planned Dates         | 12-04-20                       | 19-04-20       | 26-04-20          | 03-05-20          | 10-05-20 | 07-06-20            | 77                               | 120                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          | 19-01-20                       | 10-05-20       | 17-05-20          | 24-05-20          | 31/5/20  | 28/6/20             |                                  |                                  |              |
| 10                        | Supply of 33 KV and 11KV Pole fittings and Line Accessories | 14           | 2       | LS    | LS       | OTM                                 | NESCO Board                  | GOB             | 1359.45                 | Planned Dates         | 16-08-22                       | 23-08-22       | 13-09-22          | 20-09-22          | 27-09-22 | 25-10-22            | 77                               | 120                              | Carried Over |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Planned Days          | 28                             | 21             | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                           |   |              |         |       |          |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-14 total =</b> |   |              |         |       |          |                                     |                              |                 | <b>1533.32</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |

*Handwritten signature*

*Handwritten signature*

*Handwritten signature*

*Handwritten signature*

| Sl. No.                    | Description of Procurement Package (Goods)          | RDPF Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remark       |
|----------------------------|---|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|----------------------------------|--------------|
| 11                         | Supply of 11/0.4KV, 250KVA Distribution Transformer | 15           | 2       | Nos  | 50   | OTM                                 | NESCO Board                  | GOB             | 159.00                  | Planned Dates         | 16-08-20                       | 23-08-20       | 30-08-20          | 06-09-20          | 13-09-20 | 11-10-20            | 77                               | 180                              | Carried Over |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 07-02-21                       | 14-03-21       | 22-06-21          | 24-06-21          | 24-06-21 | 19-07-21            |                                  |                                  |              |
| 12                         | Supply of 11/0.4KV, 250KVA Distribution Transformer | 15           | 3       | Nos  | 434  | OTM                                 | NESCO Board                  | GOB             | 2677.78                 | Planned Dates         | 15-12-22                       | 14-01-23       | 04-02-23          | 11-02-23          | 18-02-23 | 18-03-23            | 77                               | 180                              | Carried Over |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 21             | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 15-12-22                       | 16-01-23       | 01-02-23          | 15-04-23          | 16-04-23 | 10-05-23            |                                  |                                  |              |
| 13                         | Supply of 11/0.4KV, 250KVA Distribution Transformer | 15           | 4       | Nos  | 433  | OTM                                 | NESCO Board                  | GOB             | 255.34                  | Planned Dates         | 30-07-22                       | 06-08-22       | 27-08-22          | 03-09-22          | 10-09-22 | 08-10-22            | 77                               | 180                              | Carried Over |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 21             | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 04-07-22                       | 08-08-22       | 23-08-22          | 17-10-22          | 18-10-22 | 15-11-22            |                                  |                                  |              |
| <b>Package-15 total =</b>  |   |              |         |      |      |                                     |                              |                 | <b>3092.12</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 14                         | Supply of 11/0.4KV, 200KVA Distribution Transformer | 16           | 3       | Nos  | 248  | OTM                                 | NESCO Board                  | GOB             | 1509.58                 | Planned Dates         | 21-10-23                       | 28-10-23       | 04-11-23          | 11-11-23          | 18-11-23 | 16-12-23            | 77                               | 180                              | Carried Over |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-16 total =</b>  |   |              |         |      |      |                                     |                              |                 | <b>1509.58</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 15                         | Supply of 11KV lightning Arrester with fittings     | 19           | 1       | Nos  | 3300 | OTM                                 | NESCO Board                  | GOB             | 150.00                  | Planned Dates         | 15-07-20                       | 22-07-20       | 29-07-20          | 05-08-20          | 12-08-20 | 09-09-20            | 77                               | 180                              | Carried Over |
|                            | Supply of 11KV DOFC with fittings                   |              |         |      | 3300 | OTM                                 |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            | Supply of MCCB 200Amps                              |              |         |      | 1716 | OTM                                 |                              |                 |                         | Actual Dates          | 14-02-21                       | 31-03-21       | 12-07-21          | 13-07-21          | 13-07-21 | 10-08-21            |                                  |                                  |              |
| 16                         | Supply of 11KV lightning Arrester with fittings     | 19           | 2       | Nos  | 6900 | OTM                                 | NESCO Board                  | GOB             | 1512.00                 | Planned Dates         | 20-10-22                       | 27-10-22       | 03-11-22          | 10-11-22          | 17-11-22 | 15-12-22            | 77                               | 180                              | Carried Over |
|                            | Supply of 11KV DOFC with fittings                   |              |         |      | 6900 | OTM                                 |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            | Supply of MCCB 200Amps                              |              |         |      | 1754 | OTM                                 |                              |                 |                         | Actual Dates          | 24-10-22                       | 23-11-22       | 15-12-22          | 23-01-23          | 24-01-23 | 20-02-23            |                                  |                                  |              |
| <b>Package-19 total =</b>  |   |              |         |      |      |                                     |                              |                 | <b>1662.00</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 17                         | Supply of 15 M 650 daN SPC pole                     | 56           | -       | Nos  | 1050 | OTM                                 | NESCO Board                  | GoB             | 71.61                   | Planned Dates         | 06-06-23                       | 04-07-23       | 25-07-23          | 01-08-23          | 08-08-23 | 05-09-23            | 77                               | 120                              | Carried Over |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 21             | 7                 | 7                 | 28       |                     |                                  |                                  |              |
|                            |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-56 total =</b>  |   |              |         |      |      |                                     |                              |                 | <b>71.61</b>            |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Total Cost (goods)=</b> |   |              |         |      |      |                                     |                              |                 | <b>9380.68</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |

*Maha*  
09/06/24

**Sub Divisional Engineer**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*Goutam*  
03/06/24

**Executive Engineer**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*Jayanta*  
03/06/24

**Project Director**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*Prasanna*  
09/06/2024

**Executive Director (Engineering)**  
NESCO PLC

*Prasanna*  
09/06/24

**Managing Director**  
NESCO PLC

**Annual Procurement Plan 2024-25**

**Budget: Development**

Ministry/Division : Ministry of Power, Energy & Mineral Resources/Power Division  
 Agency : Northern Electricity Supply Company (NESCO) Ltd.  
 Procuring Entity Name & Code : Project Director  
 Project/ Program Name & Code : Extension and Renovation Project of Distribution Line and Substation of Rajshahi Division, Rajshahi. (1st Revised)

(Taka in Lac)

| Sl. No.                   | Description of Procurement Package (Works)  | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/advertisement of Tender                | Tender Opening             | Tender Evaluation         | Approval to Award         | NOA                       | Signing of Contract       | Total Time of Contract signature | Time for Completion of Contract | Remark |              |
|---------------------------|---|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|---|----------------------------|---------------------------|---------------------------|---------------------------|---------------------------|----------------------------------|---------------------------------|--------|--------------|
| 18                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-1, Rajshahi | 22           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 27.22                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 15-07-20<br>28<br>14-07-20 | 12-08-20<br>7<br>11-08-20 | 19-08-20<br>7<br>18-08-20 | 26-08-20<br>7<br>25-08-20 | 02-09-20<br>7<br>01-09-20 | 30-09-20<br>28<br>24-09-20       | 77                              | 360    | Carried Over |
| <b>Package-22 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>27.22</b>            |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |
| 19                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Rajshahi | 23           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 43.20                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 14-07-20<br>28<br>14-07-20 | 11-08-20<br>7<br>11-08-20 | 18-08-20<br>7<br>18-08-20 | 25-08-20<br>7<br>25-08-20 | 01-09-20<br>7<br>01-09-20 | 29-09-20<br>28<br>06-09-20       | 77                              | 360    | Carried Over |
| 20                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Rajshahi |              | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 93.98                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 14-01-21<br>28<br>03-04-21 | 11-02-21<br>7<br>01-05-21 | 18-02-21<br>7<br>08-05-21 | 25-02-21<br>7<br>15-05-21 | 04-03-21<br>7<br>22-05-21 | 01-04-21<br>28                   | 77                              | 360    | Carried Over |
| <b>Package-23 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>137.18</b>           |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |
| 21                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-3, Rajshahi | 24           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 11.40                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 09-07-20<br>28<br>09-07-20 | 06-08-20<br>7<br>06-08-20 | 13-08-20<br>7<br>13-08-20 | 20-08-20<br>7<br>20-08-20 | 27-08-20<br>7<br>27-08-20 | 24-09-20<br>28<br>21-09-20       | 77                              | 360    | Carried Over |
| 22                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-3, Rajshahi |              | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 99.90                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 01-03-21<br>28<br>01-03-21 | 29-03-21<br>7<br>29-03-21 | 05-04-21<br>7<br>05-04-21 | 12-04-21<br>7<br>12-04-21 | 19-04-21<br>7<br>19-04-21 | 17-05-21<br>28<br>05-04-21       | 77                              | 360    | Carried Over |
| <b>Package-24 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>111.30</b>           |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |
| 23                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-4, Rajshahi | 25           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 8.22                    |                       | Planned Dates<br>Planned Days<br>Actual Dates | 14-07-20<br>28<br>14-07-20 | 11-08-20<br>7<br>11-08-20 | 18-08-20<br>7<br>18-08-20 | 25-08-20<br>7<br>25-08-20 | 01-09-20<br>7<br>01-09-20 | 29-09-20<br>28<br>20-09-20       | 77                              | 360    | Carried Over |
| <b>Package-25 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>8.22</b>             |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |
| 24                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-5, Rajshahi | 26           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 45.35                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 09-07-20<br>28<br>09-07-20 | 06-08-20<br>7<br>06-08-20 | 13-08-20<br>7<br>13-08-20 | 20-08-20<br>7<br>20-08-20 | 27-08-20<br>7<br>27-08-20 | 24-09-20<br>28<br>09-06-20       | 77                              | 360    | Carried Over |
| 25                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-5, Rajshahi |              | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 33.70                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 15-07-20<br>28<br>29-04-21 | 12-08-20<br>7<br>27-05-21 | 19-08-20<br>7<br>03-06-21 | 26-08-20<br>7<br>26-08-20 | 02-09-20<br>7<br>02-09-20 | 30-09-20<br>28                   | 77                              | 360    | Carried Over |
| <b>Package-26 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>79.05</b>            |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |
| 26                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in Tanor ESU.      | 27           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 7.10                    |                       | Planned Dates<br>Planned Days<br>Actual Dates | 14-07-20<br>28<br>14-07-20 | 11-08-20<br>7<br>11-08-20 | 18-08-20<br>7<br>18-08-20 | 25-08-20<br>7<br>25-08-20 | 01-09-20<br>7<br>01-09-20 | 29-09-20<br>28<br>24-09-20       | 77                              | 360    | Carried Over |
| 27                        | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in Tanor ESU.      |              | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 14.59                   |                       | Planned Dates<br>Planned Days<br>Actual Dates | 14-01-21<br>28<br>16-03-21 | 11-02-21<br>7<br>13-04-21 | 18-02-21<br>7<br>20-04-21 | 25-02-21<br>7<br>27-04-21 | 04-03-21<br>7<br>04-05-21 | 01-04-21<br>28                   | 77                              | 360    | Carried Over |
| <b>Package-27 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>21.69</b>            |                       |   |                            |                           |                           |                           |                           |                                  |                                 |        |              |

*AA* *ho*

*Dr*

*Shossen*

(Taka in Lac)

| Sl. No.            | Description of Procurement Package (Works)  | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract | Remark       |
|--------------------|---|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|---------------------------------|--------------|
| 1                  | 2   | 3            | 4       | 5    | 6    | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 19                              | 20           |
| 28                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-1, Chapainawabgonj          | 28           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 21.10                   | Planned Dates         | 14-07-20                       | 11-08-20       | 18-08-20          | 25-08-20          | 01-09-20 | 29-09-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 14-07-20                       | 11-08-20       | 18-08-20          | 25-08-20          | 01-09-20 | 24-09-20            |                                  |                                 |              |
| 29                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-1, Chapainawabgonj          | 28           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 37.47                   | Planned Dates         | 16-08-20                       | 13-09-20       | 04-10-20          | 11-10-20          | 18-10-20 | 15-11-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 21                | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 03-04-21                       | 01-05-21       | 08-05-21          | 15-05-21          | 22-05-21 |                     |                                  |                                 |              |
| Package-28 total = |   |              |         |      |      |                                     |                              |                 | 58.57                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |
| 30                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Chapainawabgonj          | 29           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 87.97                   | Planned Dates         | 11-08-20                       | 08-09-20       | 15-09-20          | 22-09-20          | 29-09-20 | 27-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 11-08-20                       | 08-09-20       | 15-09-20          | 22-09-20          | 29-09-20 | 13-10-20            |                                  |                                 |              |
| 31                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Chapainawabgonj          | 29           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 26.10                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |
| Package-29 total = |   |              |         |      |      |                                     |                              |                 | 114.07                  |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |
| 32                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Godagari                   | 30           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 30.14                   | Planned Dates         | 06-08-20                       | 03-09-20       | 10-09-20          | 17-09-20          | 24-09-20 | 22-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 06-08-20                       | 03-09-20       | 10-09-20          | 17-09-20          | 24-09-20 | 14-10-20            |                                  |                                 |              |
| 33                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Godagari                   | 30           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 32.17                   | Planned Dates         | 16-08-20                       | 13-09-20       | 20-09-20          | 27-09-20          | 04-10-20 | 01-11-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 16-03-21                       | 13-04-21       | 20-04-21          | 27-04-21          | 04-05-21 |                     |                                  |                                 |              |
| 34                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Godagari                   | 30           | 3       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 93.19                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 23-09-20          | 24-09-20 | 14-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |
| Package-30 total = |   |              |         |      |      |                                     |                              |                 | 155.50                  |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |
| 35                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-Gomostapur, Chapainawabgonj | 31           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 53.59                   | Planned Dates         | 26-07-20                       | 23-08-20       | 30-08-20          | 06-09-20          | 13-09-20 | 11-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 26-07-20                       | 23-08-20       | 30-08-20          | 06-09-20          | 13-09-20 | 07-10-20            |                                  |                                 |              |
| 36                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-Gomostapur, Chapainawabgonj | 31           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 137.77                  | Planned Dates         | 14-01-21                       | 11-02-21       | 18-02-21          | 25-02-21          | 04-03-21 | 01-04-21            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 29-03-21                       | 26-04-21       | 03-05-21          | 10-05-21          | 17-05-21 |                     |                                  |                                 |              |
| 37                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-Gomostapur, Chapainawabgonj | 31           | 3       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 168.50                  | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 23-09-20          | 24-09-20 | 14-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |
| Package-31 total = |   |              |         |      |      |                                     |                              |                 | 359.86                  |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |
| 38                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in ESU Shibgonj, Chapainawabgonj   | 32           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 14.73                   | Planned Dates         | 09-07-20                       | 06-08-20       | 13-08-20          | 20-08-20          | 27-08-20 | 24-09-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 09-07-20                       | 06-08-20       | 13-08-20          | 20-08-20          | 27-08-20 | 06-09-20            |                                  |                                 |              |
| 39                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in ESU Shibgonj, Chapainawabgonj   | 32           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 7.84                    | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 23-09-20          | 24-09-20 | 14-10-20            | 77                               | 360                             | Carried Over |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |
| Package-32 total = |   |              |         |      |      |                                     |                              |                 | 22.57                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |

M

W

J

S

(Taka in Lac)

| Sl. No.            | Description of Procurement Package (Works)  | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract | Remark       |          |  |  |
|--------------------|---|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|---------------------------------|--------------|----------|--|--|
| 1                  | 2   | 3            | 4       | 5    | 6    | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 19                              | 20           |          |  |  |
| 40                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Natore         | 33           | -       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 20.11                   | Planned Dates         | 16-11-20                       | 14-12-20       | 21-12-20          | 28-12-20          | 04-01-21 | 01-02-21            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 16-11-20                       | 14-12-20       | 21-12-20          | 28-12-20          | 04-01-21 | 15-02-21            |                                  |                                 |              |          |  |  |
| Package-33 total = |   |              |         |      |      |                                     |                              |                 | 20.11                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 41                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- 1, Pabna       | 34           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 14.60                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-10-20       | 26-11-20          | 03-12-20          | 10-12-20 | 17-12-20            |                                  |                                 |              | 05-01-21 |  |  |
| 42                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- 1, Pabna       | 34           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 51.56                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-04-21       | 27-05-21          | 03-06-21          |          |                     |                                  |                                 |              |          |  |  |
| Package-34 total = |   |              |         |      |      |                                     |                              |                 | 66.16                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 43                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- 2, Pabna       | 35           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 92.25                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-10-20       | 26-11-20          | 03-12-20          | 10-12-20 | 17-12-20            |                                  |                                 |              | 05-01-21 |  |  |
| 44                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- 2, Pabna       | 35           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 49.92                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-04-21       | 27-05-21          | 03-06-21          |          |                     |                                  |                                 |              |          |  |  |
| Package-35 total = |   |              |         |      |      |                                     |                              |                 | 142.17                  |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 45                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Iswardi, Pabna | 36           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 23.13                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-10-20       | 26-11-20          | 03-12-20          | 10-12-20 | 17-12-20            |                                  |                                 |              | 03-01-21 |  |  |
| 46                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Iswardi, Pabna | 36           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 32.37                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-04-21       | 27-05-21          | 03-06-21          |          |                     |                                  |                                 |              |          |  |  |
| Package-36 total = |   |              |         |      |      |                                     |                              |                 | 55.50                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 47                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Sirajgonj      | 37           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 81.10                   | Planned Dates         | 09-01-21                       | 06-02-21       | 13-02-21          | 20-02-21          | 27-02-21 | 27-03-21            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 09-01-21                       | 06-02-21       | 13-02-21          | 20-02-21          | 27-02-21 | 03-03-21            |                                  |                                 |              |          |  |  |
| Package-37 total = |   |              |         |      |      |                                     |                              |                 | 81.10                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 48                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-1, Bogura       | 38           | -       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 116.93                  | Planned Dates         | 16-01-21                       | 13-02-21       | 20-02-21          | 27-02-21          | 06-03-21 | 03-04-21            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 25-01-21                       | 22-02-21       | 01-03-21          | 08-03-21          | 15-03-21 | 31-03-21            |                                  |                                 |              |          |  |  |
| Package-38 total = |   |              |         |      |      |                                     |                              |                 | 116.93                  |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 49                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Bogura       | 39           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 18.30                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 14-11-20       | 12-12-20          | 19-12-20          | 26-12-20 | 02-01-21            |                                  |                                 |              | 12-01-21 |  |  |
| 50                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-2, Bogura       | 39           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 32.53                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-04-21       | 27-05-21          | 03-06-21          |          |                     |                                  |                                 |              |          |  |  |
| Package-39 total = |   |              |         |      |      |                                     |                              |                 | 50.83                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |
| 51                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-3, Bogura       | 40           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 15.62                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 14-11-20       | 12-12-20          | 19-12-20          | 26-12-20 | 02-01-21            |                                  |                                 |              | 12-01-21 |  |  |
| 52                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D-3, Bogura       | 40           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 23.10                   | Planned Dates         | 08-09-20                       | 06-10-20       | 13-10-20          | 20-10-20          | 27-10-20 | 24-11-20            | 77                               | 360                             | Carried Over |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |  |  |
|                    |   |              |         |      |      |                                     |                              |                 |                         |                       | Actual Dates                   | 29-04-21       | 27-05-21          | 03-06-21          |          |                     |                                  |                                 |              |          |  |  |
| Package-40 total = |   |              |         |      |      |                                     |                              |                 | 38.72                   |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |          |  |  |

(Taka in Lac)

| Sl. No.            | Description of Procurement Package (Works)   | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract | Remark       |          |    |     |              |
|--------------------|--|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|---------------------------------|--------------|----------|----|-----|--------------|
| 1                  | 2  | 3            | 4       | 5    | 6    | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 19                              | 20           |          |    |     |              |
| 53                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Sherpur, Bogura     | 41           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 55.55                   | Planned Dates         | 09-01-21                       | 06-02-21       | 13-02-21          | 20-02-21          | 27-02-21 | 27-03-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
| 54                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under in S&D- Sherpur, Bogura     | 41           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 43.65                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
| Package-41 total = |  |              |         |      |      |                                     |                              |                 |                         | 99.20                 |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 55                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Santahar, Bogura        | 42           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 110.71                  | Planned Dates         | 03-08-20                       | 31-08-20       | 07-09-20          | 14-09-20          | 21-09-20 | 19-10-20            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
| 56                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Santahar, Bogura        | 42           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 99.10                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
| Package-42 total = |  |              |         |      |      |                                     |                              |                 |                         | 209.81                |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 57                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Dhupachhia, Bogura      | 43           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 18.34                   | Planned Dates         | 03-08-20                       | 31-08-20       | 07-09-20          | 14-09-20          | 21-09-20 | 19-10-20            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 03-08-20                       | 31-08-20       | 07-09-20          | 14-09-20          | 21-09-20 | 14-10-20            |                                  |                                 |              |          |    |     |              |
| 58                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Dhupachhia, Bogura      | 43           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 47.53                   | Planned Dates         | 10-10-20                       | 07-11-20       | 14-11-20          | 21-11-20          | 28-11-20 | 26-12-20            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 08-03-21                       | 05-04-21       | 12-04-21          | 19-04-21          | 26-04-21 | 20-05-21            |                                  |                                 |              |          |    |     |              |
| 59                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Dhupachhia, Bogura      | 43           | 3       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 87.95                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| Package-43 total = |  |              |         |      |      |                                     |                              |                 |                         | 153.82                |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 60                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under ESU-Shibgonj, Bogura        | 44           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 77.39                   | Planned Dates         | 10-10-20                       | 07-11-20       | 14-11-20          | 21-11-20          | 28-11-20 | 26-12-20            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 13-01-21                       | 10-02-21       | 17-02-21          | 24-02-21          | 03-03-21 | 09-03-21            |                                  |                                 |              |          |    |     |              |
| 61                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under ESU-Shibgonj, Bogura        | 44           | 2       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 28.66                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| Package-44 total = |  |              |         |      |      |                                     |                              |                 |                         | 106.05                |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 62                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Naogaon                 | 45           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 36.88                   | Planned Dates         | 06-08-20                       | 03-09-20       | 10-09-20          | 17-09-20          | 24-09-20 | 22-10-20            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 06-08-20                       | 03-09-20       | 10-09-20          | 17-09-20          | 24-09-20 | 04-10-20            |                                  |                                 |              |          |    |     |              |
| 63                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Naogaon                 | 45           | 2       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 148.62                  | Planned Dates         | 17-01-21                       | 14-02-21       | 21-02-21          | 28-02-21          | 07-03-21 | 04-04-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 29-03-21                       | 26-04-21       | 03-05-21          | 10-05-21          | 17-05-21 |                     |                                  |                                 |              |          |    |     |              |
| Package-45 total = |  |              |         |      |      |                                     |                              |                 |                         | 185.50                |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 64                 | Construction of 11 kV, 11/0.4 kV, 0.4 kV & 0.23 kV lines & installation of distribution transformers under S&D-Jaypurhat               | 46           | 1       | LS   | LS   | OTM                                 | MD, NESCO                    | GoB             | 26.38                   | Planned Dates         | 17-12-20                       | 14-01-21       | 21-01-21          | 28-01-21          | 04-02-21 | 04-03-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 17-12-20                       | 14-01-21       | 21-01-21          | 28-01-21          | 04-02-21 | 01-03-21            |                                  |                                 |              |          |    |     |              |
| Package-46 total = |  |              |         |      |      |                                     |                              |                 |                         | 26.38                 |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 65                 | Construction and Renovation of 33KV lines in S&D-2, Rajshahi and S&D-3, Rajshahi Under O&M Circle-1, Rajshahi.                         | 47           | 1       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 10.13                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 66                 | Construction and Renovation of 33KV lines in S&D-4, Rajshahi Under O&M Circle-1, Rajshahi.   |              | 47      | 2    | LS   | LS                                  | OTM                          | NESCO Board     | GoB                     | 20.94                 | Planned Dates                  | 26-07-21       | 23-08-21          | 30-08-21          | 06-09-21 | 13-09-21            |                                  |                                 |              | 11-10-21 | 77 | 360 | Carried Over |
|                    |  |              |         |      |      |                                     |                              |                 |                         |                       | Planned Days                   | 28             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 67                 | Construction and Renovation of 33KV lines in S&D-1, Chapainawabganj and S&D. Gomostapur Under O&M Circle-2, Rajshahi.                  | 47           | 3       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 6.61                    | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 68                 | Construction and Renovation of 33KV lines in S&D-1, Pabna, S&D-2, Pabna, S&D-1, Sirajganj and S&D-2, Sirajganj under O&M Circle- Pabna | 47           | 4       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 38.25                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| 69                 | Construction and Renovation of 33KV lines in S&D-2, Bogura and S&D. Shantahar under O&M Circle- Bogura.                                | 47           | 5       | LS   | LS   | OTM                                 | NESCO Board                  | GoB             | 93.90                   | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Planned Days          | 28                             | 7              | 7                 | 7                 | 28       |                     |                                  |                                 |              |          |    |     |              |
|                    |  |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |
| Package-47 total = |  |              |         |      |      |                                     |                              |                 |                         | 169.83                |                                |                |                   |                   |          |                     |                                  |                                 |              |          |    |     |              |

(Taka in Lac)

| Sl. No.             | Description of Precurement Package (Works)   | RDPP Package | Lot no. | Unit | Qty.          | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract | Remark       |  |
|---------------------|--|--------------|---------|------|---------------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|---------------------------------|--------------|--|
| 1                   | 2  | 3            | 4       | 5    | 6             | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 19                              | 20           |  |
| 70                  | Transportation of electrical goods   | 48           | -       | LS   | LS            | OTM                                 | MD, NESCO                    | GoB             | 147.52                  | Planned Dates         | 26-07-21                       | 23-08-21       | 30-08-21          | 06-09-21          | 13-09-21 | 11-10-21            | 77                               | 360                             | Carried Over |  |
| Package-48 total =  |  |              |         |      |               |                                     |                              |                 | 147.52                  | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| 71                  | Construction and Renovation of 33 kV lines under O&M Circle-1 and Circle-2, Rajshahi.                        | 52           | -       | Lot  | Lot           | OTM                                 | MD, NESCO                    | GoB             | 41.10                   | Planned Dates         | 25-01-22                       | 22-02-22       | 01-03-22          | 08-03-22          | 15-03-22 | 12-04-22            | 77                               | 360                             | Carried Over |  |
| Package-52 total =  |  |              |         |      |               |                                     |                              |                 | 41.10                   | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| 72                  | Construction and Renovation of 33 kV lines under S&D Division, Pabna-1, Pabna-2, Iswardi, O&M Circle, Pabna. | 53           | -       | Lot  | Lot           | OTM                                 | MD, NESCO                    | GoB             | 42.21                   | Planned Dates         | 29-01-22                       | 26-02-22       | 05-03-22          | 12-03-22          | 19-03-22 | 16-04-22            | 77                               | 360                             | Carried Over |  |
| Package-53 total =  |  |              |         |      |               |                                     |                              |                 | 42.21                   | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| 73                  | Construction and Renovation of 33 kV lines under S&D Division, Sirajgonj.                                    | 54           | -       | Lot  | Lot           | OTM                                 | MD, NESCO                    | GoB             | 64.30                   | Planned Dates         | 10-02-22                       | 10-03-22       | 17-03-22          | 24-03-22          | 31-03-22 | 28-04-22            | 77                               | 360                             | Carried Over |  |
| Package-54 total =  |  |              |         |      |               |                                     |                              |                 | 64.30                   | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| 74                  | 33 KV Line Construction works for O&M Circle-Bogura Package-55   | 55           | -       | Lot  | Lot           | OTM                                 | MD, NESCO                    | GoB             | 72.31                   | Planned Dates         | 15-02-22                       | 15-03-22       | 22-03-22          | 29-03-22          | 05-04-22 | 03-05-22            | 77                               | 360                             | Carried Over |  |
| Package-55 total =  |  |              |         |      |               |                                     |                              |                 | 72.31                   | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| 75                  | Transformer Installation works for O&M Circle-1 and 2, Rajshahi.   | 57           | 1       | LS   | LS            | OTM                                 | MD, NESCO                    | GoB             | 51.11                   | Planned Dates         | 15-12-23                       | 12-01-24       | 19-01-24          | 26-01-24          | 02-02-24 | 01-03-24            | 77                               | 360                             | Carried Over |  |
|                     | 2  |              | LS      | LS   | Planned Dates |                                     |                              |                 |                         | 15-12-23              | 12-01-24                       | 19-01-24       | 26-01-24          | 02-02-24          | 01-03-24 |                     |                                  |                                 |              |  |
|                     | 3  |              | LS      | LS   | Planned Dates |                                     |                              |                 |                         | 15-12-23              | 12-01-24                       | 19-01-24       | 26-01-24          | 02-02-24          | 01-03-24 |                     |                                  |                                 |              |  |
| Package-57 total =  |  |              |         |      |               |                                     |                              |                 | 116.10                  | Planned Days          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |
| Total Cost (works)= |  |              |         |      |               |                                     |                              |                 | 3100.88                 | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |  |

*[Signature]*  
06/06/24

Sub Divisional Engineer  
Extension and Renovation Project of  
Distribution Line and Substation of  
Rajshahi Division, NESCO, Rajshahi

*[Signature]*  
03/06/24

Executive Engineer  
Extension and Renovation Project of  
Distribution Line and Substation of  
Rajshahi Division, NESCO, Rajshahi

*[Signature]*  
03-06-24

Project Director  
Extension and Renovation Project of  
Distribution Line and Substation of Rajshahi  
Division, NESCO, Rajshahi

*[Signature]*  
03/06/2024

Executive Director (Engineering)  
NESCO PLC, Rajshahi.

*[Signature]*  
03/06/24

Managing Director  
NESCO PLC, Rajshahi

**Annual Procurement Plan 2024-25**

**Budget: Development**

Ministry/Division : Ministry of Power, Energy & Mineral Resources/Power Division  
 Agency : Northern Electricity Supply Company (NESCO) Ltd.  
 Procuring Entity Name & Code : Project Director  
 Project/ Program Name & Code : Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division , Rajshahi. (1st Revised)

(Taka in Lac)

| Sl. No.                       | Description of Procurement Package (Services) | RDPP Package | Lot no. | Unit       | Qty         | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract | Remark       |
|-------------------------------|---|--------------|---------|------------|-------------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|---------------------------------|--------------|
| 1                             | 2   |              | 3       | 4          | 5           | 6                                   | 7                            | 8               | 9                       | 10                    | 11                             | 12             | 13                | 14                | 15       | 16                  | 17                               | 18                              | 20           |
| 76                            | Training on Project Management and PPR        | 1            | 1       | Person-day | -           | DPM                                 | MD, NESCO                    | GoB             | 53.64                   | Planned Dates         | 15-07-24                       | 29-07-24       | 05-08-24          | 12-08-24          | 19-08-24 | 16-09-24            | 63                               | 90                              | Carried Over |
|                               |   |              |         |            |             |                                     |                              |                 |                         | Planned Days          |                                | 14             | 7                 | 7                 | 7        | 28                  |                                  |                                 |              |
|                               |   |              |         |            |             |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                 |              |
|                               | Consultancy Services                          |              | 2       | QCBS       | NESCO Board | GoB                                 | 35.00                        | Planned Dates   | 15-07-19                | 29-07-19              | 05-08-19                       | 12-08-19       | 19-08-19          | 16-09-19          |          |                     | Carried Over                     |                                 |              |
|                               |   |              |         |            |             |                                     |                              | Planned Days    |                         |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |
|                               |   |              |         |            |             |                                     |                              | Actual Dates    | 24-11-19                | 08-12-19              | 15-12-19                       | 22-12-19       | 29-12-19          | 26-01-20          |          |                     |                                  |                                 |              |
| <b>Total Cost (services)=</b> |   |              |         |            |             |                                     |                              |                 | <b>88.64</b>            |                       |                                |                |                   |                   |          |                     |                                  |                                 |              |

*M. M. M. M.*  
09/06/24

**Sub Divisional Engineer**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*G. G. G. G.*  
03/06/24

**Executive Engineer**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*S. S. S. S.*  
03/06/24

**Project Director**  
Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, NESCO, Rajshahi

*A. A. A. A.*  
03/06/2024

**Executive Director (Engineering)**  
NESCO PLC, Rajshahi.

*M. M. M. M.*  
03/06/24

**Managing Director**  
NESCO PLC, Rajshahi


**Annual Procurement Plan 2024-25**

**Budget: Development**

Ministry/Division : Ministry of Power, Energy & Mineral Resources/Power Division  
 Agency : Northern Electricity Supply Company (NESCO) Ltd.  
 Procuring Entity Name & Code : Project Director  
 Project/ Program Name & Code : Extention and Renovation Project of Distribution Line and Substation of Rajshahi Division, Rajshahi. (1st Revised)

(Taka in Lac)

| Sl. No.                  | Description of Procurement Package (Goods)  | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remark       |
|--------------------------|---|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|----------------------------------|--------------|
| 1                        | 2   | 3            | 4       | 5    | 6    | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 19                               | 20           |
| 77                       | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning of a new 2X10/13 MVA 33/11KV Substation at Shibgonj under s&d Shibgonj, NESCO Ltd, Bogura and Upgradation of 10/13 MVA, 33/11 KV Substation at Babupura under s&d Ishwardi, NESCO Ltd, Pabna on Turnkey Basis Under Rajshahi Division Power Distribution Project (ICT).  | 1            | 1       | Nos  | 2    | OSTEM                               | NESCO Board                  | GoB             | 1573.56                 | Planned Dates         | 01-01-21                       | 12-02-21       | 14-03-21          | 13-04-21          | 20-04-21 | 18-05-21            | 137                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 30                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 31-01-21                       |                |                   |                   |          |                     |                                  |                                  |              |
| 78                       | Installation of 2 (two) 2 X 10/13.33 MVA Sub-stations respectively at Nachole and Dupchachia on Turnkey Basis Under Rajshahi Division Power Distribution Project (ICT).   | 1            | 2       | Nos  | 2    | OSTEM                               | NESCO Board                  | GoB             | 3074.85                 | Planned Dates         | 01-03-21                       | 12-04-21       | 24-05-21          | 23-06-21          | 30-06-21 | 28-07-21            | 149                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 42                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 79                       | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning of a new 2X10/13 MVA 33/11KV Substation at Tilokpur under s&d Santahar, NESCO Ltd on Turnkey Basis Under Rajshahi Division Power Distribution Project (ICT).   | 1            | 3       | Nos  | 1    | OSTEM                               | NESCO Board                  | GOB             | 1530.40                 | Planned Dates         | 01-03-22                       | 12-04-22       | 24-05-22          | 23-06-22          | 30-06-22 | 28-07-22            | 149                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 42                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-1 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>6178.81</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 80                       | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning for Upgradation of 02 nos 2X20/26.67MVA 33/11KV Substation respectively at Horogram under S&D 2, Rajshahi and Airport under S&D Airport, RAJshahi on Turnkey Basis Under Rajshahi Division Power Distribution Project (ICT).   | 2            | 1       | Nos  | 2    | OSTEM                               | NESCO Board                  | GoB             | 1868.22                 | Planned Dates         | 01-02-21                       | 15-03-21       | 14-04-21          | 14-05-21          | 21-05-21 | 18-06-21            | 137                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 30                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 09-02-21                       | 28-04-21       |                   |                   |          |                     |                                  |                                  |              |
| 81                       | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning for Upgradation of 04 nos 2X20/26.67MVA 33/11KV Substation respectively at Poilanpur under S&D 1, Pabna; Loshkorpur under S&D 1, Pabna; Chatiyani under S&D 2, Pabna and Patilakhali under S&D Ishwardi on Turnkey Basis Under Rajshahi Division Power Distribution Project (ICT).   | 2            | 2       | Nos  | 4    | OSTEM                               | NESCO Board                  | GoB             | 3553.61                 | Planned Dates         | 01-02-21                       | 15-03-21       | 14-04-21          | 14-05-21          | 21-05-21 | 18-06-21            | 137                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 30                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 10-02-21                       |                |                   |                   |          |                     |                                  |                                  |              |
| <b>Package-2 total =</b> |   |              |         |      |      |                                     |                              |                 | <b>5421.83</b>          |                       |                                |                |                   |                   |          |                     |                                  |                                  |              |
| 82                       | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning for Upgradation of 04 nos 33/11KV Substation ( 3nos 1X20/26.67MVA Substation respectively at Citycentral under S&D 4, Rajshahi; Bindurmore under S&D 4, Rajshahi and Bottolarhat under S&D-2, Chapainawabgonj and 1 no 2X120/26.67MVA Substation at Hujrapur under S&D-1, Chapainawabgonj) on Turnkey Basis under Rajshahi Power Distribution Development Project (ICT). | 3            | 1       | Nos  | 4    | OSTEM                               | NESCO Board                  | GoB             | 2695.66                 | Planned Dates         | 01-02-21                       | 15-03-21       | 14-04-21          | 14-05-21          | 21-05-21 | 18-06-21            | 137                              | 365                              | Carried Over |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Planned Days          |                                | 42             | 30                | 30                | 7        | 28                  |                                  |                                  |              |
|                          |   |              |         |      |      |                                     |                              |                 |                         | Actual Dates          | 10-02-21                       |                |                   |                   |          |                     |                                  |                                  |              |



(Taka in Lac)

| Sl. No.               | Description of Procurement Package (Goods)   | RDPP Package | Lot no. | Unit | Qty. | Procurement Method & Type (NCT/ICT) | Contract Approving Authority | Source of Funds | Est. Cost in Tk. (Lakh) | Time Code for Process | Invite/Advertisement of Tender | Tender Opening | Tender Evaluation | Approval to Award | NOA      | Signing of Contract | Total Time of Contract signature | Time for Completion of Contract. | Remark       |  |
|-----------------------|--|--------------|---------|------|------|-------------------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------------|----------------|-------------------|-------------------|----------|---------------------|----------------------------------|----------------------------------|--------------|--|
| 1                     | 2  | 3            | 4       | 5    | 6    | 7                                   | 8                            | 9               | 10                      | 11                    | 12                             | 13             | 14                | 15                | 16       | 17                  | 18                               | 20                               |              |  |
| 83                    | Procurement of Design, Supply, Erection, Installation, Testing and Commissioning for Upgradation of 06 nos 33/11KV Substation ( 5 nos 1X20/26.67MVA Substation respectively at Shibbati under S&D-2, Bogura; Shantahar under S&D Shantahar; Raypur under S&D-2, Sirajgonj; Bahirgola under S&D-1, Sirajgonj and Nurpur under S&D-2, Pabna; and 1 no 2X20/26.67MVA Substation at Rahmannagar under S&D-1, Bogura) on Turnkey Basis under Rajshahi Power Distribution Development Project (ICT). | 3            | 2       | Nos  | 6    | OSTEM                               | NESCO Board                  | GoB             | 3922.66                 | Planned Dates         | 01-02-21                       | 15-03-21       | 14-04-21          | 14-05-21          | 21-05-21 | 18-06-21            |                                  |                                  | Carried Over |  |
| Package-3 total =     |  |              |         |      |      |                                     |                              |                 | 6618.52                 | Planned Days          |                                | 42             | 30                | 30                | 7        | 28                  | 137                              | 365                              |              |  |
| 84                    | Construction of 33 KV Switching station at katakhali 132/33 Grid Substation.   | 4            | 1       | No   | 7    | OSTEM                               | NESCO Board                  | GoB             | 572.00                  | Planned Dates         | 15/05/20                       | 21/06/20       | 26/07/20          | 23/08/20          | 30/08/20 | 27/09/20            | 15/10/20                         |                                  | Carried Over |  |
| 85                    | Construction of 33 KV Switching station at Miapur, Rajshahi 230/132/33 Grid Substation.  |              | 2       | No   | 10   | OSTEM                               | NESCO Board                  | GoB             | 1415.00                 | Planned Dates         | 15/05/20                       | 21/06/20       | 26/07/20          | 23/08/20          | 30/08/20 | 27/09/20            | 14/02/21                         |                                  | Carried Over |  |
| Package-4 total =     |  |              |         |      |      |                                     |                              |                 | 1987.00                 | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |  |
| 86                    | Supply, Istallation, Testing and Commissioning of Underground Cable Line construction using 33KV XLPE insulaated Copper cable(1X800mm2) for Rajshahi Project on Turnkey Basis  | 6            | Lot     | km   | 5.0  | OSTEM                               | NESCO Board                  | GOB             | 2750.39                 | Planned Dates         | 15-07-22                       | 26-08-22       | 07-10-22          | 06-11-22          | 13-11-22 | 11-12-22            |                                  |                                  | Carried Over |  |
| Package-6 total =     |  |              |         |      |      |                                     |                              |                 | 2750.39                 | Planned Days          |                                | 42             | 42                | 30                | 7        | 28                  | 149                              | 360                              |              |  |
| Total Cost (Turnkey)= |  |              |         |      |      |                                     |                              |                 | 22956.35                | Actual Dates          |                                |                |                   |                   |          |                     |                                  |                                  |              |  |

*Maher*  
06/06/24

Sub Divisional Engineer  
Extention and Renovation Project  
of Distribution Line and  
Substation of Rajshahi Division,  
NESCO, Rajshahi

*Goza*  
03.06.24

Executive Engineer  
Extention and Renovation Project  
of Distribution Line and Substation  
of Rajshahi Division, NESCO,  
Rajshahi

*Jannat*  
03.06.24

Project Director  
Extention and Renovation Project of  
Distribution Line and Substation of  
Rajshahi Division, NESCO,  
Rajshahi

*Assan*  
03/06/2024

Executive Director  
(Engineering)  
NESCO PLC, Rajshahi.

*Asif*  
03/06/24

Managing Director  
NESCO PLC, Rajshahi