

Annual Procurement Plan and Procurement Implementation Report

Ministry/Division: Ministry of Power, Energy & Mineral Resources/ Energy and Mineral Resources Division.

Agency: Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)

Procuring Entity Name & Code: Pashchimanchal Gas Company Limited (PGCL)

Project/ Programme Name & Code: Rangpur, Nilphamari, Pirganj & their Adjoining Areas' Gas Distribution Project & 224349000

Package No.	Description of the procurement Package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost in Million Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WR-1	Pipeline Construction (Gr-01)	K.M.	10.30	OTM (NCT)	PGCL Board	GoB	26.235	Planned Dates	01.07.23	28.07.23	12.08.23	27.08.23	03.09.23	01.10.23	93	180
								Planned Days	0	28	15	15	7	28	93	180
								Actual Dates	19.11.23	04.12.23	08.01.24	12.03.24	20.03.24	17.04.24	150	180
WR-2	Pipeline Construction (Gr-02)	K.M.	13.50	OTM (NCT)	PGCL Board	GoB	28.422	Planned Dates	01.07.23	28.07.23	12.08.23	27.08.23	03.09.23	01.10.23	93	180
								Planned Days	0	28	15	15	7	28	93	180
								Actual Dates	19.11.23	04.12.23	03.01.24	12.03.24	20.03.24	17.04.24	150	180
WR-3	Pipeline Construction (Gr-03)	K.M.	10.20	OTM (NCT)	PGCL Board	GoB	27.737	Planned Dates	01.07.23	28.07.23	12.08.23	27.08.23	03.09.23	01.10.23	93	180
								Planned Days	0	28	15	15	7	28	93	180
								Actual Dates	19.11.23	04.12.23	03.01.24	12.03.24	20.03.24	17.04.24	150	180
WR-4	Pipeline Construction (Gr-04)	K.M.	10.0	OTM (NCT)	PGCL Board	GoB	15.184	Planned Dates	01.07.23	28.07.23	12.08.23	27.08.23	03.09.23	01.10.23	93	180
								Planned Days	0	28	15	15	7	28	93	180
								Actual Dates	19.11.23	04.12.23	03.01.24	12.03.24	20.03.24	17.04.24	150	180
WR-5	Pipeline Construction (Gr-08)	K.M.	10.0	OTM (NCT)	PGCL Board	GoB	14.757	Planned Dates	01.09.23	28.09.23	12.10.23	27.10.23	03.10.23	01.12.23	92	180
								Planned Days	0	28	14	15	7	28	92	180
								Actual Dates	12.04.23	11.05.23	30.05.23	06.12.23	06.12.23	26.12.23	258	180
WR-6	Pipeline Construction (Gr-09)	K.M.	10.0	OTM (NCT)	PGCL Board	GoB	9.952	Planned Dates	20.03.23	17.04.23	01.05.23	25.05.23	02.05.23	30.06.23	102	180
								Planned Days	0	28	14	24	8	28	102	180
								Actual Dates	20.03.23	13.04.23	27.04.23	27.09.23	05.10.23	01.11.23	226	216
WR-7	3 Nos. DRS Construction on EPC Basis	No.	03	OTM (ICT)	PGCL Board	GoB	377.487	Planned Dates	15.05.23	14.07.23	21.08.23	25.09.23	02.10.23	30.10.23	169	480
								Planned Days	0	60	38	35	8	28	169	480
								Actual Dates	17.07.23	17.09.23	19.11.23	12.12.23	26.12.23	22.01.24	189	480

Sabbir

09.07.24

09/7/24

WR-8	Land Development, Regional Office Building Construction, Boundary Wall, Internal Road, Fencing, Drain, Main Gate, Ansar Barack etc. construction at Pirganj Area.	No.	01	OTM (NCT)	PGCL Board	GoB	48.902	Planned Dates	01.08.23	28.08.23	12.09.23	10.10.23	17.10.23	15.11.23	106	480
								Planned Days	0	28	15	28	7	28	106	480
								Actual Dates	28.08.23	26.09.23	23.10.23	06.11.23	09.11.23	19.11.23	83	480
WR-9	Land Development, Regional Office Building Construction, Boundary Wall, Internal Road, Fencing, Drain, Main Gate, Ansar Barack etc. construction at Rangpur Area.	No.	01	OTM (NCT)	PGCL Board	GoB	78.952	Planned Dates	15.08.23	12.09.23	27.09.23	26.10.23	02.11.23	30.11.23	108	480
								Planned Days	0	28	15	30	7	28	108	480
								Actual Dates	28.08.23	26.09.23	23.10.23	06.11.23	09.11.23	21.11.23	85	480
WR-10	Land Development, Regional Office Building Construction, Boundary Wall, Internal Road, Fencing, Drain, Main Gate, Ansar Barack etc. construction at Saidpur Area.	No.	01	OTM (NCT)	PGCL, Board	GoB	32.432	Planned Dates	15.08.23	12.09.23	27.09.23	26.10.23	02.11.23	30.11.23	108	480
								Planned Days	0	28	15	30	7	28	108	480
								Actual Dates	28.08.23	26.09.23	23.10.23	06.11.23	09.11.23	19.11.23	83	480
WR-11	CP System Installation	K.M.	100	OTM (NCT)	Managing Director, PGCL	GoB	10.00	Planned Dates	01.09.24	28.09.24	14.10.24	23.10.24	01.11.24	29.11.24	90	180
								Planned Days	0	28	16	9	9	28	90	180
								Actual Dates								

Sabbir

Engr. Zahidul Hoque
Deputy Project Director
Rangpur, Nilphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
Pashchimanchal Gas Company Limited

Engr. Md. Faziul Karim
Project Director
Rangpur, Nilphamari, Pirganj & Their Adjoining Areas
Gas Distribution Network Project
Pashchimanchal Gas Company Limited