

: Power, Energy & Mineral Resources /Power Division
Bangladesh Rural Electrification Board (BREB) , Project code 133004700
Project Director, BREB
Modernization and Capacity Enhancement of BREB Network (Dhaka-Mymensingh Division) (Special revision),224365100

[Signature]

Handwritten signature

মোঃ আউলাদ হোসেন
প্রকল্প পরিচালক
এমসিপি (সকল-সমন্বিত) বিভাগ, কুষ্টিয়া

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-4	Lot-1	Substation: 33/11 KV (10/14 MVA) sub-station AIS augmentation along with Design, supply, installation, testing & commissioning and also land development if necessary (Turn-key)	No	6	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	579.84	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	13000.01	Planned Days	-	42	42	49	7	28	168	540
										Actual Dates	15-May-24	11-Jul-24	24-Nov-24				
	Lot-2		No	6	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	507.66	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	11381.79	Planned Days	-	42	42	49	7	28	168	540
										Actual Dates	15-May-24	11-Jul-24	24-Nov-24				
Sub-Total			No	12			GOB (Only VAT-IT)	1087.50									
							WB	24381.80									
MCEP/BREB/ DMD-W-5	Lot-1	Substation: 33/11 KV (10/14 MVA) sub-station GIS augmentation along with Design, supply, installation, testing & commissioning and also land development if necessary (Turn-key)	No	7	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	985.05	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	22084.91	Planned Days	-	42	42	49	7	28	168	540
										Actual Dates	15-May-24	11-Jul-24					
	Lot-2		No	7	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	927.12	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	20786.15	Planned Days	-	42	42	49	7	28	168	540
										Actual Dates	15-May-24	11-Jul-24					
Sub-Total			No	14			GOB (Only VAT-IT)	1912.18									
							WB	42871.06									
Substtion (Augmentation) -Total				26			GOB (Only VAT-IT)	2999.68									
							WB	67252.86									
Substation (New & Aumentation) Total				90			GOB (Only VAT-IT)	7943.38									
							WB	178090.82									
MCEP/BREB/ DMD-W-386	Lot-1	River Crossing: Design, supply, installation, testing & commissioning etc all complete as required of River- Crossing Tower (Turn-key)	No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	119.33	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	19-Jul-25		12-Oct-26
WB							676.21	Planned Days	-	28	35	56	7	28	154	450	
				Actual Dates	23-Feb-25	24-Mar-25											
MCEP/BREB/ DMD-W-387	Lot-1		No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	119.33	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	19-Jul-25		12-Oct-26
WB							676.21	Planned Days	-	28	35	56	7	28	154	450	
				Actual Dates	23-Feb-25	24-Mar-25											
MCEP/BREB/ DMD-W-388	Lot-1		No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	119.33	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	19-Jul-25		12-Oct-26
WB							676.21	Planned Days	-	28	35	56	7	28	154	450	
				Actual Dates	23-Feb-25	24-Mar-25											
MCEP/BREB/ DMD-W-389	Lot-1		No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	119.33	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	19-Jul-25		12-Oct-26
WB							676.21	Planned Days	-	28	35	56	7	28	154	450	
				Actual Dates	23-Feb-25	24-Mar-25											
MCEP/BREB/ DMD-W-390	Lot-1	No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	119.33	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	19-Jul-25		12-Oct-26	
WB						676.21	Planned Days	-	28	35	56	7	28	154	450		
			Actual Dates	23-Feb-25	24-Mar-25												
Sub-Total			No	5			GOB (Only VAT-IT)	596.65									
							WB	3381.03									
MCEP/BREB/ DMD-W-391	Lot-1	SCADA Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of SCADA System for 4 Sub-stations inclusion with Existing SCADA at Narshingdi PBS-1 (Turn-key)	No	5	OSTETM (ICT)	Ministry	GOB (Only VAT-IT)	44.63	Planned Dates	25-Apr-25	06-Jun-25	18-Jul-25	22-Aug-25	29-Aug-25	26-Sep-25		20-Mar-27
							WB	900.00	Planned Days	-	42	42	35	7	28	154	540
										Actual Dates							
Sub-Total			No	5			GOB (Only VAT-IT)	44.63									
							WB	900.00									

মোঃ আউলাদ হোসেন
প্রকল্প পরিচালক
এডমিনি (গাম্বাংনগর বিলা) ককিল

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-392	Lot-1	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of Energy Storage System in 4 substations with 8 mWh capacitance. (Dhaka-1, Mymensingh-2, Kishoreganj & Narsingdi-1 PBS) (Turn-key)	No	1	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	170.34	Planned Dates	25-Apr-25	06-Jun-25	18-Jul-25	22-Aug-25	29-Aug-25	26-Sep-25		20-Mar-27
							WB	3435.27	Planned Days	-	42	42	35	7	28	154	540
									Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-2	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of Energy Storage System in 4 substations with 8 mWh capacitance. (Dhaka-1, Mymensingh-2, Kishoreganj & Narsingdi-1 PBS) (Turn-key)	No	1	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	170.34	Planned Dates	25-Apr-25	06-Jun-25	18-Jul-25	22-Aug-25	29-Aug-25	26-Sep-25		20-Mar-27
							WB	3435.27	Planned Days	-	42	42	35	7	28	154	540
									Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-3	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of Energy Storage System in 4 substations with 8 mWh capacitance. (Dhaka-1, Mymensingh-2, Kishoreganj & Narsingdi-1 PBS) (Turn-key)	No	1	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	170.34	Planned Dates	25-Apr-25	06-Jun-25	18-Jul-25	22-Aug-25	29-Aug-25	26-Sep-25		20-Mar-27
							WB	3435.27	Planned Days	-	42	42	35	7	28	154	540
									Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-4	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of Energy Storage System in 4 substations with 8 mWh capacitance. (Dhaka-1, Mymensingh-2, Kishoreganj & Narsingdi-1 PBS) (Turn-key)	No	1	OSTETM (ICT)	CCGP	GOB (Only VAT-IT)	170.34	Planned Dates	25-Apr-25	06-Jun-25	18-Jul-25	22-Aug-25	29-Aug-25	26-Sep-25		20-Mar-27
							WB	3435.27	Planned Days	-	42	42	35	7	28	154	540
									Actual Dates								
Sub-Total			No	4			GOB (Only VAT-IT)	681.34									
							WB	13741.09									
MCEP/BREB/ DMD-W-393	Lot-1	Fault Locator Installation Design, supply, installation, testing & commissioning etc all complete as required for installation of Fault Locator on all 33 kV source Lines and pilot basis on 11 kV backbone line in 25 PBSs (Turn-key)	No	397	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	110.82	Planned Dates	25-Apr-25	23-May-25	27-Jun-25	22-Aug-25	29-Aug-25	26-Sep-25		26-Sep-26
							WB	738.77	Planned Days	-	28	35	56	7	28	154	365
									Actual Dates								
	Lot-2		No	397	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	110.82	Planned Dates	25-Apr-25	23-May-25	27-Jun-25	22-Aug-25	29-Aug-25	26-Sep-25		26-Sep-26
							WB	738.77	Planned Days	-	28	35	56	7	28	154	365
									Actual Dates								
	Lot-3		No	397	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	110.82	Planned Dates	25-Apr-25	23-May-25	27-Jun-25	22-Aug-25	29-Aug-25	26-Sep-25		26-Sep-26
							WB	738.77	Planned Days	-	28	35	56	7	28	154	365
									Actual Dates								
	Lot-4		No	397	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	110.82	Planned Dates	25-Apr-25	23-May-25	27-Jun-25	22-Aug-25	29-Aug-25	26-Sep-25		26-Sep-26
							WB	738.77	Planned Days	-	28	35	56	7	28	154	365
									Actual Dates								
Sub-Total			No	1588			GOB (Only VAT-IT)	443.27									
							WB	2955.07									
Fault locator installation-(Total)							GOB (Only VAT-IT)	443.27									
							WB	2955.07									
MCEP/BREB/ DMD-W-396		SWITCHING STATION: Design, supply, installation, testing & commissioning etc all complete as required of switching station at Madaripur PBS (Turn-key)	No	1	OSTETM (NCT)	HOPE	GOB (Only VAT-IT)	224.96	Planned Dates	15-Feb-25	15-Mar-25	19-Apr-25	14-Jun-25	21-Jun-25	12-Jul-25		03-Jan-27
							WB	1281.66	Planned Days	-	28	35	56	7	21	147	540
									Actual Dates	10-Apr-24							
Sub-Total			No	1			GOB (Only VAT-IT)	224.96									
							WB	1281.66									
Total =							GOB (Only VAT-IT)	9934.23									
							WB	200349.67									
Grand Total=							GOB + WB	210283.91									

Joydeb Malaker
Additional Project Director

২০/০৪/২০২৩
স্বাক্ষর
এসিএস (সহ-প্রকল্প পরিচালক), কক্সবাজার