

**APP FOR New Substation (Turn-Key) of DNE100% (RRKB)**

**FY : 2018-19.**

|                                   |                                                                                                                                   |
|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
| Ministry / Division               | : Ministry of Power, Energy & Mineral Resources/ Power                                                                            |
| Agency                            | : Bangladesh Rural Electrification Board                                                                                          |
| Procuring Entity Name and Code    | : Project Director, Distribution Network Expansion for 100% Rural Electrification ( Rajshahi, Rangpur, Khulna & Barisal Division) |
| Project / Programme Name and Code | : Distribution Network Expansion for 100% Rural Electrification ( Rajshahi, Rangpur, Khulna & Barisal Division)                   |

Budget


Development


| Package No    | Lot No           | Description of Procurement Package                                                                                                                      | Unit | Quantity | Procurement Method and Type | Contract Approving authority | Source of Funds | Estd. Cost in Lakh Tk. | Time code for process | Advertise Pre-qualification (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|---------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|-----------------------------|------------------------------|-----------------|------------------------|-----------------------|---------------------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1             | 2                | 3                                                                                                                                                       | 4    | 5        | 6                           | 7                            | 8               | 9                      | 10                    | 11                                          | 12                       | 13             | 14                | 15                | 16                    | 17                  | 18                               | 19                              |
| DNE(W)-SSN-01 | DNE(W)-SSN-01-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Thakurgaon PBS</b> ( bay breaker in respective Grid Substation if Required)  | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-01-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Rangpur-1 PBS</b> ( bay breaker in respective Grid Substation if Required)   | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                         |      | 3        |                             |                              | 2400            |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-02 | DNE(W)-SSN-02-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Dinajpur-2 PBS</b> ( bay breaker in respective Grid Substation if Required)  | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-02-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Jhenaidah PBS</b> ( bay breaker in respective Grid Substation if Required)   | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                         |      | 3        |                             |                              | 2400            |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-03 | DNE(W)-SSN-03-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Naogaon PBS-1</b> ( bay breaker in respective Grid Substation if Required)   | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                         |      | 2        |                             |                              | 1600.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-04 | DNE(W)-SSN-04-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Naogaon PBS-1</b> ( bay breaker in respective Grid Substation if Required)   | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                         |      | 2        |                             |                              | 1600.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-05 | DNE(W)-SSN-05-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Sirajgonj PBS-1</b> ( bay breaker in respective Grid Substation if Required) | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                         |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                         |      | 2        |                             |                              | 1600.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |

*Subled*  
13/01/19  
মোঃ আরাকাত উল্লাহ  
উপ-পরিচালক (কারিগরি)  
০৫ সারসারকারি লাপরিচালক

*(Md. Zohirul Islam)*  
PD. 100% DNE(W)  
RRKB, Division  
BREB, Dhaka.

| Package No    | Lot No           | Description of Procurement Package                                                                                                                                     | Unit | Quantity | Procurement Method and Type | Contract Approving authority | Source of Funds | Estd. Cost in Lakh Tk. | Time code for process | Advertise Pre-qualification (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|---------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|-----------------------------|------------------------------|-----------------|------------------------|-----------------------|---------------------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1             | 2                | 3                                                                                                                                                                      | 4    | 5        | 6                           | 7                            | 8               | 9                      | 10                    | 11                                          | 12                       | 13             | 14                | 15                | 16                    | 17                  | 18                               | 19                              |
| DNE(W)-SSN-06 | DNE(W)-SSN-06-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Naogaon PBS-2</b> ( bay breaker in respective Grid Substation if Required)                  | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-06-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Naogaon PBS-2</b> ( bay breaker in respective Grid Substation if Required)                  | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 15-Jan-19                | 12-Feb-19      | 26-Feb-19         | 05-Mar-19         | 12-Mar-19             | 09-Apr-19           |                                  | 05-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                        |      | 3        |                             |                              | 2400.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-07 | DNE(W)-SSN-07-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Sirajgonj PBS-2</b> ( bay breaker in respective Grid Substation if Required)                | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-07-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Rangpur-2 PBS</b> ( bay breaker in respective Grid Substation if Required)                  | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                        |      | 3        |                             |                              | 2400.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-08 | DNE(W)-SSN-08-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Bhola PBS &amp; Jhalokathi PBS</b> ( bay breaker in respective Grid Substation if Required) | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1600.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-09 | DNE(W)-SSN-09-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Patuakhali PBS</b> ( bay breaker in respective Grid Substation if Required)                 | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1600.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-10 | DNE(W)-SSN-10-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Pabna-1 PBS</b> ( bay breaker in respective Grid Substation if Required)                    | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1600            |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |

  
 13/01/19  
 মোঃ আরিফুর উল্লাহ  
 উপ-পরিচালক (কারিগরি)  
 ১০০% আবাসিক বিনিয়োগ টাকা

  
 ১৩/১/১৯  
 (Md. Zohirul Islam)  
 PD. 100% DNE(W)  
 RRKB, Division  
 BREB, Dhaka.

| Package No    | Lot No           | Description of Procurement Package                                                                                                                                           | Unit | Quantity | Procurement Method and Type | Contract Approving authority | Source of Funds | Estd. Cost in Lakh Tk. | Time code for process | Advertise Pre-qualification (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|---------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|-----------------------------|------------------------------|-----------------|------------------------|-----------------------|---------------------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1             | 2                | 3                                                                                                                                                                            | 4    | 5        | 6                           | 7                            | 8               | 9                      | 10                    | 11                                          | 12                       | 13             | 14                | 15                | 16                    | 17                  | 18                               | 19                              |
| DNE(W)-SSN-11 | DNE(W)-SSN-11-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Bogra-1 PBS &amp; Pabna-2 PBS</b><br>( bay breaker in respective Grid Substation if Required)     | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 29-Jan-19                | 26-Feb-19      | 12-Mar-19         | 19-Mar-19         | 26-Mar-19             | 23-Apr-19           |                                  | 19-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-11-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Nilphamary PBS</b><br>( bay breaker in respective Grid Substation if Required)                    | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 3        |                             |                              |                 | 2400                   |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-12 | DNE(W)-SSN-12-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Natore-1 PBS &amp; Pabna-1 PBS</b><br>( bay breaker in respective Grid Substation if Required)    | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-12-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Chapainwabgonj PBS</b><br>( bay breaker in respective Grid Substation if Required)                | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 3        |                             |                              |                 | 2400.00                |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-13 | DNE(W)-SSN-13-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Bagherhat PBS</b><br>( bay breaker in respective Grid Substation if Required)                     | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 2        |                             |                              |                 | 1600.00                |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-14 | DNE(W)-SSN-14-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Barisal-1 PBS &amp; Barisal-2 PBS</b><br>( bay breaker in respective Grid Substation if Required) | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 2        |                             |                              |                 | 1600.00                |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-15 | DNE(W)-SSN-15-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Kustia PBS</b><br>( bay breaker in respective Grid Substation if Required)                        | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1600.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 2        |                             |                              |                 | 1600.00                |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-16 | DNE(W)-SSN-16-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Khulna PBS</b><br>( bay breaker in respective Grid Substation if Required)                        | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 2000.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|               | DNE(W)-SSN-16-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Gaibandha PBS</b><br>( bay breaker in respective Grid Substation if Required)                     | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|               |                  |                                                                                                                                                                              |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total     |                  |                                                                                                                                                                              |      | 3        |                             |                              |                 | 2800.00                |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |

| Package No                                                 | Lot No           | Description of Procurement Package                                                                                                                                     | Unit | Quantity | Procurement Method and Type | Contract Approving authority | Source of Funds | Estd. Cost in Lakh Tk. | Time code for process | Advertise Pre-qualification (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signature | Time for Completion of Contract |
|------------------------------------------------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------|-----------------------------|------------------------------|-----------------|------------------------|-----------------------|---------------------------------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|
| 1                                                          | 2                | 3                                                                                                                                                                      | 4    | 5        | 6                           | 7                            | 8               | 9                      | 10                    | 11                                          | 12                       | 13             | 14                | 15                | 16                    | 17                  | 18                               | 19                              |
| DNE(W)-SSN-17                                              | DNE(W)-SSN-17-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Jessore-2 PBS &amp; Khulna PBS</b> ( bay breaker in respective Grid Substation if Required) | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1500.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
|                                                            | DNE(W)-SSN-17-02 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Magura PBS</b> ( bay breaker in respective Grid Substation if Required)                     | Nos. | 1        | OTM (NCT)                   | BREB Board                   | GOB             | 800.00                 | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total                                                  |                  |                                                                                                                                                                        |      | 3        |                             |                              | 2300.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-18                                              | DNE(W)-SSN-18-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Jessore-1 PBS</b> ( bay breaker in respective Grid Substation if Required)                  | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1500.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total                                                  |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1500.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-19                                              | DNE(W)-SSN-19-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Kuri-Lal PBS</b> ( bay breaker in respective Grid Substation if Required)                   | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1500.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total                                                  |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1500.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| DNE(W)-SSN-20                                              | DNE(W)-SSN-20-01 | Supply, Installation, testing & Commissioning of 33/11 KV Substation in <b>Sirajgonj PBS-2</b> ( bay breaker in respective Grid Substation if Required)                | Nos. | 2        | OTM (NCT)                   | BREB Board                   | GOB             | 1500.00                | Planned Dates         |                                             | 07-Feb-19                | 07-Mar-19      | 21-Mar-19         | 28-Mar-19         | 04-Apr-19             | 02-May-19           |                                  | 28-Dec-19                       |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Planned Days          |                                             | -                        | 28             | 14                | 7                 | 7                     | 28                  | 84                               | 240                             |
|                                                            |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | Actual Dates          |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Sub-Total                                                  |                  |                                                                                                                                                                        |      | 2        |                             |                              | 1500.00         |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Total                                                      |                  |                                                                                                                                                                        |      | 48       |                             |                              | 38400.00        |                        |                       |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |
| Total Estimated Construction Cost for FY: 2018-19; Lac TK= |                  |                                                                                                                                                                        |      |          |                             |                              |                 |                        | 38,400.00             |                                             |                          |                |                   |                   |                       |                     |                                  |                                 |

\*Supply, Installation, testing & Commissioning of 33/11 KV Substation with Bay-breaker at the respective Grid sub-station if Required.

Shubhal  
13/01/19

মোঃ আরাফাত উল্লাহ  
উপ-পরিচালক (কারিগরি)  
রাপবিবা ঢাকা

(Md. Zohirul Islam)  
PD. 100% DNE(W)  
RRKB, Division  
BREB, Dhaka.