

ANNUAL PROCUREMENT PLAN FOR GOODS, 2018-2019(Revised)

Budget : Annual Development Budget 2018-19

Total	200007.22
Fund in lac. Tk.	200007.22
GOB	
BREB Own	

Ministry/ Division
Agency
Procuring Entity Name & Code
Project / Programme Name & Code

Ministry of Energy & Mineral Resources / Power
Bangladesh Rural Electrification Board
Project Implementation Unit(PIU), DNE for 100% (DMCS), BREB, Dhaka.
Distribution Network Expansion for Rural Electrification (Dhaka, Mymensingh, Chittagong & Sylhet Divisions)

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Quantity	Procurement Method & (Type)	Contract Approval Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2		5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Lot-1	Line Hardware	Lot	DPM/OTM (NCT)	MPEMR	GOB	1,920.28	Planned Dates	0	28	14	28	7	28	112	217
	Lot-2	Line Hardware	Lot	DPM/OTM (NCT)	MPEMR	GOB	2,297.71	Planned Dates	18-Jan-18	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	15-Jul-18	217
	Lot-3	Line Hardware	Lot	DPM/OTM (NCT)	MPEMR	GOB	2,312.99	Planned Dates	18-Jan-18	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	15-Jul-18	217
	Lot-4	Line Hardware	Lot	DPM/OTM (NCT)	MPEMR	GOB	2,295.71	Planned Dates	18-Jan-18	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	15-Jul-18	217
		Sub-Total	Lot				8,826.69	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	29-Jul-18	
	Lot-1	Insulator	Lot	DPM/OTM (NCT)	MPEMR	GOB	1,164.43	Planned Dates	0	28	14	28	7	28	126	231
	Lot-2	Insulator	Lot	DPM/OTM (NCT)	MPEMR	GOB	1,175.48	Planned Dates	18-Jan-18	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	29-Jul-18	231
	Lot-3	Insulator	Lot	DPM/OTM (NCT)	MPEMR	GOB	1,209.25	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	29-Jul-18	231
		Sub-Total	Lot				3,549.15	Planned Dates	18-Jan-18	19-Feb-18						





20

Bid Package No.	Sub-Package No.	Description of Procurement Package	Quantity	Procurement Method & (Type)	Contract Approval Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(E)-G-12	Lot-1	Conductor,ACSR, Bare	10110 Km	OTM (NCT)	CCGP	GOB	6,100.00	Planned Dates Planned Days Actual Dates	28-Jan-19 0 0	25-Feb-19 28 0	11-Mar-19 14 0	22-Apr-19 42 0	29-Apr-19 7 0	27-May-19 28 0	16-Sep-19	231
	Lot-2	Conductor,ACSR, Bare	20220 Km	OTM (NCT)	CCGP	GOB	12,151.64	Planned Dates Planned Days Actual Dates	10-Dec-17 0 0	07-Jan-18 28 0	21-Jan-18 14 0	04-Mar-18 42 0	11-Mar-18 7 0	08-Apr-18 28 0	29-Jul-18	231
	Lot-3	Conductor,Insulated, 600v	24242 Km	OTM (NCT)	CCGP	GOB	9,360.69	Planned Dates Planned Days Actual Dates	18-Jan-18 10-Dec-17 0	19-Feb-18 07-Jan-18 28	21-Jan-18 14 0	04-Mar-18 42 0	11-Mar-18 7 0	08-Apr-18 28 0	29-Jul-18	231
	Lot-4	Conductor, Insulated, 11KV HT	600 Km	OTM (NCT)	CCGP	GOB	634.09	Planned Dates Planned Days Actual Dates	18-Jan-18 10-Dec-17 0	19-Feb-18 07-Jan-18 28	21-Jan-18 14 0	04-Mar-18 42 0	11-Mar-18 7 0	08-Apr-18 28 0	29-Jul-18	231
	Lot-5	Conductor,ACSR, Bare	10110 Km	DPM/OTM (NCT)	CCGP	GOB	6,100.00	Planned Dates Planned Days Actual Dates	08-Mar-19 0 0	05-Apr-19 28 0	19-Apr-19 14 0	31-May-19 42 0	07-Jun-19 7 0	05-Jul-19 28 0	25-Oct-19	231
	Sub-Total		65282 Km				34,346.43									
	Lot-1	Conductor Accessories & Guy Accessories	Lot	e-GP(OTM)	BREB	GOB	1,308.71	Planned Dates Planned Days Actual Dates	10-Dec-17 0 0	07-Jan-18 28 0	21-Jan-18 14 0	04-Feb-18 14 0	11-Feb-18 7 0	11-Mar-18 28 0	01-Jul-18	203
	Lot-2	Conductor Accessories & Guy Accessories	Lot	e-GP(OTM)	BREB	GOB	1,303.36	Planned Dates Planned Days Actual Dates	10-Dec-17 0 0	07-Jan-18 28 0	21-Jan-18 14 0	04-Feb-18 14 0	11-Feb-18 7 0	11-Mar-18 28 0	01-Jul-18	203
	Sub-Total		Lot				2,612.07									
	Lot-1	Connector (Auto splice)	Lot	e-GP(OTM)	BREB	GOB	562.00	Planned Dates Planned Days Actual Dates	28-Jan-19 0 0	25-Feb-19 28 0	11-Mar-19 14 0	25-Mar-19 14 0	01-Apr-19 7 0	29-Apr-19 28 0	19-Aug-19	
DNE(E)-G-14	Lot-2	Connector (H type & Hotline clamp)	Lot	e-GP(OTM)/DPM	BREB	GOB	849.68	Planned Dates Planned Days Actual Dates	28-Jan-19 0 0	25-Feb-19 28 0	11-Mar-19 14 0	25-Mar-19 14 0	01-Apr-19 7 0	29-Apr-19 28 0	02-Sep-19	217
	Sub-Total		Lot				1,411.68									
	Lot-1	Guy & Grounding wire	2617 Km	OTM (NCT)	MPEMR	GOB	1,627.78	Planned Dates Planned Days Actual Dates	28-Jan-19 0 0	25-Feb-19 28 0	11-Mar-19 14 0	25-Mar-19 14 0	01-Apr-19 7 0	29-Apr-19 28 0	02-Sep-19	217
	Lot-2	Guy & Grounding wire	2617 Km	OTM (NCT)	MPEMR	GOB	1,627.77	Planned Dates Planned Days Actual Dates	28-Jan-19 0 0	25-Feb-19 28 0	11-Mar-19 14 0	25-Mar-19 14 0	01-Apr-19 7 0	29-Apr-19 28 0	02-Sep-19	217
Sub-Total			5234 Km				3,255.55									

Handwritten signature/initials.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(E)-G-16				Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18					
	Lot-1	SPC Pole	54391	OTM (NCT)	CCGP	GOB	11,727.77	Planned Days	0	28	14	42	7	28	140	259
				Actual Dates	18-Jan-18	19-Feb-18								26-Sep-18		
	Lot-2	SPC Pole	54391	OTM (NCT)	CCGP	GOB	11,725.79	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
				Planned Days	0	28	14					42	7	28	140	259
				Actual Dates	18-Jan-18	19-Feb-18								10-Sep-18		
	Lot-3	SPC Pole	54391	OTM (NCT)	CCGP	GOB	11,712.26	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
				Planned Days	0	28	14					42	7	28	140	259
				Actual Dates	18-Jan-18	19-Feb-18								04-Nov-18		
	Lot-4	SPC Pole	54391	OTM (NCT)	CCGP	GOB	11,716.51	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
DNE(E)-G-17				Planned Days	0	28	14					42	7	28	140	259
				Actual Dates	18-Jan-18	19-Feb-18								25-Sep-18		
	Lot-5	SPC Pole	54390	DPM	CCGP	GOB	11,154.80	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
				Planned Days	0	28	14					42	7	28	140	259
				Actual Dates	18-Jan-18	19-Feb-18								24-Sep-18		
				Planned Dates	28-Jan-19	25-Feb-19	11-Mar-19	08-Apr-19	15-Apr-19	13-May-19	16-Sep-19					
	Lot-1	Wooden Pole	10460	OTM (NCT)	MPEMR	GOB	2,013.38	Planned Days	0	28	14	28	7	28	126	231
				Actual Dates												
	Lot-2	Wooden Pole	10459	OTM (NCT)	MPEMR	GOB	2,013.00	Planned Dates	28-Jan-19	25-Feb-19	11-Mar-19	08-Apr-19	15-Apr-19	13-May-19	16-Sep-19	
				Planned Days	0	28	14					28	7	28	126	231
DNE(E)-G-18				Actual Dates												
				Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	15-Sep-19					
	Lot-1	Cross-arm	Lot	OTM (NCT)	MPEMR	GOB	1,440.00	Planned Days	0	28	14	28	7	28	112	217
				Actual Dates												
	Lot-2	Anchor log	Lot	OTM (NCT)	MPEMR	GOB	1,440.00	Planned Dates	28-Jan-19	25-Feb-19	11-Mar-19	08-Apr-19	15-Apr-19	13-May-19	02-Sep-19	
				Planned Days	0	28	14					28	7	28	112	217
				Actual Dates												
	Lot-3	Anchor log	Lot	OTM (NCT)	MPEMR	GOB	1,701.22	Planned Dates	28-Jan-19	25-Feb-19	11-Mar-19	08-Apr-19	15-Apr-19	13-May-19	02-Sep-19	
				Planned Days	0	28	14					28	7	28	112	217
				Actual Dates												
		Sub-Total	Lot				4,581.22									
		Sub-Total	20919				4,026.38									
		Sub-Total	271954				58,037.13									

[Signature]

[Signature]

[Signature]

-20-

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(E)-G-19	Lot-1	Distribution Transformer	17414	OTM (NCT)	CCGP	GOB	9,708.66	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
								Planned Days	0	28	14	42	7	28	140	259
								Actual Dates	18-Jan-18	19-Feb-18				27-Nov-18		
	Lot-2	Distribution Transformer	17414	OTM (NCT)	CCGP	GOB	9,708.66	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
								Planned Days	0	28	14	42	7	28	140	259
								Actual Dates	18-Jan-18	19-Feb-18				28-Nov-18		
	Lot-3	Distribution Transformer	17414	OTM (NCT)	CCGP	GOB	10,047.64	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
								Planned Days	0	28	14	42	7	28	140	259
								Actual Dates	18-Jan-18	19-Feb-18				19-Dec-18		
	Lot-4	Distribution Transformer	17414	OTM (NCT)	CCGP	GOB	10,041.91	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
DNE(E)-G-20								Planned Days	0	28	14	42	7	28	140	259
								Actual Dates	18-Jan-18	19-Feb-18				28-Nov-18		
	Lot-5	Distribution Transformer	17414	OTM (NCT)	CCGP	GOB	10,014.81	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	04-Mar-18	11-Mar-18	08-Apr-18	26-Aug-18	
								Planned Days	0	28	14	42	7	28	140	259
								Actual Dates	18-Jan-18	20-Feb-18				28-Nov-18		
		Sub-Total	87070				49,521.68									
	Lot-1	Sectionalizing Devices (Fuse Cutout & Surge Arrester)	Lot	OTM (NCT)	MPEMR	GOB	2,586.00	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	12-Aug-18	
								Planned Days	0	28	14	28	7	28	140	245
								Actual Dates	18-Jan-18	20-Feb-18				19-Aug-18		
	Lot-2	Sectionalizing Devices (Fuse link)	Lot	OTM (NCT)	MPEMR	GOB	453.01	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	12-Aug-18	
DNE(E)-G-21								Planned Days	0	28	14	28	7	28	140	245
								Actual Dates	18-Jan-18	20-Feb-18				29-Oct-18		
		Sub-Total	Lot				3,039.01									
	Lot-1	Meter (1 Phase Electronic)	260000	OTM (NCT)	MPEMR	GOB	2,613.00	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	12-Aug-18	
								Planned Days	0	28	14	28	7	28	140	245
								Actual Dates	18-Jan-18	20-Feb-18				12-Nov-18		
	Lot-2	Meter (1 Phase Electronic)	260000	OTM (NCT)	MPEMR	GOB	2,581.80	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	12-Aug-18	
								Planned Days	0	28	14	28	7	28	140	245
								Actual Dates	18-Jan-18	20-Feb-18				22-Jul-18		
	Lot-3	Meter (1 Phase Electronic)	260000	OTM (NCT)	MPEMR	GOB	2,581.80	Planned Dates	10-Dec-17	07-Jan-18	21-Jan-18	18-Feb-18	25-Feb-18	25-Mar-18	12-Aug-18	
								Planned Days	0	28	14	28	7	28	140	245
		Sub-Total	780,000.00				7,776.60									

Sub-Total

Sub-Total

Sub-Total

Bid Package No.	Sub-Package No.	Description of Procurement Package	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(E)-G-22	Lot-1	11 KV CT & PT	Lot	e-GP(OTM)	BREB	GOB	975.62	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Sub-Total		Lot				975.62	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-1	Power Transformer, 3 Phase, 10MVA	16	OTM (NCT)	MPEMR	GOB	1,888.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
DNE(E)-G-23	Lot-2	Power Transformer, 3 Phase, 10MVA	16	OTM (NCT)	MPEMR	GOB	1,888.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-3	Power Transformer, 3 Phase, 10MVA	16	OTM (NCT)	MPEMR	GOB	1,888.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-4	Power Transformer, 3 Phase, 10MVA	15	OTM (NCT)	MPEMR	GOB	1,770.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
Sub-Total			63				7434.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
DNE(E)-G-24	Lot-1	S/S Hardware & Accessories	Lot	DPM/OTM (NCT)	MPEMR	GOB	2,418.72	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-2	Sub-station Steel Cross arm	Lot	DPM/OTM (NCT)	MPEMR	GOB	400.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-3	Coper Conductor	Lot	DPM/OTM (NCT)	MPEMR	GOB	670.03	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
Sub-Total							3,488.75	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
DNE(E)-G-25	Lot-1	Automatic Voltage Regulator, 6.35KV, 656 Amps, S/S Switch	50	OTM (NCT)	MPEMR	GOB	1,050.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-2	Automatic Voltage Regulator, 6.35KV, 656 Amps, S/S Switch	50	OTM (NCT)	MPEMR	GOB	1,050.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-3	Automatic Voltage Regulator, 6.35KV, 656 Amps, S/S Switch	50	OTM (NCT)	MPEMR	GOB	1,050.00	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
Sub-Total							3,929.72	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
DNE(E)-G-25	Lot-4	S/S Switches	Lot	OTM (NCT)	MPEMR	GOB	389.86	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Lot-5	S/S Switches	Lot	OTM (NCT)	MPEMR	GOB	389.86	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203
	Sub-Total						3,929.72	Planned Dates Planned Days Actual Dates	10-Dec-17 0 28-Jan-18	07-Jan-18 28 06-Mar-18	21-Jan-18 14 17-Jul-18	04-Feb-18 14 17-Jul-18	11-Feb-18 7 17-Jul-18	11-Mar-18 28 17-Jul-18	01-Jul-18 112 112	203

Prabir

Prabir

Prabir

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost/ Contract price In Tk. Lac	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(E)-G-26	Lot-1	11 KV ACR	145	e-GP(OTM)	BREB	GOB	977.30	Planned Dates Planned Days	10-Dec-17 0	07-Jan-18 28	21-Jan-18 14	04-Feb-18 14	11-Feb-18 7	11-Mar-18 28	29-Jul-18 140	231
	Lot-2	11 KV ACR	145	e-GP(OTM)	BREB	GOB	972.21	Actual Dates Planned Days	18-Dec-17 0	17-Jan-18 28	21-Jan-18 14	04-Feb-18 14	11-Feb-18 7	11-Mar-18 28	29-Jul-18 140	231
	Lot-3	33KV ACR	53	e-GP(OTM)	BREB	GOB	498.75	Actual Dates Planned Days	18-Dec-17 0	18-Jan-18 28	11-Mar-19 14	25-Mar-19 14	01-Apr-19 7	12-Jul-18 28	16-Sep-19 140	231
	Sub-Total		343				2,448.26									
DNE(E)-G-27	Lot-1	Jeep	1	DPM/OTM (NCT)	BRFB	GOB	72.30	Planned Dates Planned Days Actual Dates	28-Jan-19 0	25-Feb-19 28	11-Mar-19 14	08-Apr-19 28	15-Apr-19 7	13-May-19 28	02-Sep-19 112	217
	Lot-2	Pickup (Double cab with Canopy)	14	DPM/OTM (NCT)	BREB	GOB	651.00	Planned Dates Planned Days Actual Dates	10-Dec-18 0	07-Jan-19 28	21-Jan-19 14	18-Feb-19 28	25-Feb-19 7	25-Mar-19 28	15-Jul-19 112	217
	Sub-Total		15				723.30									
DNE(E)-G-28	Lot-1	Motor cycle	12	DPM/OTM (NCT)	BREB	GOB	24.00	Planned Dates Planned Days Actual Dates	28-Jan-19 0	25-Feb-19 28	11-Mar-19 14	18-Mar-19 7	25-Mar-19 7	22-Apr-19 28	12-Aug-19 112	196
	Sub-Total		12				24.00									
Grand Total (2018-2019) in lac Tk.							200,007.22									

Subir
03/01/2019
আহসান হাবিব
প্রকল্প পরিচালক
ডিএনই (ডিএমসিএস) বাপবিবোর্ড,

সহকারী
03/02/2019

মোঃ শাহিনুর বহমান মল্লা
উপ-পরিচালক (কোরগারী)
ডিএনই (ডিএমসিএস), বাপবিবোর্ড।

আল-মামুন
03/02/2019
(মোঃ আল-মামুন)
সহকারী প্রকৌশলী
ডিএনই (ডিএমসিএস)
বাপবিবোর্ড, ঢাকা।