


ANNUAL PROCUREMENT PLAN (TURN-KEY WORKS: SUBSTATION)
FY-2024-2025

Ministry / Division :
Agency :
Procuring Entity Name & Code :
Project Name & Code :

: Power, Energy & Mineral Resources /Power Division
Bangladesh Rural Electrification Board (BREB) , Project code 133004700
Project Director, BREB
Modernization and Capacity Enhancement of BREB Network (Dhaka-Mymensingh Division) (Special revision),224365100


Project Cost		
Fund In Lakh Taka	Total	205726.66
	GOB	5376.89
	PA	200349.67
	Own Fund	0.00


Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-1	Lot-1	Substation: Design, supply, installation, testing & commissioning etc all complete as required of 33/11 KV (20/28 MVA) GIS substation including land development (Turn-key)	No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	210.00	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	8092.84	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-2		No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	210.00	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	8092.84	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-3		No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	210.00	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	8092.84	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
	Lot-4		No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	210.00	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	8092.84	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
Sub-Total			No	20			GOB (Only VAT-IT)	840.00									
							WB	32371.36									
MCEP/BREB/ DMD-W-2	Lot-1	Substation: Design, supply, installation, testing & commissioning etc all complete as required of 33/11 KV (20/28 MVA) AIS substation including land development (Turn-key)	No	8	OTM(ICT)	CCGP	GOB (Only VAT-IT)	172.27	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	6856.49	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-2		No	8	OTM(ICT)	CCGP	GOB (Only VAT-IT)	172.27	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	6856.49	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-3		No	8	OTM(ICT)	CCGP	GOB (Only VAT-IT)	172.27	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6856.49	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
	Lot-4		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	172.27	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6856.49	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
	Lot-5		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	172.27	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6856.49	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
Sub-Total			No	38			GOB (Only VAT-IT)	861.35									
							WB	34282.46									


Joydeb Malaker
Additional Project Director
MCE (DMD), Project
BREB, Dhaka.


Md. Awlad Hossain
Project Director
MCEP (DMD), BREB, Dhaka


Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-3	Lot-1	Substation: Design, supply, installation, testing & commissioning etc all complete as required of 33/11 KV (10/14 MVA) AIS substation including land development (Turn-key)	No	10	OTM(ICT)	CCGP	GOB (Only VAT-IT)	222.14	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	6332.99	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-2		No	10	OTM(ICT)	CCGP	GOB (Only VAT-IT)	222.14	Planned Dates	22-Oct-23	03-Dec-23	14-Jan-24	03-Mar-24	10-Mar-24	07-Apr-24		29-Sep-25
							WB	6332.99	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-3		No	10	OTM(ICT)	CCGP	GOB (Only VAT-IT)	222.14	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6332.99	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
	Lot-4		No	10	OTM(ICT)	CCGP	GOB (Only VAT-IT)	222.14	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6332.99	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	07-Mar-24	29-Apr-24						
	Lot-5		No	9	OTM(ICT)	CCGP	GOB (Only VAT-IT)	222.14	Planned Dates	10-Aug-24	21-Sep-24	02-Nov-24	21-Dec-24	28-Dec-24	25-Jan-25		19-Jul-26
							WB	6332.99	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
Sub-Total			No	49			GOB (Only VAT-IT)	1110.69									
							WB	31664.94									
Substtion (New) -Total				107			GOB (Only VAT-IT)	2812.04									
							WB	98318.76									
MCEP/BREB/ DMD-W-4	Lot-1	Substation: 33/11 KV (10/14 MVA) sub-station AIS augmentation along with Design, supply, installation, testing & commissioning and also land development if necessary (Turn-key)	No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	89.44	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	6522.20	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	15-May-24	11-Jul-24						
	Lot-2		No	5	OTM(ICT)	CCGP	GOB (Only VAT-IT)	89.44	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26
							WB	6522.20	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	15-May-24	11-Jul-24						
	Lot-3		No	6	OTM(ICT)	CCGP	GOB (Only VAT-IT)	89.44	Planned Dates	15-Aug-24	26-Sep-24	07-Nov-24	26-Dec-24	02-Jan-25	30-Jan-25		24-Jul-26
							WB	6522.20	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates								
	Lot-4		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	89.44	Planned Dates	15-Aug-24	26-Sep-24	07-Nov-24	26-Dec-24	02-Jan-25	30-Jan-25		24-Jul-26
							WB	6522.20	Planned Days	-	42	42	49	7	28	168	540
									Actual Dates	15-May-24							
Sub-Total			No	23			GOB (Only VAT-IT)	357.77									
							WB	26088.80									



 Joydeb Malaker
 Additional Project Director
 MCE (DMD), Project
 BREB, Dhaka.


 Md. Awiad Hossain
 Project Director
 MCEP (DMD), BREB, Dhaka


ning

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
MCEP/BREB/ DMD-W-5	Lot-1	Substation: 33/11 KV (10/14 MVA) sub-station GIS augmentation along with Design, supply, installation, testing & commissioning and also land development if necessary (Turn-key)	No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	285.60	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26	
							WB	9400.16	Planned Days	-	42	42	49	7	28	168	540	
									Actual Dates	15-May-24	11-Jul-24							
	Lot-2		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	285.60	Planned Dates	25-Jan-24	07-Mar-24	18-Apr-24	06-Jun-24	13-Jun-24	11-Jul-24		02-Jan-26	
							WB	9400.16	Planned Days	-	42	42	49	7	28	168	540	
									Actual Dates	15-May-24	11-Jul-24							
	Lot-3		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	285.60	Planned Dates	15-Aug-24	26-Sep-24	07-Nov-24	26-Dec-24	02-Jan-25	30-Jan-25		24-Jul-26	
							WB	9400.16	Planned Days	-	42	42	49	7	28	168	540	
									Actual Dates									
	Lot-4		No	7	OTM(ICT)	CCGP	GOB (Only VAT-IT)	285.60	Planned Dates	15-Aug-24	26-Sep-24	07-Nov-24	26-Dec-24	02-Jan-25	30-Jan-25		24-Jul-26	
							WB	9400.16	Planned Days	-	42	42	49	7	28	168	540	
									Actual Dates									
	Lot-5		No	6	OTM(ICT)	CCGP	GOB (Only VAT-IT)	285.60	Planned Dates	15-Aug-24	26-Sep-24	07-Nov-24	26-Dec-24	02-Jan-25	30-Jan-25		24-Jul-26	
							WB	9400.16	Planned Days	-	42	42	49	7	28	168	540	
									Actual Dates									
Sub-Total			No	34			GOB (Only VAT-IT)	1428.00										
							WB	47000.81										
Substtion (Augmentation) -Total				57			GOB (Only VAT-IT)	1785.77										
							WB	73089.61										
Substation (New & Augmentation) Total				164			GOB (Only VAT-IT)	4597.81										
							WB	171408.37										
MCEP/BREB/ DMD-W-385		River Crossing: Design, supply, installation, testing & commissioning etc all complete as required of River-Crossing Tower (Turn-key)	No	3	OTM(ICT)	HOPE	GOB (Only VAT-IT)	30.00	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	05-Jan-25	12-Jan-25	09-Feb-25		05-May-26	
							WB	1089.34	Planned Days	-	42	42	49	7	28	168	450	
									Actual Dates									
MCEP/BREB/ DMD-W-387			No	3	OTM(ICT)	HOPE	GOB (Only VAT-IT)	30.00	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	05-Jan-25	12-Jan-25	09-Feb-25		05-May-26	
							WB	1089.34	Planned Days	-	42	42	49	7	28	168	450	
									Actual Dates									
MCEP/BREB/ DMD-W-389			No	3	OTM(ICT)	HOPE	GOB (Only VAT-IT)	30.00	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	05-Jan-25	12-Jan-25	09-Feb-25		05-May-26	
							WB	1089.34	Planned Days	-	42	42	49	7	28	168	450	
									Actual Dates									
MCEP/BREB/ DMD-W-389			No	3	OTM(ICT)	HOPE	GOB (Only VAT-IT)	30.00	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		21-Apr-26	
							WB	1089.34	Planned Days	-	42	42	35	7	28	154	450	
									Actual Dates									
MCEP/BREB/ DMD-W-390			No	2	OTM(ICT)	HOPE	GOB (Only VAT-IT)	20.00	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		21-Apr-26	
							WB	726.24	Planned Days	-	42	42	35	7	28	154	450	
									Actual Dates									
Sub-Total			No	14			GOB (Only VAT-IT)	140.00										
							WB	5083.60										


Joydeb Malaker
Additional Project Director
MCE (DMD), Project
BREB, Dhaka.


Md. Awlad Hossain
Project Director
MCEP (DMD), BREB, Dhaka.

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-391		SCADA Establishment: Design, supply, installation, testing & commissioning etc all complete as required for establishment of SCADA System for 4 Substations in Narsingdhi PBS-1 and Control center with 1 Substation in kishoreganj PBS (Turn-key)	No	5	OTM(ICT)	Ministry	GOB (Only VAT-IT)	68.75	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		20-Jul-26
									Planned Days	-	42	42	35	7	28	154	540
							WB	3070.18	Actual Dates								
Sub-Total			No	5			GOB (Only VAT-IT)	68.75									
							WB	3070.18									
MCEP/BREB/ DMD-W-392	Lot-1	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all	No	4	OTM(ICT)	CCGP	GOB (Only VAT-IT)	87.35	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		20-Jul-26
									Planned Days	-	42	42	35	7	28	154	540
							WB	3884.78	Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-2	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all	No	4	OTM(ICT)	CCGP	GOB (Only VAT-IT)	87.35	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		20-Jul-26
									Planned Days	-	42	42	35	7	28	154	540
							WB	3884.78	Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-3	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all	No	4	OTM(ICT)	CCGP	GOB (Only VAT-IT)	87.35	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		20-Jul-26
									Planned Days	-	42	42	35	7	28	154	540
							WB	3884.78	Actual Dates								
MCEP/BREB/ DMD-W-392	Lot-4	Energy Storage System Establishment: Design, supply, installation, testing & commissioning etc all	No	4	OTM(ICT)	CCGP	GOB (Only VAT-IT)	87.35	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		20-Jul-26
									Planned Days	-	42	42	35	7	28	154	540
							WB	3884.78	Actual Dates								
Sub-Total			No	4			GOB (Only VAT-IT)	349.38									
							WB	15539.13									
MCEP/BREB/ DMD-W-393	Lot-1	Fault Locator Installation Design, supply, installation, testing & commissioning etc all complete as required for installation of Fault Locator on all 33 kV source Lines and pilot basis on 11 kV backbone line in 25 PBSs (Turn-key)	No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
									Planned Days	-	42	42	35	7	28	154	365
							WB	254.08	Actual Dates								
	Lot-2		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
									Planned Days	-	42	42	35	7	28	154	365
							WB	254.08	Actual Dates								
	Lot-3		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
									Planned Days	-	42	42	35	7	28	154	365
							WB	254.08	Actual Dates								
	Lot-4		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
									Planned Days	-	42	42	35	7	28	154	365
							WB	254.08	Actual Dates								
	Lot-5		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
									Planned Days	-	42	42	35	7	28	154	365
							WB	254.08	Actual Dates								
Sub-Total			No	2120			GOB (Only VAT-IT)	44.00									
							WB	1270.39									


 Joydeb Malaker
 Additional Project Director
 MCE (DMD), Project
 BREB, Dhaka.


 Md. Awiad Hossain
 Project Director
 MCEP (DMD), BREB, Dhaka

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
MCEP/BREB/ DMD-W-394	Lot-1	Fault Locator Installation Design, supply, installation, testing & commissioning etc all complete as required for installation of Fault Locator on all 33 kV source Lines and pilot basis on 11 kV bakbone line in 25 PBSs (Turn-key)	No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-2		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-3		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-4		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-5		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Sub-Total			No	2120			GOB (Only VAT-IT)	44.00										
								WB	1270.39										
MCEP/BREB/ DMD-W-395	Lot-1	Fault Locator Installation Design, supply, installation, testing & commissioning etc all complete as required for installation of Fault Locator on all 33 kV sourec Lines and pilot basis on 11 kV bakbone line in 25 PBSs (Turn-key)	No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-2		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-3		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-4		No	424	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	254.08	Planned Days	-	42	42	35	7	28	154	365		
	Lot-5		No	414	OTM(ICT)	HOPE	GOB (Only VAT-IT)	8.80	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26		
							WB	247.66	Planned Days	-	42	42	35	7	28	154	365		
	Sub-Total			No	2110			GOB (Only VAT-IT)	44.00										
								WB	1263.97										
Fault locator installation-(Total)							GOB (Only VAT-IT)	132.00											
							WB	3804.74											


 Joydeb Malaker
 Additional Project Director
 MCE (DMD) Project
 Dhaka.


 Md. Awlad Hossain
 Project Director
 MCEP (DMD), BREB, Dhaka

Package No.	Sub-Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost / Contract Price in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
MCEP/BREB/ DMD-W-396		SWITCHING STATION: Design, supply, installation, testing & commissioning etc all complete as required of switching station at Madaripur PBS (Turn-key)	No	1	OTM(ICT)	HOPE	GOB (Only VAT-IT)	88.95	Planned Dates	25-Aug-24	06-Oct-24	17-Nov-24	22-Dec-24	29-Dec-24	26-Jan-25		26-Jan-26
							WB	1443.65	Planned Days	-	42	42	35	7	28	154	365
									Actual Dates								
Sub-Total			No	1			GOB (Only VAT-IT)	88.95									
							WB	1443.65									
Total =							GOB (Only VAT-IT)	5376.89									
							WB	200349.67									
Grand Total=			No	0			GOB + WB	205726.56									


 Joydeb Malaker
 Additional Project Director
 MCE (DMD), Project
 BREB, Dhaka.


 30.07.2024
 Md. Awiad Hossain
 Project Director
 MCEP (DMD), BREB, Dhaka