

Total TK. In lac	292,512.85
------------------	------------

Sl No.	Bid Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	MCEP/BREB/ DMD-GA-3	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
		Lot-1	Air Conditioner	Nos.	PD	Own Fund	3.00	Planned Dates	25-Nov-24	05-Dec-24	19-Dec-24	26-Dec-24	02-Jan-25	09-Jan-25	10-Mar-25	60	105		
								Planned Days	0	10	14	7	7	7					
						Actual Dates													
			Sub-Total		2				3.00										
2	MCEP/BREB/ DMD-LH-G-7	Lot-1	Line Hardware	Nos.	1339600	OTM (ICT)	Ministry	WB	3,819.43	Planned Dates	23-Oct-23	06-Dec-23	25-Jan-24	29-Feb-24	07-Mar-24	04-Apr-24	05-Sep-24	318	
										Planned Days	0	44	50	35	7	28	154		
										Actual Dates	23-Oct-23	06-Dec-23	25-Jan-24	18-Apr-24	18-Apr-24	15-May-24			
			Sub-Total		1339600				3,819.433										
3	MCEP/BREB/ DMD-I-G-8	Lot-1	Insulator	Nos.	276610	OTM (ICT)	BREB Board	WB	103.03	Planned Dates	17-Jul-22	28-Aug-22	09-Oct-22	06-Nov-22	13-Nov-22	11-Dec-22	11-Jun-23	329	
										Planned Days	0	42	42	28	7	28	182		
										Actual Dates	28-Aug-22	13-Oct-22	14-Nov-22	28-Nov-22	29-Nov-22	26-Dec-22	07-Aug-24		
			Sub-Total						103.026										
5	MCEP/BREB/ DMD-LUG-G-10	Lot-1	11KV Underground Cable	Km.	57.50	OTM (ICT)	CCGP	WB	4,381.50	Planned Dates	05-Jul-23	16-Aug-23	27-Sep-23	01-Nov-23	08-Nov-23	06-Dec-23	05-Jun-24	350	
										Planned Days	0	42	42	49	7	28	182		
		Lot-2	33 KV Underground Cable	Km.	83.00	OTM (ICT)	CCGP	WB	6,816.80	Planned Dates	11-Jul-23	08-Aug-23	13-Nov-23	11-Jun-24	08-Nov-23	06-Dec-23	05-Jun-24	350	
			Sub-Total						11,198.300										
7	MCEP/BREB/ DMD-CG-G-11	Lot-1	Conductor & Guy Accessories	Set.	Lot	OTM (ICT)	BREB Board	WB	237.73	Planned Dates	24-Jul-22	04-Sep-22	16-Oct-22	13-Nov-22	20-Nov-22	18-Dec-22	18-Jun-23	329	
										Planned Days	0	42	42	28	7	28	182		
					Sub-Total						237.73								
8	MCEP/BREB/ DMD-SD-G-12	Lot-1	Cutout & Barrel	Nos.	37000	OTM (ICT)	BREB Board	WB	1,231.96	Planned Dates	05-Jul-24	16-Aug-23	20-Sep-23	04-Oct-23	11-Oct-23	08-Nov-23	08-May-24	308	
										Planned Days	0	42	35	14	7	28	182		
		Lot-3	Fuse link	Nos.	183978	OTM (ICT)	BREB Board	WB	145.68	Planned Dates	18-Jan-24	29-Feb-24	06-Jun-24	15-Sep-24	19-Sep-24	16-Oct-24	08-May-24	308	
			Sub-Total		220978				1,377.64										

14

Sl No.	Bid Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	MCEP/BREB/ DMD-Co-G-13	Lot-2	Connector	Nos.	122500	OTM (ICT)	BREB Board	WB	1,089.68	Planned Dates Planned Days Actual Dates	24-Jul-22 0 07-Nov-22	04-Sep-22 42 29-Dec-22	16-Oct-22 42 20-Mar-23	13-Nov-22 28 12-Apr-23	20-Nov-22 7 13-Apr-23	18-Dec-22 28 11-May-23	18-Jun-23 182 -	329
			Sub-Total		122500				1089.68									
11	MCEP/BREB/ DMD-SPC-G-14	Lot-2	SPC Pole	Nos.	33845	OTM (ICT)	CCGP	WB	3,491.48	Planned Dates Planned Days Actual Dates	21-May-23 43 21-May-23	03-Jul-23 42 03-Jul-23	14-Aug-23 35 18-Jul-23	18-Sep-23 7 19-Dec-23	25-Sep-23 28 26-Dec-23	23-Oct-23 182 17-Jan-24	22-Apr-24 337 -	674
			Sub-Total		33,845				3,491.480									
12	MCEP/BREB/ DMD-GF-5	Lot-1	Furniture & Fixtures	Offices	4	RFQ	PD	Own Fund	4.00	Planned Dates Planned Days Actual Dates	25-Nov-24 0 -	05-Dec-24 10 -	02-Jan-25 28 -	09-Jan-25 7 -	16-Jan-25 7 -	23-Jan-25 7 -	24-Mar-25 60 -	119
			Sub-Total		4				4.00									
13	MCEP/BREB/ DMD-CA-G-15	Lot-1	Cross Arm	Nos.	317712	OTM (ICT)	CCGP	WB	9,000.00	Planned Dates Planned Days Actual Dates	23-Oct-23 0 23-Oct-23	06-Dec-23 42 06-Dec-23	25-Jan-24 21 25-Jan-24	29-Feb-24 35 -	07-Mar-24 7 -	04-Apr-24 28 -	03-Oct-24 182 -	315
14		Lot-2	Cross Arm	Nos.	317711	OTM (ICT)	CCGP	WB	7,004.00	Planned Dates Planned Days Actual Dates	15-Jul-23 0 23-May-24	26-Aug-23 42 09-Jul-24	07-Oct-23 42 30-Jul-24	11-Nov-23 35 19-Jun-24	18-Nov-23 7 -	16-Dec-23 28 14-Jul-24	15-Jun-24 182 -	336
			Sub-Total		635,423				16,004.00									
15	MCEP/BREB/ DMD-I-G-18	Lot-1	Insulator	Lot	622373	OTM (ICT)	Ministry	WB	2,027.89	Planned Dates Planned Days Actual Dates	15-Jul-23 0 18-Jan-24	26-Aug-23 42 29-Feb-24	07-Oct-23 42 20-Aug-24	11-Nov-23 35 12-01-2024	18-Nov-23 7 13-Nov-24	16-Dec-23 28 -	15-Jun-24 182 -	336
16		Lot-2	Insulator	Lot	622372	OTM (ICT)	Ministry	WB	2,027.89	Planned Dates Planned Days Actual Dates	25-Mar-24 0 18-Jan-24	10-May-24 44 29-Feb-24	21-Jun-24 42 20-Aug-24	26-Jul-24 35 12-01-2024	02-Aug-24 7 13-Nov-24	30-Aug-24 28 -	28-Feb-25 182 -	338
			Sub-Total		1,244,745				4,055.78									
17		Lot-1	Conductor & Wire (Bare & Others)	Km.	17664	OTM (ICT)	CCGP	WB	21,636.12	Planned Dates Planned Days Actual Dates	15-Jul-23 0 23-Oct-23	26-Aug-23 42 06-Dec-23	10-Jul-24 42 16-Jan-24	18-Nov-23 42 -	25-Nov-23 7 -	23-Dec-23 28 -	22-Jun-24 182 -	343
18	MCEP/BREB/ DMD-C-G-19	Lot-2	Conductor & Wire (Bare & Others)	Km.	17664	OTM (ICT)	CCGP	WB	20,421.12	Planned Dates Planned Days Actual Dates	15-Jul-23 0 23-Oct-23	26-Aug-23 42 06-Dec-23	10-Jul-24 42 17-Dec-23	18-Nov-23 42 -	25-Nov-23 7 -	23-Dec-23 28 -	22-Jun-24 182 -	343
19		Lot-3	Insulated Aluminum Conductor	Km.	7800	OTM (ICT)	CCGP	WB	13,150.32	Planned Dates Planned Days Actual Dates	15-Jul-23 0 23-Oct-23	26-Aug-23 42 06-Dec-23	10-Jul-24 42 17-Dec-23	18-Nov-23 42 -	25-Nov-23 7 -	23-Dec-23 28 -	22-Jun-24 182 -	343
			Sub-Total		43128				55,207.55									

[Handwritten Signature]

[Handwritten Signature]

Sl No.	Bid Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lac)	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
20	MCEP/BREB/ DMD-PT-G-21	Lot-1	Power Transformer	Nos.	10	OTM (ICT)	BREB Board	WB	1,816.78	Planned Dates Planned Days Actual Dates	16-Jan-24 0 18-Jan-24	02-Mar-24 44 29-Feb-24	06-Apr-24 35 31-Mar-24	20-Apr-24 14 03-Apr-24	27-Apr-24 7 04-Apr-24	25-May-24 28 16-Apr-24	23-Nov-24 182 182	310
			Sub-Total		10				1,816.78									
21	MCEP/BREB/ DMD-DT-G-22	Lot-1	Distribution Transformer	Nos.	6144	OTM (ICT)	Ministry	WB	3,994.91	Planned Dates Planned Days Actual Dates	16-Jan-24 0 18-Jan-24	02-Mar-24 44 29-Feb-24	13-Apr-24 42 02-Jun-24	11-May-24 28 10-Nov-24	18-May-24 7 11-Nov-24	15-Jun-24 28 15-May-24	14-Dec-24 182 182	331
			Sub-Total		6144				3,994.91									
22	MCEP/BREB/ DMD-GG-G-23	Lot-1	Guy and Grounding wire	Km.	3492	OTM (ICT)	Ministry	WB	2,859.69	Planned Dates Planned Days Actual Dates	01-Aug-23 0 23-Oct-23	12-Sep-23 42 06-Dec-23	24-Oct-23 42 16-Jan-24	28-Nov-23 35 18-Apr-24	05-Dec-23 7 18-Apr-24	02-Jan-24 28 15-May-24	02-Jul-24 182 182	336
			Sub-Total		3492				2,859.69									
23		Lot-1	SPC Pole	Nos.	63178	OTM (ICT)	CCGP	WB	21,310.96	Planned Dates Planned Days Actual Dates	23-Oct-23 0 23-Oct-23	06-Dec-23 44 06-Dec-23	25-Jan-24 42 25-Jan-24	14-Mar-24 49 11-Jun-24	21-Mar-24 7 11-Jun-24	18-Apr-24 28 07-Jul-24	19-Sep-24 154 154	324
24		Lot-2	SPC Pole	Nos.	63178	OTM (ICT)	CCGP	WB	19,417.08	Planned Dates Planned Days Actual Dates	23-Oct-23 0 23-Oct-23	06-Dec-23 44 06-Dec-23	25-Jan-24 42 25-Jan-24	11-Jun-24 49 07-Apr-25	11-Jun-24 7 14-Apr-25	13-Jun-24 28 12-May-25	19-Sep-24 154 154	324
25	MCEP/BREB/ DMD-SPC-G-24	Lot-3	SPC Pole	Nos.	63178	OTM (ICT)	CCGP	WB	25,301.38	Planned Dates Planned Days Actual Dates	25-Nov-24 0 25-Nov-24	06-Jan-25 42 06-Jan-25	17-Feb-25 42 17-Feb-25	07-Apr-25 49 07-Apr-25	14-Apr-25 7 14-Apr-25	12-May-25 28 12-May-25	13-Oct-25 154 154	322
26		Lot-4	SPC Pole	Nos.	63178	OTM (ICT)	CCGP	WB	25,301.39	Planned Dates Planned Days Actual Dates	25-Nov-24 0 25-Nov-24	06-Jan-25 42 06-Jan-25	17-Feb-25 42 17-Feb-25	07-Apr-25 49 07-Apr-25	14-Apr-25 7 14-Apr-25	12-May-25 28 12-May-25	13-Oct-25 154 154	322
27		Lot-5	SPC Pole	Nos.	63177	OTM (ICT)	CCGP	WB	25,300.76	Planned Dates Planned Days Actual Dates	25-Nov-24 0 25-Nov-24	06-Jan-25 42 06-Jan-25	17-Feb-25 42 17-Feb-25	07-Apr-25 49 07-Apr-25	14-Apr-25 7 14-Apr-25	12-May-25 28 12-May-25	13-Oct-25 154 154	322
			Sub-Total		315,889				116,631.58									
28	MCEP/BREB/ DMD-LH-G-17	Lot-1	Line Hardware	Nos.	Lot	OTM (NCT)	Ministry	WB	4,080.99	Planned Dates Planned Days Actual Dates	25-Nov-24 0 25-Nov-24	23-Dec-24 28 23-Dec-24	03-Feb-25 42 03-Feb-25	17-Mar-25 42 17-Mar-25	24-Mar-25 7 24-Mar-25	21-Apr-25 28 21-Apr-25	20-Oct-25 182 182	329
29		Lot-2	Line Hardware	Nos.	Lot	OTM (NCT)	Ministry	WB	4,080.99	Planned Dates Planned Days Actual Dates	25-Nov-24 0 25-Nov-24	23-Dec-24 28 23-Dec-24	03-Feb-25 42 03-Feb-25	17-Mar-25 42 17-Mar-25	24-Mar-25 7 24-Mar-25	21-Apr-25 28 21-Apr-25	20-Oct-25 182 182	329
			Sub-Total						8,161.99									
30	MCEP/BREB/ DMD-CA-G-25	Lot-1	Cross Arm	Nos.	162400	OTM (NCT)	Ministry	BREB	4,553.43	Planned Dates Planned Days Actual Dates	25-Dec-24 0 25-Dec-24	22-Jan-25 28 22-Jan-25	25-Jan-24 21 25-Jan-24	14-Mar-24 49 14-Mar-24	21-Mar-24 7 21-Mar-24	18-Apr-24 28 18-Apr-24	17-Oct-24 182 182	315
			Sub-Total		162,400				4,553.43									

[Handwritten signature]

Sl No.	Bid Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
32	MCEP/BREB/ DMD-LH -G- 26	Lot-1	Line Hardware	Lot		OTM (NCT)	BREB Board	WB	2,647.76	Planned Dates Planned Days Actual Dates	25-Dec-24 0 0	22-Jan-25 28 0	05-Mar-25 42 0	16-Apr-25 42 0	23-Apr-25 7 0	21-May-25 28 0	19-Nov-25 182 0	329
			Sub-Total						2,647.76									
36	MCEP/BREB/ DMD-C-G-28	Lot-1	Conductor & Wire (Bare & Others)	Km.	7591	OTM (NCT)	CCGP	WB	12,303.62	Planned Dates Planned Days Actual Dates	25-Nov-24 0 0	26-Aug-23 28 0	10-Jul-24 42 0	18-Nov-23 49 0	25-Nov-23 7 0	23-Dec-23 28 0	22-Jun-24 182 0	336
37		Lot-2	Conductor & Wire (Bare & Others)	Km.	7591	OTM (NCT)	CCGP	WB	12,303.62	Planned Dates Planned Days Actual Dates	25-Nov-24 0 0	26-Aug-23 28 0	10-Jul-24 42 0	18-Nov-23 49 0	25-Nov-23 7 0	23-Dec-23 28 0	22-Jun-24 182 0	336
			Sub-Total		15182				24,607.24									
39	MCEP/BREB/ DMD-GG-G- 31	Lot-1	Guy and Grounding wire	Km.	1300	OTM (NCT)	BREB Board	WB	2,047.73	Planned Dates Planned Days Actual Dates	25-Dec-24 0 0	22-Jan-25 28 0	05-Mar-25 42 0	16-Apr-25 42 0	23-Apr-25 7 0	21-May-25 28 0	19-Nov-25 182 0	329
			Sub-Total		1300				2,047.73									
40	MCEP/BREB/ DMD-SPC-G- 33	Lot-1	SPC Pole	Nos.	31845	OTM (NCT)	CCGP	WB	14,300.058	Planned Dates Planned Days Actual Dates	25-Nov-24 0 0	23-Dec-24 28 0	03-Feb-25 42 0	24-Mar-25 49 0	31-Mar-25 7 0	28-Apr-25 28 0	29-Sep-25 154 0	308
41		Lot-2	SPC Pole	Nos.	31845	OTM (ICT)	CCGP	WB	14,300.058	Planned Dates Planned Days Actual Dates	25-Nov-24 0 0	23-Dec-24 28 0	03-Feb-25 42 0	24-Mar-25 49 0	31-Mar-25 7 0	28-Apr-25 28 0	29-Sep-25 154 0	308
			Sub-Total		63,690				28,600.115									
			Grand Total						292,512.85									



Joydeb Malaker
Additional Project Director
MCE (DMD), Project
BREB, Dhaka.



19.11.2024

Md. Awlad Hossain
Project Director
MCEP(DMD), BREB, Dhaka