

স্মারক নং- ৪৬.৬০০.০০২.০০.০০.০৩৫(৪).২০২০- ৪৮

তারিখ- ০৮/০৯/২০২১ খ্রিঃ

বিষয়ঃ উপজেলা পরিচালন ও উন্নয়ন প্রকল্পের আওতায় যশোর জেলার শার্শা উপজেলায় অবকাঠামো উন্নয়ন উপ-প্রকল্প (৪র্থ পর্যায়) বাস্তবায়নের সম্মতি প্রদান প্রসঙ্গে।

সূত্রঃ শার্শা উপজেলার স্মারক নং- ০৫.৪৪৫৫৬৬.০০০.০০.০২৬.২১-৯০৮

তারিখ- ১২/০৭/২০২১ খ্রিঃ

উপর্যুক্ত বিষয়ের প্রেক্ষিতে জানানো যাচ্ছে যে, স্থানীয় সরকার বিভাগ কর্তৃক সরাসরি বাস্তবায়নাধীন উপজেলা পরিচালন ও উন্নয়ন প্রকল্পের আওতায় বাস্তবায়নের জন্য আপনার উপজেলা হতে প্রেরিত নিম্নোক্ত অবকাঠামো উন্নয়ন উপ-প্রকল্পসমূহের বিষয়ে সম্মতি প্রদান করা হল। বর্ণিত উপ-প্রকল্পসমূহ বাস্তবায়নের জন্য নিম্নোক্ত পরিমাণ অর্থ ব্যয় করা যাবে। প্রকল্প বাস্তবায়ন শেষে বিল ও ভাউচারের কপি প্রাপ্তির পর নির্ধারিত নিয়ম অনুসরণে বরাদ্দকৃত অর্থ প্রকল্পের একাউন্ট হতে উপজেলা পরিষদের প্রকল্পের নামীয় একাউন্টে স্থানান্তর করা হবে।

উপ-প্রকল্প নম্বর	উপ-প্রকল্পের শিরোনাম	অনুমোদিত বাজেট (ভ্যাট ও কর ব্যতীত) (টাকা)	ভ্যাট	আয়কর	অনুমোদিত বাজেট (ভ্যাট ও কর সহ) (টাকা)
INF-2019-20-404190-01	উপজেলা স্বাস্থ্য কমপ্লেক্স করোনার (COVID-19) চিকিৎসা সংক্রান্ত প্রয়োজনীয় উপকরণ ও সেন্ট্রাল অক্সিজেন সাপ্লাই সিস্টেম সরবরাহ।	২,৫০০,০০০.০০	২০৯,৪৯৭.০০	৮৩,৭৯৯.০০	২,৭৯৩,২৯৬.০০
INF-2019-20-404190-02	গবাদি পশুর চিকিৎসা ও কৃত্রিম প্রজননের জন্য উপজেলা প্রানীসম্পদ দপ্তরে একটি ট্রিটমেন্ট শেড নির্মাণ।	১,৪৮৭,৬৬৯.০০	১২৪,৬৬৫.০০	৪৯,৮৬৬.০০	১,৬৬২,২০০.০০
		৩,৯৮৭,৬৬৯.০০	৩৩৪,১৬২.০০	১৩৩,৬৬৫.০০	৪,৪৫৫,৪৯৬.০০

কথায়ঃ চুয়াল্লিশ লক্ষ পঞ্চাশ হাজার চারশত ছিয়ানব্বই টাকা মাত্র।

বরাদ্দকৃত অর্থ নিম্নে বর্ণিত শর্তাবলী যথাযথ অনুসরণ করে কার্যক্রম গ্রহণের জন্য অনুরোধ করা হল।

প্রকল্প বাস্তবায়নের সময় অনুসরণীয় শর্তাবলীঃ

- বরাদ্দকৃত অর্থ উপরোল্লিখিত উপ-প্রকল্প বাস্তবায়ন করার জন্য ব্যয় করতে হবে।
- পিপিআর-২০০৮ এবং সর্বশেষ প্রকাশিত সার্কুলার যথাযথভাবে অনুসরণ করে উপ-প্রকল্পসমূহ বাস্তবায়ন করতে হবে।
- উপজেলা পরিষদের ক্রয় পরিকল্পনায় উপ-প্রকল্পগুলো অন্তর্ভুক্ত থাকতে হবে।
- ভ্যাট এবং ট্যাক্স ব্যতীত ৩,৯৮৭,৬৬৯.০০ (উনচল্লিশ লক্ষ সাতাশি হাজার ছয়শত উনসত্তর) টাকার বেশি ব্যয় করা যাবে না। কিন্তু দরপত্র ডকুমেন্ট, কার্যাদেশ, চুক্তিনামা এবং বিল-ভাউচারে অবশ্যই ভ্যাট ও আয়করসহ মোট ব্যয় উল্লেখ থাকবে।
- উনুজ দরপত্র পদ্ধতি অনুসরণ করে ক্রয় প্রক্রিয়া সম্পাদন করতে হবে।
- দরপত্র আহ্বানের ক্ষেত্রে অবশ্যই পিপিআর-২০০৮ এ উল্লিখিত পদ্ধতি অনুসরণে পত্রিকায় বিজ্ঞপ্তি প্রচার করতে হবে।
- যে সব উপজেলার ইজিপি চালু হয়েছে সে সব উপজেলায় ইজিপি-তে টেন্ডার আহ্বান করতে হবে।
- দরপত্র আহ্বান ও অন্যান্য খরচ নির্বাহের জন্য এডিপি গাইড লাইন অনুসরণে পদক্ষেপ গ্রহণ করতে হবে।
- নোটিফিকেশন অব এওয়ার্ড/কার্যাদেশ/চুক্তিনামায় মোট টাকা, ভ্যাট, আয়কর এবং নীট প্রদেয় টাকার পরিমাণ সুস্পষ্টভাবে উল্লেখ থাকতে হবে।
- প্রচলিত নিয়ম অনুযায়ী নির্ধারিত ফরমেট এ চুক্তিনামা সম্পন্ন করতে হবে।
- উপ-প্রকল্প বাস্তবায়নকালীন সার্বক্ষণিক মনিটরিং ও সুপারভিশন অব্যাহত রাখতে হবে, যাতে করে প্রাক্কলন অনুযায়ী কাজের মান নিশ্চিত হয়।
- উপ-প্রকল্প বাস্তবায়ন শেষে সংশ্লিষ্ট দপ্তর এবং ইউডিএফ কাজ সম্পাদন বিষয়ে প্রত্যয়ন প্রদান করবে।
- প্রতিটি প্রকল্প বাস্তবায়নের পূর্বে উক্ত স্থানের (অবকাঠামো) ভিডিও ও স্টিল পিকচার এবং কার্যক্রম শেষে ভিডিও ও স্টিল পিকচার সরবরাহ করতে হবে।
- অবকাঠামো স্কীমের ক্ষেত্রে উপ-প্রকল্পের নাম, বরাদ্দকৃত অর্থের পরিমাণ, বাস্তবায়নকারী সংস্থা, উপ-প্রকল্প বাস্তবায়নকাল, উপ-প্রকল্পের সংক্ষিপ্ত বিবরণ, অর্থায়নকারী সংস্থা-JICA/বাংলাদেশ সরকার ইত্যাদি উল্লেখপূর্বক সাইনবোর্ড বা নামফলক দর্শনীয় স্থানে স্থাপন করতে হবে।
- Equipment এর ক্ষেত্রে সংশ্লিষ্ট পণ্যের উপর স্থায়ীভাবে UGDP প্রকল্পের নাম ও গ্রহণ/বাস্তবায়নের তারিখ থাকতে হবে।
- উপজেলা কর্তৃক বিল অনুমোদনকালে ঠিকাদার কর্তৃক দাখিলকৃত বিল হতে উক্ত অর্থবছরের জন্য প্রযোজ্য এনবিআর কর্তৃক নির্ধারিত হারে ভ্যাট ও ট্যাক্স কর্তন করতে হবে।
- উপ-প্রকল্প বাস্তবায়ন শেষে দায়িত্বপ্রাপ্ত কর্মকর্তা কর্তৃক পরিদর্শনপূর্বক সমাপ্তি প্রতিবেদনের সাথে ঠিকাদার কর্তৃক প্রদত্ত বিল-ভাউচার এর কপি প্রকল্প কার্যালয়ে পাঠাতে হবে।

- **Construction** কাজের ক্ষেত্রে উন্মুক্ত দরপত্র পদ্ধতিতে (OTM) অফিসিয়াল Estimate এর চেয়ে ১০% এর অধিক বা কম মূল্যে দাখিলকৃত দরপত্র গ্রহণযোগ্য হবে না।
- ঠিকাদারকে চূড়ান্ত বিল পরিশোধের পর ব্যাংক স্টেটমেন্টসহ আর্থিক প্রতিবেদন প্রকল্প কার্যালয়ে প্রেরণ করতে হবে।
- প্রতিটি উপ-প্রকল্প বাস্তবায়ন শেষে প্রকল্প ব্যয় প্রতিবেদন প্রস্তুত করতে হবে। প্রকল্প ব্যয় প্রতিবেদনে প্রকল্প বাস্তবায়ন ব্যয়, ভ্যাট ও ট্যাক্স আলাদাভাবে প্রদর্শন করতে হবে। প্রকল্প ব্যবস্থাপনা ইউনিট কর্তৃক বিল অনুমোদনকালে উক্ত অর্থবছরের জন্য এনবিআর কর্তৃক নির্ধারিত হারে ভ্যাট ও ট্যাক্স কর্তন করা হবে। উক্ত পরিমাণ ভ্যাট ও ট্যাক্স প্রকল্পের জিওবি তহবিল হতে সরকারের নির্দিষ্ট তহবিলে জমা করে তার কপি সংশ্লিষ্ট উপজেলায় সংরক্ষণের জন্য প্রেরণ করবে। প্রকল্প ব্যয় প্রতিবেদন ছক প্রকল্প অফিস থেকে সরবরাহ করা হবে।
- প্রকল্পের সফল বাস্তবায়ন নিশ্চিত হওয়ার পর উপজেলা পরিষদ বিল অনুমোদন করবে।
- বিল অনুমোদনের পর প্রকল্পের নাম, বিলের টাকার পরিমাণ, আরোপযোগ্য ভ্যাট ও আয়কর (যা প্রকল্প অফিস কর্তৃক পরিশোধ করা হবে) এবং ঠিকাদারের নাম, ঠিকানা, ফোন নম্বরসহ বিলের ০১ (এক) সেট ফটোকপি প্রকল্প অফিসে প্রেরণ করতে হবে।
- উপ-প্রকল্প বাস্তবায়ন সংক্রান্ত যাবতীয় ব্যয়ের বিল-ভাউচার অডিটে প্রদর্শনের জন্য উপজেলা নির্বাহী অফিসারের তত্ত্বাবধানে সংরক্ষণ করতে হবে।

চেয়ারম্যান,
উপজেলা পরিষদ, শার্শা, যশোর।

উপজেলা নির্বাহী অফিসার
শার্শা উপজেলা, যশোর।

(কাজী আশরাফ উদ্দীন)
প্রকল্প পরিচালক
অতিরিক্ত সচিব
ফোন- ৫৫১৩০৭২৫

অনুলিপি সদয় অবগতির জন্য (জ্যেষ্ঠতার ক্রমানুসারে নয়):

০১. সিনিয়র সচিব, স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।
০২. বিভাগীয় কমিশনার, খুলনা।
০৩. পরিচালক, স্থানীয় সরকার, খুলনা।
০৪. জেলা প্রশাসক, যশোর।
০৫. উপ পরিচালক, স্থানীয় সরকার, যশোর।
০৬. উপজেলা প্রকৌশলী, শার্শা, যশোর।
০৭. উপজেলা ডেভেলপমেন্ট ফ্যাসিলিটের (ইউডিএফ), শার্শা, যশোর।
০৮. ডেপুটি প্রোগ্রাম ম্যানেজার, জাইকা, ঢাকা।
০৯. অফিস কপি।

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

৳ ১০০



৳ ১০০

একশত টাকা

খচ ৪৭০১৩১১

Kazim Hossain
Managing Director
Medical Engineering Ltd.

Contract Agreement

THIS AGREEMENT made on the 26 October/2021 between M.M. Mamun Hasan, Upazila Engineer, LGED, Sarsha, Jashore of the one part and is BIO MEDICAL ENGINEERING LTD, House-18, Road-03, Block-A, Rampura Banasree, Khilgaon PS, Dhaka-1219 of the other part:

WHEREAS, the Employer invited Tenders for Supplying of necessary medical Equipment related to COVID-19 and Central Oxygen Supply System in Sarsha Upazila Health Complex under Sarsha Upazila Parisad, District-Jashore. (Package No:- e-GP/JAICA/SAR/2021-2022/G-01, TID-611037) and has accepted a Tender by the Contractor for the execution of those works in the sum of Tk= 22,95,854.535 (Taka: Twenty Two Lac Ninety Five Thousand Eight Hundred Fifty Four Point Five Three Five) Only.

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

৳ ১০০



৳ ১০০

একশত টাকা

Kazi Nurul Hossain
Managing Director
Medical Engineering Ltd

-2-

NOW THIS AGREEMENT WITNESSETH AS FOLLOWS:

1. In this Agreement, words and expressions shall have the same meanings as are respectively assigned to them in the General Conditions of Contract hereinafter referred to.
2. The documents forming the Contract shall be interpreted in the following order of priority:
 - (a) The signed Contract Agreement;
 - (b) The Notification of Award;
 - (c) The completed Tender submission sheet as submitted by the Tenderer;
 - (d) The Priced Bill of Quantities as submitted by the Tenderer;
 - (e) The Particular conditions of contract;
 - (f) The General Conditions of Contract;
 - (g) The General and Particulars specification;
 - (h) The Drawings; and
 - (i) Any other document listed in the PCC as forming part of the Contract.
3. In consideration of the payments to be made by the Employer to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Employer to executed and complete the works and to remedy any defects therein in conformity in all respects with the provisions of the Contract.



৳ ৮ ৪৭০১৩১৩

Kazi Murtaza Ali Ehasan
Managing Director
Bio Medical Engineering Ltd.

-3-

4. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the works and the remedying of defects therein, the Contract Price or such other sum as may become payable under the provisions of the Contract at the times and in the manner prescribed by the Contract.


IN WITNESS where of the Parties There to have caused this Agreement to be executed in accordance with the laws of Bangladesh on the day, month and year first before written.

For the Procuring Entity

For the Contractor


Signature

Name
Title


M.M. Mamun Hasan
Upazila Engineer
LGED, Sarsha, Jashore.


BIO MEDICAL ENGINEERING LTD,
House-18, Road-03, Block-A,
Rampura Banasree, Khilgaon PS,
Dhaka-1219

In the Presence of
(Witness)
Address.


Arif Uddin Ahmed
Sub Asstt. Engineer
Office of the Upazila Engineer
LGED, Sarsha, Jessore.


Abdur Razzaque
Navaron Rail Bazar
Sarsha, Jashore

LOCAL GOVERNMENT ENGINEERING DEPARTMENT

Contractors/Suppliers Running/Final Account Bill

sh Book Voucher No. 58 Date : 22/3/22

Name of Work/Supply : Supplying of necessary medical Equipment related to COVID-19 and Central Oxygen Supply System in Sarsha Upazila Health Complex under Sarsha Upazila Parisad, District-Jashore.(Package no- e-GP/JAICA/SAR/2021-2022/G-01, Tender ID: 611037)

Name of Contractor/ : BIO MEDICAL ENGINEERING LTD, Rampura, Dhaka.

Serial No. of Bill : 1st & Final Bill.

Estimated Cost : 27,93,296.00

Contract Amount : 22,95,854.535

Date of Commencement as per W/O : 01-11-2021

Date of Completion as per W/O : 28-12-2021

Actual Date of Commencement : 01-11-2021

Actual Date of Completion : 25-12-2021

Date of Measurement : 20-01-2022

TIN	Item Code No	Item of work or supplies	Quantity executed or supplied up to date as per measurement book	Unit	Rate	AMOUNT		Remarks
						Upto date	Since last certificate	
1	1.0	MEDICAL GAS OUTLETS Supplying & installation of medical gas and vacuum outlets etc.	16.000	set	5720.001	91520.02		
2	2.0	GAS LINE VALVES Supplying and Installation of medical gas line ball valve etc.	1.000	set	5720.001	5720.00		
3	3.0.1	COPPER PIPE WORKS: Supplying & installation of Medical copper pipe complete etc.	125.000	m	488.401	61050.13		
4	3.0.2	COPPER PIPE WORKS: Supplying & installation of Medical copper pipe complete etc.	185.000	m	528.001	97680.19		
5	3.0.3	COPPER PIPE WORKS: Supplying & installation of Medical copper pipe complete	133.000	m	554.401	73735.33		
6	4.0.	ZONE SERVICE UNIT (ZSU) Supplying & installation of Zone Service Unit (ZSU) that	1.000	no	264000.001	264000.00		
7	4.0.1	Supplying & installation of area alarm which shall be microprocessor.based with individual microprocessors	1.000	no	66000.001	66000.00		
8	5.0	OMANIFOLD CONTROL SYSTEM Supplying & installation of manifold control system (MCS) etc.	1.000	set	572000.001	572000.00		
9	6.0	Oxygen 4ow meter: Supplying & installation of direct probe oxygen flow meter.Complete	16.000	set	4840.001	77440.02		
10	7.0	Material Steel Capacity 6.80 cubic meter etc all complete	10.000	each	24200.001	242000.01		
11	M.02	Supplying of Laryngoscope fo adult (4 Blade) or Equivalent Approved by EIC .	1.000	each	8800.001	8800.00		
12	M.03	Supplying of Hospital Patient Bed with Manual 2 Functio; ABS Head & Foot Boards Can Be Remeovale;	40.000	each	14080.001	563200.04		
13	M.04	Supplying of Laryngoscope fo child (4 Blade) or equivalent approved by EIC.	1.000	each	10560.001	10560.00		
14	M-09	Supplying Semi Automatic Bio- Chamistry Analyzer contain Clinical Chemistry Manual PKL PPC 115 Easy Operation	1.000	each	154000.001	154000.00		
15	M.10	Supplying of Digital Lab Rotator or Equivalent etc.	1.000	each	7040.000	7040.00		
Total Tk.=						2294745.73		
Say Tk. =						22,94,745.00		

This is to certified that the work has been done as per specification and satisfactory.
The Measurement has taken by me as per practical work done.

Certificate & Signature

Arif Uddin Ahmed
Arif Uddin Ahmed
Sub-Assistant Engineer
LGED, Sarsha, Jashore.

M.M. Mamun Hasan
M.M. Mamun Hasan
Upazila Engineer
LGED, Sarsha, Jashore

উপজেলা পরিচালন ও উন্নয়ন প্রকল্প

স্থানীয় সরকার বিভাগ
জনস্বাস্থ্য প্রকৌশল ভবন

১৪, শহীদ ক্যাপ্টেন মনসুর আলী সরণী, কাকরাইল, ঢাকা- ১০০০।



স্মারক নং- ৪৬.৬০০.০০২.০০.০০.০৩৫.২০২১-৫৩১৪

তারিখ- ০৩/০৪/২০২২ ইং

বিষয়ঃ অবকাঠামোগত উন্নয়ন উপ-প্রকল্প চূড়ান্ত বাস্তবায়নের প্রেক্ষিতে বিল পরিশোধ প্রসঙ্গে।

সূত্রঃ স্মারক নং- ০১। ০৫.৪০.৪১৯০.০০০.০০.০২৬.২২-৩১৪, তারিখ- ২৩/০৩/২০২২ ইং

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাচ্ছে যে, শার্শা উপজেলার নিম্নে উল্লিখিত অবকাঠামো উন্নয়ন উপ-প্রকল্প চূড়ান্ত বাস্তবায়নের প্রেক্ষিতে পার্শ্ব বর্ণিত বিলের টাকা পরিশোধ করা হল।

উপজেলা, জেলা	প্যাকেজ নং	চুক্তিমূল্য (টাকা)	ঠিকাদার কর্তৃক দাখিলকৃত বিলের পরিমাণ (ভ্যাট ও আয়করসহ) (টাকা)	ভ্যাটের পরিমাণ (টাকা)	আয়করের পরিমাণ (টাকা)	ঠিকাদারের প্রাপ্য নীট বিল (ভ্যাট ও আয়কর ব্যতীত) (টাকা)	মন্তব্য
শার্শা, যশোর	INF-2019-20- 404190-01	২২,৯৫,৮৫৪.৫৩৫	২২,৯৪,৭৪৫.০০	১,৭২,১০৬.০০	৬৮,৮৪৩.০০	২০,৫৩,৭৯৬.০০	
মোটঃ		২২,৯৫,৮৫৪.৫৩৫	২২,৯৪,৭৪৫.০০	১,৭২,১০৬.০০	৬৮,৮৪৩.০০	২০,৫৩,৭৯৬.০০	৪র্থ বর্ষ

০২। অনুমোদিত বিলের টাকা ২০,৫৩,৭৯৬.০০ (বিশ লক্ষ তিশান্ন হাজার সাতশত ছিয়ানব্বই) (ভ্যাট ও আয়কর ব্যতীত) স্মারক নং- ৪৬.৬০০.০০২.০০.০০.০১৭(৫).২০২২-৫৩০৯, তারিখ- ০৩/০৪/২০২২ খ্রিঃ মূলে অগ্রণী ব্যাংক লিমিটেড, প্রিন্সিপ্যাল শাখা, মতিবিল, ঢাকা মারফত উপজেলা পরিচালন ও উন্নয়ন প্রকল্প, হিসাব নং- ০২০০০১৩৬৬৫১৫৫, অগ্রণী ব্যাংক লিমিটেড, বেনাপোল বাজার শাখা, যশোর-বরাবর স্থানান্তর করা হয়েছে। ভ্যাট ও আয়কর এর টাকা প্রকল্পের প্রধান কার্যালয় হতে পরিশোধ করা হয়।

০৩। অনুমোদিত বিলের টাকা উপ-প্রকল্প বাস্তবায়নকারী ঠিকাদার/প্রতিষ্ঠানকে বিধি মোতাবেক পরিশোধ করে প্রাপ্তি স্বীকারপত্রের অনুলিপি সহ প্রধান কার্যালয়কে অবহিত করার জন্য অনুরোধ করা হল।

০৪। বিধি অনুযায়ী অনুমোদিত বিল হতে নির্ধারিত হারে Security Deposit কর্তন করে ইউজিডিপি এর ব্যাংক হিসাবে জমা রাখতে হবে।

(কাজী আশরাফ উদ্দীন)
প্রকল্প পরিচালক (অতিরিক্ত সচিব)
ফোন- ৫৫১৩০৭২৫

প্রাপকঃ

০১. চেয়ারম্যান, উপজেলা পরিষদ, শার্শা, যশোর।
০২. উপজেলা নির্বাহী অফিসার, শার্শা উপজেলা, যশোর।

03.04.2022

অনুলিপিঃ (জ্যেষ্ঠতার ক্রমানুসারে নয়)

০১. সিনিয়র সচিব, স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।
০২. বিভাগীয় কমিশনার, খুলনা।
০৩. পরিচালক, স্থানীয় সরকার, খুলনা।
০৪. উপ সচিব (উপজেলা-২), স্থানীয় সরকার বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা।
০৫. উপ-পরিচালক, স্থানীয় সরকার, জেলা প্রশাসকের কার্যালয়, যশোর।
০৬. উপজেলা প্রকৌশলী, শার্শা, যশোর।
০৭. ইউডিএফ, ইউজিডিপি, শার্শা, যশোর।
০৮. ঠিকাদার/প্রতিষ্ঠানঃ -----।
০৯. অফিস কপি।

Government of the People's Republic of Bangladesh
Local Government Engineering Department
Office of the Upazila Engineer
Sarsha, Jashore.
www.lged.gov.bd


Meme No :

Date :-----


CERTIFICATE OF COMPLETION

CERTIFICATE				
1	Name of PE's Office		:	Office of the Upazila Engineer, LGED, Sarsha, Jessore
2	Name of Upazila Office'		:	Sarsha
3	Name of Works		:	Supplying of necessary medical Equipment related to COVID-19 and Central Oxygen Supply System in Sarsha Upazila Health Complex under Sarsha Upazila Parisad, District-Jashore
4	Budget Head		:	UGDP
5	Contract No		:	e-GP/JAICA/SAR/2021-2022/G-01, Tender ID: 611037)
6	Contractor's Legal Title		:	BIO MEDICAL ENGINEERING LTD
7	Contractor's Contract Details		:	House-18, Road-03, Block-A, Rampura, Dhaka.
8	Contractor's Trade License/ Enlistment/Registration Details		:	BIO MEDICAL ENGINEERING LTD, House-18, Road-03, Block-A, Rampura, Dhaka.
9	Reference to NOA with Date		:	e-GP/JAICA/SAR/2021-2022/G-01, Tender ID: 611037) Date: 24-10-2021
10	Type off Bill & Work Progress		:	Final Bill and Work Progress : Work Completed
11	Original Contract Price as in NOA		:	BDT : 22,95,854.535
12	Revised Contract Price (If applicable)		:	N/A
13	Original Contract Period As per Contract		:	
	(a) Date of Commencement		:	01-11-2021
	(b) Date of Completion		:	28-12-2021
14	Actual Implementation Period		:	
	(a) Date of Actual Commencement		:	01-11-2021
	(b) Date of Actual Completion		:	25-12-2021
15	Description of works	Contract Amount	Work Done Amount	Comments of Work Done
(i)	Supplying of Medical Equipment	22,95,854.535	22,94,745.00	Work has been done Satisfactorily
(ii)		-	-	-
16	Total BDT	22,95,854.535	22,94,745.00	Final Bill Amount as per work done.
17	Days Contract Period Extended		:	Not Applicable
18	Reason for Delay (If any)		:	Not Applicable
19	Amount of LD for Delayed Completion (If any)		:	Not Applicable

Certified That the Works under the Contract has been executed and completed in all respect in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications there of as per direction and satisfaction of the Engineer-in-Charge. All defects in workmanship and materials reported during Construction have been duly corrected


25/12/2021
Arif Uddin Ahmed
Sub-Assistant Engineer
Sarsha, Jashore


25.12.2021
M, M, Mamun Hasan
Upazila Engineer
Sarsha, Jashore


26/12/2021
M, M, Mamun Hasan
Upazila Engineer
Sarsha, Jashore