



প্রকল্প পরিচালকের কার্যালয়
টিসিবি'র আপদকালীন মজুদ ক্ষমতা বৃদ্ধির লক্ষ্যে চট্টগ্রাম, সিলেট ও
রংপুর আঞ্চলিক কার্যালয় এর জন্য গুদাম নির্মাণ
ট্রেডিং কর্পোরেশন অব বাংলাদেশ
টিসিবি ভবন, ১, কাওরান বাজার, ঢাকা।
ফোনঃ ০২-৮১৮০০৭৪, ই-মেইলঃ pdcgcsrp@tcb.gov.bd



নং-২৬.০৫.০০০০.০৪৬.১৪.০১০.২০/২৩

তারিখঃ ০১-১১-২০২১

বিষয়ঃ “Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity” শীর্ষক প্রকল্পের October, 2021 মাসের Progress Report প্রেরণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ে বর্ণিত প্রকল্পের October, 2021 মাসের Progress Report পরবর্তী কার্যক্রম গ্রহণের জন্য এতদসঙ্গে সংযুক্ত করে প্রেরণ করা হলো।

সংযুক্তঃ বর্ণনামতে - ১ (এক) প্রস্থ।


(মোঃ শেখাবুর রহমান)
প্রকল্প পরিচালক

অতিরিক্ত সচিব (উন্নয়ন)
পরিকল্পনা সেল
বাণিজ্য মন্ত্রণালয়
বাংলাদেশ সচিবালয়
ঢাকা।

সদয় জ্ঞাতার্থে অনুলিপিঃ

- ১। চেয়ারম্যান, টিসিবি, ঢাকা।
- ২। পরিচালক (প্রশাসন ও অর্থ), টিসিবি, ঢাকা।

IMED Reporting Formats

(Revised & approved in 2003)

**All Reporting Formats of IMED are available in IMED's Website
www.imed.gov.bd**

&

**Bangladesh Government Official Website (www.bangladesh.gov.bd)
Under Misnistry of Planning**



Government of the People's Republic of Bangladesh
Ministry of Planning
Implementation Monitoring and Evaluation Division

**Monthly Implementation Progress Review meeting
of ADP included Project of the year- 2021-2022**

**IMED 05/2003 (Revised)
Monthly Progress Report**

Reporting Period: October-2021

Name of the Ministry/Division/Organization: Ministry of Commerce/Trading Corporation of Bangladesh.

(In Lakh Taka)

Name of the Project	Revised allocation for the year- 2021-22			Taka released	Expenditure October-2021 & % of allocation		
	Total	Taka	Project Aid (RPA)		Total	Taka	Project Aid (RPA)
"Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"	500.00 Lakh	500.00 Lakh		125.00 Lakh	13.68 & 10.94%	13.68 & 10.94%	
a) Main Programme: "Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"							
Sub Total:							
b) Technical Assistance Programme:							
Sub Total:							
c) Organization's Self Financed Programme:							
Sub Total:							
d) Food Aided Programme:							
Sub Total:							
Grand Total:							



**Monthly Implementation Progress Review meeting of
ADP included Project of the year- 2021-2022**

**IMED 05/2003 (Revised)
Monthly Progress Report**

Reporting Period: October-2021

Name of the Ministry/Division/Organization: Ministry of Commerce.

1. Name of the Project : "Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"
2. Objectives of the Project: ক) আপদকালীন মজুদ ক্ষমতা বৃদ্ধির মাধ্যমে বাজার নিয়ন্ত্রণে টিসিবি'র সক্ষমতা বৃদ্ধি;
খ) পণ্যের গুনগত মান অক্ষুন্ন রেখে আপদকালীন মজুদগড়ে তোলা;
গ) ভোক্তা সাধারণের মাঝে সহজে ও দ্রুততম সময়ে পণ্য সরবরাহ নিশ্চিতকরণ;
ঘ) নিজস্ব গুদাম ব্যবস্থাপনার মাধ্যমে ভাড়াজনিত আর্থিক ব্যয় হ্রাস করা;
3. Implementation Period : a) Original: 01-01-2020 to 31-12-2022,
4. Location of the Project : Chattogram, Sylhet & Rangpur TCB's Regional Office.
5. Source of Funding (with amount): GOB Fund.
6. Estimated Cost :

(In Lakh Taka)

S.l	Description	Total	Taka	Project Aid (RPA)	Physical (% of Total Project)
a	i. Original	2495.00	2495.00	N/A	100%
	ii. Revised	N/A.	N/A.	N/A.	N/A.
b	Cumulative Progress upto last June 2021	34.99	34.99	-	1.40%
c	Current year allocation and Physical Target	500.00	500.00	-	20.04%
d	Progress of current month	6.54	6.54	-	0.262%,
e	Progress upto the current Month of the year	13.68	13.68	-	0.548 %
f	Fund released upto the current Month	125.00	125.00	-	5.01%

7. Quarterly Financial and Physical:

(In Lakh Taka)

1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter	
Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
0.00	0.0%	13.68	2.74%	-	%	-	%

a) Target : 100%

b) Achievement : Work Processing are going on.

(Physical progress as the 1.948 % of total project)

8. Target and Achievement of the main Components of the Project:

(In Lakh Taka)

Sl. No.	Economic Code	Work components as per PP (With quantity)	Estimated Cost	Achievement upto last June 2021		Target of the current year		Progress upto the month of October of the current year	
				Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
(a) Revenue Component									
1	3111301	দায়িত্ব ভাতা	1.62	0.48	29.63%	0.55	100%	0.0956	17.38%
2	3211130	যাতায়াত খরচ	3.00	0.00	0.0%	1.00	100%	0.00	0.0%
3	3111312	মোবাইল / সেলফোন ভাতা	0.86	0.00	0.0%	0.25	100%	0.00	0.0%
4	3211106	আপায়ন খরচ	3.00	0.33	11.00%	1.50	100%	0.089	5.93%
5	3111332	সম্মানি ভাতা	3.00	1.05	35.00%	1.50	100%	0.195	13.00%
6	3211107	হায়ারিং চার্জ (পিডি/পিডিসহ প্রকল্প সংশ্লিষ্ট সকলের জন্য পরিদর্শন কার ভাড়া)	72.00	7.19	9.99%	23.00	100%	7.24	31.48%
7	3211104	আনুষঙ্গিক কর্মচারী/ প্রতিষ্ঠান (আউট সোর্সিং)	39.50	6.22	15.75%	17.50	100%	6.058	34.62%
8	3257101	কম্পোজিট	10.00	8.00	80.00%	1.00	100%	0.00	0.0%
9	3244101	অভ্যন্তরীণ ভ্রমণ ব্যয়	15.00	0.027	0.18%	6.00	100%	0.00	0.0%
10	3211117	ইন্টারনেট / ফ্যাক্স / টেলিফোন	3.00	0.00	0.0%	1.25	100%	0.00	0.0%
11	3255102	মুদ্রণ ও বঁধাই	0.50	0.00	0.0%	0.30	100%	0.00	0.0%
12	3255105	অন্যান্য মনোহারী	15.00	2.96	19.73%	6.00	100%	0.00	0.0%
13	3255104	স্ট্যাম্প ও সীল	0.30	0.054	18.00%	0.15	100%	0.00	0.0%
14	3211125	প্রচার ও বিজ্ঞাপন	2.00	2.67	100.00%	1.00	100%	0.00	0.0%
Sub Total (Revenue component)			168.78	28.99	17.18%	61.00	100%	13.68	22.43%
(b) Capital component									
1	4112310	অফিস সরঞ্জামাদি (ফটোকপিয়ার, কালাপ্রিন্টার, সাদা-কালো প্রিন্টার এবং স্ক্যানার)	3.00	2.99	99.67%	0.00	100%	0.00	0.0%
2	4112202	কম্পিউটার / ল্যাপটপ	3.00	2.99	99.67%	0.00	100%	0.00	0.0%
3	4113301	কম্পিউটার সফটওয়্যার (এন্টি-ভাইরাসসহ)	0.90	0.00	0.0%	0.50	100%	0.00	0.0%
4	4112314	ফার্মিচার	3.00	0.00	0.0%	3.00	100%	0.00	0.0%
5	4111401	ভূমিউন্নয়ন	174.32	0.00	0.0%	50.00	100%	0.00	0.0%
6	4111315	খয়মুলধনের কাজ (বাউন্ডারী দেয়াল)	169.45	0.00	0.0%	50.00	100%	0.00	0.0%
7	4111201	অনাবাসিক ভবন (গুদাম নির্মাণ)	1349.11	0.00	0.0%	235.50	100%	0.00	0.0%
8	4111201	অনাবাসিক ভবন (অফিস ভবন নির্মাণ)	483.52	0.00	0.0%	100.00	100%	0.00	0.0%


9	4111304	अतन्त्ररीण संयुग सडक (मेकाडाम सडक, परवर्तिते अर्थ प्राप्ति सापेक्षे आरसिसि करा हवे)	100.75	0.00	0.0%	0.00	100%	0.00	0.0%
10	4111307	निकाश काठामो	36.17	0.00	0.0	0.00	100%	0.00	0.0%
11	4111313	लाइन ओ तार	3.00	0.00	0.0	0.00	100%	0.00	0.0%
Sub Total (Capital component)			2326.22	5.98	0.26	439.00	100%	0.00	0.0%
Grand Total (a+b)			2495.00	34.97	1.40	500.00	100%	13.68	2.74%

9. Reasons for the delay of Project implementation

: In implementation Stage the project delayed for Fund release Processing.

10. Existing problems of Implementation of the project

: Nil.


Name & Signature of the
Project Director &
Telephone No. 02818-0074