



Expansion & Upgradation of Power Distribution System Project

Project Director: Md. Arifur Rahman (SE)

Particulars	Scope	Progress		
		From the beginning to Jun/24	July/2024	From the beginning to July/24
33/11 kV Substation	New-32 Nos, Reno-32 Nos	New-22 Nos, Reno-22 Nos	New-03 Nos	New-25 Nos, Reno-22 Nos
Distribution Line	New-504.75 KM, Reno-405 KM	New-504.75 KM, Reno-405 KM	--	New-504.75 KM, Reno-405 KM

From the beginning to July/24

Physical Progress: 90.50%, Financial Progress: 87.01%