



Upgradation and Extension of Power Distribution System in Monpura Islands



Project Director: Md. Motiur Rohman, XEN (Incharge)

Particulars	Scope	Progress (Upto July/2024)
Construction of Distribution Line	New-255 KM, Reno-25 KM	✓ Procurement of 160 nos Distribution Transformer, 2600 Nos SPC Pole and necessary Conductor have been completed.
Installation of 11 kV Submarine Cable	New-9.5 KM	✓ A contract has been signed with PISC (GPAD) on 24/06/2024.
Installation of 11 kV AIS Switching Station	New-01 Nos	✓ A contract has been signed to procure different type insulator on 15/05/2024.
Installation of 6.35/0.23kV Distribution Transformer	New-215 Nos	✓ A contract has been signed to procure different type Line Accessories on 30/06/2024. ✓ Already an estimate has been approved by the Board to engage Line Construction Contractor. Tender document approval is in process.

From the beginning to July/2024

Physical Progress: 29.47%, Financial Progress: 23.44%