



Modernization Of Power Distribution-smart Grids Phase I



Particulars	Scope	Progress (Upto July 2024)
Land Acquisition	2 Acre	<ul style="list-style-type: none"> ✓ Land Acquisition in Jhinaidah and Rajbari is in progress. Rajbari DC Office has formed a committee who is preparing a Land Acquisition feasibility report. Administrative approval from Power Division has been submitted to the DC Office of Jhinaidah on 16th July 2024. ✓ PISC is preparing the Design Documents of all the LOTs and these are estimated to be completed within August-2024. ✓ The Pre-Qualification (PQ) documents of all the lots have been submitted by PISC and WZPDCL has provided comments on these documents. After finalization of the PQ documents, EOI will be called upon for all the LOTs. ✓ The financing agency ‘KfW’ has given No-Objection on the PQ Document of ‘Accompanying Measure Consultant for Capacity Building’. After receiving the upcoming WZPDCL Board approval and KfWs’ consent, EOI will be published. ✓ Inception Report, Project Planning Manual has been finalized. WZPDCL Board Approval and KfW No-Objection has been received. ✓ PISC have submitted the Draft Resettlement Action Plan (RAP) and Environmental and Social Management Framework (ESMF) and WZPDCL have provided comments. These documents will be finalized soon.
33/11 KV Substation Renovation	20 Nos.	
SAS Installation	8 Nos.	
33KV Line Construction/Renovation	188.23 Km	
33KV Bay Construction/Renovation	20 Nos.	
SCADA/DCC & Telecommunication	1 Lot	
Geographical Information System (GIS)	Whole WZPDCL Network	

From the beginning to July/2024

Physical Progress: 3.60%, Financial Progress: 0.86%