



Extension & Augmentation of Power Distribution System Project

Project Director: Md. Shafiqul Islam (SE)

Particulars	Scope	Progress		
		From the beginning to Jun/24	July/2024	From the beginning to July/24
Distribution Line	New-2828.85 KM, Reno-2334.82 KM.	New-2827.70 KM, Reno-2332.90 KM.	-	New-2827.70 KM, Reno-2332.90 KM.
Installation of Distribution Transformer	2530 Nos	2264 Nos	-	2264 Nos
Civil Works	42706.16 Sqm (18 Buildings)	32925 Sqm (100% - 07 Nos 80-99%- 09 Nos 0-60%- 02 Nos) S&D-4, Khulna-51% Rest House - 40%	01 Nos	32925 Sqm (100% - 08 Nos 80-99%- 08 Nos 0-60%- 02 Nos) S&D-4, Khulna-53% Rest House - 43%

From the beginning to July/2024

Physical Progress: 92.97%, Financial Progress: 91.99%