

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়
বাংলাদেশ সচিবালয়, ঢাকা।
বার্ষিক কর্মসমীক্ষন রিপোর্ট ২০২৪-২০২৫

১. প্রকল্পের নাম: "কুশপুর পারমাণবিক বিদ্যুৎ কেন্দ্রে অক্সাইট পানি সরবরাহের সুবিধাধি স্থাপন"
২. প্রকল্পের মোট ব্যয়: ২৪১৭৭.০০ লক্ষ টাকা (বৈশিষ্টিক মুদ্রা: ০.০০ লক্ষ টাকা)
৩. প্রকল্পের কার্যকাল: ০১ জুলাই ২০২৩ থেকে ৩০ জুন ২০২৫
৪. প্রকল্পের উদ্দেশ্য: কুশপুর পারমাণবিক বিদ্যুৎ কেন্দ্র পরিচালনা ও রক্ষণাবেক্ষণকালীন সময়ে প্রয়োজনীয় পানীয় জল (Drinking & Domestic) সরবরাহ করা; এবং কুশপুর পারমাণবিক বিদ্যুৎ কেন্দ্রের ইন্ডাস্ট্রিয়াল এরিয়াতে ও অধিনির্বাপন ব্যবস্থার জন্য প্রয়োজনীয় পানি সরবরাহ;

ক্রমিক ক্রম	অর্থনৈতিক কার্যক্রম	মোট প্রকল্প ব্যয় (অনুসন্ধানিত আর্থিক অনুমতি) লক্ষ টাকা				২০২৩-২০২৪ পরিচালনা ব্যয়	জুলাই ২০২৪ - জুন ২০২৫ লক্ষ টাকা	মাসিক বিস্তারিত অর্থায়ন লক্ষ টাকা																মাসিক বিস্তারিত অর্থায়ন লক্ষ টাকা								
		সহায়তা	কিভাবে	এ.স	মোট			জুলাই/২০২৪		আগস্ট/২০২৪		সেপ্টেম্বর/২০২৪		অক্টোবর/২০২৪		নভেম্বর/২০২৪		ডিসেম্বর/২০২৪		জানুয়ারি/২০২৫		ফেব্রুয়ারি/২০২৫		মার্চ/২০২৫		এপ্রিল/২০২৫		মে/২০২৫		জুন/২০২৫		
								আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক	আর্থিক
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২	১৩	১৪	১৫	১৬	১৭	১৮	১৯	২০	২১	২২	২৩	২৪	২৫	২৬	২৭	২৮	২৯	৩০	৩১	৩২	
(ক) প্রকল্প :																																
০১১১০০১	পানীয় জল																															
০১১১০০১	অতিসরসের খেচর	৪ জন	১.৪৪		১.৪৪	০.২৪৪	১.০৮	০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮		০.০৮
০১১১০০১	কনক্রিটের খেচর	১ জন	০.০৮		০.০৮	০.০৮০	০.২৭	০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০২		০.০৮
০১১১০০১	অক্সিজেন	৪ জন	২৪.৮৪		২৪.৮৪	২.৪৭	২২.৪৪	১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮		১.৮৮
০১১১০০১	বাস্তবায়ন ব্যয়		১০.০০		১০.০০	০.৮২	৯.১৮	০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২		০.৭২
০১১১০০১	ফার্মিং চার্জ	২ টি	১৬.০০		১৬.০০	১.৬০	১৪.৪০	১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.২২		১.০০
০১১১০০১	প্রদিক রপ্তানী	২ জন	৮.৬৪		৮.৬৪	০.৮৬	৭.৭৮	০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭		০.৬৭
০১১১১১১	সেমিনার এবং কনফারেন্স	২ টি	১০.০০		১০.০০	০	১.০০	০		০		১.০০		০		০		০		০		০		০		০		০		০		০.৬১
০১১১১১১	বিশ্বাস স্থাপন		৪.০০		৪.০০	০	৪.০০	০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০		০.৪০
০১১১১১১	প্রচার ও বিজ্ঞাপন ব্যয়		৪.০০		৪.০০	১.২৪	২.৭৬	০		০		০		০		০		০		০		০		০		০		০		০		০.৪০
০১১১১১১	মনিটর ও সার্বিক		১.০০		১.০০	০	১.০০	০		০		০		০		১.০০		০		০		০		০		০		০		০		০
০১১১১১১	অভ্যন্তরীণ প্রশিক্ষণ	২ টি	১৪.০০		১৪.০০	০	১৪.০০	০		০		০		০		০		০		০		০		০		০		০		০		০
০১১১১১১	প্রদিক ব্যয়		১০.০০		১০.০০	০.৭৬	৯.২৪	০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬		০.৭৬
০১১১১১১	স্বাস্থ্য বিধান সাহায্য		১.০০		১.০০	০.৪০	০.৬০	০		০		০		০		০		০		০		০		০		০		০		০		০
০১১১১১১	কম্পিউটার সাহায্য	১০ টি	১০.৪০		১০.৪০	১০.৪০	০	০		০		০		০		০		০		০		০		০		০		০		০		০
০১১১১১১	মুদ্রণ ও কপি		১.০০		১.০০	০.৭৬	০.২৪	০		০		০		০		০		০		০		০		০		০		০		০		০
০১১১১১১	ফ্যান ও পিস		০.১০		০.১০	০.০৪	০.০৬	০		০		০		০		০		০		০		০		০		০		০		০		০.১০
০১১১১১১	অন্যান্য মনিটরিং		৪.১১		৪.১১	১.০০	১.১১	০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০.১০		০
০১১১১১১	সার্ভ		১০.০০		১০.০০	০.০০	৪.৭০	০		০		০		০		৪.৭০		০		০		০		০		০		০		০		০
০১১১১১১	সম্পত্তি		১০.০০		১০.০০	১.৪৬	০.৭৪	০		০		০		০		০		০		০		০		০		০		০		০		১.০৪
উপরে (ক) প্রকল্প:			২২৪.০০		২২৪.০০	৪৪.১৬	১৪৬.৮৪	১১.৭৭		১২.০৭		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০
(খ) প্রকল্প :																																
৪১১১০০১	পানি সরবরাহ ব্যবস্থা (সংযুক্তি-এক)	০০ টি	২০৪৬২.২৬		২০৪৬২.২৬	৪০০.০০	২০৪৬২.২৬	০		০		০		০		০		০		০		০		০		০		০		০		০
৪১১১০০১	আবহরণ (সংযুক্তি-ই)		১.০০		১.০০	৮.৬৪	০	০		০		০		০		০		০		০		০		০		০		০		০		০
উপরে (খ) প্রকল্প:			২০৪৬৩.২৬		২০৪৬৩.২৬	৪০৮.৬৪	২০৪৬৩.২৬	০		০		০		০		০		০		০		০		০		০		০		০		০
(গ) মাসিক আর্থিক (২৪%)			৪৬৬.০৪		৪৬৬.০৪	০	৪৬৬.০৪	০		০		০		০		০		০		০		০		০		০		০		০		০
(ঘ) মাসিক আর্থিক (২৪%) (উপরে (খ) প্রকল্প) + (গ) আর্থিক			১১.৭০		১১.৭০	০	১১.৭০	০		০		০		০		০		০		০		০		০		০		০		০		০
মোট (ক+খ+গ+ঘ):			২০৪৭১.০০		২০৪৭১.০০	৪০৮.৬৪	২০৪৭১.০০	১১.৭৭		১২.০৭		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০
								১১.৭৭		১২.০৭		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০		১৭.৪০
								০.০৪%		০.১০%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%		০.২৪%

ড. মোস্তাফিজুর রহমান
প্রকল্প পরিচালক
কুশপুর পারমাণবিক বিদ্যুৎ কেন্দ্র
বাংলাদেশ পরমাণু শক্তি কমিশন
জামালপুর, ঢাকা

ANNUAL PROCURMENT PLAN Financial Year 2024-25

Ministry		Annual Procurement Plan Financial Year 2024-25										Budget		GoB					
Division		Local Government, Rural Development & Co-operatives										Allocation for		ADP for Fiscal year 2024-25: Take 23128.00 Lakh					
Authorized Officer/ Procuring entity name :		Project Director										Total expenditure							
Agency		Dhaka WASA										Project Program Name & Code		Establishment of Offsite Water Intake Facility for Rooppur Nuclear Power Plant, Code - 224292400.					
		Authorized Officer will issue invitation for Tender (IFT), Tender Document, Notification of Award and perform Contract Agreement.																	
S/no.	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost /Contract Tk (lakh)	Allocation for the Year 2024-25	Time Code for Process	Advertiser Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)	Remarks
1	A	Construction works	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	A.1	Carry Over Works																	
1	1	Construction of Emergency Water Supply Facility including Deep tube well, Pump house, Joist and Substation at land given by NPCBL under the Project 'Establishment of Offsite Water Intake Facility for Rooppur Nuclear Power Plant' (package-1).	No	1	DPM	PD	GoB	123.31	35.00	Planned Date									
										Planned Days									
2	2	Construction of Emergency Water Supply Facility at Rooppur Nuclear Power Plant, Ishwardi, Pabna.(package-2)	No	1	OTM	PD	GoB	648.90	237.21	Actual Dates		13/05/2024	16/5/2024	16/05/2024	18/05/2024	29/05/2024			
										Planned Date									
										Planned Days									
	A.2	Works Planned for the fiscal year 2024-25																	
3	3	Construction of 3 (three) nos of Deep Tube Well (DTW) in offsite water supply complex of Rooppur Nuclear Power Plant (Package -3)	No	3	OTM	PD	GoB	250.00	250.00	Actual Dates	13/05/2024	28/05/2024	9/6/2024	10/6/2024	10/6/2024	12/6/2024			
										Planned Date	17/07/2024	28/07/2024	7/8/2024	12/9/2024	18/09/2024	21/09/2024	15/12/2024		
										Planned Days	21	11	5	4	5	45			
										Actual Dates								91	
4	4	Construction of 3 (three) nos of Deep Tube Well (DTW) in offsite water supply complex of Rooppur Nuclear Power Plant (Package -4)	No	3	OTM	PD	GoB	250.00	250.00	Planned Date	17/07/2024	28/07/2024	7/8/2024	12/9/2024	18/09/2024	21/09/2024	13/12/2024		
										Planned Days	21	11	5	4	5	45			
										Actual Dates								91	
5	5	Construction of Joist, delivery line, pump house, base for sub-station and generator in Offsite Water Supply Complex of RNPP (Package -5)	No	6	OTM	PD	GoB	195.00	195.00	Planned Date	1/08/2024	29/08/2024	8/9/2024	13/09/2024	17/09/2024	22/09/2024	27/10/2024		
										Planned Days	21	10	5	4	5	35			
										Actual Dates								80	
6	6	Construction of 315 mm dia HDPE pipeline from offsite Nuclear Power Plant to emergency water supply sites and to green city water reservoir (Package -6)	M	8760	OTM	PD	GoB	935.00	935.00	Planned Date	15/08/2024	5/9/2024	15/9/2024	20/09/2024	24/09/2024	29/09/2024	13/11/2024		
										Planned Days	21	10	5	4	5	45			
										Actual Dates								90	
7	7	Earth excavation for removing top soil to dig out the boulder beneath the surface, filling upto a level of +19.15 MSL, layer by layer compaction upto a desired level of stiffness (Package -7)	L.S	L.S	OTM	HOPE, DWASA	GoB	2832.38	2832.38	Planned Date	3/8/2024	31/08/2024	12/9/2024	17/09/2024	21/09/2024	26/09/2024	25/11/2024		
										Planned Days	28	12	5	4	5	60			
										Actual Dates								114	
8	8	Earth excavation for removing top soil to dig out the boulder beneath the surface, filling upto a level of +19.15 MSL, layer by layer compaction upto a desired level of stiffness (Package -8)	L.S	L.S	OTM	HOPE, DWASA	GoB	2895.30	2895.30	Planned Date	3/8/2024	31/08/2024	12/9/2024	17/09/2024	21/09/2024	26/09/2024	25/11/2024		
										Planned Days	28	12	5	4	5	60			
										Actual Dates								114	

ড. প্রফেসর মোঃ আব্দুল মাজিদ
প্রকল্প পরিচালক
আমারকান্দা বিদ্যুৎ কেন্দ্র অফিস
আমারকান্দা সুবিধা নিয়ন্ত্রণ

Sl no	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost (Contract Tk. (Bak))	Allocation for the Year 2024-25	Time Cost for Projects	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)	Remarks
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
9	9	Supply of submersible pumps, column pipe, electrical wires, flange-bolts, applicable electrical fittings as per requirement to run the well pumps (Package - 9)	L.S	L.S	OTM	PD	GoB	525.00	525.00	Planned Date	1/8/2024	29/08/2024	10/9/2024	15/09/2024	19/09/2024	24/09/2024	23/11/2024		
										Actual Dates	28	12	5	4	5	60		114	
10	10	Construction of 5 (five) storied multi purpose office building with all interior works as per design, drawing in Rooppur offsite water supply complex (Package - 10)	Nos	1	OTM	HOPE, DWASA	GoB	1735.00	1735.00	Planned Date	20/8/2024	17/09/2024	29/9/2024	4/10/2024	8/10/2024	13/10/2024	12/2/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									
11	11	Construction of workshop, warehouse and security room with ancillary facilities in Rooppur offsite water supply complex (Package - 11)	Nos	1	OTM	PD	GoB	525.00	525.00	Planned Date	20/8/2024	17/09/2024	29/9/2024	4/10/2024	8/10/2024	13/10/2024	22/01/2025		
										Planned Days	28	12	5	4	5	100		154	
										Actual Dates									
12	12	Construction of water treatment facilities and disinfection unit in Rooppur offsite water supply complex as per requirement based on water quality and design provision(Package - 12)	Nos	3	OTM	HOPE, DWASA	GoB	1968.35	1968.35	Planned Date	1/9/2024	29/09/2024	11/10/2024	16/10/2024	20/10/2024	25/10/2024	2/2/2025		
										Planned Days	28	12	5	4	5	100		154	
										Actual Dates									
13	13	Construction of underground reservoir with necessary network for offsite water treatment facilities at Rooppur NPP. (Package - 13)	Nos	1	OTM	HOPE, DWASA	GoB	1804.26	1804.26	Planned Date	10/9/2024	8/10/2024	20/10/2024	25/10/2024	29/10/2024	4/11/2024	3/3/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									
14	14	Construction of retaining wall and boundary wall with ancillary works in Rooppur offsite water supply complex (Package - 14)	Nos	1	OTM	HOPE, DWASA	GoB	1517.76	1517.76	Planned Date	10/9/2024	8/10/2024	20/10/2024	25/10/2024	29/10/2024	3/11/2024	3/3/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									
15	15	Construction of Retaining wall and boundary wall with ancillary works in Rooppur offsite water supply complex (Package - 15)	Nos	1	OTM	HOPE, DWASA	GoB	1596.35	1596.35	Planned Date	10/9/2024	8/10/2024	20/10/2024	25/10/2024	29/10/2024	3/11/2024	3/3/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									
16		Hire charge of 2 (two) vehicle for transportation and travel of the engineers and staff concerned of Dhaka WASA for site supervision, quality control of the works, oversee of the ongoing works at Rooppur NPP site.	Nos	2	OTM	PD	GoB	36.00	36.00	Planned Date	25/07/2024	22/08/2024	3/9/2024	8/9/2024	12/9/2024	17/09/2024	16/09/2025		
										Planned Days	28	12	5	4	5	365		419	
										Actual Dates									
17		Operation & Maintenance of Water supply system at Rooppur NPP offsite water supply system for 1 (one) year	yr	1	OTM	PD	GoB	735.00	0.00	Planned Date	1/7/2025								
										Planned Days									
										Actual Dates									
18	16	Construction of bottled water plant in Rooppur offsite water supply complex (Package - 16)	Nos	1	OTM	HOPE, DWASA	GoB	2260.00	2260.00	Planned Date	25/09/2024	23/10/2024	4/11/2024	9/11/2024	13/11/2024	18/11/2024	17/3/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									
19	17	Construction of roads, drainage and sewerage facilities in Rooppur offsite water supply complex (Package - 17)	Nos	1	OTM	HOPE, DWASA	GoB	536.00	536.00	Planned Date	10/9/2024	8/10/2024	20/10/2024	25/10/2024	29/10/2024	4/11/2024	3/3/2025		
										Planned Days	28	12	5	4	5	120		174	
										Actual Dates									

Sl no	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost /Contract Tk (lakh)	Allocation for the Year 2024-25	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)	Remarks
1	20	Land scaping and beautification works in Rooppur offsite water supply complex (Package - 18)	Nos	1	OTM	PD	GoB	300.00	300.00	Planned Date 15/02/2025 Planned Days 28 Actual Dates	11 14/03/2025 12 5 4	12 28/03/2025 5 31/03/2025 4	13 28/03/2025 5 31/03/2025 4	14 31/03/2025 4 4/4/2025 5	15 4/4/2025 5 75 120	16 9/4/2025 75 120 120	17 23/06/2025 129 174 174	18 129 174 174 174	19
	21	Goods Supply, installation and commissioning of SCADA system with ancillary automation work at offsite water supply complex at Rooppur NPP (Package - 19)	Nos	1	OTM	PD	GoB	512.00	512.00	Planned Date 10/10/2024 Planned Days 28 Actual Dates	11 7/11/2024 12 5 4	12 19/11/2024 5 24/11/2024 5	13 24/11/2024 5 29/11/2024 4	14 29/11/2024 5 4/12/2024 5	15 4/12/2024 120 3/4/2025 174	16 3/4/2025 174 174 174	17 3/4/2025 174 174 174	18 174 174 174 174	19
	22	Supply and installation of fire protection and fire detection devices for fire safety in water supply complex at Rooppur NPP with all related construction works (Package - 20)	Nos	1	OTM	PD	GoB	487.00	487.00	Planned Date 10/10/2024 Planned Days 28 Actual Dates	11 7/11/2024 12 5 4	12 19/11/2024 5 24/11/2024 5	13 24/11/2024 5 29/11/2024 4	14 29/11/2024 5 4/12/2024 5	15 4/12/2024 120 3/4/2025 174	16 3/4/2025 174 174 174	17 3/4/2025 174 174 174	18 174 174 174 174	19
	23	Construction of sub-station and generator facilities with all related supply of equipments including supply of transformer, generator and external electrification work in offsite water supply complex at Rooppur NPP (Package - 21)	Nos	1	OTM	PD	GoB	458.00	458.00	Planned Date 10/9/2024 Planned Days 28 Actual Dates	11 8/10/2024 12 5 4	12 20/10/2024 5 25/10/2024 4	13 25/10/2024 5 29/10/2024 5	14 29/10/2024 5 4/11/2024 5	15 4/11/2024 120 3/3/2025 174	16 3/3/2025 174 174 174	17 3/3/2025 174 174 174	18 174 174 174 174	19
	24	Supply & installation of all electrical lights, socket, fittings, lighting arrester, earthing facilities, internal and external electrification work as per electric drawing for offsite water supply complex at Rooppur NPP (Package - 22)	LS	LS	OTM	PD	GoB	435.00	435.00	Planned Date 15/11/2024 Planned Days 28 Actual Dates	11 13/12/2024 12 5 4	12 25/12/2024 5 30/12/2024 5	13 30/12/2024 5 3/1/2025 5	14 3/1/2025 120 8/1/2025 7/5/2025	15 8/1/2025 120 7/5/2025 174	16 7/5/2025 174 174 174	17 174 174 174 174	18 174 174 174 174	19
	25	Supply of all kinds of laboratory equipments and laboratory facilities for water quality test, data analysis, chemicals as per requirements for laboratory for offsite water supply complex at Rooppur NPP (Package - 23)	LS	LS	OTM	PD	GoB	323.00	323.00	Planned Date 25/12/2024 Planned Days 28 Actual Dates	11 22/01/2025 12 3/2/2025 4	12 3/2/2025 5 8/2/2025 5	13 8/2/2025 5 12/2/2025 5	14 12/2/2025 120 17/02/2025 15/06/2025	15 17/02/2025 120 15/06/2025 174	16 15/06/2025 174 174 174	17 174 174 174 174	18 174 174 174 174	19
	26	Imprest for miscellaneous expenditure	LS	LS	DPM	PD	GoB	10.00	10.00										
	27	Honorarium	LS	LS	DPM	PD	GoB	8.50	8.50										
C. Services																			
Sl no.	Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Est. Cost /Contract Tk (lakh)	Allocation for the Year 2024-25	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening and evaluation	Negotiation	Notification of Award	Signing of contract	Total time (in days)
1	1	Consultancy services for design and construction supervision under the project 'Establishment of Offsite Water Intake Facility for Rooppur Nuclear Power Plant	No	1	SSS	HOPE, DWASA	GOB	297.15	297.15	Planned Date Planned Days Actual Dates									
Total (A+B+C) =								24187.26	22962.26										

* Estimate of all items of works and goods include 7.5% service charge

ড. প্রকৌশল মোঃ আব্দুর রাজ্জাক
প্রকল্প পরিচালক
রূপপুর পারমাণবিক বিদ্যুৎ কেন্দ্রে অফসাইট
পানি সরবরাহের সুবিধাদি স্থাপন
বাংলাদেশ পারমাণবিক শক্তি কমিশন
আলোরগাঁও ঢাকা

15.07.24

15/07/24

15/7/2024

15.07.24

15/0

Showkat Mahmo
Additional Chief Engineer
& Project Director
Establishment of Offsite Water Intake
Rooppur Nuclear Power Plant Project, I