

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)-Revised
for the Year 2024-2025


Annual Procurement Plan For The Year 2024-2025 (Revised)




(Engr. Md. Fazlul Haque)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
Kawran Bazar C/A, Dhaka-1215

Division: Energy and Mineral Resource Division
Agency: BAPEX
Procuring Entity Name & Code: Construction Division
Project Name & Code: N/A











Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Works	Inviter/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Bhola North #03 Appraisal cum Development Well , Bhola																	
1	Land development works at appraisal cum development well	No	1	OTM (NCT) - eGP	MD, BAPEX	BAPEX Own Fund	353.00	Planned Dates		10 Jul 2024	31 Jul 2024	14 Aug 2024	21 Aug 2024	28 Aug 2024	25 Sep 2024	-	23 Jan 2025
								Planned Days		0	21	14	7	7	28	77	120
								Actual Date		10 Jul 2024	01 Aug 2024	07 Aug 2024	08 Aug 2024	08 Aug 2024	04 Sep 2024	-	02 May 2025
2	Development of approach road at appraisal cum development well	No	1	OTM (NCT) - eGP	MD, BAPEX	BAPEX Own Fund	200.00	Planned Dates		14 Jul 2024	04 Aug 2024	18 Aug 2024	25 Aug 2024	01 Sep 2024	29 Sep 2024	-	27 Jan 2025
								Planned Days		0	21	14	7	7	28	77	120
								Actual Date		14 Jul 2024	05 Aug 2024	11 Aug 2024	11 Sep 2024	11 Sep 2024	24 Oct 2024	-	14 May 2025
BAPEX Zonal Office, Chattogram.																	
1	Repair & maintenance of 2 godowns (Godown no. 2 & 4) at patenga lab	No	1	OSTETM (NCT)- eGP	MD, BAPEX	BAPEX OWN FUND	56	Planned Dates		18 Sep 2024	16 Oct 2024	06 Nov 2024	13 Nov 2024	16 Nov 2024	14 Dec 2024		13 Apr 2025
								Planned Days		0	28	21	7	3	28	87	120
								Actual Date		15 Sep 2024	15 Oct 2024	05 Nov 2024	06 Nov 2024	06 Nov 2024	20 Nov 2024	-	25 Feb 2025
2	Repair and maintenance of ground floor, main gate, gate house and in front road	No	1	OSTETM (NTC)- eGP	MD, BAPEX	BAPEX OWN FUND	123	Planned Dates		20 Jan 2025	17 Feb 2025	10 Mar 2025	17 Mar 2025	24 Mar 2025	21 Apr 2025	-	18 Oct 2025
								Planned Days		0	28	21	7	7	28	91	180
								Actual Date		20 Jan 2025	18 Feb 2025	23 Mar 2025	25 Mar 2025	25 Mar 2025	16 Apr 2025	-	Running




(Engr. Md. Fazlul Haque)

Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
47, Moulvibazar C/A, Dhaka-1000
Total Project Cost
Contract Signature
Title of Contract

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Works	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	17	18
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BAPEX Bhaban & RND (Petrocenter)																	
1	Construction re-arrangement of 16 nos glassed partition room for Geo logical Geo physical and Accounts	No	1	OTM (NCT)-eGP	MD, BAPEX	BAPEX OWN FUND	21	Planned Dates		11 Sep 2024	26 Sep 2024	16 Oct 2024	30 Oct 2024	06 Nov 2024	04 Dec 2024		02 Feb 2025
								Planned Days		0	14	21	14	7	28	84	60
								Actual Date		24 Jun 2024	08 Jul 2024	01 Oct 2024	03 Oct 2024	03 Oct 2024	16 Oct 2024	-	22 Nov 2024
2	Construction & Modification of Digital data Lab, G & G Exploration Lab and Petroleum Reservoir Lab	No	1	OSTETM (NTC)-eGP	MD, BAPEX	BAPEX OWN FUND	85	Planned Dates		05 Dec 2024	19 Dec 2024	09 Jan 2025	23 Jan 2025	30 Jan 2025	27 Feb 2025		28 May 2025
								Planned Days		0	14	21	14	7	28	84	90
								Actual Date		03 Dec 2024	18 Dec 2024	18 Dec 2024	19 Jan 2024	19 Jan 2024	04 Feb 2024	-	Running
Fenchugonj Gas Field , Moulvibazar																	
1	Sinking of a new deep tubewell and construction of Pump House cum security post, Pipe line net work,	No	1	OSTETM (NTC)-eGP	MD, BAPEX	BAPEX OWN FUND	42.5	Planned Dates		23 Sep 2024	07 Oct 2024	28 Oct 2024	11 Nov 2024	18 Nov 2024	17 Dec 2024		16 Apr 2025
								Planned Days		0	14	21	14	7	29	85	120
								Actual Date		23 Sep 2024	07 Oct 2024	23 Oct 2024	04 Nov 2024	04 Nov 2024	26 Nov 2024	-	Running
2	Repair, maintenance and carpeting of approach road from lal pahar	No	1	OSTETM (NTC)-eGP	MD, BAPEX	BAPEX OWN FUND	240	Planned Dates		13 Jan 2025	10 Feb 2025	03 Mar 2025	17 Mar 2025	24 Mar 2025	21 Apr 2025		19 Aug 2025
								Planned Days		0	28	21	14	7	28	98	120
								Actual Date		22 Jan 2025	20 Feb 2025	05 Mar 2025	06 Mar 2025	06 Mar 2025	20 Mar 2025	-	Running
Habiganj #05 Gas Filed , Habigonj																	
1	Repair and Maintenance works of 03 (Three) Nos Casual Staff Shed	No	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	1.51	Planned Dates		22 Oct 2024	05 Nov 2024	26 Nov 2024	10 Dec 2024	17 Dec 2024	14 Jan 2025		13 Mar 2025
								Planned Days		0	14	21	14	07	28	84	58
								Actual Date		22 Oct 2024	27 Nov 2024	03 Dec 2024	08 Dec 2024	08 Dec 2024	19 Dec 2024	-	20 Mar 2025


 (Engr. Md. Fazlul Haque)
 Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
 4, Kawran Bazar CA, Dhaka-100

Salda Nadi Gas Field & Kasba Well Area, Brahmanbaria

1	Construction of a modern steel structured chemical shed	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	210	Planned Dates	14 Oct 2024	11 Nov 2024	02 Dec 2024	16 Dec 2024	23 Dec 2024	20 Jan 2025	4, Kawran Bazar CA, Dhaka-100	2025
									Planned Days	0	28	21	14	7	28	98	180
									Actual Date	24 Oct 2024	21 Nov 2024	23 Feb 2025	27 Feb 2025	27 Feb 2025	16 Mar 2025	-	Running
2	Repair & Maintenance of wing wall of two culvert and maintenance of road	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	22.5	Planned Dates	17 Oct 2024	31 Oct 2024	21 Nov 2024	05 Dec 2024	12 Dec 2024	09 Jan 2025		09 Apr 2025
									Planned Days	0	14	21	14	07	28	84	90
									Actual Date	17 Oct 2024	04 Nov 2024	21 Nov 2024	03 Dec 2024	03 Dec 2024	11 Dec 2024	-	11 Feb 2025

Srikail Deep #01 Exploration Well , Cumilla

1	Land Development work of Srikail Deep #01 Exploratory Well Drilling Area along	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	810	Planned Dates	08 Apr 2025	06 May 2025	27 May 2025	04 Jun 2025	11 Jun 2025	09 Jul 2025		05 Jan 2026
									Planned Days	0	28	21	08	07	28	92	180
									Actual Date	08 Apr 2025	07 May 2025	-	-	-	-	-	-
2	Construction of Approach Road Towards Srikail Deep#01 Exploratory Well Drilling Area	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	215	Planned Dates	09 Apr 2025	30 Apr 2025	21 May 2025	04 Jun 2025	11 Jun 2025	09 Jul 2025		05 Jan 2026
									Planned Days	0	21	21	14	07	28	91	180
									Actual Date	13 Apr 2025	05 May 2025	-	-	-	-	-	-

Mobrakpur Deep #01 Exploration Well , Pabna

1	Land development work of well site area along with construction of new approach road from	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	825	Planned Dates	20 Apr 2025	18 May 2025	08 Jun 2025	22 Jun 2025	29 Jun 2025	27 Jul 2025		23 Jan 2026
									Planned Days	0	28	21	14	07	28	98	180
									Actual Date	02 Jun 2025	30 Jun 2025	-	-	-	-	-	-
2	Widening and Development of Boyalia Road (from Ahammadpur Road to new approach road	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	127	Planned Dates	20 Apr 2025	04 May 2025	25 May 2025	08 Jun 2025	15 Jun 2025	13 Jul 2025		14 Jul 2025
									Planned Days	0	14	21	14	07	28	84	01
									Actual Date	26 May 2025	16 Jun 2025	-	-	-	-	-	-


Rupgonj Gas Filed, Narayangonj

1	Repair, maintenance & Modification of rig foundation, machinery foundation, mud pit & existing gate	N	o	1	OSTETM (NTC)-GP	MD, BAPEX	BAPEX OWN FUND	152	Planned Dates	24 Apr 2025	22 May 2025	29 May 2025	01 Jun 2025	04 Jun 2025	02 Jul 2025		31 Aug 2025
									Planned Days	0	28	07	03	03	28	69	60
									Actual Date	24 Apr 2025	13 May 2025	16 May 2025	18 May 2025	18 May 2025	03 Jun 2025	-	Running




(Engr. Md. Fazlul Haque)

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Works	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time of Contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Sundalpur#04 Appraisal cum Development Well , Noakhali																	
1	Construction of Rig foundation at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	208	Planned Dates		18 Dec 2024	15 Jan 2025	29 Jan 2025	12 Feb 2025	19 Feb 2025	19 Mar 2025		17 Jun 2025
								Planned Days		0	28	14	14	7	28	91	90
								Actual Date		24 Dec 2024	22 Jan 2025	09 Mar 2025	10 Mar 2025	10 Mar 2025	07 Apr 2025	-	Running
2	Construction of Rig machinery foundation at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	242	Planned Dates		22 Dec 2024	19 Jan 2025	09 Feb 2025	16 Feb 2025	19 Feb 2025	19 Mar 2025		17 Jun 2025
								Planned Days		0	28	21	7	3	28	87	90
								Actual Date		29 Dec 2024	27 Jan 2025	15 Apr 2025	15 Apr 2025	15 Apr 2025	05 May 2025	-	Running
3	Construction of Chemical cum spare parts godown at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	86	Planned Dates		29 Dec 2024	26 Jan 2025	02 Feb 2025	09 Feb 2025	16 Feb 2025	16 Mar 2025		14 Jun 2025
								Planned Days		0	28	7	7	7	28	77	90
								Actual Date		10 Mar 2025	08 Apr 2025	20 May 2025	21 May 2025	21 May 2025	16 Jun 2025	-	Running
4	Construction of Kitchen cum dining for casual staff and kitchens for permanent staff & officers	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	36	Planned Dates		05 Jan 2025	02 Feb 2025	23 Feb 2025	09 Mar 2025	12 Mar 2025	09 Apr 2025		08 Jul 2025
								Planned Days		0	28	21	14	3	28	94	90
								Actual Date		10 Mar 2025	08 Apr 2025	21 May 2025	21 May 2025	21 May 2025	16 Jun 2025	-	Running
5	Construction of barbed wire fencing at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	21	Planned Dates		13 Jan 2025	10 Feb 2025	03 Mar 2025	17 Mar 2025	24 Mar 2025	21 Apr 2025		20 Jul 2025
								Planned Days		0	28	21	14	7	28	98	90
								Actual Date		16 Mar 2025	16 Apr 2025	26 May 2025	03 Jun 2025	03 Jun 2025	16 Jun 2025	-	Running
6	Construction of garage, security post and gate house at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	14	Planned Dates		19 Jan 2025	16 Feb 2025	02 Mar 2025	05 Mar 2025	12 Mar 2025	09 Apr 2025		08 Jul 2025
								Planned Days		0	28	14	3	7	28	80	90
								Actual Date		24 Mar 2025	22 Apr 2025	26 May 2025	03 Jun 2025	03 Jun 2025	16 Jun 2025	-	Running
7	Construction of box culvert at Sundalpur-4 approach road	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	16.5	Planned Dates		19 May 2025	02 Jun 2025	16 Jun 2025	19 Jun 2025	22 Jun 2025	20 Jul 2025		03 Sep 2025
								Planned Days		0	14	14	3	3	28	62	45
								Actual Date		19 May 2025	03 Jun 2025	16 Jun 2025	-	-	-	-	-


 (Engr. Md. Fazlul Haque)
 Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Works	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time for Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Sundalpur South #01 Exploration Well , Noakhali																	
1	Construction of Rig foundation at appraisal cum development well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	208	Planned Dates		25 Dec 2024	22 Jan 2025	05 Feb 2025	12 Feb 2025	19 Feb 2025	19 Mar 2025		17 Jun 2025
								Planned Days		0	28	14	07	07	28	84	90
								Actual Date		30 Dec 2024	28 Jan 2025	15 Apr 2025	15 Apr 2025	15 Apr 2025	05 May 2025	-	Running
2	Construction of Rig machinery foundation at exploration well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	242	Planned Dates		08 Jan 2025	05 Feb 2025	26 Feb 2025	12 Mar 2025	19 Mar 2025	16 Apr 2025		15 Jul 2025
								Planned Days		0	28	21	14	07	28	98	90
								Actual Date		02 Jan 2025	27 Jan 2025	15 Apr 2025	15 Apr 2025	15 Apr 2025	05 May 2025	-	Running
3	Construction of chemical cum spare parts godown at exploration well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	86	Planned Dates		22 Jan 2025	19 Feb 2025	05 Mar 2025	12 Mar 2025	19 Mar 2025	16 Apr 2025		15 Jul 2025
								Planned Days		0	28	14	07	07	28	84	90
								Actual Date		04 Jun 2025	17 Jun 2025	-	-	-	-	-	-
4	Construction of kitchen cum dining for casual staff and kitchen for permanent staff & officers	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	36	Planned Dates		29 Jan 2025	26 Feb 2025	05 Mar 2025	12 Mar 2025	19 Mar 2025	16 Apr 2025		15 Jul 2025
								Planned Days		0	28	07	07	07	28	77	90
								Actual Date		29 Apr 2025	14 May 2025	-	-	-	-	-	-
5	Construction of barbed wire fencing at exploration well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	21	Planned Dates		04 Feb 2025	04 Mar 2025	25 Mar 2025	08 Apr 2025	15 Apr 2025	13 May 2025		11 Aug 2025
								Planned Days		0	28	21	14	07	28	98	90
								Actual Date		07 May 2025	22 May 2025	-	-	-	-	-	-
6	Construction of garage, security post and gate house at exploration well	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	14	Planned Dates		29 Jan 2025	26 Feb 2025	05 Mar 2025	12 Mar 2025	19 Mar 2025	16 Apr 2025		15 Jul 2025
								Planned Days		0	28	07	07	07	28	77	90
								Actual Date		06 May 2025	21 May 2025	-	-	-	-	-	-
7	Construction of box culvert	No	1	OSTETM (NTC)- GP	MD, BAPEX	BAPEX OWN FUND	13.5	Planned Dates		18 May 2025	01 Jun 2025	15 Jun 2025	18 Jun 2025	19 Jun 2025	17 Jul 2025		31 Aug 2025
								Planned Days		0	14	14	03	01	28	60	45
								Actual Date		18 May 2025	02 Jun 2025	16 Jun 2025	-	-	-	-	-


 এস.এম. কামরুজ্জামান
 মহাব্যবস্থাপক (নির্মাণ)
 বাপেঅ।

ANNUAL PROCUREMENT PLAN 2024-2025 (Revised)
PROCUREMENT IMPLEMENTATION REPORT


Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
Agency : BAPEX
Procuring Entity Name & Code : BAPEX
Project / Programme Name & Code : 3D Seismic Survey at Habiganj, Bakhrabad & Meghna Field


(Engr. Md. Fazlul Haque)
Managing Director
Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)
4, Kawran Bazar C/A, Dhaka-1215

Civil Work

Package No	Description of procurement package Civil Work	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Budget:Revenue	
																Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	প্রযোজ্য নয়																

বি.দ্র.: প্রকল্পের আওতায় কোন পূর্ত কাজ নাই।


Md. Rawfur Rahim
Deputy Project Manager
3D Seismic Survey at Habiganj
Bakhrabad & Meghna Field


Md. Abdul Matin Mondol
Project Manager
3D Seismic Survey at Habiganj
Bakhrabad & Meghna Field









