

**Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)**  
4 Kawran Bazar, Dhaka-1215

**Annual Procurement Plan (APP)**  
for the Year 2025-2026

**ANNUAL PROCUREMENT PLAN, 2025-26**

Ministry / Division:

Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency

Bangladesh Petroleum Exploration and Production Co. Ltd (BAPEX)

Procuring Entity Name & Code

Project Director

**Budget: Development**

Project/Programme Name & Code

Drilling of 1 Appraisal cum Development Well (Semutang-7), 1 Appraisal Well (Begumganj-7) and 1 Exploratory Well (Charlakshya-1)

(১টি মূল্যায়ন কাম উন্নয়ন কূপ (সেমুতাং-৭), ১টি মূল্যায়ন কূপ (বেগমগঞ্জ-৭) এবং ১টি অনুসন্ধান কূপ (চরলক্ষ্যা-১) খনন)


Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3 Wells (SMT7)_G-01	Cement and Cement Aditives (Semutang-7)	M. Ton	236	OSTEM (ICT)	Project Director	GDF	172.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		28-Jan-27
								Planned Days		0	42	28	14	7	28	119	365
								Actual Dates									
3 Wells (SMT7)_G-02	Cement and Cement Aditives (Begumganj-7)	M. Ton	408	OSTEM (ICT)	Project Director	GDF	324.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		28-Jan-27
								Planned Days		0	42	28	14	7	28	119	365
								Actual Dates									
3 Wells (SMT7)_G-03	Cement and Cement Aditives (Charlakshya-1)	M. Ton	403	OSTEM (ICT)	Project Director	GDF	321.00	Planned Dates		3-Mar-26	14-Apr-26	12-May-26	26-May-26	2-Jun-26	30-Jun-26		30-Jun-27
								Planned Days		0	42	28	14	7	28	119	365
								Actual Dates									
3 Wells (SMT7)_G-04	Mud and Completion Chemicals (Semutang-7 & Begumganj-7)	M. Ton	1033	OSTEM (ICT)	Managing Director	GDF	1,077.00	Planned Dates		2-Oct-25	13-Nov-25	11-Dec-25	25-Dec-25	1-Jan-26	29-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	272
								Actual Dates									
3 Wells (SMT7)_G-05	Mud and Completion Chemicals (Charlakshya-1)	M. Ton	813	OSTEM (ICT)	Project Director	GDF	824.00	Planned Dates		2-Oct-25	13-Nov-25	11-Dec-25	25-Dec-25	1-Jan-26	29-Jan-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	423
								Actual Dates									
3 Wells (SMT7)_G-06	Commercial Inorganic Chemicals/ Reagent	Lumpsum	Lumpsum	OTM (NCT, e-GP)	Project Director	GDF	23.00	Planned Dates		9-Oct-25	23-Oct-25	30-Oct-25	6-Nov-25	13-Nov-25	11-Dec-25		26-Feb-26
								Planned Days		0	14	7	7	7	28	63	77
								Actual Dates									




(প্রকৌশলী মোঃ ফকরুল হক)

Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time for Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3 Wells (SMT7)_G-07	Casing (Different Sizes) (Semutang-7 & Begumganj-7)	Set	1	OSTEM (ICT)	Project Director	GDF	993.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	245
								Actual Dates									
3 Wells (SMT7)_G-08	Casing (Different Sizes) (Charlakhsya-1)	Set	1	OSTEM (ICT)	Project Director	GDF	772.00	Planned Dates		1-Jan-26	12-Feb-26	12-Mar-26	26-Mar-26	2-Apr-26	30-Apr-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	304
								Actual Dates									
3 Wells (SMT7)_G-09	Well Head & Xmass Tree	Set	1	OSTEM (ICT)	Project Director	GDF	762.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									
3 Wells (SMT7)_G-10	Drill Bit (Different Sizes)	Set	1	OSTEM (ICT)	Project Director	GDF	575.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									
3 Wells (SMT7)_G-11	Casing Accessories and Liner Hangers	Set	1	OSTEM (ICT)	Project Director	GDF	465.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									
3 Wells (SMT7)_G-12	Drill String Component, Rig Instrumentation Spares and Well Servicing Tools	Lumpsum	Lumpsum	OSTEM (ICT)	Managing Director	GDF	1,032.00	Planned Dates		8-Oct-25	19-Nov-25	17-Dec-25	31-Dec-25	7-Jan-26	4-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	266
								Actual Dates									
3 Wells (SMT7)_G-13	Spares for Well Control Equipment & Choke Manifold and Miscellaneous Drilling Equipment	Set	1	OSTEM (ICT)	Project Director	GDF	765.00	Planned Dates		8-Oct-25	19-Nov-25	17-Dec-25	31-Dec-25	7-Jan-26	4-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	266
								Actual Dates									
3 Wells (SMT7)_G-14	Well Completion Materials	Set	1	OSTEM (ICT)	Project Director	GDF	718.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									

Handwritten signatures and initials at the bottom of the page, including a large signature on the left and several smaller ones across the bottom.

  
 (প্রকৌশলী মোঃ ফজলুল হক)

Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Esttd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3 Wells (SMT7)_G-15	Tubing	Set	1	OSTEM (ICT)	Project Director	GDF	509.00	Planned Dates		2-Oct-25	13-Nov-25	11-Dec-25	25-Dec-25	1-Jan-26	29-Jan-26		9-Jan-27
								Planned Days		0	42	28	14	7	28	119	373
								Actual Dates									
3 Wells (SMT7)_G-16	Living Caravan (Different Design)	Set	1	OSTEM (ICT)	Project Director	GDF	994.00	Planned Dates		1-Jan-26	12-Feb-26	12-Mar-26	26-Mar-26	2-Apr-26	30-Apr-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	304
								Actual Dates									
3 Wells (SMT7)_G-17	Mechanical Spares and Equipment (Semutang-7 & Begumganj-7)	Lumpsum	Lumpsum	OSTEM (ICT)	Project Director	GDF	772.00	Planned Dates		5-Oct-25	16-Nov-25	14-Dec-25	28-Dec-25	4-Jan-26	1-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	269
								Actual Dates									
3 Wells (SMT7)_G-18	Mechanical Spares and Equipment (Charlakshya-1)	Lumpsum	Lumpsum	OSTEM (ICT)	Project Director	GDF	497.00	Planned Dates		1-Jan-26	12-Feb-26	12-Mar-26	26-Mar-26	2-Apr-26	30-Apr-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	304
								Actual Dates									
3 Wells (SMT7)_G-19	Electrical Spares and Equipment (Semutang-7 & Begumganj-7)	Lumpsum	Lumpsum	OSTEM (ICT)	Project Director	GDF	772.00	Planned Dates		1-Jan-26	12-Feb-26	12-Mar-26	26-Mar-26	2-Apr-26	30-Apr-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	304
								Actual Dates									
3 Wells (SMT7)_G-20	Electrical Spares and Equipment (Charlakshya-1)	Lumpsum	Lumpsum	OSTEM (ICT)	Project Director	GDF	386.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		31-May-26
								Planned Days		0	42	28	14	7	28	119	151
								Actual Dates									
3 Wells (SMT7)_G-21	Storing Warehouse Container	No	3	OSTEM (ICT)	Project Director	GDF	298.00	Planned Dates		5-Oct-25	16-Nov-25	14-Dec-25	28-Dec-25	4-Jan-26	1-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	269
								Actual Dates									
3 Wells (SMT7)_G-22	Camp Generator (100 KVA & 80 KVA)	No	2	OSTEM (ICT)	Project Director	GDF	83.00	Planned Dates		5-Oct-25	16-Nov-25	14-Dec-25	28-Dec-25	4-Jan-26	1-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	269
								Actual Dates									



Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3 Wells (SMT7)_G-23	Fuel Tanker and Long Body Cargo Truck	No	3	OSTEM (ICT)	Project Director	GDF	386.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									
3 Wells (SMT7)_G-24	Batch Mixer and Cutting Pod	Set	1	OSTEM (ICT)	Managing Director	GDF	1,191.00	Planned Dates		1-Dec-25	12-Jan-26	9-Feb-26	23-Feb-26	2-Mar-26	30-Mar-26		28-Feb-27
								Planned Days		0	42	28	14	7	28	119	335
								Actual Dates									
3 Wells (SMT7)_G-25	Well Testing Equipment & Accessories	Lumpsum	Lumpsum	OSTEM (ICT)	Project Director	GDF	447.00	Planned Dates		5-Oct-25	16-Nov-25	14-Dec-25	28-Dec-25	4-Jan-26	1-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	269
								Actual Dates									
3 Wells (SMT7)_G-26	Mud Lab Apparatus-Reagent	Set	1	OSTEM (ICT)	Project Director	GDF	200.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		29-Apr-26
								Planned Days		0	42	28	14	7	28	119	119
								Actual Dates									
3 Wells (SMT7)_G-27	Gas Gathering Pipeline Materials (Semutang-7 & Begumgang-7)	Lumpsum	Lumpsum	OSTEM (ICT)	Managing Director	GDF	1,434.00	Planned Dates		5-Oct-25	16-Nov-25	14-Dec-25	28-Dec-25	4-Jan-26	1-Feb-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	269
								Actual Dates									
3 Wells (SMT7)_G-28	Advanced Log Interpretation Software & Hardware	Set	1	OSTEM (ICT)	Managing Director	GDF	1,269.00	Planned Dates		1-Oct-25	12-Nov-25	10-Dec-25	24-Dec-25	31-Dec-25	28-Jan-26		30-Sep-26
								Planned Days		0	42	28	14	7	28	119	273
								Actual Dates									
3 Wells (SMT7)_G-29	Consumables (Semutang-7)	Lumpsum	Lumpsum	OTM (NCT, e-GP)	Project Director	BAPEX	24.00	Planned Dates		18-May-26	15-Jun-26	6-Jul-26	13-Jul-26	20-Jul-26	3-Aug-26		21-Sep-26
								Planned Days		0	28	21	7	7	14	77	49
								Actual Dates									
3 Wells (SMT7)_G-30	Consumables (Begumganj-7)	Lumpsum	Lumpsum	OTM (NCT, e-GP)	Project Director	BAPEX	24.00	Planned Dates		13-Oct-25	10-Nov-25	1-Dec-25	8-Dec-25	15-Dec-25	29-Dec-25		16-Feb-26
								Planned Days		0	28	21	7	7	14	77	49
								Actual Dates									



*(Handwritten signature)*

(প্রকৌশলী মোঃ ফজলুল হক)

স্বাক্ষরিত

Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to complete Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3 Wells (SMT7)_G-44	Materials for Drilling-Engineering Equipment Maintenance (RFQ/Begumganj-7)	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	BAPEX	3.00	Planned Dates		4-Feb-26	11-Feb-26	13-Feb-26	14-Feb-26		16-Feb-26		28-Feb-26
								Planned Days		0	7	2	1		2	12	12
								Actual Dates									
3 Wells (SMT7)_G-45	Materials for Well Services Equipment Maintenance (RFQ/Begumganj-7)	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	BAPEX	3.00	Planned Dates		8-Feb-26	15-Feb-26	17-Feb-26	18-Feb-26		20-Feb-26		4-Mar-26
								Planned Days		0	7	2	1		2	12	12
								Actual Dates									
3 Wells (SMT7)_G-49	Tire-Tube & Vehicle Parts & Spares (Local)	Lumpsum	Lumpsum	OSTETM (NCT, e-GP)	Project Director	GDF & BAPEX	180.00	Planned Dates		1-Oct-25	22-Oct-25	12-Nov-25	19-Nov-25	26-Nov-25	24-Dec-25		22-Apr-26
								Planned Days		0	21	21	7	7	28	84	119
								Actual Dates									
3 Wells (SMT7)_G-50	Light & Heavy Vehicle Parts & Spares (Local)	Lumpsum	Lumpsum	OSTETM (NCT, e-GP)	Project Director	GDF & BAPEX	150.00	Planned Dates		2-Jan-26	23-Jan-26	13-Feb-26	20-Feb-26	27-Feb-26	27-Mar-26		21-Aug-26
								Planned Days		0	21	21	7	7	28	84	147
								Actual Dates									
3 Wells (SMT7)_G-51	Vehicle Repair-Maintenance Materials (RFQ/Semutang-7)	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	BAPEX	3.00	Planned Dates		1-Sep-26	8-Sep-26	10-Sep-26	11-Sep-26		13-Sep-26		25-Sep-26
								Planned Days		0	7	2	1		2	12	12
								Actual Dates									
3 Wells (SMT7)_G-52	Vehicle Repair-Maintenance Materials (RFQ/Begumganj-7)	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	BAPEX	5.00	Planned Dates		1-Feb-26	8-Feb-26	10-Feb-26	11-Feb-26		13-Feb-26		25-Feb-26
								Planned Days		0	7	2	1		2	12	12
								Actual Dates									
3 Wells (SMT7)_G-54	Fire Fighting Materials	No	90	OTM (NCT, e-GP)	Project Director	GDF	9.00	Planned Dates		6-May-26	3-Jun-26	17-Jun-26	24-Jun-26	1-Jul-26	15-Jul-26		2-Sep-26
								Planned Days		0	28	14	7	7	14	70	49
								Actual Dates									

*(Handwritten signatures and marks)*

(প্রকৌশলী মোঃ ফজলুল হক)

Package No	Description of procurement package <b>GOODS</b>	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
3 Wells (SMT7)_G-58	POL_Diesel (Rig Transfer & Rig Building Begumganj-7)	Thousand Liters	215	DPM (NCT)	Project Director	GDF & BAPEX	226.00	Planned Dates		14-Dec-25	21-Dec-25	28-Dec-25	4-Jan-26	11-Jan-26	18-Jan-26		22-Feb-26	
								Planned Days		0	7	7	7	7	7	35	35	
								Actual Dates										
3 Wells (SMT7)_G-59	POL_Diesel (Drilling Begumganj-7)	Thousand Liters	645	DPM (NCT)	Project Director	GDF & BAPEX	677.00	Planned Dates		22-Jan-26	29-Jan-26	5-Feb-26	12-Feb-26	19-Feb-26	26-Feb-26		25-Jun-26	
								Planned Days		0	7	7	7	7	7	7	35	119
								Actual Dates										
3 Wells (SMT7)_G-60	POL_Lub Oil & Others (Begumganj-7)	Thousand Liters	11	DPM (NCT)	Project Director	GDF & BAPEX	46.00	Planned Dates		21-Dec-25	28-Dec-25	4-Jan-26	11-Jan-26	18-Jan-26	25-Jan-26		29-Mar-26	
								Planned Days		0	7	7	7	7	7	7	35	63
								Actual Dates										
3 Wells (SMT7)_G-64	Other Statinery	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	BAPEX	5.00	Planned Dates		6-Oct-25	13-Oct-25	15-Oct-25	16-Oct-25		18-Oct-25		30-Oct-25	
								Planned Days		0	7	2	1		2	12	12	
								Actual Dates										
3 Wells (SMT7)_G-65	Computer and Accessories	No	6	OTM (NCT, e-GP)	Project Director	BAPEX	10.00	Planned Dates		1-Oct-25	22-Oct-25	5-Nov-25	12-Nov-25	19-Nov-25	3-Dec-25		31-Dec-25	
								Planned Days		0	21	14	7	7	14	63	28	
								Actual Dates										
3 Wells (SMT7)_G-66	Electrical Equipment	Lumpsum	Lumpsum	OSTETM (NCT, e-GP)	Project Director	GDF & BAPEX	70.00	Planned Dates		2-Nov-25	23-Nov-25	14-Dec-25	21-Dec-25	28-Dec-25	25-Jan-26		24-May-26	
								Planned Days		0	21	21	7	7	28	84	119	
								Actual Dates										
3 Wells (SMT7)_G-67	Electrical Equipment (RFQ)	Lumpsum	Lumpsum	RFQM (e-GP)	Project Director	GDF & BAPEX	5.00	Planned Dates		22-Jan-26	29-Jan-26	31-Jan-26	1-Feb-26		3-Feb-26		15-Feb-26	
								Planned Days		0	7	2	1		2	12	12	
								Actual Dates										

ব্যবস্থাপনা পরিচালক  
বাংলাদেশ পাইপলাইন কর্পোরেশন লিমিটেড  
প্রকৌশলী মোঃ ফজলুল হক

মোহাম্মদ আসিফ ইকরাম খান  
ব্যবস্থাপক (রসায়ন)  
প্র্যানিং এন্ড আইসিটি বিভাগ  
বাপেক্স, ঢাকা।

(প্রকৌশলী মোঃ ফজলুল হক)

ব্যবস্থাপনা পরিচালক

সুন্দালপুর পাইপলাইন এক্সপ্লোরেশন এন্ড প্রোডাকশন কো: সি: (বাপেঙ্গ)  
Budget: Development

ANNUAL PROCUREMENT PLAN

Ministry/Division

Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division

Agency

Bapex

Procuring Entity Name & Code

Project Director

Project /Programme Name & Code

২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রীকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প

2 Appraisal cum Development well ( Sundalpur-4 & Srikail-5) and 2 Exploratory Well ( Sundalpur South-1 & Jamalpur-1) Drilling Project

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1-3	API Class 'G' cement and Cement additives	Package	3	OSTETM ICT	Project Director	GOB	1027.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25
								Planned Days		0	42	14	7	7	10	80	120
								Actual Dates		12/5/24	14/8/24	23/10/24	20/11/24	20/11/24	2-Dec-24	205	25/10/25
GD 4-5	Mud and Completion Chemicals	Package	2	OSTETM ICT	Managing Director	GOB	2988.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	28-Sep-24		26-Jan-25
								Planned Days		0	42	14	7	7	10	80	120
								Actual Dates		30/04/24	8-Jan-24	20/10/24	20/11/24	20/11/24	17/12/24	232	29/07/25
GD 6	Tubing	Package	1	OSTETM ICT	Project Director	GOB	332.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24		19-Jan-25
								Planned Days		0	42	14	7	7	10	80	120
								Actual Dates		25/11/24	14/1/25	3-Jun-25	17/04/25	17/04/25	14/05/25	171	
GD7	Well control equipment and choke manifold spares	Package	1	OSTETM ICT	Project Director	GOB	244.00	Planned Dates		10-Jul-24	21-Aug-24	4-Sep-24	11-Sep-24	18-Sep-24	26-Sep-24		23-Feb-25
								Planned Days		0	42	14	7	7	8	78	150
								Actual Dates		16/01/25	3-May-25	21/04/25	22/05/25	22/05/25	17/06/25	153	
GD8	Completion Materials	Package	1	OSTETM ICT	Project Director	GOB	553.00	Planned Dates		16-Jul-24	27-Aug-24	10-Sep-24	17-Sep-24	24-Sep-24	4-Oct-24		3-Mar-25
								Planned Days		0	42	14	7	7	10	80	150
								Actual Dates		15/06/23	24/08/23	15/04/24	18/11/24	18/11/24	15/12/24	550	18/10/25
GD9-10	Casing (Different Sizes)	Package	2	OSTETM ICT	Managing Director	GOB	2511.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	18-Sep-24		16-Jan-25
								Planned Days		0	42	14	7	7	8	78	120
								Actual Dates		14/06/23	22/08/23	2-Nov-24	19/11/24	19/11/24	5/1/2025	570	16/09/25

Handwritten signatures and dates at the bottom of the page, including a date stamp: ০৪/০৭/২৫

প্রকল্প পরিচালক  
ওটি কূপ খনন প্রকল্প  
বাপেঙ্গ ঢাকা।

**ANNUAL PROCUREMENT PLAN**

Ministry/Division  
Agency


Ministry of Power, Energy & Mineral resources/Energy & Mineral resources Division  
Bapex

Procuring Entity Name & Code

Project Director



Project /Programme Name & Code


২টি মূল্যায়ন কাম উন্নয়ন কূপ (সুন্দালপুর-৪ ও স্রিকাইল-৫) এবং ২টি অনুসন্ধান কূপ (সুন্দালপুর সাউথ-১ ও জামালপুর-১) খনন প্রকল্প  
2 Appraisal cum Development well ( Sundalpur-4 & Srikail-5) and 2 Exploratory Well ( Sundalpur South-1 & Jamalpur-1) Drilling Project


  
(প্রকৌশলী মোঃ ফজলুল হক)


ব্যবস্থাপনা পরিচালক  
বাংলাদেশ পৌরস্বাস্থ্য উন্নয়ন প্রকল্প (বাপেক্স)  
Budget: Development

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1, GD2	Vehicle Spare Parts	Package	2	OSTETM	Project Director	GOB	300.00	Planned Dates		3-Jul-25	25-Jul-25	4-Aug-25	11-Aug-25	18-Aug-25	25-Aug-25	53	30
				NCT				Planned Days		0	22	10	7	7			
				Actual Dates													
GD5-7	Rig Generator Spares	Package	3	DPM	Project Director	GOB	134.00	Planned Dates		21-Jul-25	11-Aug-25	19-Aug-25	27-Aug-25	2-Sep-25	11-Sep-25	52	25
				NCT				Planned Days		0	21	8	8	6	9		
				Actual Dates													
GD8	Data Storage Equipment with Software	Package	1	OSTETM	Project Director	GOB	6.00	Planned Dates		15-Jul-25	6-Aug-25	15-Aug-25	21-Aug-25	28-Aug-25	7-Sep-25	54	30
				NCT				Planned Days		0	22	9	6	7	10		
				Actual Dates													
GD9	Reagent and Lab Equipment	Package	1	OTM	Project Director	GOB	6.00	Planned Dates		3-Jul-25	27-Jul-25	7-Aug-25	15-Aug-25	21-Aug-25	28-Aug-25	56	50
				NCT				Planned Days		0	24	11	8	6	7		
				Actual Dates													
GD10-14	Consumable Items	Package	5	OTM	Project Director	GOB	70.00	Planned Dates		2-Jul-25	24-Jul-25	2-Aug-25	6-Aug-25	13-Aug-25	20-Aug-25	49	45
				NCT				Planned Days		0	22	9	4	7	7		
				Actual Dates													
GD15-18	Others Equipments & Spares (repairs & maintenance)	Package	4	OTM	Project Director	GOB	60.00	Planned Dates		17-Jul-25	11-Aug-25	17-Aug-25	20-Aug-25	25-Aug-25	1-Sep-25	46	40
				NCT				Planned Days		0	25	6	3	5	7		
				Actual Dates													






মোহাম্মদ মোজাম্মেল হক  
 প্রকল্প পরিচালক  
 ৪টি কূপ খনন প্রকল্প  
 ১৪/০৭/২৫

(প্রকৌশলী মোঃ ফজলুল হক)

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD11-12	Well Head and Xmas tree	Package	2	OSTETM	Project Director	GOB	1507.00	Planned Dates		23-Jul-24	3-Sep-24	17-Sep-24	24-Sep-24	1-Oct-24	13-Oct-24		10-Feb-25
				Planned Days				0		42	14	7	7	12	82	120	
				Actual Dates				14/03/24		23/04/24	19/05/24	18/11/24	18/11/24	12/12/2024	273	4/9/2025	
GD13	Drill Bit (Different Sizes)	Package	1	OSTETM	Project Director	GOB	443.00	Planned Dates		11-Jul-24	22-Aug-24	5-Sep-24	12-Sep-24	19-Sep-24	27-Sep-24		25-Jan-25
				Planned Days				0		42	14	7	7	8	78	120	
				Actual Dates				7-Mar-24		19/08/24	22/09/24	20/11/24	20/11/24	17/12/24	286	27/09/25	
GD14	Casing Accessories and Liner Hangers	Package	1	OSTETM	Project Director	GOB	554.00	Planned Dates		4-Jul-24	15-Aug-24	29-Aug-24	5-Sep-24	12-Sep-24	21-Sep-24		18-Feb-25
				Planned Days				0		42	14	7	7	9	79	150	
				Actual Dates				9-Mar-23		15/11/23	1-Jan-24	18/11/24	18/11/24	27/01/25	325	16/08/25	
GD15	Drill String Component	Package	1	OSTETM	Managing Director	GOB	1144.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				4-Jan-24		20/05/24	6-Nov-24	19/11/24	19/11/24	15/12/24	347	1/11/2025	
GD16	Drill Pipe, HWDP & Drill Collar etc.	Package	1	OTM	Managing Director	GOB	1103.00	Planned Dates		4-Jul-24	15-Aug-24	14-Jan-00	21-Jan-00	28-Jan-00	7-Feb-00		6-Jun-00
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				26/11/24		15/01/25	23/02/25	19/03/25	19/03/25	16/04/25	112		
GD17	Miscellaneous Machinery and Spare parts	Package	1	OSTETM	Project Director	GOB	224.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24		18-Jan-25
				Planned Days				0		42	14	7	7	10	80	120	
				Actual Dates				6/1/2025		24/02/25	22/04/25	20/05/25	20/05/25	16/06/25	161		



মোহাম্মদ মোজাম্মেল হক  
 প্রকল্প পরিচালক  
 ৪টি কুপ খনন প্রকল্প  
 বাপেক্স, ঢাকা।

*(Handwritten signature)*

(প্রকৌশলী মোঃ ফজলুল হক)

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD19-20	Fire Extinguisher	Package	2	OTM	Project Director	GOB	13.00	Planned Dates		3-Jul-25	25-Jul-25	4-Aug-25	11-Aug-25	18-Aug-25	25-Aug-25	53	18
				NCT				Planned Days		0	22	10	7	7			
				Actual Dates													
GD21-22	Office Equipment	Package	2	OTM	Project Director	GOB	6.22	Planned Dates		7-Jul-25	1-Aug-25	10-Aug-25	18-Aug-25	25-Aug-25	31-Aug-25	55	30
				NCT				Planned Days		0	25	9	8	7	6		
				Actual Dates													
GD23	Furniture	Package	1	OTM	Project Director	GOB	3.78	Planned Dates		1-Jul-25	28-Jul-25	5-Aug-25	9-Aug-25	14-Aug-25	21-Aug-25	51	20
				NCT				Planned Days		0	27	8	4	5	7		
				Actual Dates													
GD24	POL	Thousand Litre	1800	DPM	Project Director	GOB	2200.00	Planned Dates		25-Aug-25	16-Sep-25	26-Sep-25	3-Oct-25	10-Oct-25	17-Oct-25	53	300
				NCT				Planned Days		0	22	10	7	7	7		
				Actual Dates													
GD25-26	Others Stationary	Package	2	OTM	Project Director	GOB	6.00	Planned Dates		2-Jul-25	25-Jul-25	5-Aug-25	12-Aug-25	17-Aug-25	24-Aug-25	53	150
				NCT				Planned Days		0	23	11	7	5	7		
				Actual Dates													
GD27-28	Computer & Accessories	Package	2	OTM	Project Director	GOB	10.00	Planned Dates		9-Jul-25	3-Aug-25	15-Aug-25	25-Aug-25	31-Aug-25	4-Sep-25	57	14
				NCT				Planned Days		0	25	12	10	6	4		
				Actual Dates													
GD29-30	Electric Equipments	Package	2	OSTETM	Project Director	GOB	55.00	Planned Dates		6-Aug-25	2-Sep-25	12-Sep-25	16-Sep-25	23-Sep-25	28-Sep-25	53	30
				NCT				Planned Days		0	27	10	4	7	5		
				Actual Dates													
							Total =	2870.00									

স্বাক্ষরিত প্রকৌশলী মোঃ ফজলুল হক


*(Handwritten signatures and initials)*

মোঃ আমদ মোজাম্মেল হক  
প্রকল্প পরিচালক  
ওটি কুপ খনন প্রকল্প  
সংসদ সদস্য

*(Handwritten signature)*

(প্রকৌশলী মোঃ ফজলুল হক)

Package No.	Description of Procurement Package (GOODs) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD18	Living Caravan	Package	1	OSTETM	Project Director	GOB	816.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24	80	16-Feb-25
				Planned Days				0		42	14	7	7	10	150		
				Actual Dates				4-Feb-24		15/05/24	6-Nov-24	17/11/24	17/11/24	12/12/2024	314		30/09/25
GD19-21	Mechanical Spare Parts and Equipment	Package	3	OSTETM	Project Director	GOB	2366.00	Planned Dates		1-Jul-24	12-Aug-24	26-Aug-24	2-Sep-24	9-Sep-24	19-Sep-24	80	16-Feb-25
				Planned Days				0		42	14	7	7	10	150		
				Actual Dates				20/02/24		3/4/2024	9/6/2024	14/11/24	14/11/24	10/12/2024	294		20/10/25
GD22-23	Running Electrical spare Parts & Equipment	Package	2	OSTETM	Project Director	GOB	1374.00	Planned Dates		3-Jul-24	14-Aug-24	28-Aug-24	4-Sep-24	11-Sep-24	21-Sep-24	80	19-Jan-25
				Planned Days				0		42	14	7	7	10	120		
				Actual Dates				13/09/23		26/10/23	10/3/2024	18/11/24	18/11/24	15/12/24	460		14/08/25
GD24	Mud engineering Lab with equipment	Package	1	OSTETM	Project Director	GOB	375.00	Planned Dates		7-Jul-24	18-Aug-24	1-Sep-24	8-Sep-24	15-Sep-24	25-Sep-24	80	23-Jan-25
				Planned Days				0		42	14	7	7	10	120		
				Actual Dates				24/06/24		10/7/2024	3/10/2024	17/11/24	17/11/24	12/12/2024	174		5/8/2025
GD25	Rig Instrumentation Spares	Package	1	OSTETM	Managing Director	GOB	1326.00	Planned Dates		2-Jul-25	13-Aug-25	27-Aug-25	3-Sep-25	10-Sep-25	20-Sep-25	80	17-Feb-26
				Planned Days				0		42	14	7	7	10	150		
				Actual Dates													
GD26	Well Servicing Tools	Package	1	OSTETM	Project Director	GOB	224.00	Planned Dates		9-Jul-25	20-Aug-25	3-Sep-25	10-Sep-25	17-Sep-25	27-Sep-25	80	24-Feb-26
				Planned Days				0		42	14	7	7	10	150		
				Actual Dates													

  
 মোহাম্মদ মোজাম্মেল হক  
 প্রকল্প পরিচালক  
 ৪টি কুপ খনন প্রকল্প  
 বাপেত্র, ঢাকা।



(পাকিস্তানী মোঃ ফজলুল হক)

বাসস্থাপনা পরিচালক  
বাংলাদেশ পৌরস্বাস্থ্য উন্নয়ন কর্তৃপক্ষ  
১৩ প্রোজেক্টন কো: বি: (বাপের)

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD27-28	Vehicle spare Parts	Package	2	OSTETM	Project Director	GOB	224.00	Planned Dates		2-Jul-25	13-Aug-25	27-Aug-25	3-Sep-25	10-Sep-25	20-Sep-25	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD29	Purchase of 30-35 Ton Crane	Package	1	OSTETM	Project Director	GOB	441.00	Planned Dates		8-Jul-25	19-Aug-25	2-Sep-25	9-Sep-25	16-Sep-25	26-Sep-25	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD30	500 ton top drive	Package	1	OSTETM	Bapex Board	GOB	2487.00	Planned Dates		3-Jul-25	14-Aug-25	28-Aug-25	4-Sep-25	11-Sep-25	21-Sep-25	80	150
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD31	Mud logging Unit spare parts	Package	1	OSTETM	Project Director	GOB	486.00	Planned Dates		7-Jul-25	18-Aug-25	1-Sep-25	8-Sep-25	15-Sep-25	25-Sep-25	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD32-33	Reagents and Equipment	Package	2	OSTETM	Project Director	GOB	288.00	Planned Dates		1-Jul-25	12-Aug-25	26-Aug-25	2-Sep-25	9-Sep-25	19-Sep-25	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													
GD34	Cementaion related machinery	Package	1	OSTETM	Project Director	GOB	366.00	Planned Dates		8-Jul-25	19-Aug-25	2-Sep-25	9-Sep-25	16-Sep-25	26-Sep-25	80	120
				Planned Days				0		42	14	7	7				
				Actual Dates													


  
 মোহাম্মদ মোজাম্মেল হক  
 প্রকল্প পরিচালক  
 ৪টি কুপ খনন প্রকল্প  
 বাপের, ঢাকা।  
 28/09/25

Package No.	Description of Procurement Package (GOODS) Foreign Purchase	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD35	Cement Batch Mixer	Package	1	OSTETM	Project Director	GOB	745.00	Planned Dates		8-Jul-25	19-Aug-25	2-Sep-25	9-Sep-25	16-Sep-25	26-Sep-25	80	120
				Planned Days				0		42	14	7	7	10			
				Actual Dates													
GD36	Well Testing Spare parts & Gauge Tank	Package	1	OSTETM	Project Director	GOB	409.00	Planned Dates		2-Jul-24	13-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	20-Sep-24	80	150
				Planned Days				0		42	14	7	7	10			
				Actual Dates				21/01/25		10/3/2025	21/04/25	20/05/25	20/05/25				
							Total = 24557.00										


প্রকৌশলী মোঃ ফজলুল হক  
 ব্যবস্থাপনা পরিচালক  
 গাটিকুপ খনন প্রকল্প  
 বাপেজ, ঢাকা।

*Signature*  
 29/09/25  
 মোহাম্মদ মোজাম্মেল হক  
 প্রকল্প পরিচালক  
 গাটিকুপ খনন প্রকল্প  
 বাপেজ, ঢাকা।

*Handwritten signatures and initials:*  
 SRK  
 [Multiple illegible signatures]

*Handwritten mark*

**ANNUAL PROCUREMENT PLAN, 2025-26**

  
(প্রকৌশলী মোঃ ফজলুল হক)  
ব্যবস্থাপনা পরিচালক  
বঙ্গদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কোর্পোরেশন লিমিটেড (বাপেক্স)

Ministry / Division:  
Agency  
Procuring Entity Name & Code  
Project/Programme Name & Code

Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division  
Bapex  
Project Director

Budget: Development

৩টি অনুসন্ধান কূপ (শ্রীকাইল ডিপ-১, মোবারকপুর ডিপ-১ ও ফেঞ্চুগঞ্জ সাউথ-১) খনন প্রকল্প

Drilling project for 3 exploration wells (Shrikayil Deep-1, Mobarakpur Deep-1 and Fenchuganj South-1)

Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Taka	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<b>GOODS</b>																	
3 Wells (SRK Deep-1)/G_01	Computer & Related Equipments	Nos	3	RFQM (NCT)	Project Director	BAPEX	5.00	Planned Dates		6-Jul-25	17-Aug-25	31-Aug-25	7-Sep-25	21-Sep-25	28-Sep-25		19-Jan-26
								Planned Days		0	42	14	7	14	7	84	120
								Actual Dates									
3 Wells (SRK Deep-1)/G_02	Office Equipments	Nos	3	RFQM (NCT)	Project Director	BAPEX	4.00	Planned Dates		13-Jul-25	24-Aug-25	7-Sep-25	14-Sep-25	28-Sep-25	5-Oct-25		26-Jan-26
								Planned Days		0	42	14	7	14	7	84	120
								Actual Dates									
3 Wells (SRK Deep-1)/G_03	Furniture	Nos	4	RFQM (NCT)	Project Director	BAPEX	5.00	Planned Dates		10-Jul-25	21-Aug-25	4-Sep-25	11-Sep-25	25-Sep-25	2-Oct-25		30-Jan-26
								Planned Days		0	42	14	7	14	7	84	120
								Actual Dates									


  
(Shyamal Kumar Balo)  
Project Manager  
3 Exp. Well (SKRL Deep-1, MBK Deep-1 & FNG S-1) Drilling Project, BAPEX, Dhaka

  
 (প্রকৌশলী মোঃ ফজলুল হক)  
 ব্যবস্থাপনা পরিচালক  
 বাংলাদেশ পेट্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কোর্পোরেশন (বাপেয়)

**ANNUAL PROCUREMENT PLAN 2025-26 &  
 PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division  
 Agency : BAPEX  
 Procuring Entity Name & Code : BAPEX  
 Project / Programme Name & Code : 2D Seismic Survey Over Exploration Block-6B South & 10 Project

LOCAL																		
Package No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
১	পরিবহন ব্যয় (সাইসমিক ক্রু ও প্রকল্পের মালামাল/ যন্ত্রপাতি মবিলাইজেশন, ডিমবিলাইজেশন)	প্যাকেজ	১	স্পট কোটেশন	পিডি	জিডিএফ	১০.০০	প্রকৃত তারিখ		১০/০৯/২০২৪	১৮/৯/২০২৪				৭/১০/২০২৪		৩১/১২/২০২৪	
২	অন্যান্য মনিহারি (স্টেশনারী)	প্যাকেজ	১	স্পট কোটেশন	পিডি	জিডিএফ	৭.০০	পরিকল্পিত তারিখ		১/০৭/২০২৫							৩১/১২/২০২৫	
৩	কম্পিউটার ও আনুষঙ্গিক মালামাল (কম্পিউটার, ল্যাপটপ, প্রিন্টার, স্ক্যানার, ইউপিএস, হার্ডডিস্ক, কার্টিজ, সিসি টিভি, প্রটোর, ফ্ল্যাশড্রাইভ, হ্যান্ড জিপিএস, টোনার, মডেম ইত্যাদি)	প্যাকেজ	১	স্পট কোটেশন	পিডি	জিডিএফ	২.০০	পরিকল্পিত তারিখ		১/০৭/২০২৫							৩১/১২/২০২৫	
								পরিকল্পিত দিন										
৪	বৈদ্যুতিক সরঞ্জামাদি (ক্যাবল, এনার্জি সেভিং/এলইডি বাস, গ্রাণ, সকেট, মোন্ডার, সুইচ, টেপ, সার্কিট ব্রেকার, ডিবি বোর্ড, মানসি গ্রাণ, ইলেকট্রিক টুল বস ইত্যাদি)	প্যাকেজ	১	স্পট কোটেশন	পিডি	জিডিএফ	২.০০	পরিকল্পিত তারিখ		১/০৭/২০২৫							৩১/১২/২০২৫	
								পরিকল্পিত দিন										
								প্রকৃত তারিখ										

  
 ২৫/৭/২০  
 (মোহাম্মদ আব্দুল হালিম)  
 প্রকল্প পরিচালক

“২ডি সাইসমিক সার্ভে ওভার এক্সপ্লোরেশন ব্লক-৬বি সাউথ এন্ড ১০” প্রকল্প,



Name of Project : Procurement and Installation of Wellhead Compressor at Srikail Gas Field (1<sup>st</sup> Revised).

Financial Year : 2025-26

Serial No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lac Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time of Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	আনুষ্ঠানিক সুবিধাদিসহ ওয়েলহেড কম্প্রেসার সংগ্রহ ও স্থাপন	Set	০১	OTM (ICT)	Cabinet Committee for Government Purchase (CCGP)	GDF & BAPEX	১৭,৮২৫.০০.০০	Planned Dates		১১.০১.২০২৩	২৮.০৩.২০২৩	১৮.০৫.২০২৩			২২.১০.২০২৩	২২.১০.২০২৩	৩১.১২.২০২৫	
								Planned Days		০	৩৫	৫১		১০৩	১৫৬	৪২৫		
								Actual Dates		১১.০২.২০২৩	২৮.০৩.২০২৩	১৮.০৫.২০২৩	১১.০৩.২০২৪	২৩.০৪.২০২৪	-	-		
2	প্রোডাকশন ফোরকাস্টিং এন্ড প্ল্যান্ট সিমুলেশন সফটওয়্যার মর কম্প্রেসার টেকজিং ও সংশ্লিষ্ট হার্ডওয়্যার	Package	০১	OTM (ICT)	Project Director	GDF	২০০.০০	Planned Dates		০১.১০.২০২৪	২০.১১.২০২৪	০৭.১২.২০২৪			১৭.১২.২০২৪	১৭.১২.২০২৪	৩১.১২.২০২৫	
								Planned Days		০	৫০	১৭		১০	৭৭	৩৬৫		
								Actual Dates		-	-	-	-	-	-	-		

S.M

Handwritten signature

১৫.০৬.২০২৫  
প্রকৌশলী সৌদি শওকত ফেরদৌস  
প্রকল্প উপ পরিচালক  
"শ্রীকাইল গ্যাসক্ষেত্রের জন্য  
ওয়েলহেড কম্প্রেসার সংগ্রহ ও স্থাপন" প্রকল্প  
বাপেক্স

Handwritten signature

Handwritten signature

Handwritten signature

২০/০৬/২০  
মুহাম্মদ হানাতুলজামান সিকদার  
প্রকল্প পরিচালক  
শ্রীকাইল গ্যাসক্ষেত্রের জন্য  
ওয়েলহেড কম্প্রেসার সংগ্রহ ও স্থাপন প্রকল্প

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

**ANNUAL PROCUREMENT PLAN 2025-26**

Ministry / Division  
Agency  
Procuring Entity Name & Code

Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division  
: BAPEX  
: BAPEX  
: 2D Seismic Survey over Exploration Blocks 7 & 9

  
**(Engr. Md. Fazlul Haque)**  
Managing Director  
Budget: Development  
Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)  
4, Kawran Bazar CIA, Dhaka-1215

Project / Programme Name & Code

LOCAL																	
Pakage No	Description of procurement package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Openning	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
জিডি-০৫, ০৬	নিরাপত্তা সামগ্রী (পিপিই)	প্যাকেজ	২	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৬০	পরিকল্পিত তারিখ		২৫/০৭/২০২৫	৪/০৮/২০২৫	৯/০৮/২০২৫	১৪/০৮/২০২৫	১৪/০৮/২০২৫	১৯/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									
জিডি-০৭, ০৮	ফিট কনক্রিট মেবল মালামাল	প্যাকেজ	২	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৬০	পরিকল্পিত তারিখ		২৫/০৭/২০২৫	৪/০৮/২০২৫	৯/০৮/২০২৫	১৪/০৮/২০২৫	১৪/০৮/২০২৫	১৯/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									
জিডি-০৯, ১০	ক্যাম্প স্থাপন মালামাল	প্যাকেজ	২	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৮০	পরিকল্পিত তারিখ		২৫/০৭/২০২৫	৪/০৮/২০২৫	৯/০৮/২০২৫	১৪/০৮/২০২৫	১৪/০৮/২০২৫	১৯/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									
জিডি-১১	কম্পিউটার ও আনুষঙ্গিক	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৫৫	পরিকল্পিত তারিখ		১/০৮/২০২৫	১২/০৮/২০২৫	১৬/০৮/২০২৫	২১/০৮/২০২৫	২১/০৮/২০২৫	২৬/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									
জিডি-১২	বৈদ্যুতিক সামগ্রী	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৩০	পরিকল্পিত তারিখ		১/০৮/২০২৫	১২/০৮/২০২৫	১৬/০৮/২০২৫	২১/০৮/২০২৫	২১/০৮/২০২৫	২৬/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									
জিডি-১৩	আসবাবপত্র	প্যাকেজ	১	আরএফকিউএম	পিডি	নিজস্ব অর্থ	০.৬০	পরিকল্পিত তারিখ		১/০৮/২০২৫	১২/০৮/২০২৫	১৬/০৮/২০২৫	২১/০৮/২০২৫	২১/০৮/২০২৫	২৬/০৮/২০২৫		৩০/০৬/২০২৬
								পরিকল্পিত দিন			২০	৫	৫	০	৫	২৫ দিন	
								প্রকৃত তারিখ									

Handwritten signatures and initials at the bottom of the page, including a large signature on the right side.

**ANNUAL PROCUREMENT PLAN 2025-26**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division  
 Agency : BAPEX  
 Procuring Entity Name & Code : BAPEX  
 : 2D Seismic Survey over Exploration Blocks 7 & 9

  
**(Engr. Md. Fazlul Haque)**  
 Managing Director  
 Budget: Development  
 Bangladesh Petroleum Exploration & Production Co. Ltd (BAPEX)  
 4, Kawran Bazar C/A, Dhaka-1215

Project / Programme Name & Code

FOREIGN																	
Package No	Description of procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Not Applicable																

Note-1: There are no foreign goods listed under the project

*Handwritten mark*

*Handwritten mark*

*Handwritten mark*

*Handwritten mark*

*Handwritten mark*

*Handwritten marks*

*Handwritten mark*


*Handwritten mark*

*Handwritten mark*

*Handwritten mark*

*Handwritten mark*

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT for the Year 2025-26**

  
 27/9/2025  
 (প্রকৌশলী মোঃ সিরাজুল হক)  
 ব্যবস্থাপনা পরিচালক  
 Budget: Project  
 বাংলাদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো. লি. (বাংলাপে)

Ministry/ Division/ Agency: Ministry of Energy & Mineral Resources Division (EMRD)  
 Procurement Entity Name & Code: BANGLADESH PETROLEUM EXPLORATION & PRODUCTION CO. LTD  
 Project/ Programme & Code: Procurement and Installation of 60 MMscfd Process Plant for Bhola North Gas Field

**Goods**

Contact Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contact Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Not Used in GOODS	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Computer, Printer, Photocopy Machine & Scanner Purchase, Maintenance and Other Accessories	Package	1	RFQ	PD	BAPEX Own Fund	5.00	Plan Date		02.02.2025						02.03.2025	01.04.2025
								Plan Days		0						20	22
								Actual Days									
GD-2	Electrical Items ( Cable, Circuit Breaker, Diff. bulb, Diff. switch, Light Shade, CCTV, PABX, TV, Fan, Fridge etc.)	Package	2	RFQ	PD	BAPEX Own Fund	10.00	Plan Date		03.06.2025						01.07.2025	31.07.2025
								Plan Days		0						21	19
								Actual Days									
GD-3	Installation and Commissioning of 60 MMscfd Process Plant for Bhola North Gas Field	Package	1	OSTEM	BAPEX Board	GOB	18,712.00	Plan Date		02.01.2025						26.06.2025	31.10.2026
								Plan Days		0						128	290
								Actual Days									
GD-4	Fire Fighting System Installation	Package	1	RFQ	PD	BAPEX Own Fund	3.00	Plan Date		03.07.2025						31.07.2025	30.08.2025
								Plan Days		0						17	17
								Actual Days									
GD-5	Office Equipment	Package	2	RFQ	PD	BAPEX Own Fund	5.00	Plan Date		30.06.2025						28.07.2025	27.08.2025
								Plan Days		0						17	19
								Actual Days									
GD-6	Office Furniture	Package	1	OTM	PD	BAPEX Own Fund	79.00	Plan Date		02.06.2025						28.07.2025	29.09.2025
								Plan Days		0						37	37
								Actual Days									
GD-7	Other miscellaneous items and equipments	Package	1	RFQ	PD	BAPEX Own Fund	1.00	Plan Date		10.06.2025						08.07.2025	07.08.2025
								Plan Days		0						20	19
								Actual Days									
Total							18815.00										

S.M.S Salekin  
21.07.2025

(শাহ মোঃ সিরাজুল সালেকিন)  
প্রকল্প পরিচালক  
ভোলা নর্থ গ্যাস ক্ষেত্রের জন্য ৬০ এমএমএসসিএকটি  
কমতা সম্পন্ন প্রসেস প্লান্ট সংগ্রহ ও স্থাপন প্রকল্প  
বাংলা, ঢাকা।

S. M. Tariqueul Islam  
General Manager  
Accounts & Finance Division  
Bapex, Dhaka.

Jan  
S.M.T

S M Tariquul Islam  
General Manager  
Accounts & Finance Division  
Bapex, Dhaka.