

(Handwritten signature)
২৪/০২/২৫

(সিনিয়র সিনিয়র ফজলুল হক)
ব্যবস্থাপনা পরিচালক
বাংলাদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো. লি: (বাপেক্স)

**ANNUAL PROCUREMENT PLAN 2025-2026 &
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
Procuring Entity Name & Code : General Manager, Administrative Division, BAPEX
Project / Programme Name & Code : 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields

Goods **Budget: Own Fund**

Package No	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Million Tk	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
GD-1	Petrol, Oil & Lubricants (POL)	Litre	120000	DPM (National)	MD	BAPEX Own	11.2	Planned Date		22.12.2025					30.12.2025	30.12.2025		30.06.2027		
								Planned Days												
								Actual Date												
GD-2	Personal Protective Equipmet (PPE)	Package	1	OTM (NCT)	MD	BAPEX Own	11	Planned Date		28.12.2025	09.01.2026	21.01.2026	26.01.2026	02.02.2026	22.02.2026			30.06.2027		
								Planned Days				12	12	5	7	20			56	
								Actual Date												
		Package	2	RFQM/Spot	MD	BAPEX Own	0.6	Planned Date		08.03.2026	22.03.2026	29.03.2026	05.04.2026	12.04.2026	26.04.2026				30.06.2027	
								Planned Days				14	7	7	7	14			49	
								Actual Date												
GD-3	Field Consumable Goods	Package	1	OTM (NCT)	MD	BAPEX Own	7.6	Planned Date										30.06.2027		
								Planned Days												
								Actual Date		28.07.2025	13.08.2025	19.08.2025		19.08.2025	15.09.2025		47			
		Package	2	RFQM/Spot	MD	BAPEX Own	0.6	Planned Date		08.03.2026	22.03.2026	29.03.2026	05.04.2026	12.04.2026	26.04.2026				30.06.2027	
								Planned Days				14	7	7	7	14			49	
								Actual Date												

(Handwritten signature)

(Handwritten signature)

(Handwritten signature)

(Handwritten signature)

(Handwritten signature)
২৪/০২/২৫

(Handwritten signature)
২৪.০২.২৫
Md. Abdul Matin Mondol
Project Manager
3D Seismic Survey at Habiganj
Bakhrabad & Meghna Field


(Handwritten signature)
২৪/০২/২৫

(Handwritten signature)
২৪.০২.২৫

(Handwritten signature)

GD-1/3

**ANNUAL PROCUREMENT PLAN 2025-2026 &
PROCUREMENT IMPLEMENTATION REPORT**


(প্রকৌশলী মোঃ ফজলুল হক)
ব্যবস্থাপনা পরিচালক
বাংলাদেশ পेट্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো. লি: (বাপেত্র)

Ministry / Division
Agency
Procuring Entity Name & Code
Project / Programme Name & Code

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
: General Manager, Administrative Division, BAPEX
: 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields

Goods

Budget: Own Fund

Package No	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Million Tk	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GD-4	Field Establishment Goods	Package	1	OTM (NCT)	MD	BAPEX Own	7.3	Planned Date									30.06.2027		
			Planned Days																
		Package	1	OTM (NCT)	MD	BAPEX Own	0.6	Planned Date		30.07.2025	14.08.2025	24.08.2025			25.08.2025	14.09.2025	44		
			Planned Days		30.07.2025	14.08.2025		20.08.2025		20.08.2025	14.09.2025	44							
		Package	2	RFQM/Spot	MD	BAPEX Own	0.6	Planned Date		11.03.2026	25.03.2026	01.04.2026	08.04.2026	15.04.2026	29.04.2026			49	30.06.2027
			Planned Days					14	7	7	7	14							
		Actual Date																	
GD-5	Tents (Tarpaulin, Tents and Accessories)	Package	2	OTM (NCT)	MD	BAPEX Own	4	Planned Date									30.06.2027		
								Planned Days											
								Actual Date		28.07.2025	13.08.2025	18.08.2025		19.08.2025	14.09.2025	46			
GD-6	Computers and Accessories	Package	2	RFQM/Spot	MD	BAPEX Own	0.6	Planned Date		09.01.2026	23.01.2026	30.01.2026	06.02.2026	13.02.2026	27.02.2026		30.06.2027		
								Planned Days			14	7	7	7	14	49			
								Actual Date											
GD-7	Electrical Goods	Package	2	OTM (NCT)	MD	BAPEX Own	3	Planned Date									30.06.2027		
								Planned Days											
								Actual Date		06.08.2025	25.08.2025	26.08.2025		31.08.2025	25.09.2025	49			
GD-8	Office Equipment	Package	1	RFQM/Spot	MD	BAPEX Own	0.2	Planned Date		07.01.2026	21.01.2026	28.01.2026	04.02.2026	11.02.2026	25.02.2026		30.06.2027		
								Planned Days			14	7	7	7	14	49			
								Actual Date											


500-2/3

















28.02.2026
Md. Abdul Matin Mondol
Project Manager
3D Seismic Survey at Habiganj
Bakhrabad & Meghna Field






 (প্রকৌশলী মোঃ ফজলুল হক)
 ব্যবস্থাপনা পরিচালক
 বাংলাদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো: লি: (বাপেত্র)

ANNUAL PROCUREMENT PLAN 2025-2026 & PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division

: Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division

Agency

: Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)

Procuring Entity Name & Code

: General Manager, Administrative Division, BAPEX

Project / Programme Name & Code


: 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields


Goods


Budget: Own Fund


Package No	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Million Tk	Time Code for Process	Not Used in GOODS	Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-9	Furniture	Package	1	OTM (NCT)	MD	BAPEX Own	1.6	Planned Date		06.01.2026	20.01.2026	27.01.2026	03.02.2026	10.02.2026	24.02.2026		30.06.2027
								Planned Days			14	7	7	7	14	49	
								Actual Date									
		Package	1	RFQM/Spot	MD	BAPEX Own	0.3	Planned Date		16.03.2026	30.03.2026	06.04.2026	13.04.2026	20.04.2026	04.05.2026		30.06.2027
								Planned Days			14	7	7	7	14	49	
								Actual Date									
GD-10	Positioning & Topo Survey Equipments	Package	1	OSTEM (ICT)	MD	BAPEX Own	68.6	Planned Date		04.01.2026	15.02.2026	15.03.2026	29.03.2026	05.04.2026	03.05.2026		30.06.2027
								Planned Days			42	28	14	7	28	119	
								Actual Date									
GD-11	3D Seismic Data Processing System	Package	1	OSTEM (ICT)	BAPEX Board	BAPEX Own	350	Planned Date		04.01.2026	15.02.2026	15.03.2026	29.03.2026	05.04.2026	03.05.2026		30.06.2027
								Planned Days			42	28	14	7	28	119	
								Actual Date									
GD-12	3D Seismic Data Interpretation System	Package	1	OSTEM (ICT)	BAPEX Board	BAPEX Own	145.9	Planned Date		04.01.2026	15.02.2026	15.03.2026	29.03.2026	05.04.2026	03.05.2026		30.06.2027
								Planned Days			42	28	14	7	28	119	
								Actual Date									
Total							48.3										



 ১২/১২/২০


 ১৪.০২.২০
 Md. Abdul Matin Mondol
 Project Manager
 3D Seismic Survey at Habiganj
 Bakhrabad & Meghna Field


 ১৪/০২/২০


 ১৪.০২.২০

১৪-০২/২০


 (প্রকৌশলী) **মদী ফারুক হোসেন**
 ব্যবস্থাপনা পরিচালক
 বাংলাদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো. লি: (বাপেত্র)









ANNUAL PROCUREMENT PLAN 2025-2026 & PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Div
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : General Manager, Administrative Division, BAPEX
 Project / Programme Name & Code : 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields

Physical Service


Budget: Own Fund

Package No	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Not Used	Invite / Advvertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PS-1	Hiring Service Personnel through Outsourcing Policy	Man Month	26220	DPM (National)	BAPEX Board	BAPEX Own	826.5	Planned Date		17.12.2025		23.12.2025	24.12.2025	28.12.2025	31.12.2025		30.06.2027
								Planned Days							14		
								Actual Date									
PS-2	Mobilization & Demobilization (Transport) Service	Package	1	OTM (NCT)	MD	BAPEX Own	4.3	Planned Date		28.12.2025	04.01.2026	11.01.2026	16.01.2026	21.01.2026	04.02.2026		30.06.2027
								Planned Days			7	7	5	5	14	47	
								Actual Date									
		Package	2	RFQM/ Spot	MD	BAPEX Own	1.2	Planned Date		15.03.2026	22.03.2026	29.03.2026	03.04.2026	08.04.2026	22.04.2026		30.06.2027
								Planned Days			7	7	5	5	14	47	
								Actual Date									
PS-3	Machine & Equipments Repair	Package	2	OTM (NCT)	MD	BAPEX Own	2.6	Planned Date		29.12.2025	05.01.2026	12.01.2026	17.01.2026	22.01.2026	05.02.2026		30.06.2027
								Planned Days			7	7	5	5	14	47	
								Actual Date									
		Package	2	RFQM/ Spot	MD	BAPEX Own	1.2	Planned Date		15.03.2026	22.03.2026	29.03.2026	03.04.2026	08.04.2026	22.04.2026		30.06.2027
								Planned Days			7	7	5	5	14	47	
								Actual Date									
Total							835.8										

Md. Abdul Matin Mondol
 Project Manager
 3D Seismic Survey at Habiganj
 Bakhrabad & Meghna Field

PS-1/1


 (প্রকৌশলী মোঃ ফারুক হোসেন)
 ব্যবস্থাপনা পরিচালক
 বাংলাদেশ পেট্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রোডাকশন কো. লি. (বাংপেত্র)

ANNUAL PROCUREMENT PLAN 2025-2026 & PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division : Ministry of Power, Energy & Mineral Resources/Energy & Mineral Resources Division
 Agency : Bangladesh Oil, Gas and Mineral Corporation (Petrobangla)
 Procuring Entity Name & Code : General Manager, Administrative Division, BAPEX
 Project / Programme Name & Code : 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields

Consultancy Service


Budget: Own Fund


Package No	Description of Procurement	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in Million	Time Code for Process	Adverties EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
CS-1	Survey Expert Service	Package	1	QCBS (ICT)	MD	BAPEX Own	8.48	Planned Date	01.01.2026	15.02.2026	29.03.2026	03.05.2026	18.05.2026	23.05.2026	04.07.2026	25.07.2026			
								Planned Days		45	42	35	15	5	42	21	205		30.06.2027
								Actual Date											
CS-2	Maintenance & IT Expert Service	Package	1	QCBS (ICT)	BAPEX Board	BAPEX Own	30.23	Planned Date	01.01.2026	15.02.2026	29.03.2026	03.05.2026	18.05.2026	23.05.2026	04.07.2026	25.07.2026			
								Planned Days		45	42	35	15	5	42	21	205		30.06.2027
								Actual Date											
CS-3	3D Design & QC Expert Service	Package	1	QCBS (ICT)	MD	BAPEX Own	8.96	Planned Date	01.01.2026	15.02.2026	29.03.2026	03.05.2026	18.05.2026	23.05.2026	04.07.2026	25.07.2026			
								Planned Days		45	42	35	15	5	42	21	205		30.06.2027
								Actual Date											
CS-4	3D Processing Expert Service	Package	1	QCBS (ICT)	BAPEX Board	BAPEX Own	83.25	Planned Date	15.03.2026	29.04.2026	10.06.2026	15.07.2026	30.07.2026	04.08.2026	15.09.2026	06.10.2026			
								Planned Days		45	42	35	15	5	42	21	205		30.06.2027
								Actual Date											
CS-5	3D Interpretation Expert Service	Package	1	QCBS (ICT)	BAPEX Board	BAPEX Own	148.9	Planned Date	15.03.2026	29.04.2026	10.06.2026	15.07.2026	30.07.2026	04.08.2026	15.09.2026	06.10.2026			
								Planned Days		45	42	35	15	5	42	21	205		30.06.2027
								Actual Date											
Total							279.82												











Specimen
 28/02/24

 28.02.2024

Md. Abdul Matin Mondol
 Project Manager
 3D Seismic Survey at Habiganj
 Bakhrabad & Meghna Field


 28.02.24


 28.02.24

CS-7/1