

Bangladesh Petroleum Exploration and Production Company Limited (BAPEX)
4 Kawran Bazar, Dhaka-1215

Annual Procurement Plan (APP)-Revised
for the Year 2023-2024



(MD SHOYEB)
Managing Director

Bangladesh Petroleum Exploration & Production Co. Ltd. (BAPEX)
4, Kawran Bazar CA, Dhaka-1215.

Construction Division

Revised Annual Procurement Plan for FY 2023-2024 (WORK)

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Lakh Tk.	Time Code for Process	Not Used in Goods	Invitel/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of contract	Total time to Contract Signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
A. Srikail Gas Field, Cumilla																	
1	Vertical Extension of Existing Boundary Wall of Srikail Gas field	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	35.00	Planned Dates		15-Jul-23	13-Aug-23	27-Aug-23	3-Sep-23	10-Sep-23	8-Oct-23		7-Dec-23
								Planned Days			29	14	7	7	28	85	60
								Actual Date		21-Aug-23	5-Sep-23	20-Sep-23	22-Sep-23	24-Sep-23	11-Oct-23	51 Days	
B. Madhabpur Rig Base Area																	
1	Construction of Gate house with toilet and reconstruction of boundary wall	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	30.00	Planned Dates		2-Aug-23	31-Aug-23	14-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23		25-Dec-23
								Planned Days			29	14	7	7	28	85	60
								Actual Date		3-Mar-24	19-Mar-24	8-Apr-24	9-Apr-24	15-Apr-24	24-Apr-24	52 Days	
C. BAPEX Zonal Office, Chattogram.																	
1	Repairing and maintenance of Internal Road.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	150.00	Planned Dates		4-Mar-24	1-Apr-24	22-Apr-24	29-Apr-24	2-May-24	30-May-24		28-Aug-24
								Planned Days			28	21	7	3	28	87	90
								Actual Date		11-Mar-24	4-Apr-24	12-May-24	12-May-24	12-May-24	23-May-24	73 Days	
2	Repair Maintenance of 165' Drain.	Lot	1	RFQ	MD, BAPEX	BAPEX Own Fund	6.00	Planned Dates		21-Sep-23	1-Oct-23	1-Oct-23	3-Oct-23	3-Oct-23	3-Oct-23		2-Nov-23
								Planned Days									30
								Actual Date		21-Sep-23	1-Oct-23	1-Oct-23	3-Oct-23	3-Oct-23	3-Oct-23		2-Nov-23

Dr. S. M. Hossain

[Signature]

D. Lab Yearld, Patenga, Chattogram.																
1	Repairing and maintenance of 2 Chemical godown at lab yearld Patenga.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	50.00	Planned Dates	6-Mar-24	3-Apr-24	17-Apr-24	24-Apr-24	29-Apr-24	27-May-24	10-Aug-24	
								Planned Days		28	14	7	5	28	82	75
								Actual Date	11-Mar-24	16-Apr-24	8-May-24	9-May-24	12-May-24	28-May-24	78 Days	
E. Pomra Magazin Godown Area, Rangunia, Chattogram.																
1	Construction of Boundary Wall and stair at hill top and repair-maintenance of main gate at pomra magazine godown area.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	75.00	Planned Dates	11-Mar-24	8-Apr-24	22-Apr-24	29-Apr-24	6-May-24	3-Jun-24	1-Oct-24	
								Planned Days		28	14	7	7	28	84	120
								Actual Date	11-Mar-24	16-Apr-24	12-May-24	12-May-24	12-May-24	23-May-24	73 Days	
F. Saldanadi gas field																
1	Construction of Boundary Wall on North & East side of Process Area. Security Fencing around 4(four) well Points and Condensate Loading Pad at Saldanadi Gas Field.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	50.00	Planned Dates	11-Feb-24	25-Feb-24	11-Mar-24	25-Mar-24	1-Apr-24	29-Apr-24	28-Jul-24	
								Planned Days		14	15	14	7	28	78	90
								Actual Date	11-Feb-24	28-Feb-24	8-Apr-24	9-Apr-24	15-Apr-24	24-Apr-24	73 Days	
2	Construction of Boundary Wall Around Gas Flare and Repair work of 2 nos Godowns.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	77.50	Planned Dates	1-Jun-24	29-Jun-24	20-Jul-24	3-Aug-24	10-Aug-24	7-Sep-24	6-Dec-24	
								Planned Days		28	21	14	7	28	74	90
								Actual Date								
G. BAPEX Bhaban																
1	Renovation & Modification of floor and wall tiles, Painting works and construction of dishwashing zone on various floors at BAPEX Bhaban.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	44.00	Planned Dates	19-Mar-24	16-Apr-24	7-May-24	21-May-24	28-May-24	25-Jun-24	8-Sep-24	
								Planned Days		28	21	14	7	28	98	75
								Actual Date	18-Mar-24	17-Apr-24	30-Apr-24	7-May-24	8-May-24	20-May-24	62 Days	
2	Constriction of Glass partition Room for geology, geophysical and accounts & finance division and repair WORK of glass partition wall.	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	21.00	Planned Dates	1-Jun-24	29-Jun-24	20-Jul-24	3-Aug-24	10-Aug-24	7-Sep-24	6-Dec-24	
								Planned Days		28	21	14	7	28	74	90
								Actual Date								

206

3	Construction of Meeting room at BAPEX Bhaban (6th floor).	Lot	1	RFQ	MD, BAPEX	BAPEX Own Fund	6.00	Planned Dates	22-Oct-23	30-Oct-23	30-Oct-23	13-Nov-23	13-Nov-23	13-Nov-23	28-Nov-23	
								Planned Days							15	
								Actual Date	22-Oct-23	30-Oct-23	30-Oct-23	13-Nov-23	13-Nov-23	13-Nov-23	28-Nov-23	
H. Fenchugonj Gas Field, Moulavibazar.																
1	Deep Tube Well & Pump House	Lot	1	OSTETM (NTC) - eGP	MD, BAPEX	BAPEX Own Fund	41.00	Planned Dates	1-Jun-24	29-Jun-24	20-Jul-24	3-Aug-24	10-Aug-24	7-Sep-24	6-Dec-24	
								Planned Days		28	21	14	7	28	74	90
								Actual Date								
I. Kashba Well Site Area																
1	Repair Maintenance of 1(One) nos six seated caravan.	Lot	1	RFQ	MD, BAPEX	BAPEX Own Fund	6.00	Planned Dates	19-Feb-24	29-Feb-24	29-Feb-24	14-Mar-24	14-Mar-24	14-Mar-24	20-Mar-24	
								Planned Days							7	
								Actual Date	19-Feb-24	29-Feb-24	29-Feb-24	14-Mar-24	14-Mar-24	14-Mar-24	20-Mar-24	
J. Bhola 5 Wells (Sbz-5&7, BN-3 &4, SBZ NE-1)																
1	Digital Survey 5 nos well drilling projects.	Lot	1	RFQ	MD, BAPEX	BAPEX Own Fund	6.00	Planned Dates	19-Oct-23	26-Oct-23	26-Oct-23	30-Oct-23	30-Oct-23	30-Oct-23	15-Nov-23	
								Planned Days							15	
								Actual Date	22-Oct-23	30-Oct-23	30-Oct-23	13-Nov-23	13-Nov-23	13-Nov-23	28-Nov-23	

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

(মোঃ শোয়েব)

ব্যবস্থাপনা পরিচালক

বাংলাদেশ পेट্রোলিয়াম এক্সপ্লোরেশন এন্ড প্রসেসিং কোম্পানি লিমিটেড (বাংলাদেশ)

৪ কাওরান বাজার, বা/এ, ঢাকা-১২১৫।

এস.এম. কামরুজ্জামান
মহাব্যবস্থাপক (নির্মাণ)
বাপেক্স।