

“শেখ হাসিনার নির্দেশ  
জলবায়ু সহিষ্ণু বাংলাদেশ।”

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
বন অধিদপ্তর  
প্রধান বন সংরক্ষকের কার্যালয়  
বন ভবন, আগারগাঁও, শেরেবাংলা নগর, ঢাকা-১২০৭।  
www.bforest.gov.bd

স্মারক নং- ২২.০১.০০০০.০০৯.২৯.১৯০ (পার্ট-২).২৩. ২২৫২

তারিখ: ২৭/০৬/২০২৪ খ্রিঃ।


বিষয়: “জলবায়ু পরিবর্তনের বিরূপ প্রভাব নিরসনে সিলেট বন বিভাগে পুনঃবনায়ন ও অবকাঠামো উন্নয়ন (১ম সংশোধিত)” প্রকল্পের ২০২৩-২৪ আর্থিক সালের হালনাগাদকৃত বার্ষিক ক্রয় পরিকল্পনা অনুমোদন প্রসঙ্গে।

সূত্র: প্রকল্প পরিচালক দপ্তরের স্মারক নং- ২২.০১.০০০০.৬৭২.২৯.০০১.২৪.২৩২০; তারিখ: ০৩/০৬/২০২৪ খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাচ্ছে যে, “জলবায়ু পরিবর্তনের বিরূপ প্রভাব নিরসনে সিলেট বন বিভাগে পুনঃবনায়ন ও অবকাঠামো উন্নয়ন (১ম সংশোধিত)” শীর্ষক প্রকল্পের ২০২৩-২৪ আর্থিক সালের হালনাগাদকৃত বার্ষিক ক্রয় পরিকল্পনা পিপিআর-২০০৮ এর বিধি ১৬ উপবিধি (৫) ও (৭) অনুসারে অনুমোদন এবং পাবলিক প্রকিউরমেন্ট আইন-২০০৬ এর ধারা ১১ (৪) ও পিপিআর-২০০৮ এর বিধি ১৬ (৯) মোতাবেক প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য এতদসঙ্গে নির্দেশক্রমে প্রেরণ করা হলো।

সংশ্লিষ্ট কাজের ক্ষেত্রে পিপিএ-২০০৬ ও পিপিআর-২০০৮ যথাযথভাবে অনুসরণ করার জন্য নির্দেশক্রমে অনুরোধ করা হলো।

সংযুক্তি: অনুমোদিত হালনাগাদ APP- ২০২৩-২৪ (৪ পাতা)

  
২৭/০৬/২০২৪

( ড. মরিয়ম আক্তার )

সহকারী প্রধান বন সংরক্ষক  
উন্নয়ন পরিকল্পনা ইউনিট

ফোন: ০২-৫৫০০৭১০৮

ই-মেইল: accfdpu@gmail.com

প্রকল্প পরিচালক

“জলবায়ু পরিবর্তনের বিরূপ প্রভাব নিরসনে সিলেট বন বিভাগে পুনঃবনায়ন ও অবকাঠামো উন্নয়ন (১ম সংশোধিত)” ও বিভাগীয় বন কর্মকর্তা, সিলেট বন বিভাগ, সিলেট।

অনুলিপি সদয় জ্ঞাতার্থে/ কার্যার্থে:

১। উপপ্রধান বন সংরক্ষক, পরিকল্পনা উইং, বন ভবন, আগারগাঁও, ঢাকা।

২। উপ বন সংরক্ষক, রিমস্ ইউনিট, বন ভবন, আগারগাঁও, ঢাকা। তাঁকে বর্ণিত APP টি পিপিএ-২০০৬ এর ধারা ১১(৪) ও পিপিআর-২০০৮ এর বিধি ১৬ (৯) অনুযায়ী সংশ্লিষ্ট সকলের অবগতির জন্য প্রচারের নিমিত্ত অধিদপ্তরের ওয়েবসাইটে আপলোড করার জন্য অনুরোধ করা হলো।

**Ministry of Environment, Forest and Climate Change**  
**Sylhet Forest Division**  
**Annual Procurement Plan For Fiscal Year: 2023-2024**

Ministry / Division Ministry of Environment & Forests (MoEF)  
 Agency Forest Department  
 Procuring Entity Divisional Forest Officer, Sylhet Forest Division  
 Name & code  
 Project / Program **Reforestation and Infrastructure Development in Sylhet Forest Division to Mitigate Adverse Effect of Climate Change.**  
 Name & Code

145  
 2  
 1450203124522

**Budget: Development**

**GOODS:**

SL No	Package No.	Description of Procurement Package Goods	Description	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	SFD/Dev/2023-2024/GD-01	Purchase of Other stationery	Other stationery (3255105)	Lot	1	RFQ	PD	GoB	1.500	Planned Dates	01.08.2023	08.08.2023	14.08.2023	17.08.2023	23.08.2023	24.09.2023		23.12.2023
										Planned Days	0	8	5	4	6	30	53	90
										Actual Dates	22.10.2023	31.10.2023	31.10.2023	05.11.2023	12.11.2023	--		30.06.2024
2	SFD/Dev/2023-2024/GD-02	Purchase of Consumable items	Consumable items (3256103)	Lot	1	RFQ	PD	GoB	2.000	Planned Dates	01.08.2023	08.08.2023	14.08.2023	17.08.2023	23.08.2023	24.09.2023		23.12.2023
										Planned Days	0	8	5	4	6	30	53	90
										Actual Dates	22.10.2023	31.10.2023	31.10.2023	05.11.2023	12.11.2023	--		30.06.2024
3	SFD/Dev/2023-2024/GD-05	Supply of Chemical Fertilizer for Vacancy Filling & Maintenance (TSP & MOP)	Woodlot Plantation Vacancy Filling & Maintenance-1200, Strip Plantation Vacancy Filling & Maintenance-200, Institution Plantation Vacancy Filling & Maintenance-300000, Suitible	Lot	1	OTM	PD	GoB	55.293	Planned Dates	30.11.2023	18.12.2023	26.12.2023	02.01.2024	09.01.2024	08.02.2024		10.06.2024
										Planned Days	0	18	7	7	7	30	69	90
										Actual Dates	30.11.2023	18.12.2023	21.12.2023	26.12.2023	02.01.2024	11.01.2024		10.06.2024
4	SFD/Dev/2023-2024/GD-06	Supply of Chemical Fertilizer for Vacancy Filling & Maintenance (Urea)	Species Plantation-300, Cane Vacancy Filling-100, Murta Plantation 100 Hactor & Vacancy Filling & Maintenance, Agar Plantation-200 Hactor Vacancy Filling & Maintenance, ANR Plantation-300 Hactor Vacancy Filling & Maintenance, Enrichment Plantation-200 Hactor Vacancy Filling & Maintenance. (4113102)	Lot	1	OTM	PD	GoB	46.506	Planned Dates	30.11.2023	18.12.2023	26.12.2023	02.01.2024	09.01.2024	08.02.2024		10.06.2024
										Planned Days	0	18	7	7	7	30	69	90
										Actual Dates	30.11.2023	18.12.2023	26.12.2023	28.12.2023	02.01.2024	11.01.2024		20.06.2024

AK

✓

SL No	Package No.	Description of Procurement Package Goods	Description	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
5	SFD/Dev/2023-2024/GD-07	Supply of Bamboo Stick for Plantation	Woodlot Plantation Vacancy Filling & Maintenance-1200, Strip Plantation Vacancy Filling & Maintenance-200, Institution Plantation Vacancy Filling & Maintenance-300000, Suitable Species Plantation-300, Cane Vacancy Filling-100, Murta Plantation 100 Hactor & Vacancy Filling & Maintenance, Agar Plantation-200 Hactor Vacancy Filling & Maintenance, ANR Plantation-300 Hactor Vacancy Filling & Maintenance, Enrichment Plantation-200 Hactor Vacancy Filling & Maintenance. (4113102)	Lot	1	OTM	PD	GoB	6.080	Planned Dates	01.01.2024	14.01.2024	21.01.2024	28.01.2024	04.02.2024	04.03.2024		10.06.2024
										Planned Dayes	0	14	7	7	7	30	65	90
										Actual Dates	22.01.2024	12.02.2024	22.02.2024	28.02.2024	18.03.2024	20.03.2024		20.06.2024
		<b>Total Taka</b>							<b>111.379</b>									

  
(Md Humayun Kabir)  
Project Director

Reforestation and Infrastructure Development in Sylhet Forest Division  
to Mitigate Adverse Effect of Climate Change Project

&  
Divisional Forest Officer  
Sylhet Forest Division

  
06/06/28

  
মোঃ আবীর হোসাইন চৌধুরী  
প্রধান বন সংরক্ষক (চঃ দাঃ)  
বন অধিদপ্তর, ঢাকা

Ministry of Environment, Forest and Climate Change  
Sylhet Forests Division  
Annual Procurement Plan For Fiscal Year-2023-2024

Ministry / Division  
Agency  
Procuring Entity Name & code  
Project / Programme Name & Code

Ministry of Environment & Forests (MoEF)  
Forest Department  
Divisional Forest Officer, Sylhet Forest Division  
**Reforestation and Infrastructure Development in Sylhet Forest Division to Mitigate Adverse Effect of Climate Change.**

145  
2  
1450203124522  
224301500

**Budget: Development**

**WORKS:**

SL No	Package No.	Description of Procurement Package as per DPP/TPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Advertise Prequel (If applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	SFD/Dev/2023-2024/WR-01	Rural Road Repair (3258112)	Sqm	Ls	RFQ	PD	GoB	0.50	Planned Dates	-	01.08.2023	08.08.2023	14.08.2023	20.08.2023	27.08.2023	27.09.2023		27.12.2023
									Planned Dayes	-	0	7	5	6	7	30	55	90
									Actual Dates	-	01.08.2023	08.08.2023	08.08.2023	14.08.2023	20.08.2023	--		30.06.2024
2	SFD/Dev/2023-2024/WR-02	Construction of Beat Office (4111201)	Nos	3	OTM	PD	GoB	148.00	Planned Dates	-	1.08.2023	14.08.2023	28.08.2023	04.09.2023	11.09.2023	11.10.2023		15.05.2024
									Planned Dayes	-	0	14	14	7	7	30	72	205
									Actual Dates	-	08.08.2023	24.08.2023	27.08.2023	29.08.2023	31.08.2023	20.09.2023		15.05.2024
3	SFD/Dev/2023-2024/WR-03	Construction of Watcher Shed (4111201)	Nos	1	OTM	PD	GoB	39.46	Planned Dates	-	1.08.2023	14.08.2023	28.08.2023	04.09.2023	11.09.2023	11.10.2023		28.02.2024
									Planned Dayes	-	0	14	14	7	7	30	72	140
									Actual Dates	-	08.08.2023	24.08.2023	27.08.2023	29.08.2023	31.08.2023	27.09.2023		15.05.2024
4	SFD/Dev/2023-2024/WR-04	Construction of Divisional Forest Officer's Office (4111201)	Sqm	734	OTM	PD	GoB	736.00	Planned Dates	-	01.08.2023	14.08.2023	28.08.2023	04.09.2023	11.09.2023	11.10.2023		25.06.2024
									Planned Dayes	-	0	14	14	7	7	30	72	258
									Actual Dates	-	08.08.2023	11.09.2023	25.09.2023	02.10.2023	10.10.2023	19.10.2023		31.12.2024
5	SFD/Dev/2023-2024/WR-05	Construction of RCC Road (4111302)	RM	500	OTM	PD	GoB	50.00	Planned Dates	-	10.08.2023	24.08.2023	07.09.2023	14.09.2023	21.09.2023	22.10.2023		15.05.2024
									Planned Dayes	-	0	14	14	7	7	30	72	205
									Actual Dates	-	20.08.2023	05.09.2023	10.09.2023	11.09.2023	14.09.2023	20.09.2023		15.05.2024
6	SFD/Dev/2023-2024/W-06	Construction of Sinking of tube well (4111308)	Nos	1	OTM	PD	GoB	40.00	Planned Dates	-	10.08.2023	24.08.2023	07.09.2023	14.09.2023	21.09.2023	22.10.2023		22.01.2024
									Planned Dayes	-	0	14	14	7	7	30	72	90
									Actual Dates	-	20.08.2023	05.09.2023	14.09.2023	18.09.2023	21.09.2023	26.09.2023		22.01.2024
7	SFD/Dev/2023-2024/W-07	Construction of RCC Visiting Place at Madhabkundo Eco-Park. (4111315)	Nos	1	OTM	PD	GoB	39.99	Planned Dates	-	20.08.2023	03.09.2023	14.09.2023	21.09.2023	28.09.2023	29.10.2023		30.05.2024
									Planned Dayes	-	0	14	14	7	7	30	72	214
									Actual Dates	-	20.08.2023	05.09.2023	14.09.2023	18.09.2023	21.09.2023	02.10.2023		30.05.2024
8	SFD/Dev/2023-2024/W-08	Construction of Boundary Wall (4111315)	RM	750	OTM	PD	GoB	105.00	Planned Dates	-	10.08.2023	24.08.2023	07.09.2023	14.09.2023	21.09.2023	22.10.2023		30.05.2024
									Planned Dayes	-	0	14	14	7	7	30	72	220
									Actual Dates	-	20.08.2023	05.09.2023	14.09.2023	18.09.2023	19.09.2023	20.09.2023		30.05.2024

No	Package No.	Description of Procurement Package as per DPP/TPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Taka	Time Code for Process	Advertise Prequel (If applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
9	SFD/Dev/2023-2024/W-09	Construction of public toilets at Ratargul ghat (Lot-1) (4111315)	Nos	3	OTM	PD	GoB	270.93	Planned Dates	-	20.08.2023	03.09.2023	14.09.2023	21.09.2023	28.09.2023	29.10.2023		25.06.2024	
		Planned Dayes							-	0	14	14	7	7	30	72	240		
		Actual Dates							-	08.08.2023	30.08.2023	07.09.2023	13.09.2023	19.09.2023	08.10.2023		25.06.2024		
		Planned Dates							-	20.08.2023	03.09.2023	14.09.2023	21.09.2023	28.09.2023	29.10.2023		25.06.2024		
		Planned Dayes							-	0	14	14	7	7	30	72	240		
		Actual Dates							-	08.08.2023	30.08.2023	07.09.2023	13.09.2023	19.09.2023	08.10.2023		25.06.2024		
		Planned Dates							-	20.08.2023	03.09.2023	14.09.2023	21.09.2023	28.09.2023	29.10.2023		25.06.2024		
		Planned Dayes							-	0	14	14	7	7	30	72	240		
		Actual Dates							-	08.08.2023	30.08.2023	07.09.2023	13.09.2023	19.09.2023	08.10.2023		25.06.2024		
		Construction of Parking Place at Ratargul ghat (Lot-2) (4111315)																	
		Construction of visitor shed & tourist shop at Ratargul ghat (Lot-3) (4111315)																	
		<b>Total Taka</b>						<b>1429.880</b>											

অনুমোদিত

মোঃ আমীন হোসাইন চৌধুরী  
প্রকল্প বন সংরক্ষক (সহ দায়)  
বন অধিদপ্তর, ঢাকা



(Md Humayun Kabir)  
Project Director

Reforestation and Infrastructure Development in Sylhet Forest Division to  
Mitigate Adverse Effect of Climate Change Project

&  
Divisional Forest Officer  
Sylhet Forest Division

