

**ANNUAL PROCUREMENT PLAN (2025-2026) for WORKS**

**Ministry/Division**

: Information & Communication Technology Division

**Agency**

: Bangladesh Hi-Tech park Authority

**Procuring Entity**

: ICTD/HOPE/Project Director

**Project Code**

: 224319600

**Project Name**

: Establishment of IT Training & incubation Center (11 Nos.) (1st Revised) Project

| Sl no. | Package Number                     | Description of procurement package  | Unit    | Qty  | Procurement Method & Type | Contract approving authority | Source of fund | Est. cost as per DPP (in lac Tk.) | Fund allocation in 2025-2026 | Time code for process | Invite/Advertise Tender/RFQ /DPM | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signing (days) | Time for completion of Contract | Remarks |
|--------|------------------------------------|---|---------|------|---------------------------|------------------------------|----------------|-----------------------------------|------------------------------|-----------------------|----------------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|---------------------------------------|---------------------------------|---------|
|        | 1                                  | 2   | 3       | 4    | 5                         | 6                            | 7              | 8                                 | 9                            | 10                    | 11                               | 12             | 13                | 14                | 15                    | 16                  | 17                                    | 18                              | 19      |
| 1      | Ansar Camp-15                      | Each project area has an Ansar camp and related relief work   | Package | 1    | DPM                       | PD                           | GOB            | 525.54                            | 300                          | Planned Date          | 20-Aug-25                        | 28-Aug-25      | 1-Sep-25          | 10-Sep-25         | 10-Sep-25             | 25-Sep-25           | 36                                    | 31-May-27                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 8              | 4                 | 9                 | 0                     | 15                  |                                       | 613                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           |                                  |                |                   |                   |                       |                     |                                       |                                 |         |
| 2      | Construction of connecting road-14 | Construction of 1200 meters 15 feet wide concrete pouring/carpeting road from Kazipur Sirajganj road to the training center and associated works. | Package | 1    | DPM                       | PD                           | GOB            | 400.00                            | 300                          | Planned Date          | 20-Aug-25                        | 28-Aug-25      | 1-Sep-25          | 10-Sep-25         | 10-Sep-25             | 25-Sep-25           | 36                                    | 31-May-27                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 8              | 4                 | 9                 | 0                     | 15                  |                                       | 613                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           |                                  |                |                   |                   |                       |                     |                                       |                                 |         |
| 3      | Construction of Drain-12 (Part-2)  | Internal drainage system and utility ducts and other works  | RM      | 1058 | DPM                       | PD                           | GOB            | 400.89                            | 200.00                       | Planned Date          | 20-Aug-25                        | 28-Aug-25      | 1-Sep-25          | 10-Sep-25         | 10-Sep-25             | 25-Sep-25           | 36                                    | 31-May-27                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 8              | 4                 | 9                 | 0                     | 15                  |                                       | 613                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           |                                  |                |                   |                   |                       |                     |                                       |                                 |         |
| 4      | Sirajganj-1                        | Construction and Electromechanical Works  | Package | 1    | DPM                       | ICTD                         | GOB            | 4489.94                           | 300.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 144                                   | 13-Jan-24                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 8              | 3                 | 9                 | 0                     | 124                 |                                       | 668                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           | 26-Oct-22                        | 3-Nov-22       | 6-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Mar-23           |                                       | 15-Jan-25                       |         |
| 5      | Joypurhat-2                        | Construction and Electromechanical Works  | Package | 1    | DPM                       | ICTD                         | GOB            | 5879.80                           | 1000.00                      | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 38                                    | 13-Jan-24                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 10             | 0                 | 16                | 0                     | 12                  |                                       | 780                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           | 20-Oct-22                        | 30-Oct-22      | 30-Oct-22         | 15-Nov-22         | 15-Nov-22             | 27-Nov-22           |                                       | 15-Jan-25                       |         |
| 6      | Manikganj-3                        | Construction and Electromechanical Works  | Package | 1    | DPM                       | ICT                          | GOB            | 6734.85                           | 500.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 144                                   | 13-Jan-24                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 8              | 3                 | 9                 | 0                     | 124                 |                                       | 668                             |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Actual Date           | 26-Oct-22                        | 3-Nov-22       | 6-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Mar-23           |                                       | 15-Jan-25                       |         |
| 7      | Kishoreganj-4                      | Construction and Electromechanical Works  | Package | 1    | DPM                       | ICTD                         | GOB            | 5954.29                           | 300.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 44                                    | 13-Jan-24                       |         |
|        |                                    |   |         |      |                           |                              |                |                                   |                              | Days                  | 0                                | 7              | 0                 | 16                | 0                     | 21                  |                                       | 760                             |         |

*(স্বাক্ষর)*  
 (আবিরুল জামান)  
 পরিচালক (অতিরিক্ত দায়িত্ব)  
 ই-সিআইবি ও ইনফ্রাস্ট্রাকচার সেক্টর  
 আইসিটি বিভাগ  
 বাংলাদেশ সরকার

*(স্বাক্ষর)*  
 (মোহাম্মদ সাহিদুল হাসান)  
 মেসার্স গারিটালিক (অ. দাঃ)  
 বাবুগঞ্জ হাই-টেক পার্ক কর্তৃপক্ষ  
 বাংলাদেশ প্রযুক্তি বিভাগ

| sl no. | Package Number           | Description of procurement package                         | Unit    | Qty  | Procurement Method & Type | Contract approving authority | Source of fund | Est.cost as per DPP (in lac Tk.) | Fund allocation in 2025-2026 | Time code for process | Invite/Advertise Tender/RFQ /DPM | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signing (days) | Time for completion of Contract | Remarks   |  |
|--------|--------------------------|--|---------|------|---------------------------|------------------------------|----------------|----------------------------------|------------------------------|-----------------------|----------------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|---------------------------------------|---------------------------------|-----------|--|
|        | 1                        | 2  | 3       | 4    | 5                         | 6                            | 7              | 8                                | 9                            | 10                    | 11                               | 12             | 13                | 14                | 15                    | 16                  | 17                                    | 18                              | 19        |  |
|        |                          | nical Works  |         |      |                           |                              |                |                                  |                              | Actual Date           | 23-Oct-22                        | 30-Oct-22      | 30-Oct-22         | 15-Nov-22         | 15-Nov-22             | 6-Dec-22            |                                       | 4-Jan-25                        |           |  |
| 8      | Narayanganj-5            | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 5734.51                          | 300.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 84                                    | 13-Jan-24                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 7              | 3                 | 9                 | 0                     | 65                  |                                       |                                 | 720       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 27-Oct-22                        | 3-Nov-22       | 6-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Jan-23           |                                       |                                 | 8-Jan-25  |  |
| 9      | Chandpur-7               | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 7281.36                          | 300.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 35                                    | 13-Jan-24                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 8              | 2                 | 13                | 0                     | 12                  |                                       |                                 | 780       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 23-Oct-22                        | 31-Oct-22      | 2-Nov-22          | 15-Nov-22         | 15-Nov-22             | 27-Nov-22           |                                       |                                 | 15-Jan-25 |  |
| 10     | Kustia-8                 | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 6444.67                          | 300.00                       | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 144                                   | 15-Jan-25                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 6              | 1                 | 11                | 0                     | 124                 |                                       |                                 | 590       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 26-Oct-22                        | 1-Nov-22       | 2-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Mar-23           |                                       |                                 | 15-Jan-25 |  |
| 11     | Meherpur-9               | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 6346.67                          | 1000.00                      | Planned Date          | 24-Oct-21                        | 2-Nov-21       | 12-Nov-21         | 15-Nov-21         | 17-Nov-21             | 24-Nov-21           | 38                                    | 13-Jan-24                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 10             | 0                 | 16                | 0                     | 12                  |                                       |                                 | 780       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 20-Oct-22                        | 30-Oct-22      | 30-Oct-22         | 15-Nov-22         | 15-Nov-22             | 27-Nov-22           |                                       |                                 | 15-Jan-25 |  |
| 12     | Bhola-10                 | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 6014.87                          | 300.00                       | Planned Date          | 22-Oct-21                        | 31-Oct-21      | 10-Nov-21         | 13-Nov-21         | 15-Nov-21             | 22-Nov-21           | 84                                    | 11-Jan-24                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 7              | 3                 | 9                 | 0                     | 65                  |                                       |                                 | 720       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 27-Oct-22                        | 3-Nov-22       | 6-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Jan-23           |                                       |                                 | 8-Jan-25  |  |
| 13     | Dinajpur-11              | Construction and Electromechanical Works                   | Package | 1    | DPM                       | ICTD                         | GOB            | 5891.75                          | 300.00                       | Planned Date          | 22-Oct-21                        | 31-Oct-21      | 10-Nov-21         | 13-Nov-21         | 15-Nov-21             | 22-Nov-21           | 85                                    | 11-Jan-24                       |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 6              | 1                 | 13                | 0                     | 65                  |                                       |                                 | 720       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 26-Oct-22                        | 1-Nov-22       | 2-Nov-22          | 15-Nov-22         | 15-Nov-22             | 19-Jan-23           |                                       |                                 | 8-Jan-25  |  |
| 14     | Construction of Drain-12 | Internal drainage system and utility ducts and other works | RM      | 3376 | DPM                       | ICTD                         | GOB            | 1087.59                          | 100.00                       | Planned Date          |                                  |                |                   |                   |                       |                     | 27                                    |                                 |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Days                  | 0                                | 7              | 3                 | 7                 | 3                     | 7                   |                                       |                                 | 556       |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              | Actual Date           | 1-Jan-24                         | 8-Jan-24       | 11-Jan-24         | 18-Jan-24         | 21-Jan-24             | 28-Jan-24           |                                       |                                 | 8-Jan-25  |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              |                       |                                  |                |                   |                   |                       |                     |                                       |                                 |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              |                       |                                  |                |                   |                   |                       |                     |                                       |                                 |           |  |
|        |                          |  |         |      |                           |                              |                |                                  |                              |                       |                                  |                |                   |                   |                       |                     |                                       |                                 |           |  |

স্বাক্ষর (আইকিউবিশন সেন্টার ইনিকিউবেশন সেন্টার (আইকিউবিশন) প্রকল্প পরিচালক (অতিরিক্ত দায়িত্ব) বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ

স্বাক্ষর (আইকিউবিশন সেন্টার ইনিকিউবেশন সেন্টার (আইকিউবিশন) প্রকল্প পরিচালক (অতিরিক্ত দায়িত্ব) বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ

**ANNUAL PROCUREMENT PLAN (2025-2026) for GOODS**

Ministry/Division : Information & Communication Technology Division  
 Agency : Bangladesh Hi-Tech park Authority  
 Procuring Entity : ICTD/HOPE/Project Director  
 Project Code : 224319600  
 Project Name : Establishment of IT Training & incubation Center (11 Nos.) (1st Revised) Project

| Package Number | Description of procurement package   | Unit  | Qty     | Procurement Method & Type | Contract approving authority | Source of fund | Est.cost as per DPP (in lac Tk.) | Fund allocation in 2025-2026 | Time code for process | Invite/Advrtise Tender/RFQ | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signing (days) | Time for completion of Contract | Remarks |
|----------------|--|-------|---------|---------------------------|------------------------------|----------------|----------------------------------|------------------------------|-----------------------|----------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|---------------------------------------|---------------------------------|---------|
| 1              | 2  | 3     | 4       | 5                         | 6                            | 7              | 8                                | 9                            | 10                    | 11                         | 12             | 13                | 14                | 15                    | 16                  | 17                                    | 18                              | 19      |
| GD-20          | Installation of computer and lab equipment (825 computers and 825 tables for 10 project sites) and related miscellaneous work. | saite | 10 no's | OTM                       | HOPE                         | GoB            | 1814.1                           | 70                           | Planned Date          | 20-Aug-25                  | 18-Aug-25      | 4-Sep-25          | 11-Sep-25         | 12-Sep-25             | 29-Sep-25           | 60                                    | 31-May-27                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 28             | 7                 | 7                 | 1                     | 17                  |                                       | 608                             |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-19          | Computer Machineries   | LS    | LS      | RFQ                       | PD                           | GoB            | 5                                | 5.00                         | Planned Date          | 1-Jan-26                   | 8-Jan-26       | 12-Jan-26         | 14-Jan-26         | 15-Jan-26             | 18-Jan-26           | 17                                    | 18-Feb-26                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 7              | 4                 | 2                 | 1                     | 3                   |                                       | 30                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-20          | Furniture-02   | LS    | LS      | RFQ                       | PD                           | GoB            | 5                                | 10.00                        | Planned Date          | 1-Jan-26                   | 8-Jan-26       | 12-Jan-26         | 14-Jan-26         | 15-Jan-26             | 18-Jan-26           | 17                                    | 18-Feb-26                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 7              | 4                 | 2                 | 1                     | 3                   |                                       | 30                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-21          | Office Equipment   | LS    | LS      | RFQ                       | PD                           | GoB            | 5                                | 5.00                         | Planned Date          | 1-Jan-26                   | 8-Jan-26       | 12-Jan-26         | 14-Jan-26         | 15-Jan-26             | 18-Jan-26           | 17                                    | 18-Feb-26                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 7              | 4                 | 2                 | 1                     | 3                   |                                       | 30                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-22          | Stationery   | LS    | LS      | RFQ                       | PD                           | GoB            | 10                               | 10.00                        | Planned Date          | 1-Jan-26                   | 8-Jan-26       | 12-Jan-26         | 14-Jan-26         | 15-Jan-26             | 18-Jan-26           | 17                                    | 18-Feb-26                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 7              | 4                 | 2                 | 1                     | 3                   |                                       | 30                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-23          | Book form brochure   | LS    | LS      | RFQ                       | PD                           | GoB            | 10                               | 10.00                        | Planned Date          | 1-Jan-26                   | 8-Jan-26       | 12-Jan-26         | 14-Jan-26         | 15-Jan-26             | 18-Jan-26           | 17                                    | 18-Feb-26                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 7              | 4                 | 2                 | 1                     | 3                   |                                       | 30                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| GD-24          | Jeep car 1 No's, Double cabin pickup 1 No's and Motorcycle 8 No's  | LS    | LS      | OTM                       | PD                           | GoB            | 117.2                            | 117.20                       | Planned Date          | 20-Aug-25                  | 18-Aug-25      | 4-Sep-25          | 11-Sep-25         | 12-Sep-25             | 29-Sep-25           | 60                                    | 30-Dec-25                       |         |
|                |  |       |         |                           |                              |                |                                  |                              | Days                  | 0                          | 28             | 7                 | 7                 | 1                     | 17                  |                                       | 60                              |         |
|                |  |       |         |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |

*(Signature)*  
 (স্মারিতুলুজ্জামান)  
 প্রকল্প পরিচালক (অতিরিক্ত দায়িত্ব)  
 ইনিকিউবেশন সেন্টার  
 টি (১ম সংশোধিত) প্রকল্প  
 টেক পার্ক কর্তৃপক্ষ

*(Signature)*  
 (সৈয়দ আইফুল হাসান)  
 ব্যবস্থাপনা পরিচালক (স: দা:)  
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ  
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ

**ANNUAL PROCUREMENT PLAN (2025-2026) for Revenue Expenditure**

Ministry/Division : Information & Communication Technology Division  
 Agency : Bangladesh Hi-Tech park Authority  
 Procuring Entity : ICTD/HOPE/Project Director  
 Project Code : 224319600  
 Project Name : Establishment of IT Training & incubation Center (11 Nos.) (1st Revised) Project

| Package Number | Description of procurement package | Unit | Qty | Procurement Method & Type | Contract approving authority | Source of fund | Est.cost as per DPP (in lac Tk.) | Fund allocation in 2023-2024 | Time code for process | Invite/Advetise Tender/RFQ | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of Contract | Total time to Contract Signing (days) | Time for completion of Contract | Remarks |
|----------------|------------------------------------|------|-----|---------------------------|------------------------------|----------------|----------------------------------|------------------------------|-----------------------|----------------------------|----------------|-------------------|-------------------|-----------------------|---------------------|---------------------------------------|---------------------------------|---------|
| 1              | 2                                  | 3    | 4   | 5                         | 6                            | 7              | 8                                | 9                            | 10                    | 11                         | 12             | 13                | 14                | 15                    | 16                  | 17                                    | 18                              | 19      |
| SD-1           | Consultancy Firm                   | num  | LS  | OTM                       | HOPE                         | GoB            | 512.00                           | 50.00                        | Planned Date          |                            |                |                   |                   |                       |                     | 18                                    | 730                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 31             | 108               | 0                 | 1                     | 7                   |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          | 9-Oct-20                   | 10-Nov-20      | 28-Feb-21         | 28-Feb-21         | 1-Mar-21              | 8-Mar-21            |                                       |                                 |         |
| SD-2           | IT Training                        | LOT  | LS  | OTM                       | ICTD                         | GoB            | 1350.00                          | 50.00                        | Planned Date          | 11-Aug-25                  | 11-Sep-25      | 28-Sep-25         | 6-Oct-25          | 16-Oct-25             | 30-Oct-25           | 79.00                                 | 180                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 30             | 17                | 8                 | 10                    | 14                  |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| SD-3           | IT Training                        | LOT  | LS  | OTM                       | ICTD                         | GoB            | 1350.00                          | 50.00                        | Planned Date          | 11-Aug-25                  | 11-Sep-25      | 28-Sep-25         | 6-Oct-25          | 16-Oct-25             | 30-Oct-25           | 79.00                                 | 180                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 30             | 17                | 8                 | 10                    | 14                  |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| SD-4           | IT Training                        | LOT  | LS  | OTM                       | ICTD                         | GoB            | 900.00                           | 50.00                        | Planned Date          | 11-Aug-25                  | 11-Sep-25      | 28-Sep-25         | 6-Oct-25          | 16-Oct-25             | 30-Oct-25           | 79.00                                 | 180                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 30             | 17                | 8                 | 10                    | 14                  |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| SD-5           | IT Training                        | LOT  | LS  | OTM                       | ICTD                         | GoB            | 900.00                           | 50.00                        | Planned Date          | 11-Aug-25                  | 11-Sep-25      | 28-Sep-25         | 6-Oct-25          | 16-Oct-25             | 30-Oct-25           | 79.00                                 | 180                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 30             | 17                | 8                 | 10                    | 14                  |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          |                            |                |                   |                   |                       |                     |                                       |                                 |         |
| SD-6A          | Hiring Vehicle                     | LOT  | LS  | OTM                       | PD                           | GoB            | 64.80                            | 50.00                        | Planned Date          |                            |                |                   |                   |                       |                     | 25                                    | 720                             |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Days                  | 0                          | 14             | 3                 | 3                 | 3                     | 2                   |                                       |                                 |         |
|                |                                    |      |     |                           |                              |                |                                  |                              | Actual Dates          | 14-Aug-22                  | 28-Aug-22      | 31-Aug-22         | 3-Sep-22          | 6-Sep-22              | 8-Sep-22            |                                       |                                 |         |

*(আব্দুল মান্নান)*  
 সিস্টেম পরিচালক (অতিরিক্ত দায়িত্ব)  
 আইসিটি ট্রেনিং ও ইনকিউবেশন সেন্টার  
 (১১ টি) (১ম সংশোধিত) প্রকল্প  
 ই-টেক পার্ক কর্তৃপক্ষ

*(মোহাম্মদ বাহুব হোসান)*  
 ব্যবস্থাপনা পরিচালক (স: দা:)  
 বাংলাদেশ ই-টেক পার্ক কর্তৃপক্ষ  
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ