

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Shipping
Bangladesh Inland Water Transport Authority (BIWTA)
Bangladesh Inland Water Transport Authority (BIWTA)
Improvement of navigability from Mongla to Pakshi river route via Chandpur-Mawa-Gualanda (1st revised).

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
WD-2	Maintenance Dredging Works (4 Lots)	Lakh-M³	160.37	DPM (Bangladesh Navy)	Cabinet committee of Government Purchase	GoB	3620.00	Planned Dates		10-08-2023	24-08-2023	07-09-2023	14-09-2023	21-09-2023	19-10-2023	-	30.06.2025
								Planned Dates		0	15	14	7	7	28	70	
								Actual Dates		10-08-2023	24-08-2023	10-09-2023	07-12-2023	12-12-2023	20-12-2024	133	30.06.2025
WD-3	Maintenance Dredging Works	Lakh-M³	34.80	DPM (BIWTA)	Ministry of Shipping	GoB	522.00	Planned Dates									
								Planned Dates									
								Actual Dates									
WD-4	1) Earthen Dyke (Lot-1)	Lakh-M³	0.211	OTM	Project Director	GoB	1.90	Planned Dates		30-07-2023	13-08-2023	20-08-2023	27-08-2023	30-08-2023	04-09-2023	-	30-04-2024
								Planned Dates		0	14	7	7	3	4	35	
								Actual Dates		08-08-2023	22-08-2023	24-08-2023	28-08-2023	29-08-2023	31-08-2023	23	10-12-2023
	2) Earthen Dyke (Lot-2)	Lakh-M³	0.33	OTM	Project Director	GoB	3.00	Planned Dates		03-08-2023	17-08-2023	31-08-2023	07-09-2023	16-09-2023	25-09-2023	-	30-04-2024
								Planned Dates		0	14	7	7	3	4	35	
								Actual Dates		30-10-2023	31-10-2023	09-11-2023	15-11-2023	26-11-2023	07-12-2023	38	20-06-2024
	3) Earthen Dyke (Lot-3)	Lakh-M³	0.33	OTM	Project Director	GoB	3.00	Planned Dates		06-08-2023	20-08-2023	03-09-2023	10-09-2023	19-09-2023	27-09-2023	-	30-04-2024
								Planned Dates		0	14	14	7	9	8	52	
								Actual Dates		08-04-2024	25-04-2024	-	-	-	-	-	31-12-2024
	4) Earthen Dyke (Lot-4)	Lakh-M³	0.33	OTM	Project Director	GoB	3.00	Planned Dates		18-04-2024	25-04-2024	09-05-2024	16-05-2024	26-05-2024	05-05-2024	-	31-12-2024
								Planned Dates		0	7	14	7	9	8	52	
								Actual Dates									
Total Value of Works Procurement							4152.90	BIWTA Dredger									

স্বাক্ষরিত প্রকল্প পরিচালক
স্বাক্ষরিত প্রকল্প পরিচালক
স্বাক্ষরিত প্রকল্প পরিচালক
স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

স্বাক্ষরিত প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

নিবাহী প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক
প্রকল্প পরিচালক

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programme Name & Code : Improvement of navigability from Mongla to Pakshi river route via Chandpur-Mawa-Gualanda (1st revised).

Budget : Development

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
WD-5	1. Bamboo Paling and torja Wall (Lot-1)	Lakh-M ²	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Actual Dates		03-08-2023 0 20-12-2023	17-08-2023 14 27-12-2023	31-08-2023 14 29-01-2024	07-09-2023 7 05-02-2024	16-09-2023 9 08-02-2024	25-09-2023 9 12-02-2024	53 54	30-04-2024
	2. Bamboo Paling and torja wall (Lot-2)	Lakh-M ²	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Actual Dates		03-08-2023 0 27-03-2024	17-08-2023 14 16-04-2024	31-08-2023 14 09-05-2024	07-09-2023 7 16-05-2024	16-09-2023 9 26-05-2024	25-09-2023 9 05-05-2024	53 -	31-12-2024 30-04-2024
	3. Bamboo Paling and torja wall (Lot-3)	Lakh-M ²	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Actual Dates		18-04-2024 0 25-04-2024	25-04-2024 14 09-05-2024	09-05-2024 14 16-05-2024	16-05-2024 7 26-05-2024	26-05-2024 9 05-05-2024	05-05-2024 9 -	9 53	30-04-2024
Total Value of Works Procurement								09.00									
Grand Total Value of Works Procurement								4161.90									

মুহুরতঃ সচিব
সচিব (প্রকল্প) (স)
সচিব (প্রকল্প) (স)
সচিব (প্রকল্প) (স)

নিবাহী প্রকৌশলী (প্র)
ডেপুটি বিভাগ, বায়ানৌটিক, ঢাকা।

মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল

মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল

প্রকল্প পরিচালক (প্রকল্প)
প্রকল্প পরিচালক (প্রকল্প)
প্রকল্প পরিচালক (প্রকল্প)

মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল
মোহাম্মদ মনোয়ার উজ্জ্বল

কমডোর আরব আল-মুহাম্মদ
কমডোর আরব আল-মুহাম্মদ
কমডোর আরব আল-মুহাম্মদ

Ministry/Division
Agency
Procuring Entity Name & Code
Project/Programme Name & Code

Ministry of Shipping
Bangladesh Inland Water Transport Authority (BIWTA)
Bangladesh Inland Water Transport Authority (BIWTA)
Improvement of navigability from Mongla to Pakshi river route via Chandpur-Mawa-Gualanda (1st revised).

ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Budget : Development

Package No.	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
GD-04	Scanner 1 Nos	No	01	OTM	Project Director	GoB	0.05	Planned Dates Planned Days Actual Dates		25-04-2024 0 21	16-05-2024	23-05-2024	30-05-2024	06-06-2024	20-06-2024	56	30-06-2024
GD-06	Navigational Aids (Lot-1)	No	Steel Lighted Buoy 20 nos, Beacon Light 101 nos, PC pole 101 nos, Bamboo and Steel Marka 500 nos	OTM	Project Director	GoB	66.90	Planned Dates Planned Days Actual Dates		18-04-2024 0 28	16-05-2024	26-05-2024	03-06-2024	12-06-2024	10-07-2024	82	30-06-2025
Grand Total Value of Goods Procurement							66.95										

স্বাক্ষরিত
প্রকল্প পরিচালক (প্রকল্প)
জি.এ.বি.সি. প্রকল্প
জি.এ.বি.সি. প্রকল্প

স্বাক্ষরিত
(প্রকল্প পরিচালক)
নির্বাহী প্রকল্প (প্রকল্প)
জি.এ.বি.সি. প্রকল্প, ঢাকা।

স্বাক্ষরিত
উপ-পরিচালক হিসাব
ও অতিরিক্ত পরিচালক
প্রকল্প-পরিচালনা দপ্তর

স্বাক্ষরিত
প্রকল্প পরিচালক
উপ-পরিচালক হিসাব
ও অতিরিক্ত পরিচালক
প্রকল্প-পরিচালনা দপ্তর

স্বাক্ষরিত
প্রকল্প পরিচালক (প্রকল্প)
জি.এ.বি.সি. প্রকল্প, ঢাকা।

স্বাক্ষরিত
প্রকল্প পরিচালক
জি.এ.বি.সি. প্রকল্প, ঢাকা।

স্বাক্ষরিত
কম্পিউটার অপারেটর
জি.এ.বি.সি. প্রকল্প, ঢাকা।

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT
FOR THE YEAR 2023-2024

Budget: Development

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & : Bangladesh Inland Water Transport Authority (BIWTA)
Code No. : 15205
Project/Programme Name & : "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".
Code No. : 224236500

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W-18	Construction of RCC Connecting Road (Type-1, 2) (2 nd Phase), RCC Parking Yard, Toilet Complex, RCC Revestment Structure (3 rd Phase), RCC Culvert, Installation of Steel Spud Infront of RCC Jetty and Stair & Ramp at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (2 nd Revised)"	LS	LS	OTM	Mos	Gob	539.10	Planned Dates	-	01-11-23	30-11-23	28-12-23	15-01-24	22-01-24	19-02-24	74 days	25/06/2025
								Planned Days	-	-	-	-	-	-	-		
								Actual Dates	-	12-11-23	11-12-23	28-12-23	03-01-24	09-01-24	24-01-24		
Total Value of Works Procurement							539.10										

(স্বাক্ষর)
21/11/23
(স্বাক্ষর)
21/11/23
উপস্বাক্ষর প্রকৌশলী, প্রকৌশল বিভাগ
এক্সিকিউটিভ ম্যানেজার, নগরবারী দপ্তর/

(স্বাক্ষর)
21/11/23
(স্বাক্ষর)
21/11/23
প্রকৌশলী
এক্সিকিউটিভ ম্যানেজার

(স্বাক্ষর)
কমান্ডার আরিফ আহমেদ মোস্তফা
প্রোগ্রামার
বিআইডব্লিউটিও, ঢাকা

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT (RADP 2023-24)

Budget: Development

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programme Name & Code : Improvement and Restoration of Navigability for Old Brahmaputra, Dharala, Tulai & Punarhaba River
(1st Revised), Code: 224260800

Sl No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Type	Source of Funds	Estd Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
01.	Pac-2 Lot-4	Improvement (Capital and Maintenance Dredging) of Navigability for Old Brahmaputra ch. 209 km to 215 km	Dred= Lakh M ³	50.00	OTM	CCGP	GOB	918.59	Planned Dates		13.08.23	14.09.23	26.11.23	18.03.24	20.04.24	30.04.24	-	30.06.25
									Planned Dates			32	73	113	33	10	261	684
									Actual Dates		13.08.23	14.09.23	26.11.23	18.03.24	-	-	-	-
02.	Pac-2 Lot-5	Improvement (Capital and Maintenance Dredging) of Navigability for Old Brahmaputra ch. 215 km to 220 km	Dred= Lakh M ³	53.50	OTM	CCGP	GOB	973.62	Planned Dates		13.08.23	14.09.23	26.11.23	18.03.24	20.04.24	30.04.24	-	30.06.25
									Planned Dates			32	73	113	33	10	261	684
									Actual Dates		13.08.23	14.09.23	26.11.23	18.03.24	-	-	-	-
03.	Pac-36	Maintenance Dredging by cutter suction dredger/Excavator including dredging related works of Tulai River	Dred= Lakh M ³	5.00	OTM	HOPE	GOB	89.17	Planned Dates		21.08.23	20.09.23	19.10.23	23.10.23	29.10.23	09.11.23	80	315
									Planned Dates			30	29	04	06	11	-	-
									Actual Dates		21.08.23	20.09.23	19.10.23	23.10.23	29.10.23	09.11.23	-	-

main

RAM

- 225 -

Sl. No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Type	Source of Funds	Est'd Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
04.	Pac-39	Dredging/Digging of Punarbhaha River (CH: 33.00KM to 45.00 KM	Dredging Lakh M ³	17.00	OTM	CCGP	GOB	309.87	Planned Dates		16.08.23	18.09.23	19.10.23	23.10.23	29.10.23	09.11.23	-	30.06.25
									Planned Dates			33	31	04	06	11	85	685
									Actual Dates		16.08.23	18.09.23	19.10.23	23.10.23	29.10.23	09.11.23	-	-
05.	Pac-62	Bank protection work and ancillary facility development on the right bank of punarbhaha river at Kanchan bridge area of Dinaipur district	KM	1.40	OTM	Project Director	GOB	131.71	Planned Dates		09.01.24	07.02.24	31.03.24	02.04.24	02.04.24	20.04.24	-	30.06.25
									Planned Dates			29	53	02	-	28	142	538
									Actual Dates		09.01.24	07.02.24	31.03.24	02.04.24	02.04.24	-	-	-
06.	Pac-52	Bank protection work by geo bag at offtake of Jamuna & Old Brahmaputra river (Left bank-1: 00+00 to 00+900 plus 100m extension and Right bank-1: 05+100 to 06+400)	KM	2.30	OTM	HOPE	GOB	299.65	Planned Dates		27.12.23	25.01.24	25.02.24	29.02.24	11.03.24	27.03.24	-	30.06.25
									Planned Dates			30	31	04	11	16	92	552
									Actual Dates		27.12.23	25.01.24	25.02.24	29.02.24	11.03.24	27.03.24	-	-
07.	Pac-53	Bank protection work by geo bag at offtake of Jamuna river (Left bank-2: 01+400 to 03+300 plus 100m extension)	KM	2.00	OTM	MOS	GOB	390.84	Planned Dates		27.12.23	25.01.24	27.02.24	27.03.24	28.03.24	-	-	30.06.25
									Planned Dates			30	33	29	01	31	124	552
									Actual Dates		27.12.23	25.01.24	27.02.24	27.03.24	28.03.24	-	-	-
08.	Pac-54	Bank protection work by geo bag at offtake of Old Brahmaputra river (Left bank-1: 05+800 to 06+400, Left bank-2: 03+300 to 04+600 and Right bank-2: 01+300 to 02+600)	KM	3.20	OTM	HOPE	GOB	282.42	Planned Dates		27.12.23	25.01.24	28.02.24	29.02.24	11.03.24	31.03.24	96	552
									Planned Dates			30	34	01	11	20	-	-
									Actual Dates		27.12.23	25.01.24	28.02.24	29.02.24	11.03.24	31.03.24	-	-

Moin


FAM


VPS








L No.	Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Type	Source of Funds	Estid Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
09.	Pac-2 Lot-2	Dredging works for Old Brahmaputra river from chainage 195.00 KM to chainage 202.00 KM	Dre= Lakh M ³	46.80	OTM	CCGP	GOB	851.81	Planned Dates		17.09.23	26.10.23	28.11.23	15.04.24	15.04.24	28.04.24	-	30.06.25
									Planned Dates			39	33	139	-	13	224	652
									Actual Dates		17.09.23	26.10.23	28.11.23	15.04.24	15.04.24	-	-	-
10.	Pac-2 Lot-3	Dredging works for Old Brahmaputra river from chainage 202.00 KM to chainage 209.00 KM	Dre= Lakh M ³	48.77	OTM	CCGP	GOB	887.71	Planned Dates		17.09.23	31.10.23	28.11.23	25.03.24	25.03.24	03.04.24	-	30.06.25
									Planned Dates			44	28	118	-	09	199	652
									Actual Dates		17.09.23	31.10.23	28.11.23	25.03.24	25.03.24	03.04.24	-	-
11.	Pac-26	Maintenance dredging works for Old Brahmaputra river from Chainage 52+800 KM to Chainage 55+00 KM	Dre= Lakh M ³	4.00	OTM	CCGP	GOB	80.95	Planned Dates		17.09.23	18.10.23	19.10.23	23.10.23	29.10.23	02.11.23	45	652
									Planned Dates			31	01	04	06	03	-	-
									Actual Dates		17.09.23	18.10.23	19.10.23	23.10.23	29.10.23	02.11.23	-	-
Total Value of Procurement Works								5216.34										


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।



 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।


 ২১/১০/২০২৪
 (আব্দুল মান্নান)
 সহকারী প্রকৌশলী (প্র)
 জেজি বিজা, বায়ানোপক, ঢাকা।

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT
FOR THE YEAR 2023-2024

Budget: Development

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & : Bangladesh Inland Water Transport Authority (BIWTA)
Code No. : 15205
Project/Programme Name & : "Establishment of Inland Container and Bulk Terminal at Khanpur, Narayanganj"
Code No. : 224353100

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approval Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1								9	10	11	12	13	14	15	16	17	18
W-01	Construction of 02 Nos. Godown, Store Office & Ansar Building, Boundary Wall, Gate & Guard Room, Drainage System, Road Lighting, Water Supply, Electrification Works, Internal Road and Other Storage Yard with Allied Works at Kancharpur and Aricha under the project of "Establishment of Inland Container and Bulk Terminal at Khanpur, Narayanganj".	LS	LS	OTM	MoS	GoB	450.70	Planned Dates	-	01-09-23	30-09-23	28-10-23	15-11-23	22-11-23	20-12-23		
								Planned Dates	-	-	-	-	-	-	-	79 days	378 days
								Actual Dates	-	07-11-23	06-12-23	27-12-23	03-01-24	09-01-24	24-01-24		
W-02	Removal of old RCC Jetty, Construction of RCC Multipurpose Jetty, Bank Revetment Structure, Internal Road, Container and other Storage Yard, Drainage System, Land Development, Boundary Wall & Gate, Guard Room including other related Works at Khanpur under the project of Establishment of Inland Container and Bulk Terminal at Khanpur, Narayanganj.	LS	LS	OTM	MoS	GoB	3202.80	Planned Dates	-	-	-	-	24-07-24	31-07-24	28-08-24		
								Planned Dates	-	-	-	-	90 Days	07 Days	28 Days	183 days	670 days
								Actual Dates	-	28-02-24	28-03-24	25-04-24	-	-	-		
Total Value of Works Procurement							3653.50										

(মোঃ নিজাম উদ্দিন পাঠান)
উপস্বাক্ষর প্রকৌশলী
প্রকৌশল বিভাগ, বিআইডব্লিউটিএ
২৮/৭/২৪

স্বাক্ষর পরিচালক।

(মোঃ মাহিদুল ইসলাম)
প্রধান প্রকৌশলী
প্রকৌশল বিভাগ, বিআইডব্লিউটিএ, ঢাকা।

মোহাম্মদ মনোয়ার উজ্জ্বল
সদস্য (প্রকৌশল)
বিআইডব্লিউটিএ, ঢাকা।

কমান্ডার জেনারেল আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

REVISED ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development
Year: 2023-2024

Ministry / Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jaliar Dwip at Teknaf and Sonadia Dwip at Cox's Bazar".

Project Code: 224372000

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	New Package						8	9	10	11	12	13	14	15	16	17	18
	নিম্নলিখিত অংশ- আবিসিনি স্টেটি, এ্যাকসেস ওয়ে, বটল ডেসিং, এক্সপোনাল জয়েন্ট, পাইল ড্রাইভিং, যাটি ও পাইল লোড টেস্ট।	20870 SQM	-	OTM	CCGP	GOB	3279.33	Planned Dates	---	16-May-24	18-Jun-24	05-Sep-24	13-Oct-24	20-Oct-24	17-Nov-24	---	---
								Planned Days	---	---	34 days	79 days	38 days	7 days	28 days	186 days	540 days
								Actual Dates	---	---	---	---	---	---	---	---	---
	সলীদ অংশ- আবিসিনি স্টেটি, এ্যাকসেস ওয়ে, বটল ডেসিং, এক্সপোনাল জয়েন্ট, পাইল ড্রাইভিং, যাটি ও পাইল লোড টেস্ট।	35925 SQM	-	OTM	CCGP	GOB	3770.00	Planned Dates	---	01-Jan-23	02-Feb-23	05-Oct-23	12-Nov-23	19-Nov-23	17-Dec-23	---	---
								Planned Days	---	---	33 days	80 days	38 days	7 days	28 days	186 days	--
								Actual Dates	---	14-Jun-23	17-Jul-23	04-Oct-23	20-Nov-23	23-Nov-23	21-Dec-23	---	540 days
Total Value of Works Procurement =							7049.33										

(স্বাক্ষরিত)
উপস্থাপনকারী (তারিখ)
নিম্নলিখিত ও স্বাক্ষর, মোনসিফর স্ট্রিং ও টেকনাফ অংশ জেটিসহ অন্যান্য জেটি স্থাপনাদি নির্মাণ

কমান্ডার আরিফ আহমেদ মোস্তফা
চেয়ারম্যান
বিআইডব্লিউটিএ, ঢাকা

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Ministry / Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jallar Dwip at Teknaf and Sonadia Dwip at Cox's Bazar".

Budget: Development
Year: 2023-2024

Project Code: 224372000

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invited/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
								Planned Dates	---	---	---	---	---	---	---	---	---
								Planned Days	---	---	---	---	---	---	---	---	---
Goods G5	Procurement of computer and related accessories (Computer, Laptop, Printer, Scanner, Photocopier etc).	Set	1	OTM	Project Director	GOB	1.05	Actual Dates	---	07-May-23	25-May-23	08-Jun-23	12-Jun-23	15-Jun-23	26-Jun-23	---	July 2023
Total Value of Goods Procurement =								1.05									

(Signature)
প্রকল্প পরিচালক
উপসচিব (প্রকল্প) (জি২)
মিরসরাই ও সান্দ্বীপ, সোনারগাঁও জেলা
অংশে জেটিসহ আর্থনিক আধারনি নির্মাণ

(Signature)
কম্পিউটার অফিসার
বিআইউজিউটিএ, ঢাকা

REVISED ANNUAL PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT

Budget: Development
Year: 2023-2024

Ministry / Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jaljar Dwip
at Teknaf and Sonadia Dwip at Cox's Bazar".

Project Code: 224372000

Package No	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Avestise EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Service 01	Design Review and Supervision	Man Month	LS	QCBS	MoS	GOB	289.95	Planned Dates	--	07-Aug-23	18-Sep-23	29-Oct-23	13-Nov-23	23-Nov-23	24-Dec-23	21-Jan-24	--	--
								Planned Days	--	123 Days	42 Days	41 Days	15 Days	10 Days	31 Days	28 Days	290 Days	--
								Actual Dates	06-Apr-23	10-Aug-23	18-Sep-23	03-Dec-23	17-Dec-23	03-Jan-24	08-Feb-24	03-Mar-24	--	Dec 2025
Service 03	Motor Vehical Hiring	Nos	1	OTM	Project Director	GOB	2.64	Planned Dates	--	--	--	--	--	--	--	--	--	--
								Planned Days	--	--	--	--	--	--	--	--	--	--
								Actual Dates	18-Apr-23	--	16-May-23	16-May-23	16-May-23	--	01-Jun-23	11-Jun-23	--	24 Months
Total Value of Service Procurement =								292.59										

(এ. বি. সি. এম. আই. জাহাঙ্গীর)
সিনিয়র প্রকৌশলী (জিএ)

নিরসায়ন ও রক্ষণ, গোলাদিয়া দ্বীপ ও টেকনাফ
অংশে জেটিসহ আনুষঙ্গিক স্থাপনাদি নির্মাণ

কমজোর আরিফ আহমেদ
চেয়ারম্যান
বিআইজিডিএ, ঢাকা

**PROCUREMENT PLAN &
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping
Agency : Bangladesh Inland Water Transport Authority (BIWTA)
Project/Programme Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
Establishment of River Port at Chilmari (Ramna, Jorgachh, Rajipur, Rowmari, Nayarhat) & Code no-224344300

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	New Packages (WORKS)	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
1	Construction of RCC Jetty at chilmari river port	m ²	1938.92 square meter	OTM	MOS	GOB	320.00	Planned Dates									
								Planned Days									
								Actual Date		28-12-2023	29-01-2024	-	-	11-03-2024	27-03-2024	90	470 Days
2	Construction of bank protection with retaining wall at chilmari river port	m	453.00 meter	OTM	MOS	GOB	520.00	Planned Dates									
								Planned Days									
								Actual Date		04-01-2024	05-02-2024	-	-	12-03-2024	28-03-2024	84	469 Days
3	Construction of port building, passenger terminal and inspection bungalow at chilmari river port	m ²	1908.00 square meter	OTM	PD	GOB	100.000	Planned Dates									
								Planned Days									
								Actual Date		28-03-2024	29-04-2024	-	-	-	-	-	-
4	Land Development	m ³	2.30 Lakh	OTM	PD	GOB	30.00	Planned Dates									
								Planned Days									
								Actual Date		08-04-2024	09-05-2024	-	-	-	-	-	-
Total Value of Works Procurement							970.00										

Abul Kalam Azad Molla
29/04/2024

Md. Abul Kalam Azad Molla
Project Director
Establishment of River Port at Chilmari
BIWTA, Dhaka

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT (2023-2024)

Budget : Development

Ministry/Division : Ministry of Shipping
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)
 Procurement Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)
 Project/Programme Name & Code : Procurement of 35 nos. Dredgers with other Ancillary vessel & accessories and required infrastructure construction (1st revised) 224263100

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise (if Prequal (if applicable)	Invite/Adv tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (from the date of signing the contract)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
New Packages (GOODS)																	
GD-15	ককিলাস ও মাছের মাছ	টন	8	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		17-Aug-23	16-Sep-23	1-Oct-23	8-Oct-23	15-Oct-23	12-Nov-23	87	30 days
								Planned Days			30	15	7	7	28		
								Actual Dates		9-May-24	26-May-24	26-May-24	26-May-24	29-May-24	10-Jun-24		20-Jun-24
GD-27	ক্রীড়া ককিলাস ও মাছের মাছ	টন	৪০,০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		1-Feb-24	22-Feb-24	24-Mar-24	24-Mar-24	31-Mar-24	28-Apr-24		29-May-24
								Planned Days			21	31	0	7	28		31 days
								Actual Dates		1-Feb-24	22-Feb-24	24-Mar-24	24-Mar-24	31-Mar-24	28-Apr-24		29-May-24
GD-29	ক্রীড়া ককিলাস ও মাছের মাছ	টন	৪০,০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		22-Aug-23	6-Oct-23	3-Nov-23	2-Jan-24	9-Jan-24	6-Feb-24		06-May-25
								Planned Days			45	28	60	7	28		455 days
								Actual Dates		01-Aug-23	26-Oct-23	11-Dec-23	06-May-24	16-May-24	02-Jun-24		02-Jun-25
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-24
								Planned Days			42	28	60	7	28		91 days
								Actual Dates		4-Feb-24	18-Mar-24	18-Apr-24	18-Apr-24	28-Apr-24	26-May-24		25-Aug-24
GD-34	২০' ককিলাস ককিলাস ও মাছের মাছ	টন	১০০০	ক্রীড়া (ক্রীড়া)	ককিলাস	ককিলাস	০.৪০০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24		25-Aug-2

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. Cost In Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/Adv ertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (from the date of signing the contract)	
GD-49	ককিলা শাকসবজি (সেউলকম্বা)	টি	২	লিফট (কলিগি)/লিফট এন	সরকারি প্রতিষ্ঠান	ফান্ডিং	০.৫০০	Planned Dates		17-Aug-23	16-Sep-23	1-Oct-23	8-Oct-23	15-Oct-23	12-Nov-23	87	12-Dec-23	
								Planned Days			30	15	7	7	28		30 days	
								Actual Dates		30-Apr-24	15-May-24	20-May-24	23-May-24	23-May-24	5-Jun-24		20-Jun-24	
Total value of goods procurement																		
New Package (Work)																		
Work-06	অতিরিক্ত রাস্তা নির্মাণের জন্য অতিরিক্ত পটভূমি (কলিগি) ১০০০ বর্গফুট।			লিফট (কলিগি)	সরকারি স্থান	ফান্ডিং	২০.০০০	Planned Dates		14-Feb-24	25-Feb-24	11-Mar-24	20-Mar-24	27-Mar-24	24-Apr-24		24-Apr-25	
								Planned Days			11	15	9	7	28		365 days	
								Actual Dates		14-Feb-24	25-Feb-24	11-Mar-24	20-Mar-24	27-Mar-24	24-Apr-24	70	24-Apr-25	
Total value of goods and work																		


 20/11/2023

(মোঃ মজবুত হোসেন)
 অতিরিক্ত প্রধান প্রকৌশলী (কলিগি)
 প্রকল্প পরিচালক, বাজানোশাক, ঢাকা।
 প্রকল্প পরিচালক