


Revised ANNUAL PROCUREMENT PLAN FOR GOODS
(For Procurement up to TK 10 Lac)
Financial Year : 2024-2025


সংলাগ-১ (ক)
পাতা- ২/১


Ministry/Division: Posts and Telecommunications Division (PTD)
Agency: Bangladesh Submarine Cables PLC (BSCPLC)
Procuring Entity Name: Deputy General Manager (Operation & Maintenance, KKT LS), BSCPLC

| Package No. | Description of Procurement Package GOODS | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Million Tk. | Time Code for process | Advertise Prequel (if applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award/ Purchase Order | Notification of Award | Signing of Terms and Conditions | Total time to Contract Signature | Time for Completion of Contract | Remarks |
|-------------|--|------|----------|---------------------------|------------------------------|--------------------|---------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-----------------------------------|-----------------------|---------------------------------|----------------------------------|---------------------------------|-----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| 1 | Repair of Leakage with necessary material and related servicing work for 6 (Six) number of 10 (Ten) Ton Precision Air Conditioner (PAC), Supply and Installation of outdoor blower for 2 (Two) number of 5 Ton Floor Standing AC, Supply and Installation of Compressor and Related servicing for 1 (One) number of 1.5 Ton split AC at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali. | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.355 | Planned Date | | | | | | | | | | Completed |
| | | | | | | | | Planned Days | | | | | | | | | | |
| | | | | | | | | Actual Dates | 09/02/2024 | 09/11/2024 | 09/19/2024 | 10/02/2024 | N/A | 10/06/2024 | | | 15/10/2024 | |
| 2 | "Supply and replacement of necessary accessories along with related servicing for periodic Maintenance of 2 (Two) nos. of 500KVA Diesel Generators at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali." | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.22 | Planned Date | | | | | | | | | | Completed |
| | | | | | | | | Planned Days | | | | | | | | | | |
| | | | | | | | | Actual Dates | 9/10/2024 | 9/19/2024 | 9/30/2024 | 10/15/2024 | N/A | 10/20/2024 | | | 11/01/2024 | |
| 3 | "Supply, Installation & Testing of New DCDB with necessary Components and related works for DCDB connection from the Rectifier to the New DCDB at the Co-Location room, Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.337 | Planned Date | | | | | | | | | | Completed |
| | | | | | | | | Planned Days | | | | | | | | | | |
| | | | | | | | | Actual Dates | 8/19/2024 | 8/28/2024 | 9/9/2024 | 9/18/2024 | N/A | 9/23/2024 | | | 10/10/2024 | |
| | Total Value of Goods Procurement | | | | | | 0.912 | | | | | | | | | | | |

অনুমোদিত


(প্রকৌশল মোঃ আরিকুল ইসলাম, পিইজি)
উপ-মহাব্যবস্থাপক (চালনা ও রক্ষণাবেক্ষণ, কুয়াকাটা ল্যান্ডিং স্টেশন),
বিএসসিপিএলসি


৬/১০/২০২৫
মহাব্যবস্থাপক (চালনা ও রক্ষণ)


(মোঃ আসলাম হোসেন)
ব্যবস্থাপনা পরিচালক, বিএসসিপিএলসি

Revised ANNUAL PROCUREMENT PLAN FOR GOODS
(For Procurement up to TK 10 Lac)
Financial Year : 2024-2025

সংলাগ-১ (ক)
পাতা- ২/২

Ministry/Division: Posts and Telecommunications Division (PTD)
Agency: Bangladesh Submarine Cables PLC (BSCPLC)
Procuring Entity Name: Deputy General Manager (Operation & Maintenance, KKT LS), BSCPLC

| Package No. | Description of Procurement Package GOODS | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Million Tk. | Time Code for process | Advertise Prequel (If applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award/ Purchase Order | Notification of Award | Signing of Terms and Conditions | Total time to Contract Signature | Time for Completion of Contract | Remarks | |
|---|---|------|----------|---------------------------|------------------------------|--------------------|---------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-----------------------------------|-----------------------|---------------------------------|----------------------------------|---------------------------------|-----------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | |
| 4 | "Supply, Installation & Testing of New 2 nos. 1.5 Ton Non-Inverter Split type AC with necessary Components and Dismantal works for 2 nos. faulty AC at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.185 | Planned Date | | 12/30/2024 | 1/6/2025 | 1/11/2025 | 1/14/2025 | N/A | 1/21/2025 | | | 2/5/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 15 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| 5 | Gas refill for 6 no. of the cylinders of Automatic fire suppression systems at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.5 | Planned Date | | 1/9/2025 | 1/16/2025 | 1/21/2025 | 1/24/2025 | N/A | 1/31/2025 | | | 3/2/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 30 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| 6 | Supply and installation of Thai partitions and false ceilings for the prayer room, collapsible gate at the entrance of the staircase in the functional building at the Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali. | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.4 | Planned Date | | 1/7/2025 | 1/14/2025 | 1/19/2025 | 1/22/2025 | N/A | 1/29/2025 | | | 2/18/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 20 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| 7 | Supply & Testing of 2 nos. Computers at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.18 | Planned Date | | 01/15/2025 | 1/22/2025 | 1/27/2025 | 1/30/2025 | N/A | 2/6/2025 | | | 2/21/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 15 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| 8 | Supply, Installation & Testing of 10 nos of Solar Street Lights at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali. | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.5 | Planned Date | | 02/11/2025 | 2/18/2025 | 2/23/2025 | 2/26/2025 | N/A | 3/5/2025 | | | 4/4/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 30 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| 9 | "Supply and replacement of necessary accessories along with related servicing for periodic Maintenance of 2 (Two) nos. of 500KVA Diesel Generators at Submarine Cable Landing Station, Amkholapara, Kuakata, Patuakhali." | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 0.22 | Planned Date | | 03/17/2025 | 3/24/2025 | 3/29/2025 | 4/1/2025 | N/A | 4/8/2025 | | | 4/23/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | | 7 | 15 | 15 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | | |
| Total Value of Goods Procurement | | | | | | | 1.985 | | | | | | | | | | | | |

[Signature]
প্রকৌশল মোঃ তারিকুল ইসলাম, পিইজি
উপ-মহাব্যবস্থাপক (চালনা ও রক্ষণাবেক্ষণ, কুয়াকাটা ল্যান্ডিং স্টেশন),
বিএসসিপিএলসি

[Signature]
৬/৪/২০২৫
মহাব্যবস্থাপক (চালনা ও রক্ষণাবেক্ষণ)


অনুমোদিত
[Signature]
৬/৪/২০২৫
(মো: আসলাম হোসেন)
ব্যবস্থাপনা পরিচালক, বিএসসিপিএলসি

Revised ANNUAL PROCUREMENT PLAN FOR WORKS
(For Procurement up to TK 10 Lac)
Financial Year : 2024-2025

সংলাগ-১ (খ)
পাত- ১/১


Ministry/Division: Posts and Telecommunications Division (PTD)
Agency: Bangladesh Submarine Cables PLC (BSCPLC)
Procuring Entity Name: Deputy General Manager (Operation & Maintenance, KKT LS), BSCPLC

| Package No. | Description of Procurement Package WORKS | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Milion Tk. | Time Code for process | Advertise Prequel (If applicable) | Invite/ Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award/ Purchase Order | Notification of Award | Signing of Terms and Conditions | Total time to Contract Signature | Time for Completion of Contract | Remarks |
|---|---|------|----------|---------------------------|------------------------------|--------------------|--------------------------|-----------------------|-----------------------------------|--------------------------|----------------|-------------------|-----------------------------------|-----------------------|---------------------------------|----------------------------------|---------------------------------|---------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| 1 | Construction of guide wall along the main drain inside the landing station to prevent soil washout at Submarine Cable Landing station, Kuakata, Patuakhali. | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 1.0 | Planned Date | | 02/25/2024 | 3/3/2024 | 3/8/2024 | 3/11/2024 | N/A | 3/18/2024 | | 6/16/2024 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | 7 | 15 | 90 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | |
| 2 | Construction of Badminton Court, Walkway for Security post & Secondary Gate and Child Play Ground at Submarine Cable Landing station, Kuakata, Patuakhali. | Lot | 1 | RFQ National | HOPE of BSCPLC | Company's own fund | 1.0 | Planned Date | | 01/30/2025 | 2/6/2025 | 2/11/2025 | 2/14/2025 | N/A | 2/21/2025 | | 5/22/2025 | |
| | | | | | | | | Planned Days | 0 | 0 | 7 | 5 | 3 | 7 | 15 | 90 | | |
| | | | | | | | | Actual Dates | | | | | | | | | | |
| Total Value of Works Procurement | | | | | | | 2.0 | | | | | | | | | | | |


(প্রকৌঃ মোঃ আরিকুল ইসলাম, পিইএস)
উপ-মহাব্যবস্থাপক (চালনা ও রক্ষণাবেক্ষণ, কুয়াকাটা ল্যান্ডিং স্টেশন),
বিএসসিপিএলসি

মহাব্যবস্থাপক (চালনা ও রক্ষণ)

অনুমোদিত


(মোঃ আলম হোসেন)
ব্যবস্থাপনা পরিচালক, বিএসসিপিএলসি