

কর্ম পরিচালনা (২০২৫-২০২৬)

প্রকল্পের নামঃ "জেি়র উপযোগীকরণে বিটিসিএল এর অপটিক্যাল ফাইবার ট্রান্সমিশন নেটওয়ার্ক উন্নয়ন"

Sl No	Project Goal	Activity	Sub-Activity	Responsible Person	Resource Requirement (Core)	Output	Unit	Amount		Timing Day	Starting Date	Finishing Date	Month			
								Qty	Day				Jul-Sep	Oct-Dec	Jan-Mar	
1.1	Modernization of BTCL Transmission Infrastructure to ensure uninterrupted high speed internet facilities all over the country (ASON Based DWDM Transmission System) Contract Signing Date: 19/11/2023	ASON Based DWDM Network Establishment	Custom Clearance-1 (CDVAT) for Shipment-1	PD		CDVAT-1	Job	1	17		01-Jul-25	17-Jul-25	1			
1.2			Equipment Shipment - 2	Vendor	15.00	Equipment Shipment-2	Nos	1	15		01-Aug-25	15-Aug-25	1			
1.3			Custom Clearance-2 (CDVAT) for Shipment-2	PD	10.00	CDVAT-2	Job	1	7		20-Aug-25	26-Aug-25	1			
1.4			Equipment Installation	Vendor		Equipment Installation	Job	1	153		01-Sep-25	31-Jan-26		1		
1.5			Completion Confirmation Test (CCT)	Vendor & Project Office		Commissioning	Job	1	132		07-Oct-25	15-Feb-26			1	
1.6	FGT (Functional Guarantee Test)	FGT Team		FGT Report	Job	1	15		07-Nov-25	21-Nov-25			1			
1.7	Operational Acceptance Test (OAT)	OAT Team, Vendor & Project Office		OAT Report	Job	1	114		22-Nov-25	15-Mar-26				1		
1.8	Equipment Installation Work Monitoring and Supervision	Project Office		Supervision	Job	1	258		01-Jul-25	15-Mar-26				1		
2.1	Installation of optical network in 64 Districts and related Upazilas of Bangladesh. Contract Signing Date: 19/12/2024 (LOT-1, 4) & 22/05/2025 (LOT-2, 3) & 21/07/2025 (LOT-5)	Optical Fiber Cable Installation	NoA (For LOT-5)	HOPE & PD		NoA Issue	Nos	1	1		08-Jul-25	08-Jul-25	1			
2.2			Contract Signing (For LOT-5)	PD		Agreement	Nos	1	1		21-Jul-25	21-Jul-25	1			
2.3			OFC Installation	Contractor	44.02 (For LOT-5)	OFC Laying	Lot	5	273		01-Jul-25	30-Mar-26		5		
2.4			Provisional Acceptance Test (PAT) for Lot-1 & Lot-4	PAT Team, Contractor & Project Office		PAT Report	Job	2	72		20-Sep-25	30-Nov-25			2	
2.5			Provisional Acceptance Test (PAT) for Lot-2 & Lot-3	PAT Team, Contractor & Project Office		PAT Report	Job	2	101		20-Dec-25	30-Mar-26				2
2.6	Provisional Acceptance Test (PAT) for Lot-5	PAT Team, Contractor & Project Office		PAT Report	Job	1	46		01-Jan-26	15-Feb-26					1	
2.7	OSP Work Supervision	Project Office		Supervision	Job	5	273		01-Jul-25	30-Mar-26				5		

অনুমোদিত

(Signature)
 (স্বাক্ষর) (স্বাক্ষর)
 প্রকল্প পরিচালক (স্বাক্ষর)
 জিএসসিএল লিমিটেড এর অফিসিয়াল সই
 ফটোকপি করা যাবে না।
 মোবাইল নং: ১৯৯৩৩৩৩৩৩৩

(Signature)
 (স্বাক্ষর) (স্বাক্ষর)
 প্রকল্প পরিচালক (স্বাক্ষর)
 জিএসসিএল লিমিটেড এর অফিসিয়াল সই
 ফটোকপি করা যাবে না।
 মোবাইল নং: ১৯৯৩৩৩৩৩৩৩৩

