

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
প্রকল্প পরিচালকের কার্যালয়
বাংলাদেশের ৩০ টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর



ডিপিএইচই এইচআরডি সেন্টার (৮ম তলা), ৩৬-৩৭ বীর উত্তম একে খন্দকার সড়ক, মহাখালী, ঢাকা-১২১২।
ই-মেইলঃ pdmwwsp@gmail.com

স্মারক নং- ৪৬.০৩.২৬০০.৫৪৩.০৭.২৪২.২১-১২৫

তারিখ: ২৬/০৭/২০২২ খ্রিঃ

বিষয় : জনস্বাস্থ্য প্রকৌশল অধিদপ্তর কর্তৃক বাস্তবায়নাধীন “বাংলাদেশের ৩০ টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প” এর আওতায় ২০২২-২৩ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা প্রেরণ প্রসঙ্গে।

সূত্র : ১। প্রধান প্রকৌশলী কার্যালয় স্মারক নং: ৪৬.০৩.০০০০.০০১.১৬.০৪৭.১৭-২৬৭; তারিখ: ২৬/০৭/২০২২ খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রের আলোকে জানানো যাচ্ছে যে, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর কর্তৃক বাস্তবায়নাধীন বিশ্বব্যাংক ও এশিয়ান ইনফ্রাস্ট্রাকচার ইনভেস্টমেন্ট ব্যাংক এর যৌথ আর্থিক সহায়তাপুষ্ট বাংলাদেশের ৩০ টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন শীর্ষক প্রকল্পের আর্থিক ব্যবস্থাপনা উন্নয়নের লক্ষ্যে ২০২২-২৩ অর্থবছরে বার্ষিক ক্রয় পরিকল্পনা প্রস্তুত করা হয়েছে।

এমতাবস্থায়, ২০২২-২৩ অর্থবছরের বার্ষিক ক্রয় পরিকল্পনা প্রয়োজনীয় ব্যবস্থা গ্রহণের লক্ষ্যে এতদসঙ্গে প্রেরণ করা হলো।

সংযুক্তি- বর্ননামতে।

নির্বাহী প্রকৌশলী
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর,
কার্যসূচী ও সমন্বয় বিভাগ, ঢাকা।

(মীর আব্দুস সাহিদ)
প্রকল্প পরিচালক

স্মারক নং- ৪৬.০৩.২৬০০.৫৪৩.০৭.২৪২.২১-১২৫

তারিখ: ২৬/০৭/২০২২ খ্রিঃ

অনুলিপি সদয় অবগতির জন্য প্রেরণ করা হলোঃ

- ১। প্রধান প্রকৌশলী, জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, বাংলাদেশ সরকার, ঢাকা।
- ২। অফিস কপি, অত্র দপ্তর।

(মীর আব্দুস সাহিদ)
প্রকল্প পরিচালক

Annual Procurement Plan (2022-23)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Code : Project Director
Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /GD-12	Supply of Spare Parts & Fittings (Electrical & Mechanical) for Operation & Maintenance of Water Supply System in 30 Pourashavas	LS	LS	OTM (NCT)	HOPE	PA	40	Planned Dates	N/A	01-Feb-22	22-Feb-22	24-Mar-22	29-Mar-22	5-Apr-22	3-May-22	91	1-Aug-22
								Planned Days		21	30	5	7	28	91	90	
								Actual Dates		17-May-22	09-Jun-22	28-Jun-22	07-Jul-22	07-Jul-22			
BMWSSP /GD-13.B	Other office equipments for PMU as and when required.	LS	LS	OTM (NCT)	PD	PA	0.606	Planned Dates	N/A	01-Oct-22	15-Oct-22	14-Nov-22	19-Nov-22	26-Nov-22	24-Dec-22	84	23-Jan-23
								Planned Days		14	30	5	7	28	84	30	
								Actual Dates									
BMWSSP /GD-15	Supply of water meter for 30 Pourashava	LS	LS	OTM (NCT)	HOPE	PA	126.2	Planned Dates	N/A	01-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	6-Oct-22
								Planned Days		28	30	5	7	28	98	180	
								Actual Dates		20-Feb-22	30-Mar-22	06-Jul-22	19-Jul-22	19-Jul-22			

166.81

Annual Procurement Plan (2022-23)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Cc : Project Director
Project/ Programme name and : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of contract	Total Time is Contract Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
BMWSSP/SD-1	Policy and Regulatory Support Consultant	Man-Months	18	SIC (Limited - national)	PD	PA	5.4	Planned Dates	1-May-22	N/A	8-May-22	7-Jun-22	N/A	12-Jun-22	19-Jun-22	17-Jul-22	77	8-Jan-24
								Planned Days			7	30	5	7	28	77	540	
								Actual Dates	21-Jun-22	N/A	6-Jul-22							
BMWSSP-SD-23	Firm for Community Mobilization and Awareness Program	LS	LS	FBS	PD	PA	36.8	Planned Dates	1-Jan-22	15-Feb-22	8-Mar-22	4-Apr-22	14-Apr-22	19-Apr-22	26-Apr-22	24-May-22	143	15-Nov-23
								Planned Days		45	21	27	10	5	7	28	143	540
								Actual Dates	27-Apr-22	25-Jul-22								
							42.2											

Annual Procurement Plan (2022-23)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Code : Project Director
Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP / WD-01 (A)	Installation of Distribution Pipeline and House Connection (Katakhalii)	LS	LS	OTM (NCT)	PD	PA	94.7	Planned Dates	N/A	1-Apr-22	29-Apr-22	29-May-22	3-Jun-22	10-Jun-22	8-Jul-22	98	4-Apr-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		2-Jun-22	4-Jul-22						
BMWSSP / WD-16	Installation of Distribution Pipeline and House Connection (Akhaura)	LS	LS	OTM (NCT)	PD	PA	66.9	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates									
BMWSSP / WD-17	Installation of Distribution Pipeline and House Connection (Goalanda)	LS	LS	OTM (NCT)	PD	PA	46.6	Planned Dates	N/A	1-Jun-22	22-Jun-22	22-Jul-22	27-Jul-22	3-Aug-22	31-Aug-22	91	28-May-23
								Planned Days		21	30	5	7	28	91	270	
								Actual Dates		26-Jun-22	18-Jul-22						
BMWSSP / WD-19	Installation of Distribution Pipeline and House Connection (Akkelpur)	LS	LS	OTM (NCT)	PD	PA	72.6	Planned Dates	N/A	1-Sep-21	29-Sep-21	29-Oct-21	3-Nov-21	10-Nov-21	8-Dec-21	98	4-Sep-22
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		10-Apr-22	9-May-22	17-Jun-22	29-Jun-22				
BMWSSP / WD-20	Installation of Distribution Pipeline and House Connection (Madhupur)	LS	LS	OTM (NCT)	PD	PA	93.6	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates									

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP / WD-21	Installation of Distribution Pipeline and House Connection (Dhanbari)	LS	LS	OTM (NCT)	PD	PA	71.9	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates									
BMWSSP / WD-24	Installation of Distribution Pipeline and House Connection (Ullapara)	LS	LS	OTM (NCT)	PD	PA	84.4	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates									
BMWSSP- WD-26	Installation of Distribution Pipeline and House Connection (Banskhali)	LS	LS	OTM (NCT)	PD	PA	83.4	Planned Dates	N/A	1-Jul-22	29-Jul-22	28-Aug-22	2-Sep-22	9-Sep-22	7-Oct-22	98	4-Jul-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		20-Jul-22							
BMWSSP- WD-27	Installation of Distribution Pipeline and House Connection (Chandanaish)	LS	LS	OTM (NCT)	PD	PA	98.4	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		24-Apr-22	24-May-22	26-Jun-22	5-Jul-22				
BMWSSP- WD-28	Installation of Distribution Pipeline and House Connection (Parshuram)	LS	LS	OTM (NCT)	PD	PA	82	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates									
BMWSSP/ WD-29	Installation of Distribution Pipeline and House Connection (Islampur)	LS	LS	OTM (NCT)	PD	PA	63.6	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	4-Jun-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		21-Jun-22	6-Jul-22						

8

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP/WD-30	Installation of Distribution Pipeline and House Connection (Kahaloo)	LS	LS	OTM (NCT)	PD	PA	62.3	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	4-Jun-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		21-Jun-22	21-Jul-22						
BMWSSP-WD-32	Installation of Distribution Pipeline and House Connection (Homna)	LS	LS	OTM (NCT)	PD	PA	52.2	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		18-May-22	20-Jun-22	20-Jul-22					
BMWSSP-WD-34	Installation of Distribution Pipeline and House Connection (Baraigram)	LS	LS	OTM (NCT)	PD	PA	75.1	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		19-May-22	20-Jun-22						
BMWSSP-WD-37	Installation of Distribution Pipeline and House Connection (Kamalganj)	LS	LS	OTM (NCT)	PD	PA	65.2	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	4-Jun-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		27-Jun-22	26-Jul-22						
BMWSSP-WD-38	Installation of Distribution Pipeline and House Connection (Baralekha)	LS	LS	OTM (NCT)	PD	PA	60	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	4-Jun-23
								Planned Days		28	30	5	7	28	98	270	
								Actual Dates		25-May-22	23-Jun-22						
BMWSSP-WD-40	Installation of Distribution Pipeline and House Connection (Senbagh)	LS	LS	OTM (NCT)	PD	PA	38.7	Planned Dates	N/A	1-Aug-22	22-Aug-22	21-Sep-22	26-Sep-22	3-Oct-22	31-Oct-22	91	28-Jul-23
								Planned Days		21	30	5	7	28	91	270	

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
								Actual Dates										
BMWSSP/WD-42	Installation of Distribution Pipeline and House Connection (Ramgati)	LS	LS	OTM (NCT)	PD	PA	48.3	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	4-Aug-22	
								Planned Days			28	30	5	7	28		98	270
								Actual Dates										
BMWSSP /WD-51	Construction of public toilets (Tarabo)	LS	LS	OTM (NCT)	PD	PA	10.67	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	4-Jun-23	
								Planned Days			28	30	5	7	28		98	270
								Actual Dates			28-Jul-22							
BMWSSP /WD-59	Development of Integrated Waste Management Facility and three Public Toilets (Chaugachha)	LS	LS	OTM (NCT)	PD	PA	48.00	Planned Dates	N/A	1-Aug-22	29-Aug-22	28-Sep-22	3-Oct-22	10-Oct-22	7-Nov-22	98	4-Aug-23	
								Planned Days			28	30	5	7	28		98	270
								Actual Dates										
BMWSSP /WD-61	Development of Integrated Waste Management Facility and three Public Toilets (Nachole)	LS	LS	OTM (NCT)	PD	PA	48.00	Planned Dates	N/A	1-Sep-22	29-Sep-22	29-Oct-22	3-Nov-22	10-Nov-22	8-Dec-22	98	4-Sep-23	
								Planned Days			28	30	5	7	28		98	270
								Actual Dates										
BMWSSP/WD-80	Construction of Drains at Akhura Pourashava	LS	LS	OTM (NCT)	PD	PA	60	Planned Dates	N/A	1-Feb-22	1-Mar-22	31-Mar-22	5-Apr-22	12-Apr-22	10-May-22	98	4-Feb-23	
								Planned Days			28	30	5	7	28		98	270
								Actual Dates			24-Mar-22	25-Apr-22	12-Jun-22					

90

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/Aadvertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP/WD-95	Construction of Drains at Dhanbari Pourashava	LS	LS	OTM (NCT)	PD	PA	123.2	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days			28	30	5	7	28	98	270
								Actual Dates		1-Mar-22	31-Mar-22	10-Jun-22	12-Jun-22	12-Jun-22			
BMWSSP/WD-96	Construction of Drains at Bhuapur Pourashava	LS	LS	OTM (NCT)	PD	PA	88.4	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days			28	30	5	7	28	98	270
								Actual Dates		1-Mar-22	31-Mar-22	20-May-22	23-May-22	24-May-22			
BMWSSP/WD-92	Construction of Drains at Parshuram Pourashava	LS	LS	OTM (NCT)	PD	PA	83.1	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	4-Jan-23
								Planned Days			28	30	5	7	28	98	270
								Actual Dates		6-Apr-22	25-Apr-22	3-Jun-22	7-Jun-22	7-Jun-22			
BMWSSP/WD-104	Construction of Drains at Senbagh Pourashava	LS	LS	OTM (NCT)	PD	PA	76.1	Planned Dates	N/A	1-Apr-22	29-Apr-22	29-May-22	3-Jun-22	10-Jun-22	8-Jul-22	98	7-Jul-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		28-Apr-22	30-May-22						
BMWSSP/WD-106	Construction of Drains at Ramgati Pourashava	LS	LS	OTM (NCT)	PD	PA	12.82	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	6-Sep-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		22-Dec-21	20-Jan-22	28-May-22	31-May-22	31-May-22			

1810.19