

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
প্রকল্প পরিচালক এর কার্যালয়
বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর, এইচআরডি সেন্টার (৮ম তলা)
৩৬-৩৭ বীর উত্তম এ কে খন্দকার সড়ক, মহাখালী বাণিজ্যিক এলাকা, ঢাকা-১২১২
ই-মেইল: pdbmwssp@gmail.com



শেখ হাসিনার মূলনীতি
গ্রাম শহরের উন্নতি


স্মারক নং: ৪৬.০৩.০০০০.৫৪৩.০২.১৭৩.২০২১. ২৯৫

তারিখ: ২৭/০৯/২০২১ খ্রিঃ

বিষয় : "বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন" শীর্ষক প্রকল্পের ২০২১-২২ অর্থ বছরের বার্ষিক ক্রয়-পরিকল্পনা ও কর্ম-পরিকল্পনা প্রেরণ প্রসঙ্গে।

সূত্র : প্রধান প্রকৌশলীর কার্যালয়ের স্মারক নং-৪৬.০৩.০০০০.০০১.২৯.৩৬৬.১৭-৮৩৬, তারিখ: ১৪/০৯/২০২১ খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রোক্ত স্মারকের প্রেক্ষিতে জনস্বাস্থ্য প্রকৌশল অধিদপ্তর কর্তৃক বাস্তবায়নাধীন "বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন" শীর্ষক প্রকল্পের ২০২১-২০২২ অর্থ বছরের বার্ষিক ক্রয়-পরিকল্পনা ও কর্ম-পরিকল্পনা এতদসঙ্গে প্রেরণ করা হলো।


(মীর আব্দুস সাহিদ)
প্রকল্প পরিচালক


কার্যসূচী ও সমন্বয় বিভাগ
জনস্বাস্থ্য প্রকৌশল অধিদপ্তর
ডিপিএইচই ভবন (৪র্থ তলা), কাকরাইল, ঢাকা-১০০০।

২০২১-২০২২ অর্থ বছরের বার্ষিক কর্ম-পরিকল্পনা

১। মন্ত্রণালয়/বিভাগ

: স্থানীয় সরকার, পল্লী উন্নয়ন ও সমবায়

২। বাস্তবায়নকারী সংস্থা

: জনস্বাস্থ্য প্রকৌশল অধিদপ্তর

৩। প্রকল্পের নাম ও কোড নং

: বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প (কোড নং- ২২৪২৯৩৫০০)

(অংকসমূহ লক্ষ টাকায়)

ক্রঃ নং	অঙ্গের বিবরণ	অনুমোদিত ডিপিপি অনুসারে লক্ষ্যমাত্রা				চলতি ২০২১-২০২২ অর্থ বৎসরের এডিপি অনুযায়ী কর্মপরিকল্পনা				মন্তব্য
		বাস্তব	আর্থিক			বাস্তব	আর্থিক			
			জিওবি	পিএ	মোট		জিওবি	পিএ	মোট	
১	৩	৪	৫	৬	৭	৮	৯	১০	১১	১২

(ক) রাজস্ব ব্যয়

১	প্রকল্প জনবল	৪৯ জন	৮৮১.৯৮	-	৮৮১.৯৮	৪৪ জন	২০০.০০	-	২০০.০০	
২	প্রকল্পের পরিচালন ব্যয়- পিএমইউ, পৌরসভা, সেক্টর সাপোর্ট ইউনিট, ডিপিএইচইএর মাঠ পর্যায়ের কার্যালয়সহ	থোক	৫০৫.৭২	৭৬৩.০৯	১২৬৮.৮১	থোক	১৫০.০০	২৭০.৫০	৪২০.৫০	
৩	পৌরসভার ওয়াটার সাপ্লাই ও স্যানিটেশন ইউনিটের জন্য পরিচালন ব্যয়/ ইনসেন্টিভ সহায়তা	থোক	-	৭৩৫১.৪০	৭৩৫১.৪০	-	-	-	-	
৪	প্রশিক্ষণ, দক্ষতা বৃদ্ধি, ওয়ার্কসপ ও সেমিনার (প্রকল্প ও অধিদপ্তরের কর্মকর্তা, কমিউনিটি, পৌরসভার জনপ্রতিনিধি ও বিভিন্ন কমিটির সদস্য এবং এলজিআই প্রতিনিধিদের জন্য)	থোক	৩৬.৩০	৩৬৩.০০	৩৯৯.৩০	থোক	৩০.০০	২৫০.০০	২৮০.০০	
৫	বৈদেশিক শিক্ষা সফর ও ভ্রমণ	থোক	-	৬০০.০০	৬০০.০০	-	-	-	-	
৬	পানির গুণগতমান পরিবীক্ষণ ও পর্যবেক্ষণ	থোক	-	১০০.০০	১০০.০০	থোক	-	৩০.০০	৩০.০০	
৭	ডিপিএইচই এর সক্ষমতা বৃদ্ধি ও সেক্টর সাপোর্ট এর জন্য পরামর্শক সেবা	৭২ জনমাস	-	২১৬.০০	২১৬.০০	২৪ জনমাস	-	৭২.০০	৭২.০০	
৮	পৌরসভা স্যানিটেশন সাপোর্ট কনসালটেন্সি	থোক	-	৭০০.০০	৭০০.০০	থোক	-	২০০.০০	২০০.০০	
৯	প্রজেক্ট ম্যানেজমেন্ট সাপোর্ট কনসালটেন্সি	৪০৪ জনমাস	-	১২০২.০০	১২০২.০০	৭২ জনমাস	-	২২২.০০	২২২.০০	
১০	মনিটরিং ও ইভলুয়েশন কনসালটেন্সি	থোক	-	১৪৪.০০	১৪৪.০০	-	-	-	-	
১১	ফিন্যান্সিয়াল অডিট	থোক	-	৩০.০০	৩০.০০	-	-	-	-	
১২	টেকনিক্যাল সাপোর্ট ইউনিট এন্ড রিলেটেড সার্ভিস কনসালটেন্সিস	থোক	-	৩০০০.০০	৩০০০.০০	থোক	-	৮০০.০০	৮০০.০০	
১৩	কমিউনিটি মোবাইলাইজেশন, এ্যাওয়ারেনেস প্রোগ্রাম এন্ড প্রিপারেশন অব আরএপি	থোক	-	৭০০.০০	৭০০.০০	থোক	-	১০০.০০	১০০.০০	
১৪	ক্ষতিপূরণ সহায়তা	থোক	১,০৪০.০০	-	১,০৪০.০০	-	২০.০০	-	২০.০০	
১৫	ইনসিটিউশনাল পারফরমেন্স কোর্সকার্ড কনসালটেন্সি	থোক	-	১৮৫.০০	১৮৫.০০	-	-	৫৫.৫০	৫৫.৫০	
	উপ-মোট (রাজস্ব অঙ্গ)		২৪৬৪.০০	১৫৩৫৪.৪৯	১৭৮১৮.৪৯		৪০০.০০	২০০০.০০	২৪০০.০০	

(খ) মূলধন ব্যয়

১৬	পৌরসভার পানি সরবরাহ ব্যবস্থা স্থাপন	থোক	-	৬৬,৯০৮.০০	৬৬,৯০৮.০০	৩০টি পৌরসভা	-	১০,৩১৫.৩৮	১০,৩১৫.৩৮	
১৭	ফিক্যাল ড্রাজ, কাঠিন বর্জ্য ব্যবস্থাপনা ও ট্রিটমেন্ট প্ল্যান্ট স্থাপন	থোক	-	১৩০০০.০০	১৩০০০.০০	-	-	-	-	
১৮	পৌরসভার ড্রেনেজ স্থাপন	থোক	-	৩৯,৭০২.০০	৩৯,৭০২.০০	৩০টি পৌরসভা	-	৯,৬০০.০০	৯,৬০০.০০	
১৯	পাবলিক টয়লেট নির্মাণ	৯০টি	-	২৪০০.০০	২৪০০.০০	-	-	-	-	
২০	স্বাস্থ্যসম্মত টেকসই ল্যাট্রিন নির্মাণ	৯০০০টি	-	২,৭০০.০০	২,৭০০.০০	৩০০০টি	-	৯০০.০০	৯০০.০০	
২১	পৌরসভার প্রাতিষ্ঠানিক উন্নয়ন ও সেবা প্রদান	থোক	-	৫৬৮৫.০০	৫৬৮৫.০০	-	-	-	-	
২২	পিএমইউ ও ডিপিএইচইএর মাঠ পর্যায়ের কার্যালয় প্রতিষ্ঠা ও বিদ্যমান কার্যালয়ের সংস্কার	থোক	-	৩৮০.০০	৩৮০.০০	থোক	-	১৭০.০০	১৭০.০০	
২৩	ভূমি উন্নয়ন	থোক	৫,০০০.০০	-	৫,০০০.০০	থোক	৫৪৯.০০	-	৫৪৯.০০	
২৪	বিদ্যমান পানির উৎসের রিজেনারেশন ও রিনোভেশন	থোক	-	৬০০.০০	৬০০.০০	থোক	-	১১৬.০০	১১৬.০০	
২৫	পৌরসভার জন্য ওয়াটার টেস্টিং বেঞ্চসহ ওয়াটার মিটার ক্রয়	থোক	-	২,২০০.০০	২,২০০.০০	থোক	-	১,২০০.০০	১,২০০.০০	
২৬	ডিপিএইচই ও পৌরসভার মধ্যে ম্যানেজমেন্ট ইনফরমেশন ব্যবস্থা (এমআইএস) প্রতিষ্ঠা	থোক	-	৪৮০.০০	৪৮০.০০	-	-	-	-	
২৭	বর্জ্য ব্যবস্থাপনা সরঞ্জামাদি (গারবেজ ড্রাক)	৩০ টি	-	১,৮০০.০০	১,৮০০.০০	৩০টি	-	১,৮০০.০০	১,৮০০.০০	
২৮	পৌরসভার জন্য ভেহুটাপ ক্রয়	৬০ টি	-	৪,১৪০.০০	৪,১৪০.০০	৬০ টি	-	৪,১৪০.০০	৪,১৪০.০০	
২৯	পৌরসভার জন্য অন্যান্য যন্ত্রপাতি ক্রয়	থোক	-	৪০০.০০	৪০০.০০	-	-	-	-	
৩০	পিএমইউর জন্য ডাবল কেবিন পিক-আপ ক্রয়	২ টি	১২০.০০	-	১২০.০০	-	-	-	-	
৩১	পিএমইউর জন্য জীপ গাড়ি ক্রয়	১ টি	১০৪.০০	-	১০৪.০০	-	-	-	-	
৩২	পৌরসভার জন্য মোটর সাইকেল	৩০ টি	৫১.০০	-	৫১.০০	৩০ টি	৫১.০০	-	৫১.০০	
৩৩	পৌরসভা, পিএমইউ ও অধিদপ্তরের মাঠপর্যায়ের কর্মকর্তাদের জন্য ফটোকপিয়ার এবং প্রিন্টার ও স্ক্যানারসহ কম্পিউটার ক্রয়	১০২ টি	-	১১০.০০	১১০.০০	৫১টি	-	৫২.৬২	৫২.৬২	

ক্রঃ নং	অঙ্গের বিবরণ	অনুমোদিত ডিপিপি অনুসারে লক্ষ্যমাত্রা			চলতি ২০২১-২০২২ অর্থ বৎসরের এডিপি অনুযায়ী কর্মপরিকল্পনা			মন্তব্য		
		বাস্তব	আর্থিক			বাস্তব	আর্থিক			
			জিওবি	পিএ	মোট		জিওবি		পিএ	মোট
৩৪	ডিপিএইচই (রিজেনারেশন ইউনিট) এর ওয়াটার সার্কেলের জন্য জিওফিজিক্যাল ইকুইম্যান্ট ক্রয়	থোক	-	৬০০.০০	৬০০.০০	থোক	-	৬০০.০০	৬০০.০০	
৩৫	প্রকল্পের আর্থিক ব্যবস্থাপনার জন্য একাউন্টিং সফটওয়্যার ক্রয়	থোক	-	৭.০০	৭.০০	থোক	-	১.০০	১.০০	
৩৬	অফিস ইকুইপম্যান্ট	থোক	-	৩৩.৩০	৩৩.৩০	থোক	-	৫.০০	৫.০০	
৩৭	পিএমইউর জন্য আসবাবপত্র ও সরঞ্জামাদি	থোক	-	৫০.০০	৫০.০০	-	-	-	-	
৩৮	ডিপিএইচই এর গবেষণাগারের জন্য ওয়াটার কোয়ালিটি টেস্টিং মেশিন, গ্লাসওয়্যার ও কেমিক্যাল	থোক	-	১,৫০০.০০	১৫০০.০০	থোক	-	১,৫০০.০০	১,৫০০.০০	
৩৯	আমদানী শুল্ক	থোক	-	১,৫০০.০০	১৫০০.০০	থোক	-	১,৫০০.০০	১,৫০০.০০	
৪০	জলবায়ু পরিবর্তন ও জরুরী প্রয়োজনে সহায়তা	থোক	-	১,৮১০.০০	১৮১০.০০	থোক	-	১০০.০০	১০০.০০	
	উপ-মোট (মূলধন)		৫২৭৫.০০	১৪৬০০৫.৩০	১৫১২৮০.৩০		৬০০.০০	৩২০০০.০০	৩২,৬০০.০০	
	(গ) ফিজিক্যাল কন্টিনজেন্সী (২% অফ ক্যাপিট্যাল কষ্ট)		১০৫.৫০	২,৯২০.১০	৩০২৫.৬০					
	(ঘ) প্রাইজ কন্টিনজেন্সী (২% অফ ক্যাপিট্যাল কষ্ট)		১০৫.৫০	২,৯২০.১১	৩০২৫.৬১					
	সর্বমোট (ক + খ + গ + ঘ)		৭৯৫০.০০	১৬৭২০০.০০	১৭৫১৫০.০০		১০০০.০০	৩৪০০০.০০	৩৫০০০.০০	


(মীর আব্দুস সাহিদ)

প্রকল্প পরিচালক

বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প



বার্ষিক কর্ম-পারিকল্পনা (২০২১-২০২১)

প্রকল্পের নাম : বাংলাদেশের ৩০টি পৌরসভায় পানি সরবরাহ ও স্যানিটেশন প্রকল্প

মেয়াদকাল: জুলাই/১৯ - ডিসেম্বর/২০২৩ পর্যন্ত

প্রকল্পের অনুমোদিত প্রাক্কলিত ব্যয় (লক্ষ টাকায়) :

মোট- ১৭৫১৫০.০০

জিওবি- ৭৯৫০.০০

প্রকল্প সাহায্য- ১৬৭২০০.০০

জুন ২০২১ পর্যন্ত ক্রমপূঞ্জিত ব্যয় (লক্ষ টাকায়) :

মোট- ১৪০৩৮.২৬

জিওবি- ৬০৫.৭৩

প্রকল্প সাহায্য- ১৩৪৩২.৫৩

প্রকল্পটি এ অর্থ বছরে সমাপ্তির জন্য নির্ধারিত :

হ্যাঁ / না

প্রকল্পটি এ অর্থ বছরে সমাপ্ত হবে :

হ্যাঁ / না

সংশোধিত এআইপতে বরাদ্দ হ্রাস/বৃদ্ধির প্রয়োজন হবে :

√হ্যাঁ / না

অঙ্গের নাম	জুলাই ২০২০ পর্যন্ত লক্ষ্যমাত্রা			আগস্ট ২০২১ পর্যন্ত লক্ষ্যমাত্রা			সেপ্টেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			অক্টোবর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			নভেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			ডিসেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			
	ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		
		মোট	টাকা		প্রকল্প সাহায্য	মোট		টাকা	প্রকল্প সাহায্য		মোট	টাকা		প্রকল্প সাহায্য	মোট		টাকা	প্রকল্প সাহায্য	মোট
ক. রাজস্ব অঙ্গসমূহ																			
১ প্রকল্প জনবল	৪৪ জন	৫.০০	৫.০০	৪৪ জন	২০.০০	২০.০০	৪৪ জন	৩৫.০০	৩৫.০০	৪৪ জন	৫০.০০	৫০.০০	৪৪ জন	৬৫.০০	৬৫.০০	৪৪ জন	৮০.০০	৮০.০০	
২ প্রকল্পের পরিচালন ব্যয়- পিএমইউ, পৌরসভা, সেক্টর সাপোর্ট ইউনিট, ডিপিএইউইএর মাঠ পর্যায়ের কার্যালয়সহ	খোক	৫.০০	৫.০০	খোক	১৫.০০	১৫.০০	খোক	৪২.০০	২.০০	৪০.০০	খোক	৬০.০০	৩৮.০০	২২.০০	খোক	৯৪.০০	৪৭.০০	৪৭.০০	
৩ পৌরসভার ওয়ার্ডার সার্ভিস ও স্যানিটেশন ইউনিটের জন্য পরিচালন ব্যয়/ ইমপ্লিমেন্টেশন সহায়তা	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
৪ প্রশিক্ষণ, দক্ষতা বৃদ্ধি, ওয়ার্ডার ও সেমিনার (প্রকল্প ও অধিদপ্তরের কর্মকর্তা, কমিউনিটি, পৌরসভার কর্মকর্তা/কর্মচারী ও বিভিন্ন কমিটির সদস্য এবং এলজিআই প্রতিনিধিদের জন্য)	-	-	-	-	-	-	-	-	-	-	খোক	৬.০০	১.০০	৫.০০	খোক	১৮.০০	৩.০০	১৫.০০	
৫ বৈদেশিক শিক্ষা সফর ও ভ্রমণ	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
৬ পানির জনগণতান্ত্রিক পরিবীক্ষণ ও পর্যবেক্ষণ	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
৭ ডিপিএইউই এর সক্ষমতা বৃদ্ধি ও সেক্টর সাপোর্ট এর জন্য পরামর্শক সেবা	-	-	-	-	-	-	-	-	-	-	-	-	-	খোক	১.০০	-	১.০০	খোক	৩.০০
৮ পৌরসভা স্যানিটেশন সাপোর্ট কনসালটেন্ট	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
৯ প্রকল্প ম্যানেজমেন্ট সাপোর্ট কনসালটেন্ট	৬ জনমাস	-	-	১২ জনমাস	-	-	১৮ জনমাস	৩৬.৯৬	-	৩৬.৯৬	২৪ জনমাস	৫৫.৪৪	-	৫৫.৪৪	৩০ জনমাস	৭৩.৯২	-	৭৩.৯২	
১০ মনিটরিং ও ইভলুয়েশন কনসালটেন্ট	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
১১ ফিন্যান্সিয়াল অডিট	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
১২ টেকনিক্যাল সাপোর্ট ইউনিট এন্ড রিসোর্সেস সার্ভিস কনসালটেন্ট	-	-	-	-	-	-	-	-	-	-	খোক	১০০.০০	-	১০০.০০	খোক	১৫০.০০	-	১৫০.০০	
১৩ কমিউনিটি মোবাইলাইজেশন, এ্যাওয়ারেনেস প্রোগ্রাম এন্ড রিপোর্টের অর্থ অর্থ	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
১৪ ক্ষতিপূরণ সহায়তা	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	খোক	২.০০	
১৫ ইনস্টিটিউশনাল পারফরমেন্স মনিটরিং কনসালটেন্ট	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
উপ-মোট- রাজস্ব অঙ্গসমূহ :	১০.০০	১০.০০	-	৩৫.০০	৩৫.০০	-	১১৩.৯৬	৩৭.০০	৭৬.৯৬	২৭১.৪৪	৮৯.০০	১৮২.৪৪	৪০১.৯২	১১৫.০০	২৮৮.৯২	৫৫৫.৪০	১৪৭.০০	৪০৮.৪০	

জানুয়ারী ২০২১ পর্যন্ত লক্ষ্যমাত্রা				ফেব্রুয়ারী ২০২১ পর্যন্ত লক্ষ্যমাত্রা				মার্চ ২০২১ পর্যন্ত লক্ষ্যমাত্রা				এপ্রিল ২০২১ পর্যন্ত লক্ষ্যমাত্রা				মে ২০২১ পর্যন্ত লক্ষ্যমাত্রা				জুন ২০২১ পর্যন্ত লক্ষ্যমাত্রা			
ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			ভৌত লক্ষ্যমাত্রা (টি, জনবল, কি:মি:, সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		
	মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য
৪৪ জন	১০.০০	৯৫.০০	-	৪৪ জন	১১০.০০	১১০.০০	-	৪৪ জন	১২৫.০০	১২৫.০০	-	৪৪ জন	১৪০.০০	১৪০.০০	-	৪৪ জন	১৬৫.০০	১৬৫.০০	-	৪৪ জন	২০০.০০	২০০.০০	-
খোক	১৬৭.০০	৭০.০০	৯৭.০০	খোক	১৮০.০০	৮০.০০	১০০.০০	খোক	২১৭.০০	৯২.০০	১২৫.০০	খোক	২২৫.০০	৯৫.০০	১৩০.০০	খোক	২৮০.০০	১০০.০০	১৮০.০০	খোক	৪২০.৫০	১৫০.০০	২৭০.৫০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
খোক	৫৮.০০	৮.০০	৫০.০০	খোক	৯১.০০	১১.০০	৮০.০০	খোক	১৫১.০০	১৬.০০	১৩৫.০০	খোক	১৮৫.০০	২০.০০	১৬৫.০০	খোক	২৩০.০০	২৩.০০	২১০.০০	খোক	২৮০.০০	৩০.০০	২৫০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
খোক	৭.০০	-	৭.০০	খোক	১২.০০	-	১২.০০	খোক	১৮.০০	-	১৮.০০	খোক	২০.০০	-	২০.০০	খোক	২৪.০০	-	২৪.০০	খোক	৩০.০০	-	৩০.০০
-	-	-	-	-	-	-	-	-	-	-	-	৬ জনমাস	১৮.০০	-	১৮.০০	১২ জনমাস	৩৬.০০	-	৩৬.০০	২৪ জনমাস	৭২.০০	-	৭২.০০
খোক	৭০.০০	-	৭০.০০	খোক	৭০.০০	-	৭০.০০	খোক	৭০.০০	-	৭০.০০	খোক	৯০.০০	-	৯০.০০	খোক	১৪০.০০	-	১৪০.০০	খোক	২০০.০০	-	২০০.০০
৪২ জনমাস	১১০.৮৮	-	১১০.৮৮	৪৮ জনমাস	১২৯.০৬	-	১২৯.০৬	৫৪ জনমাস	১৪৭.৮৪	-	১৪৭.৮৪	৬০ জনমাস	১৬৬.৬২	-	১৬৬.৬২	৬৬ জনমাস	১৮৫.৪০	-	১৮৫.৪০	৭২ জনমাস	২২২.০০	-	২২২.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
খোক	২৮০.০০	-	২৮০.০০	খোক	৩৭০.০০	-	৩৭০.০০	খোক	৪৭০.০০	-	৪৭০.০০	খোক	৫৯০.০০	-	৫৯০.০০	খোক	৬৮০.০০	-	৬৮০.০০	খোক	৮০০.০০	-	৮০০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
খোক	৫.০০	৫.০০	-	খোক	৮.০০	৮.০০	-	খোক	১০.০০	১০.০০	-	খোক	১৩.০০	১৩.০০	-	খোক	১৭.০০	১৭.০০	-	খোক	২০.০০	২০.০০	-
-	-	-	-	-	-	-	-	-	-	-	-	১ বছরের রিপোর্ট	৫৫.৫০	-	৫৫.৫০	১ বছরের রিপোর্ট	৫৫.৫০	-	৫৫.৫০	১ বছরের রিপোর্ট	৫৫.৫০	-	৫৫.৫০
৭০৭.৮৮	১৭৮.০০	৬১৪.৮৮		৯৭০.০৬	২০৯.০০	৭৬১.০৬		১,২০৮.৮৪	২৪০.০০	৯৬৮.৮৪		১,৫০২.৮২	২৬৮.০০	১,২৩৪.৮২	৩০৫.০০	১,৮৮৫.৩০	৩০৫.০০	১,৫৮০.৩০	২,১৮০.০০	৪০০.০০	২,০০০.০০		

অর্থের নাম	জুলাই ২০২০ পর্যন্ত লক্ষ্যমাত্রা			আগস্ট ২০২১ পর্যন্ত লক্ষ্যমাত্রা			সেপ্টেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			অক্টোবর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			নভেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা			ডিসেম্বর ২০২০ পর্যন্ত লক্ষ্যমাত্রা						
	তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)		তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্থিক লক্ষ্যমাত্রা (লক্ষ টাকায়)					
		মোট	টাকা		প্রকল্প সাহায্য	মোট		টাকা	প্রকল্প সাহায্য		মোট	টাকা		প্রকল্প সাহায্য	মোট		টাকা	প্রকল্প সাহায্য	মোট	টাকা	প্রকল্প সাহায্য	
খ. মূলধন অঙ্গসমূহ																						
১৬ শৌরসভার পানি সরবরাহ ব্যবস্থা স্থাপন	১০ কিঃমিঃ	-	-	২৫ কিঃমিঃ	-	-	৪০ কিঃমিঃ	৩০০.০০	-	৩০০.০০	৯০ কিঃমিঃ	১,৩০০.০০	-	১,৩০০.০০	১২০ কিঃমিঃ	২,৫০০.০০	-	২,৫০০.০০	১৭০ কিঃমিঃ	৩,৮০০.০০	-	৩,৮০০.০০
১৭ বিকাল প্রাজ্ঞ, কর্তন বর্ধা ব্যবস্থাপনা ও ট্রিটমেন্ট প্রাচীর স্থাপন	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
১৮ শৌরসভার ড্রেনেজ স্থাপন	-	-	-	-	-	-	৪ কিঃমিঃ	৩৫০.০০	-	৩৫০.০০	৯ কিঃমিঃ	৫৫০.০০	-	৫৫০.০০	১৪ কিঃমিঃ	৮৫০.০০	-	৮৫০.০০	১৯ কিঃমিঃ	১,৩৫০.০০	-	১,৩৫০.০০
১৯ পাবলিক টয়লেট নির্মাণ	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২০ স্বাস্থ্যসুখক টেকসই গ্যারান্টি নির্মাণ	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২১ শৌরসভার প্রতিষ্ঠানিক উন্নয়ন ও সেবা প্রদান	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২২ পিএমইউ ও ডিপিএইচইউর মাঠ পর্যায়ের কার্যালয় প্রতিষ্ঠা ও বিদ্যমান কার্যালয়ের সংস্কার	-	-	-	-	-	-	-	-	-	-	১টি	৪০.০০	-	৪০.০০	২টি	৭০.০০	-	৭০.০০	৩টি	৮০.০০	-	৮০.০০
২৩ ভূমি উন্নয়ন	-	-	-	-	-	-	-	-	-	-	খোক	৫০.০০	৫০.০০	-	খোক	১১০.০০	১১০.০০	-	খোক	১৫০.০০	১৫০.০০	-
২৪ বিদ্যমান পানির উৎসের রিজেনারেশন ও রিসেভোয়ান	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২৫ শৌরসভার জন্য ওয়াটার টেবিলিং বেসবাস ওয়াটার মিটার ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২৬ ডিপিএইচই ও শৌরসভার মধ্যে ম্যালোকমেন্ট ইনকরপোরেশন ব্যবস্থা (এমআইএস) প্রতিষ্ঠা	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২৭ বর্ধা ব্যবস্থাপনা সরঞ্জামাদি (পারবেজ ট্রাক)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২৮ শৌরসভার জন্য ভেটুটাপ ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
২৯ শৌরসভার জন্য অন্যান্য যন্ত্রপাতি ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩০ পিএমইউর জন্য ডাবল কেবিন পিক-আপ ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩১ পিএমইউর জন্য জীপ গাড়ি ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩২ শৌরসভার জন্য মোটর সাইকেল	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৩ শৌরসভা, পিএমইউ ও অধিদপ্তরের মাঠপর্যায়ের কর্মকর্তাদের জন্য ফটোকপিয়ার এবং প্রিন্টার ও স্ক্যানারসহ কম্পিউটার ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	৫১টি	৫২.৬২	-	৫২.৬২
৩৪ ডিপিএইচই (রিজেনারেশন ইউনিট) এর ওয়াটার শার্পেনের জন্য গ্রিউটিক্যাল ইকুইপমেন্ট ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৫ প্রকল্পের আর্থিক ব্যবস্থাপনার জন্য একাউন্টিং সফটওয়্যার ক্রয়	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৬ অফিস ইকুইপমেন্ট	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৭ পিএমইউর জন্য আবহাবরণে ও সরঞ্জামাদি	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৮ ডিপিএইচই এর ব্যবস্থাপনার জন্য ওয়াটার কোয়ালিটি টেস্টিং মেশিন, গ্রাসগ্যার ও কেমিক্যাল	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৩৯ আমদানী শুল্ক	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৪০ জলবায়ু পরিবর্তন ও জরুরী প্রয়োজনে সহায়তা	-	-	-	-	-	-	খোক	১০.০০	-	১০.০০	খোক	২০.০০	-	২০.০০	খোক	৩০.০০	-	৩০.০০	খোক	৪০.০০	-	৪০.০০
উপ-মোট- হালধি অঙ্গসমূহ :								৬৬০.০০	-	৬৬০.০০		১,৯৬০.০০	৫০.০০	১,৯১০.০০		৩,৫৩০.০০	১১০.০০	৩,৪২০.০০		৫,৪৭২.৬২	১৫০.০০	৫,৬২২.৬২
সর্বমোট (ক+খ) (হালধি+মূলধন)		১০.০০	১০.০০		৩৫.০০	৩৫.০০		৭৭৩.৯৬	৩৭.০০	৭৩৬.৯৬		২,২০১.৪৪	১০৯.০০	২,০৯২.৪৪		৩,৯৬১.৯২	২২৫.০০	৩,৭৩৬.৯২		৬,০২৮.০২	২৯৭.০০	৬,৩২৫.০২

৪

জানুয়ারী ২০২১ পর্যন্ত লক্ষ্যমাত্রা				ফেব্রুয়ারী ২০২১ পর্যন্ত লক্ষ্যমাত্রা				মার্চ ২০২১ পর্যন্ত লক্ষ্যমাত্রা				এপ্রিল ২০২১ পর্যন্ত লক্ষ্যমাত্রা				মে ২০২১ পর্যন্ত লক্ষ্যমাত্রা				জুন ২০২১ পর্যন্ত লক্ষ্যমাত্রা				
তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			তৌত লক্ষ্যমাত্রা (টি, জনবল, কি.মি., সংখ্যা ইত্যাদি)	আর্বিক লক্ষ্যমাত্রা (লক্ষ টাকায়)			
	মোট	টাকা	প্রকল্প সাহায্য		মোট	টাকা	প্রকল্প সাহায্য																	
২২০ কি.মি	৩,৯০০.০০	-	৩,৯০০.০০	২৮০ কি.মি	৪,০০০.০০	-	৪,০০০.০০	৩৫০ কি.মি	৫,৬০০.০০	-	৫,৬০০.০০	৪২০ কি.মি	৭,০০০.০০	-	৭,০০০.০০	৪৮০ কি.মি	৮,৫০০.০০	-	৮,৫০০.০০	৫৪০ কি.মি	১০,৩১৫.৩৮	-	১০,৩১৫.৩৮	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
২৫ কি.মি	২,১৫০.০০	-	২,১৫০.০০	৩০ কি.মি	৩,১৫০.০০	-	৩,১৫০.০০	৩৫ কি.মি	৪,০৫০.০০	-	৪,০৫০.০০	৪০ কি.মি	৫,৬৫০.০০	-	৫,৬৫০.০০	৪৮ কি.মি	৭,৬৫০.০০	-	৭,৬৫০.০০	৬০ কি.মি	৯,৬০০.০০	-	৯,৬০০.০০	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	২০০টি	৬০.০০	-	৬০.০০	১৭০০টি	৫১০.০০	-	৫১০.০০	৩০০০টি	৯০০.০০	-	৯০০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
৩টি	৮০.০০	-	৮০.০০	৪টি	৮৫.০০	-	৮৫.০০	৪টি	৮৫.০০	-	৮৫.০০	৫টি	১০৫.০০	-	১০৫.০০	৫টি	১৪৫.০০	-	১৪৫.০০	৭টি	১৭০.০০	-	১৭০.০০	
খোক	১৯৫.০০	১৯৫.০০	-	খোক	২৫০.০০	২৫০.০০	-	খোক	৩১০.০০	৩১০.০০	-	খোক	৩৮০.০০	৩৮০.০০	-	খোক	৪৬০.০০	৪৬০.০০	-	খোক	৫৪৯.০০	৫৪৯.০০	-	-
-	-	-	-	-	-	-	-	খোক	৫০.০০	-	৫০.০০	খোক	৫০.০০	-	৫০.০০	খোক	৫০.০০	-	৫০.০০	খোক	১১৬.০০	-	১১৬.০০	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	খোক	১,২০০.০০	-	১,২০০.০০	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	৩০টি	১,৮০০.০০	-	১,৮০০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	৬০টি	৪,১৪০.০০	-	৪,১৪০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
৫১টি	৫২.৬২	-	৫২.৬২	৫১টি	৫২.৬২	-	৫২.৬২																	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	১টি বর্ণন	৬০০.০০	-	৬০০.০০
খোক	০.১৫	-	০.১৫	খোক	০.১৫	-	০.১৫	খোক	০.৩০	-	০.৩০	খোক	০.৪৫	-	০.৪৫	খোক	০.৬০	-	০.৬০	খোক	১.০০	-	১.০০	
-	-	-	-	-	-	-	-	খোক	৫.০০	-	৫.০০	খোক	৫.০০	-	৫.০০	খোক	৫.০০	-	৫.০০	খোক	৫.০০	-	৫.০০	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	খোক	১,৫০০.০০	-	১,৫০০.০০
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	খোক	১,৫০০.০০	-	১,৫০০.০০
খোক	৫০.০০	-	৫০.০০	খোক	৬০.০০	-	৬০.০০	খোক	৭০.০০	-	৭০.০০	খোক	৮০.০০	-	৮০.০০	খোক	৯০.০০	-	৯০.০০	খোক	১০০.০০	-	১০০.০০	
৬,৪২৭.৭৭	১৯৫.০০	-	৬,২৩২.৭৭	৭,৫৯৭.৭৭	২৫০.০০	-	৭,৩৪৭.৭৭	১০,৫২২.৯২	৩১০.০০	-	১০,২১২.৯২	১৩,৩৮৩.০৭	৩৮০.০০	-	১৩,০০৩.০৭	১৬,২৬৪.২২	৫১১.০০	-	১৫,৭৫৩.২২	১৯,১৬৪.২২	৯০০.০০	-	১৮,২৬৪.২২	
৭,১৩৫.৬৫	৩৭০.০০	-	৬,৭৬৫.৬৫	৮,৫৬৭.১০	৪৫৯.০০	-	৮,১০৮.১০	১১,৭৩১.৭৬	৫৫০.০০	-	১১,১৮১.৭৬	১৪,৮৮৫.৮৯	৬৪৮.০০	-	১৪,২৩৭.৮৯	১৮,০৩৯.৫২	৮১৬.০০	-	১৭,২২৩.৫২	২১,০০০.০০	১,০০০.০০	-	২০,০০০.০০	


 (Mir Abdus Shahid)
 Project Director
 Bangladesh Municipal Water Supply and Sanitation
 Project (30 Pourashvas), DPHE, Dhaka.

Annual Procurement Plan (2021-22)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Code : Project Director
Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Goods	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /GD-07	Supply of Vacutug for Pourashavas	No.	60	OTM (ICT)	Ministry	PA	414.0	Planned Dates	N/A	20-Jan-21	3-Mar-21	2-Apr-21	7-Apr-21	14-Apr-21	12-May-21	112	12-May-22
								Planned Days			42	30	5	7	28	112	365
								Actual Dates		17-Feb-21	2-May-21	16-Aug-21					
BMWSSP /GD-08	Supply of Solid waste equipment (Garbage truck)	No.	29	OTM (NCT)	HOPE	PA	160	Planned Dates	N/A	1-Jun-21	29-Jun-21	29-Jul-21	3-Aug-21	10-Aug-21	7-Sep-21	98	6-Sep-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		8-Jun-21	15-Jul-21	9-Sep-21					
BMWSSP /GD-09	Supply of Geophysical Equipment for Ground Water Circle of DPHE (Reneneration Unit)	LS	LS	OTM (NCT)	PD	PA	60	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	3-Dec-21	10-Dec-21	7-Jan-22	98	6-Feb-22
								Planned Days			28	30	5	7	28	98	30
								Actual Dates									
BMWSSP /GD-13.1	Supply and installation of Automatic Rescue Device (ARD) set and window type Air-Cooler for lift at DPHE HRD Center, Mohkhali, Dhaka.	No.	2	OTM (NCT)	PD	PA	0.747	Planned Dates	N/A	01-Oct-21	15-Oct-21	14-Nov-21	19-Nov-21	26-Nov-21	24-Dec-21	84	23-Jan-22
								Planned Days			14	30	5	7	28	84	30
								Actual Dates									
BMWSSP /GD-14	Supply of water meter for 30 Pourashava	LS	LS	OTM (NCT)	PD	PA	119.8	Planned Dates	N/A	01-Oct-21	15-Oct-21	14-Nov-21	19-Nov-21	26-Nov-21	24-Dec-21	84	23-Jan-22
								Planned Days			14	30	5	7	28	84	30
								Actual Dates									
BMWSSP /GD-21	Supply of liquid soap and paper napkin for 3 Pourashavas (Madhupur, dhanbari, bhuapur) for COVID-19	LS	LS	OTM (NCT)	PD	PA	2.7	Planned Dates	N/A	1-Jun-20	15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	23-Sep-20
								Planned Days			14	30	5	7	28	84	30
								Actual Dates									
BMWSSP /GD-28	Supply of liquid soap and paper napkin for 1 Pourashava (Parshuram) for COVID-19	LS	LS	OTM (NCT)	PD	PA	0.9	Planned Dates	N/A	1-Jun-20	15-Jun-20	15-Jul-20	20-Jul-20	27-Jul-20	24-Aug-20	84	23-Sep-20
								Planned Days			14	30	5	7	28	84	30
								Actual Dates									
							758.15										

Annual Procurement Plan (2021-22)

Ministry/ Division : Ministry of Local Government, Rural Development & Cooperatives
(Local Government Division)
Agency : Department of Public Health Engineering
Procurement Entity Name & Code : Project Director
Project/ Programme name and Code : Bangladesh Municipal Water Supply and Sanitation Project (BMWSSP)

Budget : Development

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Aadvertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP / WD-01 (A)	Installation of Distribution Pipeline and House Connection (Katakhal)	LS	LS	OTM (NCT)	PD	PA	129.83	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	3-Dec-21	10-Dec-21	7-Jan-22	98	6-Jan-23
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									
BMWSSP / WD-14	Installation of Distribution Pipeline and House Connection (Taherpur)	LS	LS	OTM (NCT)	PD	PA	73	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	3-Dec-21	10-Dec-21	7-Jan-22	98	6-Jan-23
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									
BMWSSP / WD-15	Installation of Distribution Pipeline and House Connection (Bagha)	LS	LS	OTM (NCT)	PD	PA	75.7	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	8-Apr-23
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									
BMWSSP / WD-17	Installation of Distribution Pipeline and House Connection (Goalanda)	LS	LS	OTM (NCT)	PD	PA	48	Planned Dates	N/A	1-Sep-21	29-Sep-21	29-Oct-21	3-Nov-21	10-Nov-21	8-Dec-21	98	7-Dec-22
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									
BMWSSP / WD-20	Installation of Distribution Pipeline and House Connection (Madhupur)	LS	LS	OTM (NCT)	PD	PA	93.6	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	8-Apr-23
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									
BMWSSP / WD-21	Installation of Distribution Pipeline and House Connection (Dhanbari)	LS	LS	OTM (NCT)	PD	PA	73	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	8-Apr-23
								Planned Days		28	30	5	7	28	98	364	
								Actual Dates									

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP / WD-23	Installation of Distribution Pipeline and House Connection (Tarabo)	LS	LS	OTM (NCT)	PD	PA	167.4	Planned Dates	N/A	1-Jul-21	29-Jul-21	28-Aug-21	2-Sep-21	9-Sep-21	7-Oct-21	98	6-Oct-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		22-Aug-21							
BMWSSP / WD-24	Installation of Distribution Pipeline and House Connection (Ullapara)	LS	LS	OTM (NCT)	PD	PA	84	Planned Dates	N/A	1-Dec-21	29-Dec-21	28-Jan-22	2-Feb-22	9-Feb-22	9-Mar-22	98	8-Mar-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP / WD-25	Installation of Distribution Pipeline and House Connection (Raiganj)	LS	LS	OTM (NCT)	PD	PA	40	Planned Dates	N/A	7-Dec-21	4-Jan-22	3-Feb-22	8-Feb-22	15-Feb-22	15-Mar-22	98	14-Mar-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP / WD-27	Installation of Distribution Pipeline and House Connection (Chandanaish)	LS	LS	OTM (NCT)	PD	PA	95	Planned Dates	N/A	15-Dec-21	12-Jan-22	11-Feb-22	16-Feb-22	23-Feb-22	23-Mar-22	98	22-Mar-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP / WD-29	Installation of Distribution Pipeline and House Connection (Islampur)	LS	LS	OTM (NCT)	PD	PA	66	Planned Dates	N/A	25-Sep-21	23-Oct-21	22-Nov-21	27-Nov-21	4-Dec-21	1-Jan-22	98	31-Dec-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP / WD-31	Installation of Distribution Pipeline and House Connection (Shibganj)	LS	LS	OTM (NCT)	PD	PA	96	Planned Dates	N/A	1-Sep-21	29-Sep-21	29-Oct-21	3-Nov-21	10-Nov-21	8-Dec-21	98	7-Dec-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP / WD-32	Installation of Distribution Pipeline and House Connection (Homna)	LS	LS	OTM (NCT)	PD	PA	54	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	8-Apr-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /WD-33	Installation of Distribution Pipeline and House Connection (Debidwar)	LS	LS	OTM (NCT)	PD	PA	84	Planned Dates	N/A	1-Jan-22	29-Jan-22	28-Feb-22	5-Mar-22	12-Mar-22	9-Apr-22	98	8-Apr-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-36	Installation of Distribution Pipeline and House Connection (Chougacha)	LS	LS	OTM (NCT)	PD	PA	90.68	Planned Dates	N/A	22-Aug-21	19-Sep-21	19-Oct-21	24-Oct-21	31-Oct-21	28-Nov-21	98	27-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		31-Aug-21							
BMWSSP /WD-37	Installation of Distribution Pipeline and House Connection (Kamalganj)	LS	LS	OTM (NCT)	PD	PA	55.1	Planned Dates	N/A	1-Jun-22	29-Jun-22	29-Jul-22	3-Aug-22	10-Aug-22	7-Sep-22	98	6-Sep-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-41	Installation of Distribution Pipeline and House Connection (Gangni)	LS	LS	OTM (NCT)	PD	PA	76.9	Planned Dates	N/A	25-Aug-21	22-Sep-21	22-Oct-21	27-Oct-21	3-Nov-21	1-Dec-21	98	30-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		1-Sep-21							
BMWSSP /WD-74	Renovation and Extension of Rajshahi District field level office	LS	LS	OTM (NCT)	PD	PA	3.4	Planned Dates	N/A	1-Apr-21	29-Apr-21	29-May-21	3-Jun-21	10-Jun-21	8-Jul-21	98	7-Jul-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		26-Apr-21	12-May-21	13-Jul-21	13-Jul-21	15-Jul-21	28-Jul-21		
BMWSSP /WD-77	Construction of Drains at Katakhal Pourashava	LS	LS	OTM (NCT)	PD	PA	123.58	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	3-Dec-21	10-Dec-21	7-Jan-22	98	6-Jan-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-78	Construction of Drains at Taherpur pourashava	LS	LS	OTM (NCT)	PD	PA	69	Planned Dates	N/A	1-Apr-21	29-Apr-21	29-May-21	3-Jun-21	10-Jun-21	8-Jul-21	98	7-Jul-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		9-May-21	14-Jun-21	13-Aug-21	8-Aug-21	8-Sep-21			

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /WD-79	Construction of Drains at Bagha Pourashava	LS	LS	OTM (NCT)	PD	PA	77.58	Planned Dates	N/A	1-Oct-21	29-Oct-21	28-Nov-21	3-Dec-21	10-Dec-21	7-Jan-22	98	6-Jan-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-81	Construction of Drains at Goalanda Pourashava	LS	LS	OTM (NCT)	PD	PA	124.25	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		29-Aug-21							
BMWSSP /WD-82	Construction of Drains at Panchbibi pourashava	LS	LS	OTM (NCT)	PD	PA	154.75	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		5-Aug-21							
BMWSSP /WD-83	Construction of Drains at Akkelpur Pourashava	LS	LS	OTM (NCT)	PD	PA	81.1	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		5-Aug-21							
BMWSSP /WD-84	Construction of Drains at Madhupur Pourashava	LS	LS	OTM (NCT)	PD	PA	153.12	Planned Dates	N/A	1-Nov-21	29-Nov-21	29-Dec-21	3-Jan-22	10-Jan-22	7-Feb-22	98	6-Feb-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-87	Construction of Drains at Taraboo Pourashava	LS	LS	OTM (NCT)	PD	PA	176.18	Planned Dates	N/A	15-Aug-21	12-Sep-21	12-Oct-21	17-Oct-21	24-Oct-21	21-Nov-21	98	20-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		26-Aug-21							
BMWSSP /WD-89	Construction of Drains at Royganj Pourashava	LS	LS	OTM (NCT)	PD	PA	120.17	Planned Dates	N/A	20-Jun-21	18-Jul-21	17-Aug-21	22-Aug-21	29-Aug-21	26-Sep-21	98	25-Sep-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		24-Jun-21	26-Jul-21	25-Aug-21					

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /WD-90	Construction of Drains at Banskali Pourashava	LS	LS	OTM (NCT)	PD	PA	78.16	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		12-Aug-21	29-Aug-21						
BMWSSP /WD-91	Construction of Drains at Chandanaish Pourashava	LS	LS	OTM (NCT)	PD	PA	191.53	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		12-Aug-21	29-Aug-21						
BMWSSP /WD-92	Construction of Drains at Parshuram Pourashava	LS	LS	OTM (NCT)	PD	PA	106.58	Planned Dates	N/A	1-Nov-21	29-Nov-21	29-Dec-21	3-Jan-22	10-Jan-22	7-Feb-22	98	6-Feb-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-93	Construction of Drains at Islampur Pourashava	LS	LS	OTM (NCT)	PD	PA	108.67	Planned Dates	N/A	1-Nov-21	29-Nov-21	29-Dec-21	3-Jan-22	10-Jan-22	7-Feb-22	98	6-Feb-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-94	Construction of Drains at Kahaloo Pourashava	LS	LS	OTM (NCT)	PD	PA	108.2	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		18-Aug-21	20-Sep-21						
BMWSSP /WD-95	Construction of Drains at Shibganj pourashava	LS	LS	OTM (NCT)	PD	PA	71.89	Planned Dates	N/A	1-Nov-21	29-Nov-21	29-Dec-21	3-Jan-22	10-Jan-22	7-Feb-22	98	6-Feb-23
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Aadvertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /WD-96	Construction of Drains at Homna Pourashava	LS	LS	OTM (NCT)	PD	PA	88.52	Planned Dates	N/A	1-Sep-21	29-Sep-21	29-Oct-21	3-Nov-21	10-Nov-21	8-Dec-21	98	7-Dec-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-97	Construction of Drains at Debiddar Pourashava	LS	LS	OTM (NCT)	PD	PA	179.58	Planned Dates	N/A	1-Sep-21	29-Sep-21	29-Oct-21	3-Nov-21	10-Nov-21	8-Dec-21	98	7-Dec-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates									
BMWSSP /WD-98	Construction of Drains at Baraigram Pourashava	LS	LS	OTM (NCT)	PD	PA	129.56	Planned Dates	N/A	1-Jun-21	29-Jun-21	29-Jul-21	3-Aug-21	10-Aug-21	7-Sep-21	98	6-Sep-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		26-Jul-21	26-Aug-21						
BMWSSP /WD-99	Construction of Drains at Bonpara Pourashava	LS	LS	OTM (NCT)	PD	PA	175.25	Planned Dates	N/A	1-Jun-21	29-Jun-21	29-Jul-21	3-Aug-21	10-Aug-21	7-Sep-21	98	6-Sep-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		26-Jul-21	26-Aug-21						
BMWSSP /WD-100	Construction of Drains at Chougachha Pourashava	LS	LS	OTM (NCT)	PD	PA	184.21	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		5-Aug-21	23-Aug-21						
BMWSSP /WD-103	Construction of Drains at Nachole Pourashava	LS	LS	OTM (NCT)	PD	PA	138.911	Planned Dates	N/A	1-Aug-21	29-Aug-21	28-Sep-21	3-Oct-21	10-Oct-21	7-Nov-21	98	6-Nov-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		5-Aug-21	23-Aug-21						
BMWSSP /WD-105	Construction of Drains at Gangni Pourashava	LS	LS	OTM (NCT)	PD	PA	186.62	Planned Dates	N/A	1-Jul-21	29-Jul-21	28-Aug-21	2-Sep-21	9-Sep-21	7-Oct-21	98	6-Oct-22
								Planned Days			28	30	5	7	28	98	364
								Actual Dates		26-Jul-21	24-Aug-21						

Package No.	Description of Procurement Packages: WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Invite/ Adevertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract of Signatute	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BMWSSP /WD-137	Regeneration of 20 nos. 350mm x 150mm Production Well	LS	LS	OTM (NCT)	HOPE	PA	14.33	Planned Dates	N/A	1-Jun-21	29-Jun-21	29-Jul-21	3-Aug-21	10-Aug-21	7-Sep-21	98	6-Dec-21
								Planned Days			28	30	5	7	28	98	90
								Actual Dates		8-Jun-21	24-Jun-21	8-Aug-21	18-Aug-21	22-Aug-21	29-Aug-21		
							4247.35										