

	QUALITY MANAGEMENT SYSTEM	Document No.: QF-PRO-01
	QUALITY FORMS	Revision No.: 00
	TITLE: ANNUAL PROCUREMENT PLAN	Effective Date: 01 Apr. 14
		Page 1 of 1

Haripur 412MW Combined Cycle Power Plant
4th Revised of Annual Procurement Plan Financial Year: 2024-2025

Ministry/Division: Ministry of Power, Energy & Mineral Resources / Power Division
Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.
Procuring Entity Name & code : Haripur 412 MW Combined Cycle Power Plant.

Mechanical and Civil Maintenance Division
Budget : Revenue

A. Goods procurement

Pkg No	Description of package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in Million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR 01	Procurement of Washable Filter of GT System of Haripur 412MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	5.85	Planned date	10-Dec-24	31-Dec-24	14-Jan-25	21-Jan-25	28-Jan-25	25-Feb-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	01-Oct-24	05-Nov-24	08-Dec-24	11-Dec-24	17-Dec-24	13-Jan-25		
GR 02	Procurement of Consumable materials, civil material, tools, hydraulic / power trolley, wire rope, portable drum pumps, filter etc. for Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	CE	Own Fund	5.00	Planned date	01-Jun-25	15-Jun-25	20-Jun-25	23-Jun-25	30-Jun-25	28-Jul-25	57	90 Days
								Planned days	0	14	5	3	7	28		
								Actual dates								
GR 03	Procurement of filters, Tube Cleaning Ball, Nitrogen Membrane, Spares of different equipment etc. for Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	CE	Own Fund	4.55	Planned date	15-Mar-25	5-Apr-25	19-Apr-25	26-Apr-25	3-May-25	31-May-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	23-Jan-25	13-Feb-25	18-Feb-25	18-Feb-25	18-Feb-25	18-Mar-25		
GR 04	Procurement of Valves, Valves' Spares etc. and, spares for Equipments for Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
GR 05	Procurement of spares for different pumps etc. of Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	18.00	Planned date	04-May-25	25-May-25	8-Jun-25	15-Jun-25	22-Jun-25	20-Jul-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	30-Jan-25	25-Feb-25	17-Mar-25	17-Mar-25	17-Mar-25	13-Apr-25		
GR 06	Procurement of spares for Safety Valves and Associated Works etc. of Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
GR 07	Procurement of flexible Joints and other equipments for Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	CE	Own Fund	4.50	Planned date	15-Mar-25	5-Apr-25	19-Apr-25	26-Apr-25	3-May-25	31-May-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	03-Mar-25	24-Mar-25	27-Mar-25	27-Mar-25	27-Mar-25	17-Apr-25		
GR 08	Procurement of Nozzles, Activated Alumina, Insulation, Tools, Plate, Shaft, Packing, Blade etc. for Haripur 412 MW	Lot	1	OTM (e-GP)	CE	Own Fund	5.00	Planned date	15-Mar-25	5-Apr-25	19-Apr-25	26-Apr-25	3-May-25	31-May-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	20-Jan-25	10-Feb-25	18-Feb-25	18-Feb-25	18-Feb-25	16-Mar-25		
GR 09	Procurement of Sand, Gravel, Anthracite etc. of WTP for Haripur 412 MW CAPP	Lot	1	OTM (e-GP)	SE	Own Fund	1.40	Planned date	15-Mar-25	5-Apr-25	19-Apr-25	26-Apr-25	3-May-25	31-May-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	02-Sep-24	23-Sep-24	20-Oct-24	23-Oct-24	23-Oct-24	05-Nov-24		

24.06.25
Mominul Haque

Sub-Divisional Engineer (MMD)
Haripur 412 MW CAPP, EGCB.

24.6.25
Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CAPP, EGCB
Bandar, Narayanganj.

24/6/25
Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CAPP
EGCB, Haripur, Bandar, Narayanganj.

A.K.M. Manzur Kadir
Managing Director (Additional Charge)
Electricity Generation Company of Bangladesh Ltd.

A.K.M. Manzur Kadir
Managing Director (Additional Charge)
Electricity Generation Company of Bangladesh Ltd.

**QUALITY MANAGEMENT SYSTEM**

Document No.: QF-PRO-01
 Revision No.: 00
 Effective Date: 01 Apr. 14
 Page 1 of 1

Haripur 412MW Combined Cycle Power Plant

4th Revised of Annual Procurement Plan Financial Year: 2024-2025

Ministry/Division: Ministry of Power, Energy & Mineral Resources / Power Division

Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.

Procuring Entity Name & code : Haripur 412 MW Combined Cycle Power Plant.

Mechanical and Civil Maintenance Division

Budget : Revenue

A. Goods procurement

Pkg No	Description of package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in Million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR 10	Procurement of emergency goods for HRSG, BOP, GT for Haripur 412MW CCPP	Lot	1	RFQ	SE	Own Fund	0.250	Planned date	01-Jun-25	11-Jun-25	16-Jun-25	21-Jun-25	24-Jun-25	29-Jun-25	28	20 Days
								Planned days	0	10	5	5	3	5		
								Actual dates								
GR 11	Procurement of emergency goods for WTP, WWTP, CT etc. for Haripur 412MW CCPP	Lot	1	RFQ	SE	Own Fund	0.300	Planned date	10-May-25	20-May-25	25-May-25	30-May-25	2-Jun-25	7-Jun-25	28	20 Days
								Planned days	0	10	5	5	3	5		
								Actual dates	29-Jan-25	05-Feb-25	16-Feb-25	16-Feb-25	16-Feb-25	16-Feb-25		
GR 12	Procurement of emergency goods of TI of GT System for Haripur 412MW CCPP	Lot	1	RFQ	SE	Own Fund	0.300	Planned date	01-Jun-25	11-Jun-25	16-Jun-25	21-Jun-25	24-Jun-25	29-Jun-25	28	20 Days
								Planned days	0	10	5	5	3	5		
								Actual dates								
GR 13	Procurement of emergency spare parts for different equipment of Haripur 412 MW CCPP	Lot	6	Cash Purchase	CE	Own Fund	0.200	Planned date	As and when required							
								Planned days								
								Actual dates								
GR 14	Procurement of valves and fitting for gas flowmeter installation of Haripur 412MW CCPP	Lot	1	OTM (e-GP)	CE	Own Fund	2.40	Planned date	15-Mar-25	5-Apr-25	19-Apr-25	26-Apr-25	3-May-25	31-May-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	22-Dec-24	12-Jan-25	28-Jan-25	28-Jan-25	28-Jan-25	23-Feb-25		
GR 15	Procurement of Bearings, Lead Plate, Packing etc. of ST of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
GR 16	Procurement of Overhauling Spares of ST & ST Generator of Haripur 412 MW CCPP	Lot	1	IOTM	MD	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
GR 17	Procurement of Coalescer Filter for GT Air Intake System of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	CE	Own Fund	1.90	Planned date	25-Mar-25	15-Apr-25	29-Apr-25	6-May-25	13-May-25	10-Jun-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	27-Mar-25	21-Apr-25	05-May-25	05-May-25	05-May-25			
GR 18	Procurement of Supply, Fitting & Installation of Chlorine Dosing System of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	CE	Own Fund	8.50	Planned date	25-Mar-25	15-Apr-25	29-Apr-25	6-May-25	13-May-25	10-Jun-25	77	90 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	27-Mar-25	21-Apr-25	14-May-25	14-May-25				
In words: Fifty Eight Point One Five Zero Million Taka Only							Total Million (TK)	58.150								

Mominul Haque
 24.06.25
Mominul Haque
 Sub-Divisional Engineer (MMD)
 Haripur 412 MW CCPP EGCB.

Md. Nazmul Hasan
 24.6.25
মোঃ নাসিম আশরাফ
 নির্বাহী প্রকৌশলী (যান্ত্রিক ও পুন)
 হরিপুর ১১২ মেঃ ওঃ সিসিপিপি, ইজিসিবি
 হরিপুর, বন্দর, নারায়ণগঞ্জ

Nazmul Hasan
 24.06.25
Md. Nazmul Hasan
 Superintending Engineer (Maintenance)
 Haripur 412 MW CCPP, EGCB
 Bandar, Narayanganj.

Md. Kamruzzaman
 24/6/25
Md. Kamruzzaman
 Chief Engineer
 Haripur 412 MW CCPP
 EGCB, Haripur, Bandar, Narayanganj.

A.K.M. Manzur Kadir
A.K.M. Manzur Kadir
 Managing Director (Additional Charge)
 Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM
QUALITY FORMS
TITLE: ANNUAL PROCUREMENT PLAN

Document No.: QF-PRO-01
Revision No.: 00
Effective Date: 01 Apr. 14
Page 1 of 1

Hariapur 412MW Combined Cycle Power Plant
4th Revised of Annual Procurement Plan for Financial Year: 2024-2025

Ministry/Division: Ministry of Power, Energy & Mineral Resources / Power Division
Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.
Procuring Entity Name & code : Hariapur 412 MW Combined Cycle Power Plant

Mechanical & Civil Maintenance Division
Budget : Revenue

A. Works procurement

Pkg No	Description of package works	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WR-01	Supply of Labor for Sweeping, Cleaning & GT washable filter cleaning works for Hariapur 412 MW CAPP	Lot	1	OTM (e-GP)	CE	Own Fund	2.00	Planned Date	1-Jun-25	15-Jun-25	20-Jun-25	23-Jun-25	30-Jun-25	28-Jul-25	57	365 days
								Planned Days	0	14	5	3	7	28		
								Actual Dates								
WR-02	Procurement of pest control works of Hariapur 412 MW CAPP	Lot	1	OTM (e-GP)	SE	Own Fund	0.70	Planned date	1-Jun-25	15-Jun-25	20-Jun-25	23-Jun-25	30-Jun-25	28-Jul-25	57	365 days
								Planned days	0	14	5	3	7	28		
								Actual dates								
WR-03	Procurement of different civil Works, Painting, making shade etc. for Hariapur 412 MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
WR-04	Procurement of Supply of Manpower for Turbine Overhauling (TI) Works of GT	Lot	1	OTM (e-GP)	CE	Own Fund	13.00	Planned date	10-Apr-25	1-May-25	15-May-25	22-May-25	29-May-25	26-Jun-25	77	45 days
								Planned days	0	21	14	7	7	28		
								Actual dates	14-May-25							
WR-05	Procurement of Repairing Works of Different Shades, Chemical Loading Platforms, Structures etc. for Hariapur 412 MW CAPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	2.00	Planned date	25-May-25	8-Jun-25	13-Jun-25	18-Jun-25	25-Jun-25	23-Jul-25	59	75 days
								Planned days	0	14	5	5	7	28		
								Actual dates								
WR-06	Procurement of Testing of Overhead Crane, Forklift, Mobile Crane and Lub Oil etc. of Hariapur 412 MW CAPP	Lot	1	RFQ	SE	Own Fund	0.50	Planned date	19-Nov-24	29-Nov-24	4-Dec-24	9-Dec-24	12-Dec-24	17-Dec-24	28	20 days
								Planned days	0	10	5	5	3	5		
								Actual dates	19-Oct-24	24-Oct-24	27-Oct-24	27-Oct-24	27-Oct-24	27-Oct-24		
WR-07	Procurement of Intake Cleaning & Other Works of Hariapur 412MW CAPP	Lot	1	RFQ	SE	Own Fund	0.500	Planned date	5-Apr-25	15-Apr-25	20-Apr-25	25-Apr-25	28-Apr-25	3-May-25	28	20 days
								Planned days	0	10	5	5	3	5		
								Actual dates	6-Mar-25	13-Mar-25	19-Mar-25	19-Mar-25	19-Mar-25	22-Mar-25		
WR-08	Procurement of Emergency repairing work for 110 Ton Crane, Cargo Truck, Forklift etc. of Hariapur 412 MW CAPP	Lot	1	RFQ	SE	Own Fund	0.300	Planned date	25-May-25	4-Jun-25	9-Jun-25	14-Jun-25	17-Jun-25	22-Jun-25	28	20 days
								Planned days	0	10	5	5	3	5		
								Actual dates								
WR-09	Procurement of Emergency work for HRSG, BOP, GBC etc. of Hariapur 412 MW CAPP	Lot	1	RFQ	SE	Own Fund	0.400	Planned date	15-May-25	25-May-25	30-May-25	4-Jun-25	7-Jun-25	12-Jun-25	28	20 days
								Planned days	0	10	5	5	3	5		
								Actual dates	5-Apr-25	10-Apr-25	13-Apr-25	13-Apr-25	13-Apr-25	15-Apr-25		

24.06.25
Mominul Haque
Sub-Divisional Engineer (MMD)
Hariapur 412 MW CAPP, EGCB.

24.6.25
মোঃ নাজমুল হাসান
নির্বাহী প্রকৌশলী (যান্ত্রিক ও পুর)
হরিপুর ১২ মে ও গি সি সি পি পি, ইজিসিবি
হরিপুর, বন্দর, নারায়ণগঞ্জ

24.06.25
Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Hariapur 412 MW CAPP, EGCB
Bandar, Narayanganj.

24/6/25
Md. Kamruzzaman
Chief Engineer
Hariapur 412 MW CAPP

A.K.M. Manzur Kadir
Managing Director (Additional Charge)
Electricity Generation Company of Bangladesh Ltd.

**QUALITY MANAGEMENT SYSTEM****QUALITY FORMS**

TITLE: ANNUAL PROCUREMENT PLAN


Document No.: QF-PRO-01
Revision No.: 00
Effective Date: 01 Apr. 14
Page 1 of 1**Haripur 412MW Combined Cycle Power Plant
4th Revised of Annual Procurement Plan for Financial Year: 2024-2025**Ministry/Division: Ministry of Power, Energy & Mineral Resources / Power Division
Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.Mechanical & Civil Maintenance Division
Budget : Revenue

Procuring Entity Name & code : Haripur 412 MW Combined Cycle Power Plant

A. Works procurement

Pkg No	Description of package works	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
WR-10	Procurement of Emergency repairing works of GT, ST, HRSG of Haripur 412MW CCPP	Lot	6	Cash Purchase	CE	Own Fund	0.125	Planned date	As and when required								
								Planned days									
								Actual dates									
WR-11	Procurement of Mechanical and Civil repairing works of Haripur 412MW CCPP	Lot	2	Cash Purchase	CE	Own Fund	0.050	Planned Date	As and when required								
								Planned Days									
								Actual Dates									
WR-12	Procurement of Emergency Works for TI of Haripur 412MW CCPP	Lot	1	RFQ	SE	Own Fund	0.500	Planned date	25-May-25	4-Jun-25	9-Jun-25	14-Jun-25	17-Jun-25	22-Jun-25	28	20 days	
								Planned days	0	10	5	5	3	5			
								Actual dates									
WR-13	Procurement of Overhauling Works of BFP of Haripur 412MW CCPP	Lot	1	OTM (e-GP)	SE	Own Fund	0.00	Planned Date	Deleted								
								Planned Days									
								Actual Dates									
WR-14	Procurement of installation Works of valves, fitting, flowmeter etc. of Haripur 412MW CCPP	Lot	1	OTM (e-GP)	SE	Own Fund	0.00	Planned Date	Deleted								
								Planned Days									
								Actual Dates									
WR-15	Procurement of C&F Agent Works for Haripur 412MW CCPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	2.30	Planned Date	10-Apr-25	1-May-25	15-May-25	22-May-25	29-May-25	26-Jun-25	77	365 days	
								Planned Days	0	21	14	7	7	28			
								Actual Dates	24-Apr-25	8-May-25	12-May-25	12-May-25	12-May-25				
In words: Twenty Two Point Three Seven Five Million Taka Only					Total Million (TK)	22.375											


24.06.25
Mominul Haque
Sub-Divisional Engineer (MMD)
Haripur 412 MW CCPP EGCB


24.6.25
মোঃ নাজমুল আশরাফ
নির্বাহী প্রকৌশলী (যান্ত্রিক ও পুর)
হরিপুর ৪১২ মে ও সি সি পি পি, ইজিসিবি
হরিপুর, বন্দর, নারায়ণগঞ্জ


26.06.25
Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj.


24/6/25
Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj


A.K.M. Manzur Kadir
Managing Director (Additional Charge)
Electricity Generation Company of Bangladesh Ltd.

**QUALITY MANAGEMENT SYSTEM**

Document No.: QF-PRO-01

Revision No.: 00

QUALITY FORMS

Effective Date: 01 Apr. 14

TITLE: ANNUAL PROCUREMENT PLAN

Page 1 of 1

HARIPUR 412MW COMBINED CYCLE POWER PLANTElectricity Generation Company of Bangladesh (EGCB) Limited
4th Revised Annual Procurement Plan (Financial Year : 2024-2025)

Ministry / Division: Ministry of Power, Energy and Mineral Resources / Power division

Agency: Electricity Generation Company of Bangladesh (EGCB) Limited.


Procuring Entity Name and Code: Haripur 412MW Combined Cycle Power Plant

Budget: Revenue


Operation Division (Chemical)

A. Goods Procurement

Pkg No.	Description of Package goods	Units	Qty	Procurement Method and Type	Contract Approving Authority	Source of Fund	Estd Cost in million Taka	Time code for Process	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Sign	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR 1	Procurement of Laboratory Testing Kit, Chemicals, Reagents etc. for Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	SE (Opn)	Own Fund	0.00	Planned date	Deleted							
								Planned Days								
								Actual Dates								
GR 2	Procurement of Sodium Hypochlorite etc. under framework contract for Haripur 412 MW CCPP	Lot	1	OTM(e-GP) (Frame Work)	ED (O&M)	Own Fund	14.40	Planned date	15/Jan/25	12/Feb/25	26/Feb/25	5/Mar/25	12/Mar/25	9/Apr/25		9/Apr/26
								Planned Days	0	28	14	7	7	28	84	365
								Actual Dates	2/Dec/24	18/Dec/24	8/Jan/25	17/Feb/25	18/Mar/25	24/Mar/25		
GR 3	Procurement of Sulfuric acid etc. under framework contract for Haripur 412 MW CCPP	Lot	1	OTM(e-GP) (Frame Work)	ED (O&M)	Own Fund	14.00	Planned date	18/May/25	8/Jun/25	29/Jun/25	6/Jul/25	13/Jul/25	10/Aug/25		10/Aug/26
								Planned Days	0	21	21	7	7	28	70	365
								Actual Dates	18/May/25	3/Jun/25						
GR 4	Procurement of Water Treatment Chemicals (Poly Aluminium Chloride etc.) for Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	20.91	Planned date	15/Jan/25	12/Feb/25	26/Feb/25	5/Mar/25	12/Mar/25	9/Apr/25		8/Jul/25
								Planned Days	0	28	14	7	7	28	84	90
								Actual Dates	19/Nov/24	11/Dec/24	6/Jan/25	12/Jan/25	13/Jan/25	28/Jan/25	71	
GR 7	Procurement of Chlorine Gas etc. for Haripur 412 MW CCPP	Lot	1	RFQM	SE (Opn)	Own Fund	0.00	Planned date	Deleted							
								Planned Days								
								Actual Dates								
Total Taka: Forty Nine Point Three One (in Million)							49.31									


 25.06.2025

Md. Habibur Rahman
 Manager (Chemical)
 Haripur 412 MW CCPP
 EGCB Ltd., Haripur, Narayanganj.


 25.06.25

Syed Golam Rumi
 Superintending Engineer (Operation)
 Haripur 412 MW CCPP, EGCB
 Bandar, Narayanganj.


 25/6/25

Md. Kamruzzaman
 Chief Engineer
 Haripur 412 MW CCPP
 EGCB, Haripur, Bandar, Narayanganj.


A.K.M. Manzur Kadir
 Managing Director (Additional Charge)
 Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM

QUALITY FORMS

TITLE: ANNUAL PROCUREMENT PLAN

Document No.: QF-PRO-01

Revision No.: 00

Effective Date: 01 Apr. 14

Page 1 of 1

4th REVISED ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2024-2025 (WORKS PROCUREMENT)

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Company of Bangladesh (EGCB) Ltd.

Procuring Entity Name & Code :- **Haripur 412MW Combine Cycle Power Plant.**

Budget: Revenue

Electrical Maintenance Division

Package No.	Description of procurement Item	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. In Tk. (Million)	Time Code for Process	Advertise PQ (if Applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract	
WR1	Procurement of Repairing works/servicing for HVAC system of Haripur 412 MW CCPP by supplying spare parts.	Lot	1	OTM (e-GP)	Superintending Engineer (Maint)	Own Fund		Planned Dates Planned Days Actual Dates								0	365	
WR2	Procurement of Physical service for testing of Transformer Oil of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Superintending Engineer (Maint)	Own Fund	0.30	Planned Dates Planned Days Actual Dates		15-Apr-25 0	29-Apr-25 14	13-May-25 14	20-May-25 7	27-May-25 7	24-Jun-25 28	70	15	
WR3	Procurement of Emergency maintenance work of Electrical system BOP of Haripur 412 MW CCPP	Lot	1	RFQ	Superintending Engineer (Maint)	Own Fund	0.200	Planned Dates Planned Days Actual Dates		15-Oct-24 0	25-Oct-24 10	30-Oct-24 5	2-Nov-24 3	7-Nov-24 5	12-Nov-24 5	28	15	
WR4	Procurement of Emergency maintenance Electrical work of Haripur 412 MW CCPP.	Lot	1	RFQ	Superintending Engineer (Maint)	Own Fund	0.30	Planned Dates Planned Days Actual Dates		1-Jun-25 0	11-Jun-25 10	16-Jun-25 5	19-Jun-25 3	24-Jun-25 5	29-Jun-25 5	28	15	
WR5	Procurement of Yearly Maintenance Works of 3 nos. Lift of plant and residential area of Haripur 412 MW CCPP.	Lot	1	RFQ	Superintending Engineer (Maint)	Own Fund	0.20	Planned Dates Planned Days Actual Dates		25-May-25 0	4-Jun-25 10	9-Jun-25 5	12-Jun-25 3	17-Jun-25 5	22-Jun-25 5	28	365	
WR6	Procurement of LV Motor servicing under annual contract of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	Superintending Engineer (Maint)	Own Fund	1.50	Planned Dates Planned Days Actual Dates		15-Apr-25 0	29-Apr-25 14	13-May-25 14	20-May-25 7	27-May-25 7	24-Jun-25 28	70	365	
WR7	Procurement of emergency works etc for Electrical Maint. Division of Haripur 412 MW CCPP.	Lot	4	DCP (Cash)	Chief Engineer	Own Fund	0.300	Planned Dates Planned Days Actual Dates										
Grand Total =							2.800											

Taka Two Point Eight Million only.

AG
25.06.2025

ABDUL GAFUR
Sub-Divisional Engineer (EMD)
Haripur 412 MW CCPP EGCB Ltd.
Haripur, Bandar, Narayanganj.

Animesh
25.06.2025

Animesh Shaha
Executive Engineer
Electrical Maintenance
Haripur 412 MW CCPP
EGCB Ltd

Nazmul
25.06.25

Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj.

Kamruzzaman
25/6/25

Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj

A.K.M. Manzur Kadir

A.K.M. Manzur Kadir
Managing Director (Additional Charge)
Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM

Document No.: QF-PRO-01

Revision No.: 00

QUALITY FORMS

Effective Date: 01 Apr. 14

TITLE: ANNUAL PROCUREMENT PLAN

Page 1 of 2

3rd REVISED ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2024-2025 (GOODS PROCUREMENT)

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Company of Bangladesh (EGCB) Ltd

Procuring Entity Name & Code - Haripur 412MW Combine Cycle Power Plant.

Budget Revenue

Electrical Maintenance Division

Table with 18 columns: Package No, Description of procurement Item, Unit, Quantity, Procurement Method & Type, Contract Approving Authority, Source of Funds, Estd. In Tk (Million), Time Code for Process, Not used in Goods, Invite/ Advertise Tender, Tender Opening, Tender Evaluation, Approval to Award, Notification of Award, Sign of Contract, Total Time to Contract Signature, Time for Completion of Contract. Rows include GR1 to GR9 with various procurement details and dates.

Deleted 14.05.25

Animesh 14.05.2025

Nazmul 14.05.25

Md. Rahatul Islam Assistant Engineer Electrical Maintenance Haripur 412MW CCPP, EGCB Ltd

Animesh Shaha Executive Engineer Electrical Maintenance Haripur 412 MW CCPP EGCB Ltd

Md. Nazmul Hasan Superintending Engineer (Maintenance) Haripur 412 MW CCPP, EGCB Bandar, Narayanganj.

Md. Kamruzzaman Chief Engineer Haripur 412 MW CCPP EGCB, Haripur, Bandar, Narayanganj

A.K.M. Manzur Kadir Executive Director (O & M) Corporate Office EGCB Ltd., Dhaka

Maj Gen Moin Uddin (Retd) Managing Director Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM

Document No.: QF-PRO-01

Revision No.: 00

QUALITY FORMS

Effective Date: 01 Apr. 14

TITLE: ANNUAL PROCUREMENT PLAN

Page 1 of 2

3rd REVISED ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2024-2025 (GOODS PROCUREMENT)

Ministry/ Division - Power Division, PE & MR Ministry

Agency - Electricity Generation Company of Bangladesh (EGCB) Ltd

Procuring Entity Name & Code - **Haripur 412MW Combine Cycle Power Plant.**

Budget Revenue

Electrical Maintenance Division

Package No	Description of procurement Item	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd In Tk (Million)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract		
GR10	Procurement of Electrical Spares for LV, MV and BOP System of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Chief Engineer	Own Fund	2 200	Planned Dates		27-Apr-25	11-May-25	25-May-25	1-Jun-25	8-Jun-25	6-Jul-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		9-Feb-25	27-Feb-25	27-Mar-25	27-Mar-25	27-Mar-25	22-Apr-25				
GR11	Procurement of GT Lube Oil Circuit Breaker of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Superintending Engineer (Maint)	Own Fund	1 000	Planned Dates		19-May-25	2-Jun-25	16-Jun-25	23-Jun-25	30-Jun-25	28-Jul-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates											
GR12	Procurement of Spares for BOP DC UPS & Battery Charger and its related service of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Chief Engineer	Own Fund	2 666	Planned Dates		27-Feb-25	13-Mar-25	27-Mar-25	3-Apr-25	10-Apr-25	8-May-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		24-Dec-24	9-Jan-25	3-Feb-25	6-Feb-25	6-Feb-25	5-Mar-25				
GR13	Procurement of Electrical Spares for Fire Engine of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	Chief Engineer	Own Fund	0 785	Planned Dates		25-Apr-25	9-May-25	23-May-25	30-May-25	6-Jun-25	4-Jul-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		28-Nov-24	17-Dec-24	19-Jan-25	26-Jan-25	26-Jan-25	19-Feb-25				
GR14	Procurement of Measuring Tools for AVR & SFC in GTG System of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Chief Engineer	Own Fund	6 200	Planned Dates		1-Mar-25	15-Mar-25	29-Mar-25	5-Apr-25	12-Apr-25	10-May-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		18-Mar-25	15-Apr-25								
GR15	Procurement of Transformer Oil for Haripur 412 MW CCPP	Lot	1	DPM (from Govt. Org.)	Chief Engineer	Own Fund	3 872	Planned Dates		10-Nov-24	24-Nov-24	8-Dec-24	15-Dec-24	22-Dec-24	19-Jan-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		5-Dec-24	20-Dec-24	28-Dec-24	30-Dec-24	31-Dec-24	6-Jan-25				
GR16	Procurement of Communication Spares of Tariff Meter for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	Superintending Engineer (Maint)	Own Fund	0 374	Planned Dates		10-Nov-24	24-Nov-24	8-Dec-24	15-Dec-24	22-Dec-24	19-Jan-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		28-Nov-24	17-Dec-24	28-Dec-24	28-Dec-24	29-Dec-24	26-Jan-25				
GR17	Procurement of Spare parts for AVR and SFC of Haripur 412 MW CCPP	Lot	1	OTM (e-GP)	Managing Director	Own Fund		Planned Dates		5-Dec-24	19-Dec-24	2-Jan-25	9-Jan-25	16-Jan-25	13-Feb-25	70	90		
								Planned Days		0	14	14	7	7	28				
								Actual Dates		Deleted									
Taka Forty One Point Four three Two Million Only							Grand Total =	41,432											

Deleted
14.05.25

Animesh
14.05.2025

Nazmul
14.05.25

Md Nazmul Hassan
Superintending Engineer (Maintenance)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj.

[Signature]
Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj

[Signature]
A.K.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

[Signature]
Maj Gen Moïn Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.

Md. Rahatul Islam
Assistant Engineer
Electrical Maintenance
Haripur 412MW CCPP, EGCB Ltd
Haripur, Bandar, Narayanganj

Animesh Shaha
Executive Engineer
Electrical Maintenance
Haripur 412 MW CCPP
EGCB Ltd.



QUALITY MANAGEMENT SYSTEM	Document No: QF-PRO-01
QUALITY FORMS	Revision No: 00
TITLE: ANNUAL PROCUREMENT PLAN	Effective Date: 01 Apr, 14
	Page: 1 of 1

Haripur 412 MW Combined Cycle Power Plant
Annual Procurement Plan, Financial Year: 2024-2025 (Goods Procurement), 3rd Revision

Ministry/ Division: Ministry of Power, Energy & Mineral Resources: Power Division
Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.
Procuring Entity Name & Code: Haripur 412 MW Combined Cycle Power Plant.
A. Goods Procurement

Instrument and Control Maintenance Division
Budget: Revenue

Pkg No	Description of package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in Million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR 01	Procurement of Subscription/License for Firewall, Software and Related Accessories for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	SE	Own Fund	1.127	Planned date	9-Mar-25	6-Apr-25	20-Apr-25	27-Apr-25	4-May-25	1-Jun-25	84	120 Days
								Planned days	0	28	14	7	7	28		
								Actual dates	20-Feb-25	9-Mar-25	18-Mar-25	18-Mar-25	18-Mar-25	9-Apr-25		
GR 02	Procurement of Acronis Backup Spares for DCS System of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	2.984	Planned date	20-Apr-25	11-May-25	25-May-25	1-Jun-25	8-Jun-25	6-Jul-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	24-Dec-25	12-Jan-25	26-Jan-25	26-Jan-25	26-Jan-25	2-Feb-25		
GR 03	Procurement of PA System Spares for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	1.400	Planned date	30-Oct-24	20-Nov-24	4-Dec-24	11-Dec-24	18-Dec-24	15-Jan-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	7-Oct-24	23-Oct-24	15-Dec-24	17-Dec-24	17-Dec-24	13-Jan-25		
GR 04	Procurement of UPS for DCS System of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	1.944	Planned date	21-Nov-24	13-Dec-24	3-Jan-25	10-Jan-25	17-Jan-25	14-Feb-25	85	120 Days
								Planned days	0	22	21	7	7	28		
								Actual dates	30-Sep-24	17-Oct-24	9-Dec-24	11-Dec-24	17-Dec-24	13-Jan-25		
GR 05	Procurement of BOP-1 I&C Spares for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	5.000	Planned date	18-May-25	1-Jun-25	15-Jun-25	22-Jun-25	29-Jun-25	27-Jul-25	70	120 Days
								Planned days	0	14	14	7	7	28		
								Actual dates								
GR 06	Procurement of BOP-2 I&C Spares for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	3.461	Planned date	23-Apr-25	14-May-25	28-May-25	4-Jun-25	11-Jun-25	9-Jul-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	1-Sep-24	22-Sep-24	2-Nov-24	4-Nov-24	4-Nov-24	28-Nov-24		
GR 07	Procurement of BOP-3 I&C Spares for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	3.117	Planned date	16-Apr-25	7-May-25	21-May-25	28-May-25	4-Jun-25	2-Jul-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	4-Feb-25	24-Feb-25	18-Mar-25	23-Mar-25	23-Mar-25	15-Apr-25		
GR 08	Procurement of Vibration System Spares for Steam Turbine of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	5.000	Planned date	17-May-25	31-May-25	14-Jun-25	21-Jun-25	28-Jun-25	26-Jul-25	70	120 Days
								Planned days	0	14	14	7	7	28		
								Actual dates								
GR 09	Procurement of DCS Spares for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	2.777	Planned date	20-Apr-25	11-May-25	25-May-25	1-Jun-25	8-Jun-25	6-Jul-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	12-Mar-25	9-Apr-25	30-Apr-25	4-May-25	4-May-25			
GR 10	Procurement of Calibration Gas for CEMS System of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	1.037	Planned date	13-Apr-25	4-May-25	18-May-25	25-May-25	1-Jun-25	29-Jun-25	77	120 Days
								Planned days	0	21	14	7	7	28		
								Actual dates	8-Apr-25	23-Apr-25	3-May-25	3-May-25	4-May-25			

Ahnaf Sakib Ahmad
13/05/25
Ahnaf Sakib Ahmad
Sub-Divisional Engineer (I&C)
Haripur 412 MW CCPP
EGCB Ltd., Bandar, Narayanganj.

A.K.M. Zillur Rahman
13.05.25
A.K.M. Zillur Rahman
Executive Engineer (I&C)
Haripur 412 MW CCPP
EGCB Ltd., Bandar, Narayanganj.

Md. Nazmul Hasan
14.05.25
Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj.

Md. Kamruzzaman
13/5/25
Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj.

M.M. Manzur Kadir
M.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

Maj Gen Moin Uddin (Retd)
Maj Gen Moin Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM	Document No: QF-PRO-01
QUALITY FORMS	Revision No: 00
TITLE: ANNUAL PROCUREMENT PLAN	Effective Date: 01 Apr, 14
	Page: 1 of 1

Haripur 412 MW Combined Cycle Power Plant

Annual Procurement Plan, Financial Year: 2024-2025 (Goods Procurement), 3rd Revision

Ministry/ Division: Ministry of Power, Energy & Mineral Resources/ Power Division

Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.

Procuring Entity Name & Code: Haripur 412 MW Combined Cycle Power Plant.

Instrument and Control Maintenance Division

Budget: Revenue

A. Goods Procurement

Pkg No	Description of package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in Million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
GR 11	Procurement of GT and ST Thermocouples for Haripur 412 MW CAPP.	Lot	1	OTM (e-GP)	CE	Own Fund	0.000	Planned date Planned days Actual dates	Deleted									
GR 12	Procurement of IP Phone and other IT Accessories of Haripur 412 MW CAPP.	Lot	1	RFQ	CE	Own Fund	0.410	Planned date Planned days Actual dates	29-Sep-24 0 15-Aug-24	9-Oct-24 10 20-Aug-24	14-Oct-24 5 20-Aug-24	17-Oct-24 3 27-Aug-24	22-Oct-24 5 1-Sep-24	27-Oct-24 5 1-Sep-24	18	45 Days		
GR 13	Procurement of I&C Spares (Lot-2) for Haripur 412 MW CAPP.	Lot	1	RFQ	SE	Own Fund	0.177	Planned date Planned days Actual dates	4-Jun-25 0 24-Dec-24	14-Jun-25 10 30-Dec-24	19-Jun-25 5 30-Dec-24	22-Jun-25 3 31-Dec-24	27-Jun-25 5 2-Jan-25	2-Jul-25 5 2-Jan-25	10	45 Days		
GR 14	Procurement of I&C Spares (Lot-1) for Haripur 412 MW CAPP.	Lot	1	RFQ	SE	Own Fund	0.450	Planned date Planned days Actual dates	4-May-25 0 24-Jul-24	14-May-25 10 27-Jul-24	19-May-25 5 27-Jul-24	22-May-25 3 30-Jul-24	27-May-25 5 30-Jul-24	1-Jun-25 5 30-Jul-24	7	45 Days		
GR 15	Procurement of Emergency I&C Spares Lot-1 for Haripur 412 MW CAPP.	Lot	1	Direct Cash Purchase	CE	Own Fund	0.072	Planned date Planned days Actual dates	Completed									
GR 16	Procurement of Emergency I&C Spares Lot-2 for Haripur 412 MW CAPP.	Lot	1	Direct Cash Purchase	CE	Own Fund	0.075	Planned date Planned days Actual dates	Completed									
GR 17	Procurement of Emergency I&C Spares Lot-3 for Haripur 412 MW CAPP.	Lot	1	Direct Cash Purchase	CE	Own Fund	0.073	Planned date Planned days Actual dates	Completed									
GR 18	Procurement of GT Density Meter and Related Services for Haripur 412 MW CAPP.	Lot	1	OTM (e-GP)	CE	Own Fund	4.980	Planned date Planned days Actual dates	15-Mar-25 0 8-Apr-25	5-Apr-25 21 23-Apr-25	19-Apr-25 14 7-May-25	26-Apr-25 7 14-May-25	3-May-25 7 14-May-25	31-May-25 28	77	120 Days		
GR 19	Procurement of GT Flowmeter and Related Services for Haripur 412 MW CAPP.	Lot	1	OTM (e-GP)	ED (O&M)	Own Fund	25.000	Planned date Planned days Actual dates	31-Dec-24 0 25-Mar-25	21-Jan-25 21 8-May-25	4-Feb-25 14	11-Feb-25 7	18-Feb-25 7	18-Mar-25 28	77	120 Days		
Total Million (TK)							59.084											

In words: Fifty Nine Point Zero Eight Four Million Taka Only

13/05/25

Ahnaf Sakib Ahmad
Sub-Divisional Engineer (I&C)
Haripur 412 MW CAPP
EGCB Ltd., Bandar, Narayanganj.

13.05.25

A.K.M. Zillur Rahman
Executive Engineer (I&C)
Haripur 412 MW CAPP
EGCB Ltd., Bandar, Narayanganj.

14.05.25
Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CAPP, EGCB
Bandar, Narayanganj.

13/5/25
Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CAPP
EGCB, Haripur, Bandar, Narayanganj.

A.K.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

Maj Gen Moin Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.



QUALITY MANAGEMENT SYSTEM	Document No: QF-PRO-01
QUALITY FORMS	Revision No: 00
TITLE: ANNUAL PROCUREMENT PLAN	Effective Date: 01 Apr, 14
	Page: 1 of 1

Haripur 412 MW Combined Cycle Power Plant
Annual Procurement Plan, Financial Year: 2024-2025 (WORKS Procurement), 3rd Revision

Ministry/ Division: Ministry of Power, Energy & Mineral Resources/ Power Division
Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.
Procuring Entity Name & Code: Haripur 412 MW Combined Cycle Power Plant.

Instrument and Control Maintenance Division
Budget: Revenue

B. Works Procurement

Plg No	Description of package Goods	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in Million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
WR 01	Procurement of Internet Connection for Haripur 412 MW CCPP.	Lot	1	RFQ	SE	Own Fund	0.31	Planned date	2-Aug-24	12-Aug-24	17-Aug-24	20-Aug-24	25-Aug-24	30-Aug-24	13	365 Days	
								Planned days	0	10	5	3	5	5			
								Actual dates	19-Aug-24	25-Aug-24	25-Aug-24	29-Aug-24	29-Aug-24	31-Aug-24			
WR 02	Procurement of Emergency I&C Works (Lot-1) for Haripur 412 MW CCPP.	Lot	1	RFQ	SE	Own Fund	0.15	Planned date	4-Mar-25	14-Mar-25	19-Mar-25	22-Mar-25	27-Mar-25	1-Apr-25	28	45 Days	
								Planned days	0	10	5	3	5	5			
								Actual dates	20-Mar-25	24-Mar-25	24-Mar-25	25-Mar-25	25-Mar-25	27-Mar-25			
WR 03	Repairing Work of Control Cards for Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	0.00	Planned date	Deleted								
								Planned days									
								Actual dates									
WR 04	Procurement of Emergency I&C Works for Haripur 412 MW CCPP.	Lot	1	Direct Cash Purchase	CE	Own Fund	0.075	Planned date	Completed								
								Planned days									
								Actual dates									
WR 05	Troubleshooting Works of Diverter Damper System of Haripur 412 MW CCPP.	Lot	1	OTM (e-GP)	CE	Own Fund	0.00	Planned date	Deleted								
								Planned days									
								Actual dates									
WR 06	Procurement of Emergency I&C Works (Lot-2) for Haripur 412 MW CCPP.	Lot	1	RFQ	SE	Own Fund	0.15	Planned date	1-Feb-25	11-Feb-25	16-Feb-25	19-Feb-25	24-Feb-25	1-Mar-25	28	45 Days	
								Planned days	0	10	5	3	5	5			
								Actual dates	5-Apr-25	9-Apr-25	9-Apr-25	12-Apr-25	12-Apr-25	13-Apr-25			
WR 07	Procurement of Emergency I&C Works (Lot-3) for Haripur 412 MW CCPP.	Lot	1	RFQ	SE	Own Fund	0.200	Planned date	15-May-25	25-May-25	30-May-25	2-Jun-25	7-Jun-25	12-Jun-25	28	45 Days	
								Planned days	0	10	5	3	5	5			
								Actual dates									
							Total Million (TK)	0.885									

In words: Zero Point Eight Eight Five Million Taka Only

13/05/25

Ahnaf Sakib Ahmad
Sub-Divisional Engineer (I&C)
Haripur 412 MW CCPP
EGCB Ltd., Bandar, Narayanganj.

13/05/25

A.K.M. Zillur Rahman
Executive Engineer (I&C)
Haripur 412 MW CCPP
EGCB Ltd., Bandar, Narayanganj.

14/05/25

Md. Nazmul Hasan
Superintending Engineer (Maintenance)
Haripur 412 MW CCPP, EGCB
Bandar Narayanganj.

13/5/25

Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj.

13/05/25

A.K.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

13/05/25

Maj Gen Moin Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.

**QUALITY MANAGEMENT SYSTEM**

Document No.: QF-PRO-01

Revision No.: 00

QUALITY FORMS

Effective Date: 01 Apr. 14

TITLE: ANNUAL PROCUREMENT PLAN

Page 1 of 1

HARIPUR 412MW COMBINED CYCLE POWER PLANTElectricity Generation Company of Bangladesh (EGCB) Limited
3rd Revised Annual Procurement Plan (Financial Year : 2024-2025)

Ministry / Division: Ministry of Power, Energy and Mineral Resources / Power division

Agency: Electricity Generation Company of Bangladesh (EGCB) Limited.

Procuring Entity Name and Code: Haripur 412MW Combined Cycle Power Plant

Budget: Revenue

Operation Division

A. Goods Procurement

Pkg No.	Description of Package goods	Units	Qty	Procurement Method and Type	Contract Approving Authority	Source of Fund	Estd Cost in million Taka	Time code for Process	Invite / Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Sign	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GR 5	Procurement of Nitrogen Gas under framework contract for a period of 01 (One) Year for Haripur 412 MW CCPP, EGCB Ltd., Haripur, Bandar, Narayanganj.	Lot	1	OTM(e-GP) (Frame Work)	SE (Opn)	Own Fund	0.78	Planned date	15/Dec/24	29/Dec/24	12/Jan/25	19/Jan/25	26/Jan/25	23/Feb/25		23/Feb/26
								Planned Days	0	14	14	7	7	28	70	365
								Actual Dates	23/Jan/25	13/Feb/25	16/Mar/25	17/Mar/25	19/Mar/25	15/Apr/25		14/Apr/26
GR 6	Procurement of Walkie-Talkie for Haripur 412 MW CCPP	Lot	1	RFQ	CE	Own Fund	0.50	Planned date	20/May/25	24/May/25	24/May/25	24/May/25	30/May/25	30/May/25		10/Jun/25
								Planned Days	0	4	0	0	6		11	
								Actual Dates								
Total Taka: One Point Five Zero (in Million) Two Eight (in Million)							1.28									

[Signature]
14/05/25

Md. Younus Ali
Assistant Engineer (Operation)
Haripur 412 MW CCPP, EGCB Ltd
Haripur, Bandar, Narayanganj.

[Signature]
14.05.25

Sharmin Aktar
Executive Engineer (Operation)
Haripur 412 MW CCPP, EGCB Ltd
Haripur, Bandar, Narayanganj.

[Signature]
14.05.25

Syed Golam Rummy
Superintending Engineer (Operation)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj

[Signature]
14/5/25


Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj

[Signature]

A.K.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

[Signature]

Maj Gen Moin Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.

**QUALITY MANAGEMENT SYSTEM**

Document No.: QF-PRO-01

Revision No.: 00

QUALITY FORMS

Effective Date: 01 Apr. 14

TITLE: ANNUAL PROCUREMENT PLAN

Page 1 of 1

**HARIPUR 412 MW COBINED CYCLE POWER PLANT, EGCB Ltd.
3rd Revised Annual Procurement Plan for Financial Year:2024-25**

Procuring Entity Name & code : Haripur 412 MW Combined Cycle Power Plant

Ministry/Division: Ministry of Power, Energy & Mineral Resources / Power Division

Agency: Electricity Generation Company of Bangladesh (EGCB) Ltd.

Operation Division

Budget : Revenue

A. Works procurment

Pkg No	Description of package works	Unit	Qty	Procurement method & type	Contract approving authority	Source of Funds	Estd. Cost in million Tk	Time code for process	Invite/ Advertise Tender	Tender opening	Tender evaluation	Approval to award	Notification of award	Signing of contract	Total time to contract singature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
WR-1	Procurement of Skilled & Non-skilled labour for water treatment plant and GT washable filter cleaning works for Haripur 412 MW CCPP.	Lot	1	OTM (e-gp) Framework	CE	Own Fund	1.67	Planned date	10/Aug/24	24/Aug/24	7/Sep/24	14/Sep/24	21/Sep/24	19/Oct/24		19/Oct/25
								Planned days	0	14	14	7	7	28	70	365 days
								Actual dates	29/Aug/24	15/Sep/24	29/Sep/24	30/Sep/24	30/Sep/24	28/Oct/24		
WR-2	Procurement of Gas Analysis (Test) including sample collection, Testing Analysis of Fuel Gas for Haripur 412 MW CCPP.	Lot	1	DPM	SE (Opn)	Own Fund	0.00	Planned date	Deleted							
								Planned days								
								Actual dates								
Total (Million Taka)=Taka One Point Six Seven Only							1.67									

[Signature]
14/05/25

Md. Younus Ali
Assistant Engineer (Operation)
Haripur 412 MW CCPP, EGCB
Haripur, Bandar, Narayanganj.

[Signature]
14.05.25

Sharmin Aktar
Executive Engineer (Operation)
Haripur 412 MW CCPP, EGCB Ltd
Haripur, Bandar, Narayanganj.

[Signature]
14.05.25


Syed Golam Rumi
Superintending Engineer (Operation)
Haripur 412 MW CCPP, EGCB
Bandar, Narayanganj.

[Signature]
14/5/25

Md. Kamruzzaman
Chief Engineer
Haripur 412 MW CCPP
EGCB, Haripur, Bandar, Narayanganj.

[Signature]
A.K.M. Manzur Kadir
Executive Director (O & M)
Corporate Office
EGCB Ltd., Dhaka

[Signature]
Maj Gen Moin Uddin (Retd)
Managing Director
Electricity Generation Company of Bangladesh Ltd.

	QUALITY MANAGEMENT SYSTEM										Document No.: QF-PRO-01			
	QUALITY FORMS										Revision No.: 00			
	TITLE: ANNUAL PROCUREMENT PLAN										Effective Date: 01 Apr. 14			
											Page 1 of 2			


ANNUAL PROCUREMENT PLAN (2nd Revision)

Fiscal Year : 2024-2025 Section : Administration
 Ministry/Division : Ministry of Power , Energy & Mineral Resources/ Power Division ,
 Agency : Electricity Generation Company of Bangladesh (EGCB) Ltd.
 Procurement Entity name & Code : Haripur 412 MW Combined Cycle Power Plant
 A.Goods Procurement (Local)

Budget : Revenue


Pack age No.	Description of Procurement Item	Unit	Quan-tity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. In TK. (Million)	Time Code for Process	Not Used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GR1	Procurement of Safety Item for all section(Shoes, Umbrella ,Fire Safety Item, Mask, Gloves, Safety shoe, belt, shout , Torch Light, helmet,Gumboot,musk, etc)	Lot	1	OTM (e-GP)	CE	Own Fund	0.896	Planned Dates		07-Oct-24	28-Oct-24	4-Nov-24	11-Nov-24	18-Nov-24	16-Dec-24	70	14-Feb-25		
								Planned Days		0	21	7	7	7	28		60		
								Actual dates		1-Dec-24	22-Dec-24	14-Jan-24	19-Jan-24	20-Jan-24	30-Jan-25				
GR2	Procurement of Uniform & Leverages for Security & O&M Personnel	Lot	1	OTM (e-GP)	CE	Own Fund	1.000	Planned Dates		15-Jan-25	5-Feb-25	12-Feb-25	19-Feb-25	26-Feb-25	26-Mar-25	70	24-Jun-25		
								Planned Days		0	21	7	7	7	28		90		
								Actual dates											
GR3	Procurement of Tyre/Tube/battery/Various parts of Vehicle/ etc	Lot	5	Direct Cash Purchase	CE	own Fund	0.350	Planned Dates	(As & when Required)										
								Planned Days											
								Actual dates											
GR4	Procurement of Office Stationery	Lot	1	RFQ	CE	Own Fund		Planned Dates	Proposed to be deleted										
								Planned Days											
								Actual dates											
GR5	Procurement of Office Furniture	Lot	1	RFQ	CE	Own Fund		Planned Dates	Proposed to be deleted										
								Planned Days											
								Actual dates											
GR6	Procurement of ABC Powder/ CO2 For portable Fire extinguisher	Lot	1	RFQ	CE	Own Fund	0.185	Planned Dates		27-Oct-24	6-Nov-24	13-Nov-24	20-Nov-24	27-Nov-24	4-Dec-24	38	3-Jan-25		
								Planned Days		0	10	7	7	7	7		30		
								Actual dates		12-Oct-24	17-Oct-24	17-Oct-24	19-Oct-24	21-Oct-24	21-Oct-24		10		
Total=							2.431												


 12.02.25
HABIBUR RAHMAN
 Assistant Manager (HR)
 Haripur 412 MW CCPP
 EGCB, Bandar, Narayanganj


 12/2/25
 মোঃ রবিউল ইসলাম
 ব্যবস্থাপক (এইচআর)
 হরিপুর ৪১২ মেগওয়া সিপিপি
 ইজিসিবি লিঃ বন্দর, নারায়ণগঞ্জ


Md. Kamruzzaman
 Chief Engineer
 Haripur 412 MW CCPP
 EGCB, Haripur, Bandar, Narayanganj


Maj Gen Moin Uddin (Retd)
 Managing Director
 Electricity Generation Company of Bangladesh Ltd.

	QUALITY MANAGEMENT SYSTEM	Document No.: QF-PRO-01
	QUALITY FORMS	Revision No.: 00
	TITLE: ANNUAL PROCUREMENT PLAN	Effective Date: 01 Apr. 14
		Page 2 of 2

ANNUAL PROCUREMENT PLAN (2nd Revision)

Fiscal Year : 2024-2025 Section : Administration
 Ministry/Division : Ministry of Power , Energy & Mineral Resources/ Power Division ,
 Agency : Electricity Generation Company of Bangladesh (EGCB) Ltd.
 Procurement Entity name & Code : Haripur 412 MW Combined Cycle Power Plant

Budget : Revenue

B. WORKS Procurement (Local)

Pack age No.	Description of Procurement Item	Unit	Qua-ntity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. In TK.(Million)	Time Code for Process	Not Used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
WR1	Repair & Maintenance of Office Equipment	lot	4	Direct Cash Purchase	CE	Own Fund	0.100	Planned Dates											
								Planned Days	As & when required										
								Actual dates											
WR2	Vehicle repair & Maintenance work-1	lot	1	RFQ	CE	Own Fund	0.097	Planned Dates		17-Aug-24	27-Aug-24	3-Sep-24	10-Sep-24	17-Sep-24	24-Sep-24		24-Oct-24		
								Planned Days		0	10	7	7	7	7		38	30	
								Actual dates		11-Sep-24	15-Sep-24	15-Sep-24	15-Sep-24	18-Sep-24	19-Sep-24		9		
WR3	Vehicle repair & Maintenance work-2	lot	1	RFQ	CE	Own Fund	0.087	Planned Dates		20-Oct-24	30-Oct-24	6-Nov-24	13-Nov-24	20-Nov-24	27-Nov-24		38	27-Dec-24	
								Planned Days		0	10	7	7	7	7		38	30	
								Actual dates		19-Oct-24	20-Oct-24	20-Oct-24	22-Oct-24	26-Oct-24	26-Oct-24		8		
WR4	Vehicle repair & Maintenance work-3	lot	1	RFQ	CE	Own Fund		Planned Dates	Proposed to be deleted										
								Planned Days											
								Actual dates											
WR5	Vehicle repair & Maintenance work-4	lot	1	RFQ	CE	Own Fund	0.250	Planned Dates		20-Apr-25	30-Apr-25	7-May-25	14-May-25	21-May-25	28-May-25		38	27-Jun-25	
								Planned Days		0	10	7	7	7	7		38	30	
								Actual dates											
Total=							0.534												

12.09.25
HABIBUR RAHMAN
 Assistant Manager (HR)
 Haripur 412 MW CCPP
 EGCB, Bandar, Narayanganj

12/2/25
মোঃ রাবিউল ইসলাম
 ব্যবস্থাপক (এইচআর)
 হরিপুর ৪১২ মেগাওয়াট পিসিপি
 উজিসিপি, বন্দর নারায়ণগঞ্জ

12/2/25
Md. Kamruzzaman
 Chief Engineer
 Haripur 412 MW CCPP
 EGCB, Haripur, Bandar, Narayanganj

12/2/25
A.K.M. Manzur Kadir
 Executive Director (O & M)
 Corporate Office
 EGCB Ltd., Dhaka

[Signature]
Maj Gen Moin Uddin (Retd)
 Managing Director
 Electricity Generation Company of Bangladesh Ltd.