

**Sonagazi 75MW Solar Power Plant
Electricity Generation Bangladesh PLC**

2nd REVISED ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2025-2026 (GOODS PROCUREMENT)

Procuring Entity Name & Code :- Plant Manager, Sonagazi 75MW Solar Power Plant

Ministry/ Division :- Power Division, PE & MR Ministry.
Agency :- Electricity Generation Bangladesh PLC

Revision-02
Department O&M
Budget Revenue


Package No.	Description of procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. In Tk. (Million)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Procurement of Low Voltage Power Cable & accessories for power distribution from Control room to Rest house and Domitory for Sonagazi 75 MW SPP, EGCB PLC.	Lot	1	OTM (NCT) (e-GP)	ED (O&M)	Own Fund	8.500	Planned Dates	-	14-Jun-26	28-Jun-26	12-Jul-26	19-Jul-26	22-Jul-26	19-Aug-26	66	17-Nov-26
								Planned Days	-	0	14	14	7	3	28		90
								Actual Dates	-								
GR2	Procurement of Desktop Computers (04 pcs), Laptop (01 pc) and Printer (01 pc) for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.494	Planned Dates	-	10-Jan-26	17-Jan-26	22-Jan-26	27-Jan-26	1-Feb-26	6-Feb-26		21-Feb-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	1-Feb-26	7-Feb-26	7-Feb-26	3-Mar-26	25-Mar-26	25-Mar-26		5-Apr-26
GR3	Procurement of Grass Cutting Machine for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR4	Procurement of Maintenance Consumable (Hand gloves, Markin cloths, cleaning accessories, etc.) for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR5	Procurement of Emergency Maintenance Spares Parts for PV System Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR6	Procurement of Emergency Maintenance Spare for CCTV, PABX & Communication System for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR7	Procurement of Emergency Maintenance Spares Parts for Substation for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	SE	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR8	Procurement of CCTV Security Monitoring Equipment for Main Gate Guard Room of Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.445	Planned Dates	-	1-Feb-26	8-Feb-26	13-Feb-26	18-Feb-26	23-Feb-26	28-Feb-26		15-Mar-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	1-Feb-26	7-Feb-26	7-Feb-26	3-Mar-26	25-Mar-26	25-Mar-26		5-Apr-26
GR9	Procurement of Intercom System for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.493	Planned Dates	-	10-Jan-26	17-Jan-26	22-Jan-26	27-Jan-26	1-Feb-26	6-Feb-26		21-Feb-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	1-Feb-26	7-Feb-26	7-Feb-26	3-Mar-26	25-Mar-26	25-Mar-26		6-Apr-26
GR10	Procurement of Multimedia Projector and associated accessories for Resthouse Conference Room of Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.074	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR11	Procurement of Tools for Maintenance Division for Sonagazi 75 MW SPP, EGB PLC	Lot	1	OTM (NCT) (e-GP)	SE	Own Fund	1.500	Planned Dates	-	7-Jun-26	21-Jun-26	5-Jul-26	12-Jul-26	15-Jul-26	12-Aug-26		10-Nov-26
								Planned Days	-	0	14	14	7	3	28	66	90
								Actual Dates	-	7-Jun-26							
GR12	Procurement of Electric Vehicles (EV) for Transportation Purpose and an Electric Van for the Maintenance Division at Sonagazi 75 MW SPP, EGB PLC	Lot	1	OTM (NCT) (e-GP)	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								


[Signature]

[Signature]

[Signature]

Package No.	Description of procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. In Tk. (Million)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
GR13	Procurement of an Electrical Van Equipped with a Water Tank for Plantation Works al Sonagazi 75 MW SPP. EGCB Ltd.	Lot	1	RFQ	MD	Own Fund	0.258	Planned Dates	-	1-Jan-26	8-Jan-26	13-Jan-26	18-Jan-26	23-Jan-26	28-Jan-26		12-Feb-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	18-Feb-26	26-Feb-26	26-Feb-26	8-Mar-26	25-Mar-26	25-Mar-26		8-Apr-26
GR14	Procurement of Solar Charging Station for Electric Vehicle for Sonagazi 75 MW Solar Power Plant, EGCB Ltd.	Lot	1	OTM (NCT) (e-GP)	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
Total Goods Procurement:							11.988	(In Words: Eleven point Nine Eight Eight Million Taka Only)									


 08.06.26
 Mahmudur Rahman Rana
 Sub-Divisional Engineer (Maintenance)
 Sonagazi 75 MW Solar Power Plant
 EGB PLC, Sonagazi, Feni.


 08/06/26/muh.
 Mohammed Mohiuddin
 Executive Engineer (O&M)
 Sonagazi 75 MW Solar Power Plant
 EGB PLC, Sonagazi, Feni.


 08.06.2026
 Mohammad Kamruzzaman
 Plant Manager (SE)
 Sonagazi 75 MW Solar Power Plant
 EGB PLC, Sonagazi, Feni.

**Sonagazi 75MW Solar Power Plant
Electricity Generation Bangladesh PLC**

2nd REVISED ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2025-2026 (WORKS PROCUREMENT)

Procuring Entity Name & Code :- Plant Manager, Sonagazi 75MW Solar Power Plant

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Bangladesh PLC

Revision-02
Department: O&M
Budget: Revenue

Package No.	Description of procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. In Tk. (Million)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
WR1	Procurement of Rest house & Dormitory Building Maintenance Works for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	OTM (NCT) (e-GP)	ED (O&M)	Own Fund	1.300	Planned Dates	-	0	21	14	7	7	28	77	120
WR2	Procurement of Emergency Civil Maintenance Work for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Actual Dates	-	25-Feb-26	12-Mar-26	22-Apr-26	25-Apr-26	27-Apr-26	28-Apr-26		
								Planned Dates	-	Deleted							
								Planned Days	-								
WR3	Procurement of Guest House Shed Construction Work for Vehicles for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.442	Actual Dates	-	30-Nov-25	4-Dec-25	4-Dec-25	17-Jan-26	17-Jan-26	17-Jan-26		22-Jan-26
								Planned Dates	-	15-Jan-26	22-Jan-26	27-Jan-26	1-Feb-26	6-Feb-26	11-Feb-26		26-Feb-26
								Planned Days	-	0	7	5	5	5	5	27	15
WR4	Procurement of Emergency Maintenance Works of Substation for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	SE	Own Fund	0.000	Planned Days	-	Deleted							
								Planned Dates	-								
								Actual Dates	-								
WR5	Procurement of Construction Work of Rooftop Solar Panel Mountings for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.447	Planned Dates	-	15-Mar-26	22-Mar-26	27-Mar-26	1-Apr-26	6-Apr-26	11-Apr-26		26-Apr-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	1-Feb-26	7-Feb-26	7-Feb-26	3-Mar-26	25-Mar-26	25-Mar-26		30-Apr-26
WR6	Procurement of Internet Connection for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	SE	Own Fund	0.189	Planned Dates	-	1-Aug-25	8-Aug-25	13-Aug-25	18-Aug-25	23-Aug-25	28-Aug-25		12-Sep-25
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	22-Oct-25	26-Oct-25	27-Oct-25	28-Oct-25	28-Oct-25	30-Oct-25	9.00	1-Nov-25
WR7	North Dyke (Main road) 2nd Lane and Periphery Dyke Road Top Surface Bituminous Carpeting Works of Sonagazi 75 MW Solar Power Plant, EGCB Ltd.	Lot	1	OTM (NCT) (e-GP)	MD	Own Fund	17.410	Planned Dates	-	1-Feb-26	22-Feb-26	8-Mar-26	15-Mar-26	22-Mar-26	19-Apr-26		18-Jun-26
								Planned Days	-	0	21	14	7	7	28	77	60
								Actual Dates	-	16-Jun-25	05-Aug-25	21-Sep-25	12-Oct-26	14-Oct-25	30-Oct-25		30-Dec-25
WR8	Procurement of Pest Control Works for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	OTM (NCT) (e-GP) (Framework)	SE	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
WR9	Procurement of Construction and Development Works of Outdoor Sports (Volleyball, Badminton etc.) Ground inside the Residential Area for Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.996	Planned Dates	-	1-Jan-26	8-Jan-26	13-Jan-26	18-Jan-26	23-Jan-26	28-Jan-26		12-Feb-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	30-Nov-25	4-Dec-25	4-Dec-25	17-Jan-26	17-Jan-26	17-Jan-26		22-Jan-26
WR10	Procurement of Construction Work of Automated Gate and Access Control System for Rest House and Dormitory of Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
WR11	Procurement of Gardening work in front of Admin Building, Rest House and Main Gate area for Sonagazi 75MW Solar Power Plant, EGCB Ltd.	Lot	1	DCP	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
WR12	Procurement of Tower Leg Painting Works of Sonagazi 75 MW SPP, EGCB Ltd.	Lot	1	OTM (NCT) (e-GP)	SE	Own Fund	1.093	Planned Dates	-	20-Dec-25	27-Dec-25	1-Jan-26	6-Jan-26	11-Jan-26	16-Jan-26		31-Jan-26
								Planned Days	-	0	7	5	5	5	5	27	15
								Actual Dates	-	3-Feb-26	12-Mar-26	26-Apr-26	28-Apr-26	29-Apr-26	30-Apr-26		
Total Works Procurement:							21.953	(In Words: Twenty one Point Nine Five Three Million Taka Only)									

Mahmudur Rahman Rana
08/06/26
Mahmudur Rahman Rana
Sub-Divisional Engineer (Maintenance)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Mohammed Mohiuddin
08/06/26
Mohammed Mohiuddin
Executive Engineer (O&M)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Mohammad Kamruzzaman
08/06/26
Mohammad Kamruzzaman
Plant Manager (SE)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Procuring Entity Name & Code :- Plant Manager, Sonagazi 75MW Solar Power Plant

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Bangladesh PLC

Revision -02
Department: O&M
Budget: Revenue

Package No.	Description of procurement Package Physical Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. In Tk. (Million)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
PS1	Procurement of C&F Agent Physical Service 1 (Frame Work) for Release of Imported and Importable Foreign Goods for Sonagazi 75 MW SPP , EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
PS2	Procurement of C&F Agent Physical Service 2 (Frame Work) for Release of Imported and Importable Foreign Goods for Sonagazi 75 MW SPP , EGCB Ltd.	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
PS3	Procurement of Consultancy Service for Bank Protective Work along the River Bank of Feni River at Km 83.300 to Km 83.91=610m for Sonagazi 75 MW Solar Power Plant,(16th Tower) at Purbo Boro Dholia, Char Chandia.	Lot	1	DPM	MD	Own Fund	0.420	Planned Dates	-	9-Jan-26	15-Jan-26	21-Jan-26	25-Jan-26	29-Jan-26	2-Feb-26		1-Jan-27
								Planned Days	-	0	7	5	5	5	5	27	365
								Actual Dates	-	9-Jan-26	15-Jan-26	21-Jan-26	25-Jan-26	29-Jan-26	2-Feb-26		1-Jan-27
	Total = 0.420 (In Words: Zero Point Four Two Zero Million Taka only.)																

Mann
08/06/24

Mahmudur Rahman Rana
Sub-Divisional Engineer (Maintenance)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi

Mohammed
08/06/26

Mohammed Mohiuddin
Executive Engineer (O&M)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Mohammad
08.06.26

Mohammad Kamruzzaman
Plant Manager (SE)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Sonagazi 75MW Solar Power Plant
Electricity Generation Bangladesh PLC.

ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2025-2026 (GOODS PROCUREMENT)

Procuring Entity Name & Code :- Plant Manager, Sonagazi 75MW Solar Power Plant

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Company of Bangladesh (EGCB) Ltd.

Revision 2

Budget: Revenue

Admin Section

Package No.	Description of procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. In Tk. (Million)	Time Code for Process	Advertise Prequel(if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GR1	Procurement of Uniform & Liveries for Sonagazi 75 MW SPP	Lot	1	OTM (NCT) (e-GP)	Plant Manager (SE)	Own Fund	0.850	Planned Dates	-	10-Mar-26	24-Mar-26	7-Apr-26	14-Apr-26	21-Apr-26	19-May-26		17-Aug-26
								Planned Days	-	0	14	14	7	7	28	70	90
								Actual Dates	-	5-Mar-26	19-Mar-26	21-Jun-26	21-Jun-26	21-Jun-26			
GR2	Procurement of Office Furniture for Sonagazi 75 MW SPP	Lot	1	OTM (NCT) (e-GP)	ED (O&M)	Own Fund	0.000	Planned Dates		Deleted							
								Planned Days									
								Actual Dates									
GR3	Procurement of Office Stationary for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.072	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR4	Procurement of 4 (Four) motorcycles for Sonagazi 75MW SPP	Lot	1	DPM (Local)	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR5	Procurement of 10 (Ten) Bicycles for Sonagazi 75MW SPP	Lot	1	RFQ	MD	Own Fund	0.179	Planned Dates		25-Apr-26	2-May-26	7-May-26	12-May-26	17-May-26	22-May-26		21-Jun-26
								Planned Days		0	7	5	5	5	5	27	30
								Actual Dates		4-Dec-25	10-Dec-25	10-Dec-25	18-Jan-26	20-Jan-26	20-Jan-26		25-Jan-26
GR6	Emergency procurement of Ansar (A1) of Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR7	Emergency procurement of Ansar (A2) of Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.074	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR8	Procurement of Spares for Vehicle for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.073	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR9	Procurement of Crockeries for Office & Rest house of Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR10	Procurement of Water filter for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR11	Procurement of Security items for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								

Signature

Package No.	Description of procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. In Tk. (Million)	Time Code for Process	Advertise Prequel(if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
GR12	Procurement of Iron Removal Water Treatment Plant for Sonagazi 75 MW SPP	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR13	Procurement of Duck for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR14	Procurement of Sheep (S1) for Sonagazi 75 MW SPP	Lot	1	RFQ	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR15	Procurement of Sheep (S2) for Sonagazi 75 MW SPP	Lot	1	RFQ	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
GR16	Procurement of feed for Duck,Pigeon & fish for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.075	Planned Dates	-	Completed							
								Planned Days	-								
								Actual Dates	-								
GR17	Procurement of Jeep for Sonagazi 75MW SPP	Lot	1	DPM (Local)	MD	Own Fund	16.760	Planned Dates	-	15-Mar-26	5-Apr-26	19-Apr-26	26-Apr-26	3-May-26	31-May-26		29-Aug-26
								Planned Days	-	0	21	14	7	7	28	77	90
								Actual Dates	-					3-Dec-25	3-Dec-25		4-Jan-26
GR18	Procurement of Microbus for Sonagazi 75MW SPP	Lot	1	DPM (Local)	MD	Own Fund	5.075	Planned Dates	-	15-Mar-26	5-Apr-26	19-Apr-26	26-Apr-26	3-May-26	31-May-26		29-Aug-26
								Planned Days	-	0	21	14	7	7	28	77	90
								Actual Dates	-					29-Mar-26	29-Mar-26		
GR19	Procurement of Furniture for Office & Dormitory for Sonagazi 75 MW SPP	Lot	1	OTM (NCT) (e-GP)	MD	Own Fund	0.000	Planned Dates	-	Deleted							
								Planned Days	-								
								Actual Dates	-								
Total Goods Procurement:							23.532	(In Words: Twenty Three Point Five Three Two Million Taka Only)									

S. Hossain
21-06-26

Saddam Hossain
Deputy Manager (HR/Admin)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

M. Kamruzzaman
21-06-2026

Mohammad Kamruzzaman
Plant Manager (SE)
Sonagazi 75 MW Solar Power Plant
EGB PLC, Sonagazi, Feni.

Sonagazi 75MW Solar Power Plant
Electricity Generation Bangladesh PLC.

ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2025-2026 (WORKS PROCUREMENT)

Procuring Entity Name & Code :- Plant Manager, Sonagazi 75MW Solar Power Plant

Ministry/ Division :- Power Division, PE & MR Ministry.

Agency :- Electricity Generation Company of Bangladesh (EGCB) Ltd.

Admin Section

Revision 2
Budget Revenue

Package No.	Description of procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd. In Tk. (Million)	Time Code for Process	Advertise Prequal(if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WR1	Repair & Maintenance (P1) of Vehicle for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	Plant Manager (SE)	Own Fund	0.050	Planned Dates Planned Days Actual Dates									Completed
WR2	Repair & Maintenance (P2) of Vehicle for Sonagazi 75 MW SPP	Lot	1	Direct Cash Purchase	ED (O&M)	Own Fund	0.000	Planned Dates Planned Days Actual Dates									Deleted
WR3	Repair & Maintenance (P3) of Vehicle for Sonagazi 75 MW SPP	Lot	3	Direct Cash Purchase	ED (O&M)	Own Fund	0.000	Planned Dates Planned Days Actual Dates									Deleted
WR4	Repair & Maintenance (P4) of Vehicle for Sonagazi 75 MW SPP	Lot	1	RFQ	ED (O&M)	Own Fund	0.252	Planned Dates Planned Days Actual Dates		15-Dec-25 0	22-Dec-25 7	27-Dec-25 5	1-Jan-26 5	6-Jan-26 5	11-Jan-26 5		10-Feb-26 30
WR5	Repair & Maintenance (P5) of Vehicle for Sonagazi 75 MW SPP	Lot	1	RFQ	Plant Manager (SE)	Own Fund	0.120	Planned Dates Planned Days Actual Dates		15-Sep-25 25-Dec-25	20-Sep-25 1-Jan-26	20-Sep-25 6-Jan-26	10-Oct-25 11-Jan-26	14-Oct-25 16-Jan-26	14-Oct-25 21-Jan-26		5-Nov-25 20-Feb-26
WR6	Repair & Maintenance (P6) of Vehicle for Sonagazi 75 MW SPP	Lot	1	RFQ	Plant Manager (SE)	Own Fund	0.118	Planned Dates Planned Days Actual Dates		25-Nov-25 15-Feb-26	30-Nov-25 22-Feb-26	17-Dec-25 27-Feb-26	18-Dec-25 4-Mar-26	19-Dec-25 9-Mar-26	20-Dec-25 14-Mar-26		13-Jan-26 13-Apr-26
WR7	Physical service for fire License & safety plan of Sonagazi 75 MW SPP	Lot	1	RFQ	Plant Manager (SE)	Own Fund	0.500	Planned Dates Planned Days Actual Dates		0 31-May-26	7 7-Jun-26	5 12-Jun-26	5 17-Jun-26	5 22-Jun-26	5 27-Jun-26	27 27-Jul-26	30 30
WR8	Construction of 01 (One) shed for Duck Cultivation of Sonagazi 75 MW Solar Power Plant EGCB Ltd.	Lot	1	Direct Cash Purchase	Plant Manager (SE)	Own Fund	0.050	Planned Dates Planned Days Actual Dates									Completed
WR9	Construction of 01 (One) open shed for Sheep Cultivation of Sonagazi 75 MW Solar Power Plant EGCB Ltd.	Lot	1	RFQ	MD	Own Fund	0.497	Planned Dates Planned Days Actual Dates		10-Oct-25 0	17-Oct-25 7	22-Oct-25 5	27-Oct-25 5	1-Nov-25 5	6-Nov-25 5		6-Dec-25 30
WR10	Plantation works at internal road, dyke area of Sonagazi 75 MW Solar Power Plant, EGCB Ltd.	Lot	1	RFQ	MD	Own Fund	0.000	Planned Dates Planned Days Actual Dates		30-Nov-25	4-Dec-25	4-Dec-25	16-Jan-26	16-Jan-26	17-Jan-26		21-Jan-26
WR11	Supply of mixed karft fish pona for Sonagazi 75 MW SPP	Lot	1	RFQ	MD	Own Fund	0.000	Planned Dates Planned Days Actual Dates									Deleted
WR12	Renovation of pond Sonagazi 75 MW SPP	Lot	1	RFQ	MD	Own Fund	0.000	Planned Dates Planned Days Actual Dates									Deleted
WR13	Repair & Maintenance (P7) of Vehicle for Sonagazi 75 MW SPP	Lot	1	RFQ	ED (O&M)	Own Fund	0.000	Planned Dates Planned Days Actual Dates									Deleted
WR14	Procurement of farming related work for Sheep, Duck, Fish, Pigeon etc in 285 acre for Sonagazi 75MW SPP	Lot	1	RFQ	Plant Manager (SE)	Own Fund	0.994	Planned Dates Planned Days Actual Dates		31-May-26 0	7-Jun-26 7	12-Jun-26 5	17-Jun-26 5	22-Jun-26 5	27-Jun-26 5		22-Jun-27 360
Total Works Procurement:							2.580	In Words: Two Point Five Eight Zero Million Taka Only)									

S/Hossain
21-06-26

Mohammad
21.06.2026

Saddam Hossain
Deputy Manager (HR/Admin)
Sonagazi 75 MW Solar Power Plant
EGCB PLC, Sonagazi, Feni.

Mohammad Kamruzzaman
Plant Manager (SE)
Sonagazi 75 MW Solar Power Plant
EGCB PLC, Sonagazi, Feni.