

Template for “Reviewing Progress of Implementation of National SDG Action Plan”

Name of Ministry/Division: Energy & Mineral Resources Division (updated as of July 2025)

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Comple ^{ed} / Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)				
1	2	3.1	3.2	4	5.1	5.2	6	7		
7.1 By 2030, ensure universal access to affordable, reliable and modern energy services	7.1.1 Proportion of population with access to electricity	Bangladesh Oil, Gas & Mineral Corporation (Petrobangla)								
		1. Oil & Gas Exploration & Production Projects								
	BAPEX									
	1	3D Seismic Project of Bapex (December 2012 - November 2019)	2338.17	Completed	24	4 Appraisal cum Development Wells (Shahbazpur-5,7 & Bhola North-3,4) and 1 Exploratory Well (Shahbazpur North East-1) Drilling Project (July 2024 –December 2026)	15560.10	Upcoming DPP approval is in progress		
	2	2D Seismic Project of Bapex (December 2012 - June 2018)	815.16	Completed	25	3 Exploratory Wells (Srikail Deep-1, Mobarakpur Deep-1 & Fenchuganj South-1) Drilling Project (January 2025 –December 2026)	12680.30	Upcoming DPP approval is in progress		
7.3 By 2030, double the global rate of improvement in energy efficiency	7.3.1 Energy intensity measured in terms of primary energy and GDP	3	Rupkalpa-1 Drilling Project: 02 Exploratory Wells (Srikail East-1, Shalda North-1) 2 nd Revised (July 2016-June 2020)	1442.51	Completed	26	2000HP Rig Procurement Project (January 2025 –June 2027)	5779.20	Upcoming DPP approval is in progress	
		4	Rupkalpa-2 Drilling Project: 02 Exploratory Wells (Semutang South-1, and Zakiganj-1) (July 2016-Sep.2021)	2006.76	Completed	27	1 Appraisal cum Development Well (Begumganj-5) and 2 Exploratory Wells (Begumganj-6 & Sunetra-2) Drilling Project (July 2025 –December 2027)	8573.50	Upcoming DPP approval is in	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Complet ed/	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)	Ongoing PP and FP)****			
									progre ss	
		5	Rupkalpa-3 Drilling Project: 02 Exploratory Wells (Kashba-1, Madarganj-1) (July 2016-Dec 2019)	832.85	Completed	28	3D Seismic Survey over Charfesson, Monpura & Hatia (July 2025-December 2028)	4224.00	DPP Preparati on is in progre ss	
		6	Rupkalpa-4 Drilling Project: 2 Exploratory Wells (Shahbajpur East-1, Bhola North-1) and 2 Workovers (Shahbajpur-1 & 2) (July 2016-June 2018)	3484.83	Completed	29	1 Appraisal Well (Zakiganj-2) and 1 Exploratory Well (Zakiganj-3) Drilling	3510.00	DPP Preparati on is in progre ss	
		7	Procurement of one Drilling and one Workover Rig with Supporting and Ancillary Equipment for BAPEX (July 2016- Dec.2018)	828.85	Completed	30	2 Appraisal Wells (Semutang-7 & Begumganj-7) and 1 Exploratory Well (Charlakshya-1) Drilling (July 2025 –June 2027))	4160.00	DPP Preparati on is in progre ss	
		8	Shahjadpur - Sundalpur (Sundalpur-2) Appraisal/Development Well Drilling and Sundalpur-1 Workover Project (Oct.2014-Oct.2017)	502.64	Completed	31	1 Appraisal cum Exploratory Well (Sundalpur-5) and 2 Exploratory Wells (Subarnachar-1 & Noakhali-1) Drilling (July 2025 –December 2027)	4260.00	DPP Preparati on is in progre ss	
		9	Rupkalpa-5 Drilling Project: 2 Exploratory Wells (Srikail North-1 and Mobarakpur East-1), 1 Appraisal cum Development Well (Begamganj-4) and 1 Workover Well (Begamganj-3) (April 2017-June 2019)	275.66	Completed	32	5 Appraisal cum Development Wells (Shahbazpur-9,10 & Bhola North-5,6,7) Drilling (January 2026-June 2028)	16000.00	Future Plan	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Cost in BDT (million)	Project Title and Period			Cost in BDT (million)	
		10	Rupkalpa-9: 2D Seismic Project (April 2017- June 2021)	942.27	Completed	33	4 Appraisal cum Development Wells (Shahbazzpur-11, Shahbazzpur-12, Shahbazzpur-13 & Shahbazzpur South-1) and 5 Exploratory Wells (Alimabad-1, Shahbazzpur North-1, Bhola West-1, Shahbazzpur North West-1 & Shahbazzpur North-East-2) Drilling (July 2027-December 2029)	29500.00	Future Plan	
		11	2D Seismic Survey Over Exploration Block 3B, 6B & 7 (April 2017- Dec 2018)	1501.20	Completed	34	6 Exploratory Wells (Mubarakpur South East-1, Mankiganj-1, Matlab-1, Patia-2 Sitapahar-3 & Jaldi-4) Drilling (January 2026 – December 2028)	12000.00	Future Plan	
		12	Procurement and Installation of 60 MMscfd Process Plant for Shahbazzpur Gas Field. (July 2020 - Dec. 2022)	936.44	Completed	35	4 Exploratory Wells (Urirchar-1, Swandip South-1, Swandip North-1 & Mubarakpur South West-1) Drilling (July 2026-December 2028)	19000.00	Future Plan	
		13	Bijoy-10, 11, 12, IDECO Rig Maintenance, IPS Rig upgradation & Rig Supporting Equipment Replacement Project (July 2021-June 2024)	1,988.20	Completed	36	4 Exploratory Wells (Fenchuganj North-1, Madan-1, Dharmapur-1 Semutang-8) Drilling (July 2027-December 2029)	9000.00	Future Plan	
		14	2 Exploratory well (Tobgi-1 and Ilisha-1) and 1 Appraisal cum Development Well (Bhola North-2) Drilling Project (January 2021-December 2023)	7969.98	Completed	37	8 Exploratory Wells (Kasalong-1, Sherpur-1, Sunetra East-1, Companyganj-1, Ghatail-1, Bishwanath-1, Madan-2, Jamalpur-2, Fenchuganj South-2) Drilling Project (July 2027-December 2029)	25000.00	Future Plan	
		15	Procurement and Installation of Well Head Compressors for Srikail Gas Field. (July 2021 –Dec 2025)	22,398.00	On-going FP: 3.54% PP: 18.00%	38	6 Exploratory Wells (Dakatia-1, Noakhali-2, Subarnachar-2, Subarnachar-3, Matlab-2 & Matlab-3) Drilling Project (July 2027-December 2029)	11500.00	Future Plan	
		16	2D Seismic Survey Over Exploration Block 15 and 22 (July 2021 -June 2024)	1483.80	Completed	39	Workover of 3 Wells (Halda-1, Rupganj-1 & Semutang-6)	700.00	Under Processes	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		17 Shariatpur-1 Well Exploration Project (July 2021 –June 2023)	916.52	Completed	40 Workover of 3 Wells (Srikail-4, Fenchuganj-3 & 4)	600.00	Future Plan	
		18 01 Exploratory Well (Srikail North-1A) and 02 Appraisal cum Development Wells (Sundalpur-3 & Begumganj-4 west) Drilling Project (March 2022-June 2024)	2840.00	Completed	41 Phase-2: Workover of 4 Wells (2027)	Not Estimated (Own fund)	Future Plan	
		19 2D Seismic Survey Over Exploration Block 6B south and 10 (July 2022 -June 2025)	1519.50	On-going FP:32.11 % PP: 54.52%	42 Phase-3: Workover of 6 wells (2028)	Not Estimated (Own fund)	Future Plan	
		20 3D Seismic Survey over Zakiganj & Patharia West (March 2022 – June 2025)	9455.00	On-going FP:89.00 % PP: 89.00%				
		21 2 Appraisal cum Development wells (Sundalpur-4 & Srikail-5) and 2 Exploratory Wells (Sundalpur South-1 & Jamalpur 1) Drilling Project (April 2024 –June 2026)	5884.00	On-going FP:00.00 % PP: 15.00%				
		22 2D Seismic Survey over Exploration Block-7 & 9 (July 2024 – June 2027)	3003.90	On-going FP:00.00 % PP: 0.00%				
		23 Procurement and Installation of 60 MMSCFD process plant for Bhola North Gas Field. (January 2025–December 2026)	2380.00	On-going FP:00.00 % PP: 2.00%				
		Under PSC						
		43 2D Seismic (OBC + Streamer) survey in Block SS-04 & SS-09	1428	Completed	51 Arrange Offshore Bidding round under the PSC	40	Bangladesh Offshore Bidding	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
							g round 2024 has been announced for 24 Offshore Blocks on 10 March , 2024.	
		44 2D multi-client Seismic Survey for 24 Offshore blocks	2100	First phase survey completed	52 Well work-over / Remedial Work	588	Workover of 18 wells have been completed.	
		45 3D Seismic data acquisition in block SS-11 by 2017	800	Completed	53 “Full Cycle Depletion Plan (FCDP)” or “Bibiyana Process Optimization (BYO)” to maintain the production plateau of Bibiyana gas field	6435.33	Project is Completed successfully in December 2023 as per plan.	
		46 2D Seismic Acquisition in DS-12 block by 2017	380	Completed	54 BY-27 Well drilling Program to find new gas reserve in Bibiyana geological flank area	19,800	Due to multiple difficulties, drill	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period		Cost in BDT (million)		Project Title and Period		Cost in BDT (million)		
									bit was stuck 3 (three) times during the BY-27 drilling program. Then the drilling program was abandoned and officially cancelled in 28 April 2024 by Chevron Bangladesh.	
		47	Drilling of 3 Exploration wells in Block SS-04 & SS-09	7140	• 01 exploratory well completed • 02 wells may be	55	BY 28 Well Drilling Program (infill well) to maintain the production plateau of Bibiyana gas field	4,180	Drilling is completed in February	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Complet ed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period		Cost in BDT (million)		Project Title and Period		Cost in BDT (million)		
					completed by February 2025				2024 and online since August 2024. Now daily average production is 35 mmscf .	
		48	Drilling one development well in Bangora gas field to sustain/ augment the production.	1176	Completed	56	Jalalabad Compressor (JBC) Project to increase ultimate recovery of Jalalabad gas field	7,810 (estimated)	Project work will be started at the end of 2025, estimated completion date is mid of 2027. Feasibility study of the project is complete. Primary Front	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
							End Engg. Drawing (FEED) work is going on.	
		49 Drilling of 1 Exploration well in Block SS-11	-	Contract terminated without drilling.				
		50 Drilling of 1 Exploration well in Block DS-12	-	Contract terminated without drilling.				
		BGFCL						
		57 Drilling of Titas Well no. 27 (1 st Revised) (July 2013-June 2016)	907.40	Completed	69 Drilling of 4 Appraisal-cum-Development wells at Titas & Kamta Fields. (January, 2025 to September, 2027)	12550.00	DPP was approved by ECNE C on 02.02. 2025	
		58 Appraisal of Gas Fields (3-D Seismic) [2 nd Revised] (Rashidpur, Kailashtilla, Sylhet, Titas & Bakhrabad) (2 nd Revised) (January 2006-June 2016)	1921.56	Completed	70 3-D Seismic Survey at Habiganj, Bakhrabad & Meghna Fields (January 2025 to June 2027)	4542.50	DPP was approved by ECNE C on 02.02. 2025	
		59 Workover of Titas Well No. 21 (January 2015-December 2016)	450.66	Completed	71 Drilling of Two Deep Exploratory wells at Titas & Bakhrabad Fields (January, 2025 to June, 2027)	7980.00	DPP approval is in	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period			Project Title and Period				
			Cost in BDT (million)			Cost in BDT (million)			
							process.		
		60	Gas Seepage Control and Appraisal & Development of Titas Gas Field (1 st Revised) (January 2010-June 2017)	8273.73	Completed	72	Drilling of 2 Appraisal-cum-Development wells at Titas Gas Field. July, 2025 - December, 2027	6660.00	DPP will be prepared in time
		61	Drilling of Well no. 10 at Bakhrabad Gas Field (1 st Revised) (July 2015-June 2017)	2232.00	Completed	73	Drilling of 3 Appraisal-cum-Development wells at Titas Gas Field. July, 2025 - June, 2028	9990.00	DPP will be prepared in time
		62	Workover of Wells at Titas Gas Field Seepage Area (1 st Revised) (July 2013-June 2017)	1605.00	Completed	74	2-D and 3-D Seismic Surveys in open areas adjacent to Titas, Habiganj and Narsingdi Gas Fields July, 2025 - June, 2028	4169.00	DPP will be prepared in time
		63	Installation of Gas Compressors at Bakhrabad Field (January 2014-June 2017)	929.45	Completed	75	Drilling of 4 Exploratory Wells at Habiganj, Bakhrabad & Meghna Gas Fields July, 2026 - December, 2028	12000.00	DPP will be prepared in time
		64	Natural Gas Efficiency Project [Installation of Gas Compressors at Titas (Location-C) & Narsingdi Gas Fields] (1 st Revised) (July 2014-June 2022)	6095.20	Completed	76	Drilling of 2 Exploratory Wells at Narsingdi Gas Field July, 2029 - June, 2032	6000.00	DPP will be prepared in time
		65	Workover of 7 Wells at Titas, Habiganj, Narsingdi & Bakhrabad Gas Fields (2 nd Revised) (January 2017-June 2022)	3316.60	Completed	77	Drilling of 4 New Wells at Titas field July, 2031 - June, 2034	12000.00	DPP will be prepared in time
		66	Installation of Wellhead Compressors at Location-A of Titas Gas Field (2 nd Revised) (July, 2016 to June, 2024)	7167.00	Completed	78	Drilling of 4 New Wells at Titas field July, 2034 - June, 2037	12000.00	DPP will be prepared in time

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		67 Installation of Wellhead Compressors at Location E & G of Titas Gas Field. (July, 2021 – June, 2025)	4955.00	On-going PP: 62.80% FP: 58.34% (Upto January, 2025)				
		68 Workover of 7 Wells at Titas, Habiganj, Bakhrabad and Meghna Fields January, 2024 - June, 2026	5230.00	On-going PP: 42.73% FP: 12.82% (Upto January, 2025)				
		SGFL						
		79 Drilling of well no. Sylhet-09 (appraisal/ development well) at Haripur Field (Dec. 2013- Dec. 2021)	1361.70	Completed	97 3D Seismic Survey over Lamigaon, Lalabazar, Gowainghat, Kailashtila South and Fenchuganj West Structure (July 2025 – June 2028)	5014.00	DPP approval is in under processes	
		80 Work over of 3 wells [KTL-01, RP- 2 & RP-6] (Dec. 2016–Dec. 2018)	381.50	Completed only KTL-01. Rp-2 and RP-6 wells were not carried out as per recommendation of 3D seismic report of Rashidpur structure.	98 Drilling of One appraisal cum Exploratory well (Beanibazar-3) and Two Exploratory wells (Beanibazar-4 & Sylhet-13) (July 2025 – June 2027)	9000.00	DPP will be prepared	
		81 Installation of 4000 BPD capacity Condensate Fractionation Plant at Rashidpur (July 2012- June 2019)	3710.58	Completed	99 Drilling of Three Exploratory wells (Beanibazar-6, Rashidpur-14 & Dupitila-2) (July 2026 – June 2028)	9000.00	DPP will be prepared in time	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		82 Installation of 3000 BPD capacity Catalytic Reforming Unit (CRU) at Rashidpur to convert Petrol into Octane. (Mar 2012- June 2021)	4857.92	Completed	100 Drilling of Two exploratory wells (Hararganj-1 & Batchia-1) (July 2027 – December 2028)	6000.00	DPP will be prepared in time	
		83 Reviewing of 3D Seismic survey data and reports of Sylhet (Haripur), Kailashtilla & Rashidpur structures of Sylhet Gas Fields Limited. (Dec. 2016-September 2018)	122.1	Completed	101 Drilling of One appraisal cum development well (Doarabazar-1) and One exploratory well (Doarabazar-3) (July 2027 – December 2028)	5139.60	DPP will be prepared in time	
		84 Drilling of well no. Kailashtilla-8 (Exploratory well) at Kailashtilla Field (1 st Revised). (January 2021 – Dec. 2024)	1518.68	Completed PCR preparation is going on.	102 Workover of Three wells (Kailashtilla-7, Rashidpur-7 & Sylhet-9) (July 2025 – December 2026)	2100.00	DPP preparation is in under processes	
		85 Drilling of well no. Sylhet-10 (Exploration well), 1 st Revised (October 2021 –June. 2025)	5171.00	On going FP: 47.51% PP: 56.16 %				
		86 Gas Gathering Pipeline Construction from Well. No. Rashidpur-9 to Process Plant, 1 st Revised (January 2021 – June 2024)	336.30	Completed				
		87 Installation of 45 MMSCFD Capacity Process Plant at Haripur Gas Field, 1 st Revised (October 2022 – June 2025)	1518.00	On going FP: 73.22% PP: 99.01%				
		88 Workover of well. No. Kailashtilla-1, Rashidpur-3 & Beanibazar-2. (January 2025 – June 2026)	2239.50	On-going PP:- FP:- (DPP approved on 11.12.2024).				

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		89 Workover of well. No. Kailashtila-2, Rashidpur-2, Rashidpur-5 & Sylhet-7, 1 st Revised (January 2023 – June 2025)	2780.80	On-going PP:- 72.59% FP:- 97.17% (Workover is completed)				
		90 3D seismic survey at Beanibazar Field under Sylhet Gas Fields Limited (SGFL), (1 st Revised) (October 2020 – June 2024)	586.00	Completed (PCR has been submitted)				
		91 3D Seismic Survey at Relinquished Area of Acreage Block 13 & 14, 1 st Revised (July 2021 – June 2025)	3966.70	On-going PP:- 68.52% FP:- 93.55% (865 sq. km. Data processing & interpretation completed)				
		92 Drilling of wells no Dupitila-1 &- Kailashtila-9 (Exploratory well) (October 2024 –September 2026)	6464.80	DPP approved on 27-01-2025				
		93 Drilling of well no. Rashidpur-11 (Exploratory well) (October 2024 – June 2026)	2718.70	DPP approved On 14-01-2025				
		94 Drilling of wells no. Sylhet-11 (Development well) & Rashidpur-13 (Exploratory well) (March 2024 – June 2026)	5995.00	DPP approved On 18-04-2024				
		95 Drilling of well no. Sylhet-12 (Oil well) (January 2025 – Dec.2026)	2552.50	DPP is approved by Planning Commission				

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)				
					on 13-02-2025					
		96	Workover of well. No. Sylhet-8, Beanibazar-1 and Kailashtila-7. (January 2021 – June 2023)	1437.90	Completed					
		Technical Assistance Projects								
Petrobangla										
103	Technical Assistance for Carbon Abatement of the Oil and Gas Value Chain (October 2023– September 2026)	448.20	On-Going PP: 10% FP: 0.91%	104	Technical Assistance for the Promoting Energy Transition, Safety and Energy Efficiency in the Energy Sector. (January 2024-December 2026)	194.35	On-Going PP: 0.35% FP: 0.35%			
1) Gas Transmission & Distribution Projects										
GTCL										
105	Bakhrabad-Siddhirgonj Gas Transmission Pipeline Project. (July 2007-December 2018)	7517.284	Completed	114	Construction of Gas Transmission Pipeline along Jamuna Rail Bridge. (July 2021-June 2025)	4458.50	Ongoing FP: 77.66 % PP: 88 %			
106	Gas Transmission Capacity expansion Ashugonj to Bakhrabad (January 2010-December 2017)	4956.473	Completed	115	Barishal-Khulna 30" dia. X 109 km Gas Transmission Pipeline Project. (July 2025-June 2029)	-	Engagement of a consulting firm to conduct a feasibility study is ongoing.			

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		107 Rehabilitation and Expansion of Existing Supervisory Control and Data Acquisition (SCADA) System of National Gas Grid under GTCL (January 2013-December 2018)	1457.344	Completed	116 Bogra-Rangpur-Saidpur Gas Transmission Pipeline Project. (October 2018-June 2025)	14901.30	On going FP: 85.71 % PP: 92.00 %	
		108 Dhanua-Elenga and West Bank of Bangabandhu Bridge-Nalka Gas Transmission Pipeline Project. (July 2014-June 2022)	6577.24	Completed	117 Maheshkhali Zero Point (Kaladia Char)-CTMS (Dhalghat Par) Gas Transmission pipeline project. (October 2018-March 2021)	2903.595	Completed	
		109 Anowara-Fouzdarhat Gas Transmission Pipeline Project (April 2016-March 2020)	7209.937	Completed	118 Bhola-Barishal-Jajira-Mawa-Aminbazar 24"/30" dia X 220 km gas transmission pipeline project. (July 2025-June 2029)	50000.00	Feasibility Study of Bhola-Barishal section has been completed. Engagement of a consulting firm to conduct a feasibility study of Barishal-Jajira-Mawa-Aminb	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)				
									azar section is ongoing. PDPP has been sent to Petrobangla which will be forwarded to Planning Commission for funding.	
		110	Chattagram-Feni-Bakhrabad Gas Transmission Parallel Pipeline Project. (July 2016-December 2021)	22778.396	Completed	119	Kuakata-Payra-Barishal 36" x 125 Km Gas Transmission Pipeline Project. (July 2026-June 2030)	-	-	
		111	Maheshkhali-Anwara Gas Transmission Parallel Pipeline Project. (July 2016-June 2021)	12482.276	Completed	120	Installation and Modification of Gas Stations at Off-Transmission Point of GTCL (July 2021-June 2026)	9385.3	Ongoing FP: 47.28 % PP: 57.00 %	
		112	Installation of Compressor Station at Ashuganj and Elenga. (January 2006- June 2018)	13305.842	Completed	121	Masheshkhali/Matarbari-Bakhrabad 3 rd Parallel Gas Transmission Pipeline Project. (July 2025-June 2030)	-	Feasibility study is being conducted	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period			Project Title and Period				Cost in BDT (million)
									by an international consulting firm. The PDPP has been sent to planning commission for funding.
		113	Bakhrabad-Meghnaghat-Haripur Gas Transmission Pipeline Project. (July 2021-June 2026)	15707.7	Ongoing FP:69.38 % PP: 75.00 %				
		TGTDCL							
		122	Construction of Divisional Office Building of Titas Gas Transmission and Distribution PLC at Gazipur (July 2015-June 2018)	121.00	Completed	126	Gas Sector Efficiency Improvement & Carbon Abatement Project [Installation of Smart Prepaid Gas Meter for TGTDCL] (January 2024- December 2028)	35427.102	On-Going PP: 0% (Recruitment of Project Management Consulting firm has been completed) FP: .0031 %

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		123 Construction of 20"DN x 1000 PSIG x 25 Km Parallel/loop line from Monohordi to Narshingdi Valve Station -12 (July 2009-June 2012)	676.70	Completed	127 Smart Metering Energy Efficiency Improvement Project [Installation of Prepaid Gas Meter for TGTDCCL] (January 2024- December 2027)	22140.305	On-Going PP: 0% (Recruitment Process of Project Management Consulting firm is ongoing) FP: .0043%	
		124 Construction of 20"DN x 1000 Psig x 30.0 km Transmission Line from Sreepur to Joydevpur CGS (July 2013-June 2018)	2249.90	Completed	128 Natural Gas Network Capacity and Supply Efficiency Improvement Project of Titas Gas (January 2026- December 2030)	51207.504	PDPP is approved by Planning Commission on 08/04/2024	
		125 Installation of Prepaid Gas Meter for TGTDCCL (Jan'15- June '24 as per RDPP-3 rd Rev.)]	9282.331	Completed	129 Replacement and Improvement of the Existing Gas Network System in Dhaka and Narayanganj City Corporation Area, incorporating GIS Mapping and SCADA System (July 2025- December 2030)	81608.188	DPP approval is under process.	
		KGDCL						
		130 Construction of Gas Pipeline for Mirsarai Economic Zone, Chittagong and KGDCL gas Distribution Network Upgradation project. (May 2017 to December 2019)	3059.807	Completed	132 Fauzdarhat - Sitakund- Mirsarai Gas Distribution Network Upgradation project. (1 st revision) (July 2021 to December 2024)	2421.20	Completed	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period		Cost in BDT (million)		Project Title and Period				Cost in BDT (million)
		131	Natural Gas Efficiency Project [Installation of Prepaid Gas Meter for KGDCL] (July 2014 to October 2019).	1486.49	Completed	133	Installation of Prepaid Gas Meter for Domestic Customers of KGDCL. (1 st revision) (February 2021 to June 2025)	2914.90		Ongoing PP- 85% FP- 58.19 %
						134	প্রি-পেইড মিটার স্থাপন প্রকল্প (Installation of Prepaid Smart Gas Meter for KGDCL) (July 2025 to June 2030)	14200.00		• PDPP approved. • Feasibility study already completed by third party consultant IIFC. DPP preparation is going on.
		JGTDSL								
		135	Gas supply to Srihotto Economic Zone, sherpur Moulavibazar (01/07/2016-28/02/2019)	312.93	Completed	136	Installation of 50,000 Prepaid Gas Meter at JGTDSL Franchise area. (January 2021- June 2024)	1456.8	Completed	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
					137 Construction of JGTDSL Central store Complex (March 2022 – Jun 2025)	243.50	Ongoing	
					138 Installation of 1,50,000 Prepaid Gas Meter at JGTDSL Franchise area. (July 2024 – December 2027)	5508.947	Feasibility Study completed. DPP preparation is going on	
					139 Shahjibazar to Srimangal (12 "diameter × 500 PSIG × 57 km) Gas Pipeline network Up-gradation Project. (July 2025 – June 2027)	3572.80	a) Digital Topographic Survey has been completed. b) DPP preparation is going on.	
					140 Construction, Rehabilitation and Balancing of Distribution Pipeline Network of Jalalabad Gas in Sylhet Town. (July 2025 – June 2027)	2865.27	DPP preparation will be taken after confirmation of	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
							foreign aid	
					141 Construction of 6" X 30 KmX150 Psig interconnection gas pipeline from Juri in Moulvibazar district to Baralekha Upazila & Beanibazar Upazila (July 2027 –Jun 2030)	600.00	DPP will be prepared duly.	
					142 Sylhet Gas Distribution network upgradation project . (July 2030 –Jun 2033)	1500.00	DPP will be prepared duly.	
					143 Sylhet Tea-Garden Network Upgradation Project. (July 2034 –Jun 2037)	800.00	DPP will be prepared duly.	
					144 Construction of 6" x 14 Km high-pressure gas pipeline From Jamalpur in Chhatak upazila of Sunamganj district to Sunamganj Sadar (July 2038 –Jun 2041)	600.00	DPP will be prepared duly.	
					145 Modification Up gradation of DRS/CMS/TBS installed at Jalalabad Gas. (July 2042 –Jun 2045)	180.00	DPP will be prepared duly.	
		BGDCL						
		146 Gas supply to Economic Zone of Ashugonj, B-Baria (July 2018- June 2025)	40.00	There is no progress of economic zone from BEZA authority	147 Gas supply to BSCIC Industrial area of B-Baria (July 2018- June 2025)	20.00	There is no progress from the BSCI	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Project Title and Period				Cost in BDT (million)	
								C authority		
						148	Gas supply to BSCIC Industrial area of Cumilla (July 2018- June 2025)	20.00	There is no progress from the BSCIC authority	
		PGCL								
149	Project Name: Installation of Smart Prepaid Gas Meters, SCADA & GIS at PGCL Franchise Area Duration: October,2023 to September, 2027.	Estimated Cost: 6813.3 (GoB-2007.8 PA-4172.10 PGCL - 633.40) million	Ongoing	155	Gas supply to BSCIC Industrial Area, Rajshahi July 2022 to December 2025	Depository work (196.30)	Procurement of Gas Equipment is in process.			
150	Gas distribution pipeline network (6"-12" dia, 36.50 km) at Natore town and it's adjoining areas; 2027- 2029	800.03	DPP will be prepared in future subject to 100 percent Govt. Equity & available of gas allocation	156	Gas supply to BSCIC Industrial Area, Rangpur July 2026 to December 2028	Depository work (183.11)	Demand Note against estimated cost has been issued.			

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		151 Gas distribution pipeline network (6"-12" dia, 40 km) at Naogaon town and it's adjoining areas; 2029- 2031	8540	DPP will be prepared in future subject to 100 percent Govt. Equity & available of gas allocation.	157 Gas supply to BSCIC Industrial Area, Saidpur July 2026 to December 2028	Depository work (162.19)	Demand Note against estimated cost has been issued.	
		152 Gas distribution pipeline network (8",12" & 16" dia, 100 km) at Rangpur, Syedpur, Nilphamari and Pirganj City and their adjoining areas; (July 2021- December 2023) 1st RDPP Duration: July 2021 to June 2025.	2581.10 GoB: 2564.30 PGCL: 16.80 Estimated Cost: 3266.10 GoB: 3251.00, PGCL: 15.10 million	Ongoing Up to June 2025: Financial Progress: 65.55%, Physical Progress: 80.00%	158 Gas supply to Sirajganj Economic Zone, Sirajganj July 2027 to December 2029	Depository work (1344.4)	Estimate Finalization is in process	
		153 Gas distribution pipeline network (1" & 8" dia, 70 km) at Sherpur Upazilla of Boguradistrict and its adjoining areas; (2028- 2030)	800	DPP will be prepared in future.subject to 100 percent Govt. Equity & available of gas allocation.	159 Gas supply to Uttara Export Processing Zone, Nilphamari. July 2025 to June 2027	Depository work (799.96)	UEPZ deposited the fund. Official Cost Estimate for DRS is finaliz	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Cost in BDT (million)	Project Title and Period			Cost in BDT (million)	
									ed and Invitat ion of Tender is in proces s.	
		154	Gas supply to BSCIC Industrial Area, Sirajganj. July 2022 to December 2025	Depository work (760.0)	Ongoing, 4km distribution Pipeline Construction work has been completed. DRS & Internal Pipeline Construction in different tender document preparation is in finalization .					
		SGCL								
160	Construction of 75 km pipeline (8"-20" dia) in southern Region to supply gas to Mongla, Kushtia and Bhola EZ and Extension of Bhola Gas Distribution Network. (July'17-June'19)	1482.10	The decision of PEC regarding this DPP was: The feasibility of constructing FSRU in deep and shallow seas at Mongla and Payra for	161	Construction of 16"dia ×33 km × 1000 Psig Gas transmission pipeline from Sahbazpur to Bhola DRS (July'18-June'20)	857.50	According to the recommendation of Feasibility Study Comm			

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period		Cost in BDT (million)		Project Title and Period		Cost in BDT (million)		
					the purpose of importing LNG should be explored and DPP should be prepared including the proposal for setting up of FSRU after determining suitable options along with the proposal for setting up of the pipeline. But according to Petrobangla's 62th monthly co-ordination meeting decision and the decision of respective administrative ministry on 29/11/2017, the activities regarding the feasibility and installation of FSRU at Payra and Mongla was being carried out by RPGCL and Petrobangla.				ittee comprising officials from GTCL, Petrobangla, Bapex and SGCL, the Board of Directors of SGCL has given the decision to postpone the further activities regarding the DPP. With respect to this, a letter was sent to Petrobangla to inform	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Cost in BDT (million)	Project Title and Period			Cost in BDT (million)	
		1) LNG								
		162	LNG Terminal (FSRU) at Maheshkhali by Exceletrate Energy Bangladesh Limited.	Built, Own, Operate & Transfer	Completed	164	Techno-economic Feasibility Study and Engineering Services for Construction of Land Based LNG Terminal at Moheskhali and Kutubdia, Cox’s Bazar and Payra, Patuakhali	754.095	Compl eted	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Project Title and Period				Cost in BDT (million)	
			Gas Supply Capacity: 500 MMSCFD. Commissioning Date: 19 August, 2018.	(BOOT) Basis			(January 2017 – October 2018)			
		163	LNG Terminal (FSRU) at Maheshkhali by Summit LNG Terminal Pvt. Ltd. Gas Supply Capacity: 500 MMSCFD Commissioning Date: 30 April, 2019.	Built, Own, Operate & Transfer (BOOT) Basis	Completed	165	Techno-economic Feasibility Study, Engineering Services and Tender Management Services for Construction of a Land Based LNG Terminal at Matarbari, Cox’s Bazar (2 nd revised) (September 2020 – June 2026)	532.091	Feasibility Study completed. However, Tender management services is not required as RFP issued for Land based LNG terminal has been postponed.	
RPGCL										
	166	Land Based LNG Terminal at Maheshkhali by China Huanqiu Contracting & Engineering Corp. (HQC) with China CAMC Engineering Co. Ltd.	Built, Own, Operate & Transfer (BOOT) Basis	Feasibility Study completed in 2018 from RPGCL	170	Exploring the feasibility of establishment of FSRU or Land-Based LNG Terminal in the Payra area of Patuakhali.	-	A committee has been formed and the activities are underway.		

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		167 Techno-economic Feasibility Study and Engineering Services for Construction of Land Based LNG Terminal at Moheshkhali (North side of Sonadia Island) Cox's Bazar (April 2017 – June 2018)	114.97	Completed	171 Land Based LNG Terminal at Matarbari, Cox's bazar Gas Supply Capacity: 1000 MMSCFD. Approx. Commissioning: 2031	Built, Own, Operate & Transfer (BOOT) Basis	Applied EMRD for the implementation of the project on PPP basis.	
		168 Expansion of MLNG Terminal (FSRU) 500 to 600 MMCFD by Excelerate Energy Bangladesh Limited.	Built, Own, Operate & Transfer (BOOT) Basis	Completed	172 Procurement of an Individual Legal Consultant for LNG Terminal Development, LNG Import and other LNG Activities" (July 2021 –Sep 2026)	201.82	On going	
		169 Maheshkhali New Floating LNG Terminal (FSRU)	-	Necessary steps have been taken to set up the terminal under PPA-2006/PPR-2008. Currently, the work of preparing the tender documents and preparing the cost estimate is in progress.	173 Bangabandhu Sheikh Mujib Land Based LNG Terminal at Matarbari, Cox's bazar Gas Supply Capacity: 1000 MMCFD. Approx. Commencement: 2025 Approx. Commissioning: 2030	Built, Own, Operate & Transfer (BOOT) Basis	Cancelled	
		2) Coal & Other Mining						
		174 Feasibility Study for Extension of Existing Underground Mining Operation of Barapukuria Coal	672.50	Study completed	177 Techno-Economic Feasibility study for Open pit Coal mine in the Northern and	857.20	According to the	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Complet ed/	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period			Cost in BDT (million)	Project Title and Period		
			Mine Towards the Southern and the Northern Side of the Basin without Interruption of the Present Production (2 nd Revised) (Apr.'15 – September'18)			According to study result “Construc tion of Undergro und Roadways , Coal Extraction , Operation, Maintenan ce and other Associate d Works (CEOMA W)” Contract (4th contract) has been signed on dated: 30 December 2021 between BCMCL and XMC-CMC Consortiu m. Coal productio n is going on		the Southern part of Barapukuria Coal basin, Parbatipur, Dinajpur.

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period			Cost in BDT (million)	Project Title and Period			Cost in BDT (million)	
						accordingly.				Pit manner;
		175	Feasibility Study for Development of Dighipara Coal Field at Dighipara, Dinajpur, Bangladesh (1 st Revised). (Jan.'17 – March'20)	1833.20	Study completed. A review of the study Report also Submitted at 28 th august 2022. The final review report has been sent to Petrobangla on 10th October 2022 seeking direction/ approval for starting further activities for the development of Dighipara Coal field.	178	“Preliminary Study for Development of Mine at Jamalganj Coal Field (North-Western 15 sq km Area) in the District of Joypurhat & Naogoan, Bangladesh”.	1,023.70	As a part of the Feasibility study an agreement was signed between BCMCL and BAPEX on 13 January 2025, to conduct 2-D seismic survey activities in an area of 15 sq km (1500 hectares) in the northwestern part of the Jamalganj coalfield. According to the signed agreement	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period			Cost in BDT (million)	Project Title and Period		Cost in BDT (million)	
								t, physical work can begin from 1 September 2025.	
		176	Feasibility Study for Granite Slab Preparation and Enhancement of Stone Production by Expansion of Maddhapara Mine (1 st Revised) (November 2017-August 2019)	472.6	Completed	179	Feasibility study for the development of Khalashpir Coal Field.	2,500.00	A letter was given to Hydrocarbon unit and BMD dated 4 April 2024 for Collecting data of previous study. Hydrocarbon unit replied by a letter dated on 22 April 2024 that, the hard copy of the study report is sent back to EMRD.

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period			Cost in BDT (million)	Project Title and Period				Cost in BDT (million)
								Now they have no hard or soft copy.		
					180	Development of Dighipara coal field	175,000.00	According to the meeting decision held on 06 November 2024 at EMRD, Necessary steps should be taken on the basis of the financial analysis after completing the financial analysis including the cost of transporting coal from Dighipara to		

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)			
								Rampal, Payra and other thermal power stations and knowing at what price coal can be reached for the thermal power plants..	
		Bangladesh Petroleum Corporation (BPC)							
A) Ongoing Projects under ADP									
1	Installation of Single Point Mooring (SPM) with double pipeline (01.11.2015-31.12.2024)	84099.795	Completed PP:100% FP: 97.70 %						
B)Under Self Financing									
2	Construction of Mongla Oil Installation (01/07/2007-31/12/2019) (Completed)	2054.68	Completed PP=100% FP=100%	1	Installation of ERL Unit-2 (01/07/2025-30/06/2030)	364240.00	DPP is in process		
3	Development of Land and construction of 3X2500 MT Jet A-1 storage Tank on development Land at Kurmitola Aviation Depot, Dhaka (01/07/2011 – 30/06/2017 (Completed)	117.5	Completed PP=100% FP=100%	2	India-Bangladesh friendship pipeline from Siliguri Marketing Terminal (SMT), India to Parbotipur Depot (01/01/2020 – 30/06/2025)	3136.424	Ongoing PP=93% FP=81.09 %		

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Complet ed/	New Policy /Strategy Paper adopted, title (during 7FYP)		
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)	Ongoing PP and FP)****			
		4	Construction of 4 storied Jamuna Terminal Office Building at Goptakhal, Patenga, Chittagong (01/07/2015 – 30/06/2018)	95.4	Completed PP=100% FP=100%	3	Pipeline for transportation of Petroleum Fuel from Chattogram to Dhaka (01/10/2018 – 31/03/2025)	36986.30	Ongoing PP=98% FP=97.28 %	
		5	Feasibility Study of Jet-A-1 Pipeline from Kanchan Bridge to KDA Depot Dhaka including Storage Tank (01/01/2016 – 30/09/2017)	50.20	Completed PP=100% FP=100%	4	Jet-A-1 pipeline from Pitolgonj (near Kanchan Bridge) to Kurmitola Aviation Depot (KAD). Dhaka including pumping facilities (01/09/2017 – 31-12-2022)	3396.30	Ongoing PP=48% FP=53.03 %	
		6	Feasibility Study of Construction of Oil Supply Pipeline from Chittagong to Dhaka (01/07/2016 -31/12/2018)	70.30	Completed PP=100% FP=84%	5	BPC Office Bhaban at Bakolia, Chattogram (01/07/2024 – 30/06/2028)	4967.169	Preparatio n of DPP is in Process.	
		7	FEED Services for Installation of ERL Unit-2 (01/10/2016 – 30/06/2024)	4390.90	Completed PP=100% FP=99.80%	6	Design, Supply, Installation, Testing and Commissioning of Custody Transfer Flow Meter with supervisory control at ERL tank farm (01/03/2020 – 31/12/2024)	845.25	Complete d PP=100% FP=88.01 %	
		8	Construction of Head Office Building of Padma Oil company Ltd. (22 storied) (01/07/2013 - 31/12/2021) (Proposed:01/07/2013 - 30/06/2026)	1010.10	Ongoing PP=28.50% FP=24.37%	7	Automation of main installation of three oil marketing companies (POCL. MPL and JOCL), Patenga, Chattogram, Bangladesh (01/07/2024 – 31/12/2026)	19208.50	DPP is in approval stage	
		9	Project Management Consultancy Services for Installation of ERL Unit-2 (01/04/2016 – 30-06-2024)	2604.65	Completed PP=15% FP=15.74%	8	Jet-A-1 pipeline from main Installation (MI) to Shah Amanat International Airport, Chattogram. (01/11/2020 – 30/06/2025)	1702.40	Ongoing PP=35% FP=46.90 %	
		10	Construction of 20 storied Jamuna Office Building (JamunaBhaban) at Kawran Bazar, Dhaka (Phase-2) (01/07/2015 – 30/06/2026)	2118.745	Ongoing PP=57% FP=35.25%	9	Construction of 12 (G+11) storied modern residential cum commercial Office Building with 02(Two) basement of Padma Oil Company Limited at 6 Poribagh, Dhaka-1000 (01/01/2022 – 30/06/2025)	3930.60	Ongoing PP=28% FP=31.77 %	
		11	Construction of 19 storied MeghnaBhaban with 03 basement floor at Agrabad	617.69	PP=19.35% FP=16.929 %					

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)	
		Project Title and Period			Cost in BDT (million)	Project Title and Period				Cost in BDT (million)
			Commercial Area, Chittagong (01/07/2016 – 30/06/2020) (Proposed:01/07/2016 - 30/06/2027)							
Geological Survey of Bangladesh (GSB)										
		1	Identification and Economic Assessment of the Valuable Minerals in the River Sands of Bangladesh. (December 2015 - June 2019)	250.42	Completed PP: 100% FP: 99.52%					
		2.	Enhancement & Strengthening of Drilling Capability of Geological Survey of Bangladesh (ESDC-GSB) (April 2024 – March 2027)	1068.188 (853.145)	TPP approval is under process					

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)		Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)		Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period	Cost in BDT (million)		Project Title and Period	Cost in BDT (million)		
		3	Earthquake Research infrastructures Development of GSB. (July 2024- June 2027)	1004.90	TPP preparation is ongoing.			
		4.	Exploration, Identification and Evaluation of Naturally Deposited Gravel and Silica Sand at Chottogram and Hill Tracts District and Heavy Mineral deposits at Beach and Bar area of Cox's Bazar Districtin Bangladesh (July 2023-June 2026)	10.117	DPP preparation is ongoing.			

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period		Cost in BDT (million)		Project Title and Period		Cost in BDT (million)		
						5	Geo-information for Urban Planning & Adaptation to Climate Change (Geo-UPAC) (January 2018-December 2022)	360.00	Completed PP: 100% FP: 99.50%	
						6	Geo-Information for the Implementation of Climate Change-Resilient Urbanization (GICU). (July 2023-June 2026)	453.65 (399.00)	TAPP approval is under process	
						7	Mapping for Development of Earthquake Resilience cities in Bangladesh (January 2024- December 2026)	1,10.64	TPP preparation is ongoing.	

SDG Target	SDG Indicator	Project/Program* (listed in column 6.1 and 6.2 of SDG Action Plan)			Status Completed /ongoing PP and FP)**	Project/Program*** (listed in column 7.1 and 7.2 of SDG Action Plan)			Status Completed/ Ongoing PP and FP)****	New Policy /Strategy Paper adopted, title (during 7FYP)
		Project Title and Period		Cost in BDT (million)		Project Title and Period		Cost in BDT (million)		
						8	Exploration of Fresh Water Aquifer by using Geophysical Survey in the South-Western Coastal Area of Bangladesh. (July 2024- June 2027)	1167.476	TPP preparati on is ongoing.	

*Mentioned as on-going project during formulation of SDG Action Plan

** PP=Physical Progress (%), FP= Financial Progress (%)

*** New project proposed in SDG Action Plan

**** Specific Comments on Progress (if any)