

**Local Government Engineering Department
Government Primary School (PEDP-4)
Detail Contract Progress Report**

Reporting month: November/2022

Upazila/Cost Center : Bhurungamari

Region : Rangpur

District : Kurigram

Tk. In Lac

Package No	Name of Primary School	Estimated Cost	Room (Nos)	Soft-Top to HQ (Date)	Admin Approval (Date)	APP Approval (Date)	Tender ID	IFT (Date)	Tender Eval Date	Contract Amount	Date of Contract	Date of Completion	Phy. Prog.	Amount Spent	Amount Spent (Soft and Topo)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
e- Tender/PEDP4/KU R/BHU/2019- 20/W2.00438	1.C construction of Additional Class Room of Char Dhanar khat(2) GPS & 2. Construction of Additional Class Room of Dakshin Char Bhurungamari Under PEDP4 at Bhurungamari, Kurigram	6392800.00	4	N/A	28-10-2019	28-10-2019	401951	22-12-2019	-	5208362.684	20-04-2020	27-01-2021	100%	5087130.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W17.00176	Major Maintenance of 01.Gochi Danga GPS & 02.Sonahat GPS Under PEDP4 at Bhurungamari, Kurigram	1399971.48	-	-	28-10-2019	28-10-2019	401948	22-12-2019	-	1119977.184	02-03-2020	08-05-2020	100%	1119977.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W17.00175	Major Maintenance of 01.Dhaner Hat GPS & 02.Banshjan GPS & 03.Pochim Maidam GPS Under PEDP4 at Bhurungamari, Kurigram	1913069.00	-	-	28-10-2019	28-10-2019	401946	22-12-2019	-	1515903.194	27-02-2020	05-05-2020	100%	1515651.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W2.00237	Construction of Additional Class Room of Helodanga GPS Under PEDP4 at Bhurungamari, Kurigram	3193300.00	4	-	28-10-2019	28-10-2019	381007	22-12-2019	-	2614015.192	01-03-2020	08-09-2020	100%	2551804.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W14.50	Construction Boundary Wall including Gate of Pochim Bagbhandar GPS Under PEDP4 at Bhurungamari, Kurigram	763456.00	-	-	28-10-2019	28-10-2019	368606	22-12-2019	-	610764.800	02-03-2020	08-09-2020	100%	610034.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W17.01079	Major Maintenance of Miloni GPS & Hucker Baha GPS Under PEDP4 at Bhurungamari, Kurigram	1380759.00	-	-	05-02-2020	05-02-2020	447626	19-03-2020	-	1076978.891	27-05-2020	12-07-2020	100%	1075817.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W14.0759	Construction Boundary Wall including Gate Of Dhaner Hat, Bhukha, Milong & Paceswar GPS Under PEDP4 at Bhurungamari, Kurigram	7647774.00	-	-	05-02-2020	05-02-2020	447621	19-03-2020	-	6512072.590	08-06-2020	10-10-2020	100%	6511782.00	-	Bill Final
e- Tender/PEDP4/KU R/BHU/2019- 20/W1.00378	Construction of Additional Class Room of Char Uttar Tetai GPS at Bhurungamari, Kurigram	13010783.990	4	-	10-02-2020	10-02-2020	447628	01-04-2020	-	11110818.381	13-07-2020	30-06-2022	95%	9929351.00	Soft-32000.00	Works on going
e- Tender/PEDP4/KU R/BHU/2019- 20/W1.00377	Construction of Additional Class Room of Sonahat GPS Under PEDP4 at Bhurungamari, Kurigram.	12698232.99	4	-	10-02-2020	10-02-2020	447651	01-04-2020	-	10539409.236	13-07-2020	30-06-2022	60%	5000000.00	Soft-32000.00	Works on going

Signature

Package No	Name of Primary School	Estimated Cost	Room (Nos)	Soil+Topo Sending to HQ (Date)	Admin Approval (Date)	APP Approval (Date)	Tender ID	IFT (Date)	Tender Eval Date	Contract Amount	Date of Contract	Date of Completion	Ply. Prog.	Amount Spent	Amount Spent (Soil and Topo)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender/PEPD4/KU R/BHU/2019-20/W2.01211	Construction of Additional Class Room of Uttar Pathorodhi GPS Under PEDP4 at Bhurungamari, Kurigram.	9208150.00	4	-	10-02-2020	10-02-2020	451328	01-04-2020	-	7809081.595	13-07-2020	28-06-2021	95%	6204244.00	Soil-32000.00	Works on Going of Painting
Tender/PEPD4/KU R/BHU/2019-20/W2.01210	Construction of Additional Class Room of Char Barhattari GPS Under PEDP4 at Bhurungamari, Kurigram.	9285460.00	4	-	10-02-2020	10-02-2020	451331	01-04-2020	-	7844519.985	13-07-2020	28-06-2021	95%	70352298.00	Soil-32000.00	Works on Going of Painting
Tender/PEPD4/KU R/BHU/2019-20/W2.01212	Construction of Additional Class Room of Andharthar Golzar Hossain GPS Under PEDP4 at Bhurungamari, Kurigram.	9212319.00	4	-	10-02-2020	10-02-2020	451347	01-04-2020	-	7540190.947	13-07-2020	30-06-2021	90%	7288439.00	Soil-32000.00	Works on Going
Tender/PEPD4/KU R/BHU/2019-20/W2.01209	Construction of Additional Class Room of Paikchhora GPS Under PEDP4 at Bhurungamari, Kurigram.	9313183.00	4	-	10-02-2020	10-02-2020	451353	01-04-2020	-	7683276.943	13-07-2020	30-12-2021	90%	5500000.00	Soil-32000.00	Works on Going
Tender/PEPD4/KU R/BHU/2020-21/W2.02977	Construction of Additional Class Room 2 No Paikchhora Under PEDP4 at Bhurungamari, Kurigram.	10514174.00	4	-	23-11-2020	02-12-2020	523919	17-12-2020	-	8402740.928	28-02-2021	02-02-2022	95%	7282524.00	-	Works on Going of Painting
Tender/PEPD4/KU R/BHU/2020-21/W1.01379	Construction of Additional Class Room Banshan GPS Under PEDP4 at Bhurungamari, Kurigram.	11128723.00	3	-	03-11-2020	14-12-2020	527722	17-12-2020	-	8991565.432	23/02/2021	28-01-2022	95%	7149649.00	Soil-32000.00	Works on Going of Painting
Tender/PEPD4/KU R/BHU/2020-21/W2.02978	Construction of Additional Class Room of Dhanurkuti Mondal Para GPS Under PEDP4 at Bhurungamari, Kurigram.	10395473.00	4	-	23-11-2020	02-12-2020	451353	17-12-2020	-	8509637.818	23/02/2021	28-01-2022	95%	7650000.00	-	Works on Going of Painting
Tender/PEPD4/KU R/BHU/2020-21/W1.01467	Construction of Additional Class Room of Dakshin Banshan GPS Under PEDP4 at Bhurungamari, Kurigram.	14757546.00	4	-	23-11-2020	02-12-2020	523913	17-12-2020	-	12024964.274	01/03/2021	04-02-2022	95%	10988401.00	-	Works on Going of Painting
Tender/PEPD4/KR G/BHU/2020-21/W9.197	Repair and renovation work of Bhurungamari UEO office Under PEDP4 at Bhurungamari, Kurigram.	865000.00	-	-	24-02-2021	04-03-2021	557351	15-03-2021	-	6,57,400.00	29/04/2021	06/08/2021	100%	656000.00	-	Bill Final
Tender/PEPD4/KR G/BHU/2021-22/W1.01814	Construction of Additional Class Room of Kadamala GPS Under PEDP4 at Bhurungamari, Kurigram.	11138883.00	4	-	26-12-2021	30-12-2021	644004	06-01-2022	06-02-22	1,03,87,008.408	22/03/2022	10/12/2022	70%	3500000.00	-	Works on Going
Tender/PEPD4/KU R/BHU/2021-22/W1.02747	Construction of Additional Class Room of Nobongar Adarsia GPS Under PEDP4 at Bhurungamari, Kurigram.	12602900.00	5	-	27-03-2022	10-04-2022	685580	21-04-2022	-	1,08,94,495.081	16/06/2022	20/02/2023	20%	25,00,000.00	-	Works on Going

Sarmada

Tender/PEDP4/KU R/BHU/2021- 22/W1.02748	Construction of Additional Class Room of Baranari Balkha GPS Under PEDP4 at Bhurungamari, Kurigram.	12623699.00	5	-	27-03-2022	10-04-2022	685581	21/04/2022	-	10536952.548	16/06/2022	20/02/2023	20%	2500000.00	-	Works on Going
Tender/PEDP4/KU R/BHU/2021- 22/W1.02749	Construction of Additional Class Room of Andharitihar GPS Under PEDP4 at Bhurungamari, Kurigram.	13747464.00	5	-	27-03-2022	10-04-2022	685582	21/04/2022	-	11610836.741	30/06/2022	20/03/2023	-	-	-	Works Stopped due to Auction of old Building
Tender/PEDP4/KU R/BHU/2021- 22/W1.02750	Construction of Additional Class Room of Ishwar Borua GPS Under PEDP4 at Bhurungamari, Kurigram.	14412736.00	5	-	27-03-2022	10-04-2022	685583	21/04/2022	25-05-22	12739939.00	20/06/2022	02/03/2023	-	-	-	Works Stopped due to Auction of old Building & Tree
Tender/PEDP4/KU R/BHU/2021- 22/W1.02751	Construction of Additional Class Room of Jhukha GPS Under PEDP4 at Bhurungamari, Kurigram.	14339883.00	5	-	27-03-2022	10-04-2022	685586	21/04/2022	26-05-22	12232466.120	22/06/2022	24/02/2023	15%	1500000.00	-	Works on Going
Tender/PEDP4/KU R/BHU/2021- 22/W2.04470	Construction of Additional Class Room of Sorok Para GPS Under PEDP4 at Bhurungamari, Kurigram.	10246839.00	5	-	27-03-2022	10-04-2022	681870	21/04/2022	30-05-22	9004153.680	21/06/2022	28/02/2023	30%	3809000.00	-	Works on Going
Tender/PEDP4/KU R/BHU/2021- 22/W1.02724	Construction of Additional Class Room of Kamet Angara GPS Under PEDP4 at Bhurungamari, Kurigram.	12466860.00	5	-	27-03-2022	10-04-2022	681808	21/04/2022	26-05-22	11176442.550	22/06/2022	28/02/2023	-	-	-	Works Stopped due to Auction of old Building
Tender/PEDP4/KU R/BHU/2021- 22/W1.02925	Construction of Additional Class Room of Boro Khatamari Modho Para GPS Under PEDP4 at Bhurungamari, Kurigram.	12771126.00	4	-	27-03-2022	10-04-2022	686903	21/04/2022	30-05-22	12317649.206	20/06/2022	28/03/2023	20%	1631599.00	-	Works on Going
Tender/PEDP4/KU R/BHU/2021- 22/W1.02983	Construction of Additional Class Room of Bhot Hat GPS Under PEDP4 at Bhurungamari, Kurigram.	12771126.00	4	-	27-03-2022	10-04-2022	686907	21/04/2022	22-05-22	11988976.10	21/06/2022	28/02/2023	-	-	-	Works Stopped due to Auction of Tree
Tender/PEDP4/KU R/BHU/2022- 23/W14.1184	Construction of Boundary Wall including Gate of Maidam Govt Primary School Under PEDP4 at Bhurungamari, Kurigram.	1642443.96	-	-	25/07/2022	22-08-22	728264	28/08/2022	28-08-22	22-09-22	06-11-22	15-03-23	-	-	-	Auction of Boundary Wall Under Process
Tender/PEDP4/KU R/BHU/2022- 23/W14.01649	Construction of Boundary Wall including Gate of Dakhin Pathordih & Kamatangaria Govt Primary School Under PEDP4 at Bhurungamari, Kurigram.	2686678.37	-	-	17/10/2022	25-10-22	747044	03/11/2022	-	-	-	-	-	-	-	Tender on Live

Symoddy
08.11.22

Symoddy
08.11.22

Symoddy
08.11.22

Bhurungamari, Kurigram

Bhurungamari, Kurigram

Bhurungamari, Kurigram

Bhurungamari, Kurigram