

BANGLADESH RAILWAY

Particulars of the projects & their expenditure upto April-2025 are summarised below:

2024-2025					2023-2024				
No. of Projects included in RADP : 31 Nos Investment Projects : 26 Nos Technical Assistance (TA) Projects : 5 Nos					No. of Projects included in RADP : 32 Nos Investment Projects : 28 Nos Technical Assistance (TA) Projects : 4 Nos				
	RADP Allocation	Expenditure in April-2025	Expenditure upto April-2025	% of RADP utilisation till in April-2025		RADP Allocation	Expenditure in April-2024	Expenditure upto April-2024	% of RADP utilisation till in April-2024
(Figures in Lakh Taka)					(Figures in Lakh Taka)				

(A) INVESTMENT PROJECTS :					(A) INVESTMENT PROJECTS :				
TOTAL	1014300	5645.50	339703.44	33.49%	TOTAL	1308315	76042.38	782580.71	59.82%
P.A.	588553	5209.61	275750.57	46.85%	P.A.	946563	58762.62	597380.26	63.11%
GOB	425747	435.89	63952.87	15.02%	GOB	361752	17279.76	185200.45	51.20%
(RPA)	(43701)				(RPA)	(34010)		(482.91)	
CD VAT	22714	5501.26	5501.26		CD VAT				
Others	628	0.20	0.20	0.03%	Others	63406		34884.02	55.02%

(B) TA PROJECTS :					(B) TA PROJECTS :				
TOTAL	8461	8.66	541.83	6.40%	TOTAL	3447	22.65	1637.39	47.50%
P.A.	6143		361.18	5.88%	P.A.	2658	14.25	1241.92	46.72%
GOB	2318	8.66	180.65	7.79%	GOB	789	8.40	395.47	50.12%
(RPA)					(RPA)				
CD VAT					CD VAT				
Others					Others				

G. TOTAL	1022761	5654.16	340245.27	33.27%	G. TOTAL	1311762	76065.03	784218.10	59.78%
P.A.	594696	5209.61	276111.75	46.43%	P.A.	949221	58776.87	598622.18	63.06%
GOB	428065	444.55	64133.52	14.98%	GOB	362541	17288.16	185595.92	51.19%
(RPA)	43701				(RPA)	(34010)		(482.91)	1.42%

Progress report of ongoing projects of Bangladesh Railway for the month of April-2025

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2024-2025)				RADP Allocation (2024-2025)		Fund Release (2024-2025)		Financial progress (% of Total RADP)								
			Target (2024-2025) (%)	April-2025	Current Year	Cumulative Since Beginning	2025		2025		April-2025			Current Year (2024-2025)			Cumulative since beginning		
							Total	CD VAT	Total	CD VAT	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							P.A.	Others	P.A.	Others	P.A.	%	Others	P.A.	%	Others	P.A.	%	Others
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue							
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)		(RPA)	(RPA)		(RPA)	(RPA)		(RPA)							
(Figures in Lakh Taka)																			
(A) INVESTMENT PROJECTS :																			
1	224090200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (2nd Revised).(ADB) (01.07.2010 to 31.12.2025), Project Director, Md. Shuboktagin, Mobile: 01755500468	1133597.00	2.00%	0.05%	1.16%	99.16%	131170		31785.13		2.08	0.00%		31686.99	24.16%		936738.96	82.63%	40133.39
		863956.51					130000		31495.63			31495.63	24.23%		684506.67				
		269640.49					1170	120000	289.50	30394.85	2.08	0.18%	191.36	16.36%	30394.85	252232.29		849650.61	
							(1170)	11170	(289.50)	1390.28	(2.08)		2.08	(191.36)		1292.14	(17451.66)		87088.35
2	222000700: Construction of Khulna-Mongla Port Rail Line (3rd revised).(LoC) (31.12.2010 to 30.06.2025), PD(KLN-Mongla), Ahamed Hossin Massum , Mobile: 01711505313	422571.09				100.00%	7223		1024.50		341.76	4.73%		485.10	6.72%		402923.12	95.35%	15833.51
		291434.40					6275		250.00		250.00	3.98%		250.00	3.98%		281648.73		
		131136.69					948	5822	774.50	492.00	91.76	9.68%	235.10	24.80%	90.40	121274.39		383335.46	
							(706)	1401	(532.50)	532.50	(91.76)		341.76	(144.70)		394.70	(12107.63)		19587.66
3	224090800: Rehabilitation of Kulaura-Shahbazpur Section of Bangladesh Railway (1st Revised).(LoC) (01.07.2011 to 31.12.2024), Project Director, MD. Sultan Ali, Mobile: 01711692929	67850.79	10.00%	0.60%	11.50%	56.00%	12232		5916.44					6557.59	53.61%		29568.26	43.58%	4306.28
		55598.76					9575		5140.06			5140.06	53.68%		24771.65				
		12252.03					2657	12174	776.38	5863.92			1417.53	53.35%	6538.11	4796.61		28160.28	
							(58)	58	(52.52)	52.52			(19.48)		19.48	(475.98)		1407.98	
		(25572.33)																(308.11)	
4	224089200: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-Joydevpur Section of Bangladesh Railway (2nd Revised).(LoC) (01.07.2012 to 30.06.2027), Project Director, Nazneen Ara Keya, Mobile: 01711506113	334254.90	10.00%	0.75%	4.61%	40.61%	13319	1500	5566.99		995.18	7.47%	876.26	4429.28	33.26%	876.26	107769.82	32.24%	13684.98
		282116.08					11200		3456.99		989.77	8.84%		3456.99	30.87%		92213.65		
		52138.82					2119	11504	2110.00	4960.99	5.41	0.26%	989.77	972.29	45.88%	4333.49	15556.17		102482.37
							(615)	1815	(606.00)	606.00	(5.41)		5.41	(95.79)		95.79	(1850.30)		5287.45
5	224089600: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam. (2nd Revised).(ADB) (01.07.2014 to 30.06.2025), Project Director, Md.Tanvirul Islam, Mobile: 01711506142	498603.78	0.15%	0.04%	0.13%	99.98%	17491		2015.85					2015.85	11.53%		454631.39	91.18%	14966.78
		422729.12					6200		679.79			679.79	10.96%		393830.51				
		75874.66					11291	13601	1336.06	1038.00			1336.06	11.83%	1038.00	60800.88		417590.51	
							(890)	3890	(298.06)	977.85			(298.06)		977.85	(8981.49)		37040.88	
							(6200)									(5334.32)			
6	224089700: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section (1st Revised).(DRGA) (01.07.2014 to 30.06.2026), Project Director, Md. Selim Rouf, Mobile: 01711691062	65834.60	30.00%			47.50%	2376		2378.67		2.38	0.10%		115.35	4.85%		24171.91	36.72%	
		65834.60					2376	2006	2378.67	2008.00	2.38	0.10%	1.88	115.35	4.85%	1.88	24171.91		21922.68
		(24954.51)					(370)	370	(370.67)	370.67	(0.50)		0.50	(113.47)		113.47	(2249.23)		2249.23

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2024-2025)				RADP Allocation (2024-2025)		Fund Release (2024-2025)		Financial progress (% of Total RADP)								
			Target (2024-2025) (%)	April-2025	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2025			Current Year (2024-2025)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue
(Figures in Lakh Taka)																			
7	224088300: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway (4th revised). (GoB) (01.07.2015 to 30.06.2025), Project Director, Sheikh Naimul Haque, Mobile: 01717077414	14475.44	1.00%			100.00%	1425		1068.75		11.56	0.81%		1015.25	71.25%		13817.18	95.45%	
		14475.44					1425	1	1068.75	0.75	11.56	0.81%		1015.25	71.25%		13817.18	3653.95	
							(1424)	1424	(1068.00)	1068.00	(11.56)		11.56	(1015.25)		1015.25	(10163.23)	10163.23	
8	224088400: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway (3rd revised). (GoB) (01.07.2015 to 30.06.2025), DEN-2, Paksey, Birbal Mondal, Mobile: 1711691592	13095.80				100.00%	1620		1214.25		99.74	6.16%		1079.46	66.63%		12518.71	95.59%	
		13095.80					1620		1214.25		99.74	6.16%		1079.46	66.63%		12518.71	3310.07	
							(1620)	1620	(1214.25)	1214.25	(99.74)		99.74	(1079.46)		1079.46	(9208.64)	9208.64	
9	224090000: Padma Bridge Rail Link Project (2nd Revised). (China) (01.01.2016 to 30.06.2026), PD (PBRLP), Nazneen Ara Keya, Mobile: 01770799899	3862490.83	6.00%	0.10%	3.40%	97.40%	198670		98126.35		12.35	0.01%		82667.05	41.61%		3429755.41	88.80%	161485.35
		2095610.41					110000		49892.25				49892.25	45.36%		1924307.96	393861.21		
		1766880.42					88670	183500	48234.10	92442.35	12.35	0.01%	0.60	32774.80	36.96%	77520.27	1505447.45	3297341.01	
							(15170)	15170	(5684.00)	5684.00	(11.75)		11.75	(5146.78)		5146.78	(132414.40)	132414.40	
10	224088100: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway. (Tenderer's Financing) (01.07.2016 to 30.06.2024), Project Director (Additional Charge), Fakir Mohammad Mohiuddin, Mobile: 01711506944	92751.69					1										116.16	0.13%	
		71351.92																	
		21399.77					1											116.16	3.99
							(1)	1										(112.17)	112.17
11	224088000: Construction of Akhaura-Agartala Dual Gauge Railway Link (Bangladesh Portion) (1st Revised). (GoI) (01.07.2016 to 30.06.2025), CE (East), Md. Abu Zafor Miah, Mobile: 01711506101	31852.51	2.00%			99.50%	6258	814	814.00	814.00							25593.66	80.35%	1587.85
		29443.24					5444										23998.54		
		2409.27					814	5869	814.00	814.00							1595.12	23960.08	
								389									(7.27)	1633.58	
															(5465.77)				
12	224088200: Jamuna Rail Bridge Project (1st Revised). (JICA) (01.07.2016 to 31.12.2025), Project Director, Al Fattah Md. Masudur Rahman, Mobile: 01711506105	1678095.63	9.00%	0.05%	9.15%	99.15%	237341		143488.78		746.46	0.31%		126921.65	53.48%		1272049.55	75.80%	
		1214919.79					194392		109532.33		575.56	0.30%		109532.33	56.35%		1002666.03		
		463175.84					42949	228235	33956.45	141132.33	170.90	0.40%	189.70	17389.32	40.49%	120995.86	269383.52	1204408.01	
							(2672)	9106	(2356.45)	2356.45	(146.16)		556.76	(1607.26)		5925.79	(18096.75)	67641.54	
13	224136200: Procurement of 20 Nos. Meter Gauge Diesel Electric Locomotives and 150 Nos. Meter Gauge Passenger Carriages for Bangladesh Railway (1st Revised). (EDCF) (01.07.2017 to 30.06.2025), GM (Project) & Project Director, Fakir Mohammad Mohiuddin, Mobile: 01711506944	215768.36	10.60%			89.40%	35688		341.10		0.34	0.00%		41.37	0.12%		176363.91	81.74%	41185.25
		160974.91					25533	60		30.00				0.20		0.20	132665.95	44.82	
		54793.45					10155	34698	341.10		0.34	0.00%		41.37	0.41%		43697.96	172072.32	
							(687)	990	(341.10)	341.10	(0.34)		0.34	(41.37)		41.37	(2437.51)	4291.59	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2024-2025)				RADP Allocation (2024-2025)		Fund Release (2024-2025)		Financial progress (% of Total RADP)									
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2024-2025) (%)	April-2025	Current Year	Cumulative Since Beginning	Total P.A. GoB (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (RPA)	CD VAT Others Capital Revenue	April-2025			Current Year (2024-2025)			Cumulative since beginning		
												Total P.A. (GoB Rev) (RPA)	% (%)	CD VAT Others Revenue	Total P.A. (GoB Rev) (RPA)	% (%)	CD VAT Others Revenue	Total P.A. (GoB Rev) (RPA)	% (%)	CD VAT Others Revenue
		(Figures in Lakh Taka)																		
14	224149600: Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.(LoC) (01.01.2018 to 31.12.2025), Addl.CE (Track/West), Md. Ahsan Jabir, Mobile: 01711691573	168321.20	3.05%		0.27%	0.97%	1522	762.40		1.49			473.51	31.11%		1221.18	0.73%			
		136723.99					1096	338.00			338.00	30.84%		832.34						
		31597.21					426	424.40		1.49	135.51	31.81%		388.84	20.00					
							(426)	1522	(424.40)	762.40	(1.49)	1.49	(135.51)		473.51	(368.84)	1201.18			
15	224269100: Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali.(GoB) (01.05.2018 to 31.12.2025), Chief Engineer (West), Md. Ashadul Haque, Mobile: 01711506102	120249.35	17.00%	0.23%	2.64%	56.77%	12867	8500.00					345.79	2.69%		63206.88	52.56%			
		120249.35					12867	12349	8500.00	8150.00		345.79	2.69%		63206.88	60579.70				
							(518)	518	(350.00)	350.00		(345.79)		345.79	(2627.18)	2627.18				
16	224269000: ROLLING STOCK OPERATIONS IMPROVEMENT PROJECT OF BANGLADESH RAILWAY (ROLLING STOCK PROCUREMENT).(ADB) (01.07.2017 to 30.06.2025), Project Director , Md.Burhan Uddin, Mobile: 0170999094	360207.47	12.00%		12.00%	100.00%	69200	20400	62533.44	20400.00	3394.28	4.91%	4625.00	44031.58	63.63%	4625.00	299730.67	83.21%	42466.63	
		283954.75					46000	520	39336.44	3394.28	7.38%	39336.44	85.51%	245829.11	513.79					
		76252.72					23200	63400	23197.00	59736.44		3394.28	4695.14	20.24%	42075.73	53901.56	292384.99			
							(2800)	5800		2797.00		(70.14)		1955.85	(4273.00)	7345.68				
17	224269200: CONSTRUCTIONS OF DOUBLE LINE TRACK BETWEEN KHULNA-DARSANA JUNCTION SECTION OF BANGLADESH RAILWAY.(LoC) (01.01.2018 to 31.12.2025), Project Director (Additional Charge), Md. Monirul Islam Firozi, Mobile: 01711692942	350675.48	8.00%	0.10%	1.10%	5.20%	1025	377.59		0.60	0.06%		422.21	41.19%		1887.83	0.54%			
		268992.79					682	292.20			292.20	42.84%	1347.64							
		81682.69					343	35	85.39	0.60	0.17%	130.01	37.90%	9.09	540.19	17.17				
							(308)	990	(76.70)	377.59	(0.60)	0.60	(120.91)		413.12	(523.01)	1870.66			
18	224269900: Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.(LoC) (01.07.2018 to 30.06.2026), Project Director, Md. Monirul Islam Firozi , Mobile: 01711692942	557970.15	8.00%	0.10%	1.10%	17.60%	192755	71.70		1.90	0.00%		37.53	0.02%		2645.19	0.47%			
		314659.81					370								1818.33					
		243310.34					192385	192137	71.70	10.50	1.90	0.00%	37.53	0.02%	826.86					
							(248)	618	(61.20)	61.20	(1.90)	1.90	(37.53)		37.53	(826.86)	2645.19			
19	224271800: Construction of Dual Gauge Double line between Joydebpur-Ishurdi section of Bangladesh Railway.(China) (01.01.2019 to 31.12.2025), Project Director, Mr. Irfanul Islam, Mobile: 01711564575	1425061.39	2.00%		0.05%	7.50%	117	29.25		2.28	1.95%		52.48	44.85%		39655.29	2.78%			
		875675.79																		
		549385.60					117	29.25		2.28	1.95%	52.48	44.85%	39655.29	39281.84					
							(117)	117	(29.25)	29.25	(2.28)	2.28	(52.48)		52.48	(373.45)	373.45			
20	222012900: FEASIBILITY STUDY AND DETAILED DESIGN FOR INTRODUCTION OF ELECTRIC TRACTION (INCLUDING OVERHEAD CATENARY & SUB-STATION) IN BETWEEN NARAYANGANJ-DHAKA CHITTAGONG SECTION OF BANGLADESH RAILWAY.(GoB) (01.11.2021 to 31.03.2025), CEEE & Project Director, Md. Habibur Rahman, Mobile: 01711506127	1506.84	43.00%		23.00%	80.00%	966	458.00		23.63	2.45%		291.86	30.21%		645.61	42.85%			
								48												
		1506.84					966	458.00	458.00	23.63	2.45%	291.86	30.21%	645.61	12.31					
							(966)	966		(23.63)		23.63	(291.86)		291.86	(633.30)	633.30			

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2024-2025)				RADP Allocation (2024-2025)		Fund Release (2024-2025)		Financial progress (% of Total RADP)									
			Target (2024-2025) (%)	April-2025	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2025			Current Year (2024-2025)			Cumulative since beginning			
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT	
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital	
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	
(RPA)	(RPA)	(RPA)	(RPA)	(RPA)		(RPA)	(RPA)		(RPA)	(RPA)		(RPA)								
(Figures in Lakh Taka)																				
21	224363600: Procurement of 200 Broad Gauge (BG) Passenger Carriages for Bangladesh Railways.(EIB) (01.07.2022 to 30.06.2026), Project Director, Md. Zaidul Islam, Mobile: 01711692893	170433.68 133119.75 37313.93	15.00%		10.00%	15.00%	38896 37501 1395 (1395) (37501)		34926.53 33532.33 1394.20 1394.20 (1394.20)			3.85 3.85 (3.85)	0.01%		33566.80 33532.33 34.47 (34.47)	86.30%		33625.05 33532.33 92.72 (87.40)	19.73%	
22	224374100: 50 Nos. BG & 50 Nos. MG Passenger Carriages Rehabilitation Project For Bangladesh Railway Western Zone.(GoB) (01.07.2022 to 30.06.2025), Project Director, Mostafa Zakir Hasan, Mobile: 01711506134	13846.91 13846.91		3.50%	15.00%	18.50%	5216 5216 (216)		5216.00 5216.00 (216.00)		5000 5000.00 216	4.98 4.98 (4.98)	0.10%		1323.06 1323.06 (82.98)	25.37%		1349.96 1349.96 (82.98)	9.75%	
23	224374200: Rehabilitation of Sylhet to Chhatak Bazar Section (Meter Gauge Track) of Bangladesh Railway, heavily damaged by Flood 2022.(ADB) (01.04.2023 to 30.06.2026), Project Director, Mohammad Mohiuddin Arif, Mobile: 01711506137	24159.50 18483.16 5676.34	23.00%	0.25%	0.75%	0.75%	6204 4035 2169 (94)		2561.47 1804.55 756.92 (85.44)			2266.03 295.44			2121.93 1804.55 317.38 (27.93)	34.20%		2124.86 1804.55 320.31 (30.86)	8.80%	
24	224378500: Replacement and Modernization of Signalling and Interlocking System of Station of Ishurdi-Parbatipur Section in West Zone of Bangladesh Railway.(EDCF) (01.07.2023 to 30.06.2027), Addl.Cste (Telecom), Syed Md. Shahiduzzaman, Mobile: 01709999093	64808.45 47578.84 17229.61	15.00%		0.02%	0.02%	351 250 101 (101)		497.50 497.50		351				1.03 1.03 (1.03)	0.29%		2.36 2.36 (2.36)	0.00%	
25	224396900: Construction of Pubail-Dhirasram rail link including land acquisition for construction of Dhirasram ICD.(GoB) (01.10.2023 to 30.09.2026), Project Director, Md. Hamidur Rahman, Mobile: 01711691161	340288.60 340288.60	10.00%	0.25%	8.75%	8.75%	86 86 (78)		28.38 28.38 (26.38)		8 78	2.00 26.38 (0.64)	0.74%		20.72 20.72 (18.77)	24.09%		20.72 20.72 (18.77)	0.01%	
26	224394000: Conversion of existing Chattogram-Dohazari Meter Gauge track into Dual Gauge track.(ADB) (01.07.2023 to 30.06.2028), Project Director, Md. Shuboktagin, Mobile: 01711691664	1079708.52 708564.52 371144.00	6.00%		1.25%	1.25%	20281 20281 (189)		15154.75 15154.75 (15154.75)		20092 189	15060.25 94.50								
TOTAL INVESTMENT PROJECTS		13108479.96 8275888.54 4832591.42 (24954.51) (25572.33)					1014300 588553 425747 (32839) (43701)		424857.82 275750.57 149107.25 (30631.37)		21214.00 30.00 403860.24 20997.58		5645.50 5209.61 435.89 (408.67)	0.56% 0.89%	5501.26 0.20 63952.87 (10972.38)	33.49% 46.85%	5501.26 0.20 319691.11 20012.33 (11108.20)	7332133.62 4845773.98 2486359.64 (225404.25) (11108.20)	55.93%	335650.02 394419.82 6936913.00 395220.62

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost Total P.A. GoB (DRGA_CF) (RPA)	Physical Progress (2024-2025)				RADP Allocation (2024-2025)		Fund Release (2024-2025)		Financial progress (% of Total RADP)								
			Target (2024-2025) (%)	April-2025	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	April-2025			Current Year (2024-2025)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(RPA)		(RPA)		(RPA)			(RPA)		(RPA)			(RPA)		(RPA)		(RPA)			
(Figures in Lakh Taka)																			
(B) Technical Assistance (TA) PROJECTS :																			
27	223035700: TECHNICAL ASSISTANCE FOR CAPACITY DEVELOPMENT OF BANGLADESH RAILWAY FOR IMPLEMENTATION OF CONSTRUCTION OF SINGLE LINE DUAL GAUGE RAILWAY TRACK FROM DOHAZARI TO COX'S BAZAR VIA RAMU AND RAMU TO GUNDUM NEAR MYANMAR.(ADB) (01.01.2018 to 31.12.2024), APD (DHZ-COX-RAMU), Md. Abul kalam Chawdhury, Mobile: 01711691063	808.40 803.40 5.00	5.00%		5.00%	100.00%	16		16.00					16.00	100.00%		800.05	98.97%	
28	223040500: Technical Assistance (TA) for Railway Connectivity Improvement Preparatory Facility (RCIPF).(ADB) (01.07.2020 to 30.06.2026), Project Director, Md. Abidur Rahman, Mobile: 01711691175	23537.61 16714.47 6823.14	24.00%	0.25%	2.75%	34.00%	5840		772.53	8.66	0.15%		523.06	8.96%		3624.70	15.40%		
29	223048800: Technical Assistance for Facilitation of Rail Transport for Container Freight Cargo.(ADB) (06.04.2023 to 30.06.2025), JDG (Operations), A. M. Salah Uddin, Mobile: 01711506118	749.81 732.71 17.10	90%		10.00%	20.00%	104		1.75							6.91	0.92%		
30	223051300: Technical Assistance for Construction of Dual Gauge Double Line Between Joydebpur-Ishurdi Section (Engineering Service). (JICA) (01.07.2023 to 31.12.2025), Project Director, Mr. Irfanul Islam, Mobile: 01711564575	16673.35 12325.74 4347.61	2%		0.05%	0.05%	2500						2.77	0.11%		2.77	0.02%		
31	223050000: TRANSACTION TECHNICAL ASSISTANCE FOR CAPACITY DEVELOPMENT OF BANGLADESH RAILWAY FOR SAFEGUARD IMPLEMENTATION AND RAILWAY SAFETY ENHANCEMENT.(ADB) (15.10.2023 to 30.06.2028), Project Director, Md. Abul kalam Chawdhury, Mobile: 01711691063	498.75 492.75 6.00					1												
TOTAL OF T.A. PROJECTS		42267.92 31069.07 11198.85					8461		790.28	8.66	0.10%		541.83	6.40%		4434.43	10.49%		
GRAND TOTAL (A + B)		13150747.88 8306957.61 4843790.27 (24954.51) (25572.33)					1022761	22714	425648.10	21214.00	5654.16	0.55%	5501.26	340245.27	33.27%	5501.26	7336568.05	55.79%	
GRAND TOTAL (A + B)		8306957.61 4843790.27 (24954.51) (25572.33)					594696	628	276111.75	30.00	5209.61	0.88%	0.20	276111.75	46.43%	0.20	4849151.14	394419.82	
GRAND TOTAL (A + B)		4843790.27 (24954.51) (25572.33)					428065	953740	149536.35	404213.87	444.55	0.10%	4581.20	64133.52	14.98%	319696.08	2487416.91	6936943.22	
GRAND TOTAL (A + B)							(35148)	69021	(31049.57)	21434.23	(412.36)		1072.96	(11148.06)		20549.19	(226431.30)	399624.83	
GRAND TOTAL (A + B)							(43701)										(11108.70)		