




শৈয়দপুর পৌরসভা
শৈয়দপুর, নীলফামারী।


২০২২-২০২৩ অর্থ বছরের উন্নয়নমূলক কাজের অগ্রগতির প্রতিবেদন (এডিপি)

ক্র/নং	ক্রম নং	ওয়ার্ড নং	কাজের নাম	ঠিকানাের নাম ও ঠিকানা	দায়িত্ব বিহীন নং	প্রাকল্পিত ব্যয়	চুক্তি মূল্য	কাজের অগ্রগতি	মন্তব্য
১.	১।	১১	Estimated for Supplying the Electrical Goods for Street light of Saidpur Poursashava সরবরাহ।	মোঃ আব্দুল হুসনাম (আবাস) সাং - মিত্রীপাড়া, শৈয়দপুর, নীলফামারী	০১/২০২২-২০২৩	১৩৪০০০০০.০০	১২৬৬৩০০.০০	১০০ %	
২.	২।	০৮	০৮ নং ওয়ার্ডে বাথশীপের নিষ্কাশনা (উপজেলায় পিছনে) যাকী ডেভনা সেন হতে উপজেলা রোড পর্যন্ত কতর স্রাবসহ আর সি সি ড্রেন নির্মাণ করণ এবং ০৪ নং ওয়ার্ডে একডেসটি গোড়াউনের সামনে ক্রস ড্রেন নির্মাণ করণ।	মোনার্শ রিয়া ট্রেডার্স প্রোঃ বিকাত ভাসানিয়া রিয়া, সাং- কুন্দল, শৈয়দপুর, নীলফামারী।	০২/২০২২-২০২৩	১৫৮২০০০০.০০	১৬৫৬৩৫৪.০০	১০০ %	
৩.	৩।	১০	১০ নং ওয়ার্ডে কাজীর হাট কাজী ওমর আশী হোতে কাজীরহাট মোড় হতে কাউন্সিলারের বাড়ী পর্যন্ত রাস্তা মেসামত করণ।	মোনার্শ শাহারিয়ার ট্রেডার্স প্রোঃ মোমেন শাহারিয়ার শৈয়দপুর, নীলফামারী।	এ	৫৬৮০০০.০০	৫৯৩৫৬০.০০	১০০ %	
৪.	৪।	১৪	১৪ নং ওয়ার্ডে বাঁশবাড়ী এলাকাপিঁ কলোনী রোড উন্নয়ন হক রোড হতে যাকী আলাউদ্দিন রোড পর্যন্ত ও ফুল বাগান রোড যাকী আলাউদ্দিন রোড হতে শহীদ মাহাতাব বেগ রোড পর্যন্ত সিঁচি রাস্তা ও ড্রেন নির্মাণ করণ।	মোঃ আব্দুল হুসনাম (আবাস) সাং - মিত্রীপাড়া, শৈয়দপুর, নীলফামারী	এ	৫৯০০০০০.০০	৬১৮৬১৫.০০	১০০ %	
					মোট=	৪০,৮০,০০০.০০	৪১,৩৪,৮২৯.০০		


উপ-সহকারী প্রকৌশলী
শৈয়দপুর পৌরসভা।


সহকারী প্রকৌশলী
শৈয়দপুর পৌরসভা।


নির্বাহী প্রকৌশলী
শৈয়দপুর পৌরসভা।


মেয়র
শৈয়দপুর পৌরসভা।

Sl. No.	Division	District	Municipality/City Corporation	ESDU	Reporting Month	Package Name & No.	Name of Scheme	PNR Number	Type of Work	Category	Sub Category of Scheme	Quantity (M/Nos)	Contracted Estimated Amount	Contract Tranche Number	Date of Agreement	Name of Contractor	Contracted Amount	Date of Commencement	Date of Completion		No. of Benefitted Person (As indicated in scheme)		No. of Labor Engaged (M)	No. of Total Person Orgs. Utilized upto reporting period		Total Labor Costs Paid (in amount)	Labor Force: Machine-Equipment Ratio	LSP/Youth	No. of women with paid employment (E.C. Co-Operative)	Physical Progress (%)	Amount Spent (in Figure)	Financial Progress (%)	Status	Remarks
																			Planned date (As per Contract)	Actual Completion Date	Male	Female		Male	Female									
Financial year- (2022-23)																																		
421	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-21	Construction of CC Road at Wapda Netai Hal, Pata Para Bazaar, Pata Para House of Model to Kacharha (Ward-23) of-130.00m, Under Sadpur Pourashava	P-2	New	Road	RCC	0.135	860,918.00	2	6/Aug/23	MS Saky Builders	1,154,830.96	19/Aug/23	13/Nov/23	26/Aug/23	3,000	2,000	7	200	87	173195	No	2	100%	989,646	100%	Work Completed	CC Road	
422	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road from Haj Moha road, Charka Shop to Corner of Shaha House (Ward-20) of-85.00m, Under Sadpur Pourashava	P-2	New	Road	RCC	0.085	726,858.00	2	6/Aug/23	MS Saky Builders	823,307.48	18/Aug/23	13/Nov/23	20/Aug/23	1,500	1,000	6	140	80	138506	No	3	100%	919,019	100%	Work Completed	CC Road	
423	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2349-21	Construction of CC Road from Haj Moha road to Jaganna House (Ward-22) of-80.00m, Under Sadpur Pourashava	P-2	New	Road	RCC	0.080	841,323.00	2	6/Aug/23	MS Saky Builders	731,833.42	18/Aug/23	13/Nov/23	22/Aug/23	1,000	800	7	100	81	109790	No	2	100%	703,856	100%	Work Completed	CC Road	
424	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road from Haj Moha road to Jaganna House (Ward-22) of-80.00m, Under Sadpur Pourashava	P-2	New	Road	RCC	0.080	1,142,730.00	2	6/Aug/23	MS Saky Builders	985,488.05	19/Aug/23	13/Nov/23	1/Oct/23	4,000	3,000	3	94	25	59729	No	1	100%	965,489	100%	Work Completed	CC Road	
425	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.115	682,284.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	731,885.89	5/Sep/23	3/Dec/23	1/Nov/23	5,000	3,000	8	177	84	109783	No	2	100%	702,899	90%	Work Completed	CC Road	
426	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.135	598,492.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	629,489.30	5/Sep/23	3/Dec/23	1/Nov/23	1,500	1,000	6	100	55	94423	No	2	100%	500,374	90%	Work Completed	CC Road	
427	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Haj Moha road to Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.120	619,685.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	710,426.27	5/Sep/23	3/Dec/23	28/Nov/23	1,500	1,200	7	130	50	85251	No	0	100%	598,340	80%	Work Completed	CC Road	
428	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Haj Moha road to Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.120	635,470.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	637,494.48	5/Sep/23	3/Dec/23	2/Nov/23	800	700	6	100	57	96624	No	2	100%	600,519	90%	Work Completed	CC Road	
429	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Haj Moha road to Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.142	758,440.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	794,102.91	5/Sep/23	3/Dec/23	2/Nov/23	1,200	1,000	5	129	87	119115	No	3	100%	701,819	90%	Work Completed	CC Road	
430	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Haj Moha road to Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.160	704,323.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	837,899.72	5/Sep/23	3/Dec/23	14/Oct/23	8,000	3,000	6	130	73	125685	No	3	100%	782,550	100%	Work Completed	CC Road	
431	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2348-21	Construction of CC Road & Drain at Haj Moha road to Jaganna House (Ward-22) of-130.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.115	736,409.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	749,978.24	5/Sep/23	3/Dec/23	15/Oct/23	500	500	6	120	85	112048	No	2	100%	890,804	100%	Work Completed	CC Road	
432	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-21	Construction of CC Road & Drain at Hattibara, Bazar, Haj Moha road to Haj Moha road, Haj Moha road to Haj Moha road (Ward-20) of-100.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.100	558,497.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	605,540.52	5/Sep/23	3/Dec/23	16/Oct/23	700	500	7	96	53	80821	No	2	100%	590,837	100%	Work Completed	CC Road	
433	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-21	Construction of CC Road & Drain at Hattibara, Bazar, Haj Moha road to Haj Moha road, Haj Moha road to Haj Moha road (Ward-20) of-125.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.125	745,548.00	2	4/Sep/23	MS Dalia Trading & MS SR Supplier	985,531.40	5/Sep/23	3/Dec/23	3/Nov/23	1,000	500	7	158	86	147830	No	2	100%	984,501	100%	Work Completed	CC Road	
434	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-24	Construction of CC Road & Drain at Kacharha, Haj Moha road to Haj Moha road, Haj Moha road to Haj Moha road (Ward-10) of-180.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.180	1,297,289.00	2	6/Aug/23	MS Saky Builders	1,359,567.68	14/Aug/23	13/Nov/23	13/Oct/23	5,000	3,000	8	218	118	203925	No	4	100%	1,348,330	100%	Work Completed	CC Road	
435	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-24	Construction of CC Road from TR Road to Haj Moha road (Ward-11) of-110.00m, Under Sadpur Pourashava	P-2	New	Road	RCC	0.110	572,306.00	2	6/Aug/23	MS Saky Builders	803,374.77	14/Aug/23	13/Nov/23	26/Aug/23	1,000	700	6	96	53	90506	No	2	100%	583,705	100%	Work Completed	CC Road	
436	Rangpur	Nipahat	Sadpur	Rangpur	June	LCORP/Sadpur/2022/2346-24	Construction of CC Road & Drain at Haj Moha road to Haj Moha road, Haj Moha road to Haj Moha road (Ward-11) of-110.00m, Under Sadpur Pourashava	P-2	New	Drain	RCC	0.113	678,851.00	2	6/Aug/23	MS Saky Builders	820,645.72	14/Aug/23	13/Nov/23	25/Oct/23	800	300	8	131	72	123057	No	2	100%	817,215	100%	Work Completed	CC Road	

Sl. No.	Ward	Category	Sub-category	Month	Project Name	Contractor	Contract Value (₹)	Start Date	End Date	Actual Cost (₹)	Completion %	Remarks	Category																			
	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road from TR, Road to inside Kundol Koborshan & Boundary Wall (45m) (Ward- 11), ch- 205.00m, Under Saidpur Pourashva	P-2	New	Road	RCC	0.205	1,823,819.00	2	6/Aug/23	MS Saily Builders	1,865,424.94	14/Aug/23	13/Nov/23	3,000	2,500	11	77	147	251832	No	2	95%	1,729,223	100%	Work Completed	CC Road	
4078	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of CC Road & Drain at New Babupara from Bhaiy Cycle house to ch- 83.00 m & Paving on culvert at New Babupara B Zaman road (Ward- 12) ch- 80.00m, Under Saidpur Pourashva	P-2	New	Drain	RCC	0.090	664,134.00	2	29/Aug/23	Md. Asadul Islam Asad	701,837.69	4/Sep/23	29/Nov/23	14/Nov/23	5,000	3,000	5	112	61	165279	No	2	100%	629,759	95%	Work Completed	CC Road
4079	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of BC Road & Drain at Bansbari Sadra lane from Sh. Noor Muhammad road (The house) to ch- 80.00m (Ward- 13), ch- 80.00m, Under Saidpur Pourashva	P-2	New	Road	BC	0.080	685,097.00	2	29/Aug/23	Md. Asadul Islam Asad	996,861.69	4/Sep/23	29/Nov/23		2,000	1,000	8	79	43	74014	No	1	70%	0%	Work in Progress	BC Road	
4080	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of CC Road & Drain at Bansbari from Abdul Qudus lane (Mansher Jawed House) to Camp (Ward- 14), ch- 216.00m, Under Saidpur Pourashva	P-2	New	Drain	RCC	0.218	1,278,534.00	2	29/Aug/23	Md. Asadul Islam Asad	1,270,326.76	4/Sep/23	29/Nov/23	16/Nov/23	3,000	2,000	7	264	111	196549	No	3	100%	1,245,669	95%	Work Completed	CC Road
4081	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road at Bosunia para from Bosunia Road to Hamdul House & Joyal House to Br Muktiyodha Samad House (Ward- 15), ch- 158.00m, Under Saidpur Pourashva	P-2	New	Road	RCC	0.156	663,254.00	2	29/Aug/23	Md. Asadul Islam Asad	655,564.58	4/Sep/23	29/Nov/23	8/Nov/23	2,000	1,500	5	125	57	98339	No	2	100%	548,292	95%	Work Completed	CC Road
4082	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of modern dustbin at 01- 05 nos. wards.	P-2	New	Dustbin	Dustbin	5	1,618,298.00	2	31/Jul/23	Md. Kazi Masud Sarwar	1,683,000.00	9/Aug/23	31/Oct/23	22/Oct/23	25,000	22,000	12	271	147	252450	No	3	100%	1,819,197	100%	Work Completed	Dustbin
4083	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of BC Road & Drain at Yakub Street from Police line Mar to TR Road, Ward No- 12, Under Saidpur Pourashva	P-2	New	Road	BC	0.570	10,560,892.00	2	6/Aug/23	MS Saily Builders	12,134,305.23	13/Aug/23	12/Nov/23		7,000	3,000	45	1236	592	1092687	No	2	80%	12,818,845	85%	Work in Progress	BC Road
4084	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road & Drain work at Golahat Late Asaduzzaman Sarkar road (Bata Sarkar), (Ward- 02), ch- 125.00m, Under Saidpur Pourashva	P-2	New	Drain	RCC	0.125	971,823.00	2	6/Aug/23	MS Saily Builders	912,999.72	20/Aug/23	13/Nov/23	28/Aug/23	3,000	2,000	9	148	79	139926	No	3	100%	872,265	0%	Work Completed	CC Road
4085	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road & Paving work at Hajj More road bylane of Aamunulhan Fokir Para road, (Ward- 01), ch- 100.00m, Under Saidpur Pourashva	P-4	New	Protective Work	RCC	0.100	743,597.00	2	6/Aug/23	MS Saily Builders	743,692.70	20/Aug/23	13/Nov/23	9/Nov/23	2,000	1,500	3	47	29	44816	No	1	100%	635,408	0%	Work Completed	CC Road
4086	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of Paving, Soling & CC work at Ebratullah Sarkar para from Sahajahan house to Vull para more, (Ward- 01), (I) Road- 100.00m, (J) Paving- 115.00m, Under Saidpur Pourashva	P-4	New	Protective Work	RCC	0.115	742,311.00	2	6/Aug/23	MS Saily Builders	742,311.66	20/Aug/23	13/Nov/23	9/Nov/23	3,000	1,500	3	11	7	11134	No	0	100%	742,311	0%	Work Completed	CC Road
4087	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of BC Road at Barmazel Dr. Sahar road to Sher-e-bangla road, (Ward- 03), ch- 200.00m, Under Saidpur Pourashva	P-2	New	Road	BC	0.200	546,665.00	2	6/Aug/23	MS Saily Builders	546,889.28	20/Aug/23	13/Nov/23	12/Nov/23	1,500	1,000	3	8	5	8203	No	0	100%	0%	0%	Work Completed	BC Road
4088	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road at Bus Terminal Adani more, Abdul Hossain Adani Road bylane from Edghe to Halder Al Jaj house, Ward- 08, ch- 125.00m, Under Saidpur Pourashva	P-2	New	Road	RCC	0.135	608,480.00	2	31/Jul/23	Md. Asadul Islam Asad	599,897.93	8/Aug/23	31/Oct/23	31/Oct/23	2,000	1,500	4	47	26	44785	No	1	100%	569,423	100%	Work Completed	CC Road
4089	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road & Drain work at Adzar Patman Street from Babur Kather dokan to Litor Professor House, (Ward- 04), ch- 90.00m, Under Saidpur Pourashva	P-2	New	Drain	RCC	0.090	635,681.00	2	31/Jul/23	Md. Asadul Islam Asad	640,140.22	8/Aug/23	31/Oct/23	27/Oct/23	1,500	700	8	102	56	96221	No	2	100%	635,949	100%	Work Completed	CC Road
4090	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC road at Mowana Vasari road from Mejid Beir house to Dr. Kaffar road Khejuri bag road, (Ward- 05), ch- 133.00m, Under Saidpur Pourashva	P-2	New	Road	RCC	0.133	456,185.00	2	31/Jul/23	Md. Asadul Islam Asad	454,251.84	8/Aug/23	31/Oct/23	27/Oct/23	1,000	1,000	7	72	43	68138	No	2	100%	442,484	100%	Work Completed	CC Road
4091	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of CC Road & Drain at Bangapur, Riyaj Uddin lane Bylane from Riyaj Uddin lane (Anzar VDP More) to ch- 170.00m, ch- 170.00m, Ward- 08, Under Saidpur Pourashva	P-2	New	Drain	RCC	0.170	720,583.00	2	13/Aug/23	Brithiki Enterprise	741,548.90	13/Aug/23	12/Nov/23	1/Nov/23	4,000	3,000	9	118	65	111232	No	3	100%	721,815	100%	Work Completed	CC Road
4092	Rangpur	Niphamari	Saidpur	Rangpur	June	Re-Construction of CC Road at Old Babupara, Somir Uddin lane bylane from Somir Uddin lane to ch- 125.00m, Ward- 07, Road ch- 125.00m, Under Saidpur Pourashva	P-2	New	Road	RCC	0.125	605,832.00	2	13/Aug/23	Brithiki Enterprise	639,631.17	13/Aug/23	12/Nov/23	1/Nov/23	1,500	1,200	8	134	73	125845	No	3	100%	790,279	100%	Work Completed	CC Road
4093	Rangpur	Niphamari	Saidpur	Rangpur	June	Construction of CC Road, Boundary wall at Halidhana Koborshan from West side, boundary wall & Shade, (Ward- 09), ch- 230.00m, Under Saidpur Pourashva	P-3	New	Graveyard	RCC	0.230	1,001,312.00	2	13/Aug/23	Brithiki Enterprise	1,005,819.93	13/Aug/23	12/Nov/23	2/Nov/23	3,000	1,800	9	181	87	150873	No	3	100%	1,005,820	100%	Work Completed	CC Road

