

BANGLADESH RAILWAY

Particulars of the projects & their expenditure upto February-2024 are summarised below:

2023-2024					2022-2023				
No. of Projects included in ADP : 28 Nos Investment Projects : 25 Nos Technical Assistance (TA) Projects : 3 Nos					No. of Projects included in ADP : 35 Nos Investment Projects : 30 Nos Technical Assistance (TA) Projects : 5 Nos				
	ADP Allocation	Expenditure in February-2024	Expenditure upto February-2024	% of ADP utilisation till in February-2024		ADP Allocation	Expenditure in February-2023	Expenditure upto February-2023	% of ADP utilisation till in February-2023
	(Figures in Lakh Taka)					(Figures in Lakh Taka)			

(A) INVESTMENT PROJECTS :					(A) INVESTMENT PROJECTS :				
TOTAL	1483457	33795.03	545012.58	36.74%	TOTAL	1481297	71302.34	516979.56	34.90%
P.A.	1041029	25408.57	415684.34	39.93%	P.A.	1076431	54259.56	359840.07	33.43%
GOB	442428	8386.46	129328.24	29.23%	GOB	404866	17042.78	157139.49	38.81%
(RPA)	(24100)				(RPA)	(33765)			
CD VAT	22912	1845.70	37118.43	162.00%	CD VAT	39617	5866.74	41374.43	104.44%
Others	68078	2933.06	27099.49	39.81%	Others	88420	3503.07	31188.36	35.27%

(B) TA PROJECTS :					(B) TA PROJECTS :				
TOTAL	6168	5.25	169.40	2.75%	TOTAL	7323	13.10	108.06	1.48%
P.A.	4579	3.00	156.10	3.41%	P.A.	5176	12.00	96.00	1.85%
GOB	1589	2.25	13.30	0.84%	GOB	2147	1.10	12.06	0.56%
(RPA)					(RPA)				
CD VAT					CD VAT				
Others					Others				
G. TOTAL	1489625	33800.28	545181.98	36.60%	G. TOTAL	1488620	71315.44	517087.62	34.74%
P.A.	1045608	25411.57	415840.44	39.77%	P.A.	1081607	54271.56	359936.07	33.28%
GOB	444017	8388.71	129341.54	29.13%	GOB	407013	17043.88		
(RPA)	24100				(RPA)	(33765)			

Progress report of ongoing projects of Bangladesh Railway for the month of February-2024

Serial No	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)											
			Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	Februar y-2024	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	February-2024				Current Year (2023-2024)				Cumulative since beginning		
		Total										%	CD VAT	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
		P.A.										Others	P.A.	Others	P.A.	Others	P.A.	Others	P.A.	Others	P.A.	Others
		GoB										Capital	GoB	Capital	GoB	Capital	GoB	Capital	GoB	Capital	GoB	Capital
		(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)	Revenue							
		(Figures in Lakh Taka)																				

(A) INVESTMENT PROJECTS :

1	224090200: Construction of Single Line Dual Gauge (DG) Railway Track from Dohazari to Cox's Bazar via Ramu and Ramu to Gundum Near Myanmar (1st Revised).(ADB) (01.07.2010 to 30.06.2024), Project Director, Md. Shuboktagin, Mobile: 01755500468	1803447.50	14.00%	1.00%	8.00%	94.00%	140000		69597.16	5297.55	5759.99	4.11%	139.35	67435.58	48.17%	5297.55	852643.54	47.28%	38312.14
		120000						67254.91		5754.30	4.80%		67254.91	56.05%		601337.12			
		20000					125654	2342.25	64584.67	5.69	0.03%	5754.30	180.67	0.90%	64534.67	251306.42		781790.57	
		(4346)					14346	(2292.25)	5012.49	(5.69)		5.69	(180.67)		2900.91	(16525.79)		70852.97	
2	222000700: Construction of Khulna-Mongla Port Rail Line (3rd revised).(LoC) (01.12.2010 to 31.06.2025), PD(KLN-Mongla), Md. Arifuzzaman, Mobile: 01711505313	422571.09	2.50%	0.20%	2.30%	99.40%	32018		18453.72		4814.15	15.04%		17080.04	53.35%		394236.38	93.29%	15849.26
		25625						15904.51		4677.04	18.25%		15904.51	62.07%		273930.94			
		6393					26123	2549.21	16163.26	137.11	2.14%	4591.58	1175.53	18.39%	16659.74	120305.44		375442.38	
		(4752)					5895	(1147.46)	2290.46	(33.42)		222.57	(131.61)		420.30	(11592.98)		18794.00	
3	224090800: Rehabilitation of Kulara-Shahbazpur Section of Bangladesh Railway (1st Revised).(LoC) (01.07.2011 to 31.12.2024), Project Director, MD. Sultan Ali, Mobile: 01711691067	67850.79	10.00%	2.00%	6.78%	32.50%	1132		2250.21		509.70	45.03%		2207.85	195.04%		17149.53	25.28%	897.61
		950						2204.71		509.06	53.59%		2204.71	232.07%		15817.04			
		182					950	45.50	2204.71	0.64	0.35%	509.06	3.14	1.73%	2204.71	1332.49		15796.45	
		(182)					182	(45.25)	45.50	(0.64)		0.64	(3.14)		3.14	(421.88)		1353.08	
		(25572.33)														(308.11)			
4	224089200: Construction of 3rd & 4th Dual Gauge Line in Dhaka-Tongi and Dual Gauge Double Line in Dhaka-Joydevpur Section of Bangladesh Railway (2nd Revised).(LoC) (01.07.2012 to 30.06.2027), Project Director, Nazneen Ara Keya, Mobile: 01711506113	334254.90	9.00%	0.50%	4.00%	33.50%	28806	4994	13267.71		424.00	1.47%	415.98	11580.22	40.20%	2303.60	97304.89	29.11%	12438.36
		23200						9068.71				9068.71	39.09%		83133.34				
		5606					27304	4199.00	12872.71	424.00	7.56%	415.99	2511.51	44.80%	10999.83	14171.55		92152.22	
		(602)					1502	(395.00)	395.00	(8.01)		8.01	(207.16)		580.39	(1715.51)		5152.67	
5	224089600: Construction of Dual Gauge Double Rail Line and Conversion of Existing Rail Line into Dual Gauge Between Akhaura and Laksam. (1st Revised).(ADB) (01.07.2014 to 31.12.2024), Project Director, Md. Shuboktagin, Mobile: 01711691062	550413.24	6.00%	0.03%	5.75%	99.75%	85221		60646.06		8.47	0.01%		60646.06	71.16%		432206.77	78.52%	14966.78
		80000						56974.19				56974.19	71.22%		377911.82				
		5221					80841	3671.87	59787.61	8.47	0.16%		3671.87	70.33%	59787.61	54294.95		396759.43	
		(380)					4380	(90.19)	858.45	(8.47)		8.47	(90.19)		858.45	(8441.62)		35447.34	
		(21600)														(5334.32)			
6	224089700: Construction of a Dual Gauge Line Parallel to The Existing Meter Gauge Line in Dhaka-Narayanganj Section (1st Revised).(DRGA) (01.07.2014 to 30.06.2026), Project Director, Md. Selim Rouf, Mobile: 01711691062	65834.60	18.10%			47.50%	7500		1673.22					614.35	8.19%		23645.13	35.92%	
		7500					6799	1673.22	1002.14				614.35	8.19%		23645.13		21920.80	
		(701)					701	(671.08)	671.08				(614.35)		614.35	(1724.33)		1724.33	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)								
		Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	February-2024	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	February-2024			Current Year (2023-2024)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	P.A.	%	Capital	P.A.	%	Others	P.A.	%	Others
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
(Figures in Lakh Taka)																			
7	224088300: Rehabilitation, Construction and Upgradation of Important Level Crossing Gates of East Zone of Bangladesh Railway (3rd revised).(GoB) (01.07.2015 to 30.06.2024), Project Director, Sheikh Naimul Haque, Mobile: 01717077414	13050.00	1.00%			100.00%	1453				105.82	7.28%		764.30	52.60%		12150.99	93.11%	
		13050.00					1453	5			105.82	7.28%		764.30	52.60%		12150.99		3653.71
								1448			(105.82)		105.82	(764.30)		764.30	(8497.28)		8497.28
8	224088400: Rehabilitation, Construction and Upgradation of important Level Crossing Gates of West Zone of Bangladesh Railway (2nd revised). (GoB) (01.07.2015 to 30.06.2024), DEN-2, Paksey, Birbal Mondal, Mobile: 1711691592	11524.96	19.00%			100.00%	1230		922.50		102.54	8.34%		731.03	59.43%	102.27	10913.66	94.70%	102.27
		11524.96					1230		922.50		102.54	8.34%		731.03	59.43%		10913.66		3310.07
							(1230)	1230	(922.50)	922.50	(102.54)		102.54	(731.03)		731.03	(7603.59)		7603.59
9	224090000: Padma Bridge Rail Link Project (1st Revised).(China) (01.01.2016 to 30.06.2024), PD (PBRLP), Md. Afzal Hossain, Mobile: 01770799899	3924679.98	20.00%	0.50%	8.50%	88.50%	550000		188996.87	20000.00	15585.37	2.83%	327.37	168412.31	30.62%	19526.01	3124686.70	79.62%	157028.27
		2103669.38					350000	65000	95666.12	22000.00	10536.96	3%	2708.04	95666.12	27.33%	23867.32	1733106.55		356173.90
		1821010.60					200000	530843	93330.75	177674.12	5048.41	2.52%	15559.12	72746.19	36.37%	158147.68	1391580.15		2985255.64
							(19157)	19157	(11322.75)	11322.75	(26.25)		26.25	(10264.63)		10264.63	(139431.06)		139431.06
10	224088100: Procurement of 200 Nos. MG Passenger Carriages for Bangladesh Railway.(Tenderer's Financing) (01.07.2016 to 30.06.2024), Project Director, Fakir Mohammad Mohiuddin, Mobile: 01711506944	92751.69					100		24.75		1.05	1.05%		10.54	10.54%		112.31	0.12%	
		71351.92																	
		21399.77					100	5	24.75	3.25	1.05	1.05%		10.54	10.54%		112.31		3.99
							(95)	95	(21.50)	21.50	(1.05)		1.05	(10.54)		10.54	(108.32)		108.32
11	224088000: Construction of Akhaura-Agartala Dual Gauge Railway Link (Bangladesh Portion)(Gol) (01.07.2016 to 30.06.2024), CE (East), Md. Abu Zafor Miah, Mobile: 01711506101	47781.18	12.00%		8.00%	96.00%	15527		3899.18	1500.00				2491.00	16.04%		20607.48	43.13%	1320.64
		42075.96					14027		2399.18					2399.18	17.10%	2399.18	19787.75		2399.18
		5705.22					1500	13027	1500.00	3899.18				91.82	6.12%	2491.00	819.73		20519.85
								2500									(7.27)		87.63
							(2500)		(2500.00)	2500.00							(3914.72)		
12	224088200: Bangabandhu Sheikh Mujib Railway Bridge.(JICA) (01.01.2016 to 31.12.2025), Project Director, Al Fattah Md. Masudur Rahman, Mobile: 01711506105	1678095.63	25.00%	2.00%	15.00%	80.00%	377838		134360.77		4570.49	1.21%		119066.88	31.51%		993046.99	59.18%	
		1214919.79					284000		92192.17		3850.77	1.36%		92192.17	32.46%		761732.00		
		463175.84					93838	364440	42168.60	132192.17	719.72	0.77%	3693.65	26874.71	28.64%	112517.17	231314.99		936679.33
							(4398)	13398	(2168.60)	2168.60	(237.94)		876.84	(1763.78)		6549.71	(14946.34)		56367.66
13	224136200: Procurement of 20 Nos. Meter Gauge Diesel Electric Locomotives and 150 Nos. Meter Gauge Passenger Carriages for Bangladesh Railway.(EDCF) (01.07.2017 to 30.06.2024), GM (Project) & Project Director, Fakir Mohammad Mohiuddin,	179910.53	29.78%		20.29%	98.00%	36802	3852	28804.22	3852.00	986.35	2.68%	963.00	27358.56	74.34%	2889.00	167006.07	92.83%	35085.25
		141467.88					32415	250	24417.22	250.00				24417.22	75.33%		130298.32		36.80
		38442.65					4387	35922	4387.00	28269.22	986.35	22.48%	963.00	2941.34	67.05%	26966.81	36707.75		163604.69
							(535)	880	(535.00)	535.00	(23.85)		23.35	(52.84)		391.75	(1549.13)		3401.38

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)								
		Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	Februar y-2024	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	February-2024			Current Year (2023-2024)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev)	Revenue	(GoB Rev)	Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue	(GoB Rev)		Revenue
							(RPA)		(RPA)	0	(RPA)			(RPA)			(RPA)		
(Figures in Lakh Taka)																			
14	224149600: Conversion of Metre Gauge Line into Dual Gauge Line from Parbatipur to Kaunia Section of Bangladesh Railway.(LoC) (01.01.2018 to 31.12.2023), Addl.CE (Track/West), Md. Ahsan Jabir, Mobile: 01711691574	168321.20	3.05%		0.45%	0.60%	4076		270.30		0.50			115.74	2.84%		379.53	0.23%	
		136723.99					3332		84.50			84.50	2.54%		253.50				
		31597.21					744	1746	185.80	104.50	0.50		31.24	4.20%	84.50	126.03		104.50	
							(724)	2330	(165.80)	165.80	(0.50)	0.50	(31.24)		31.24	(126.03)		275.03	
15	224269100: Construction of Broad Gauge Rail Line From Madhukhali to Magura Via Kamarkhali.(GoB) (01.05.2018 to 30.06.2024), Chief Engineer (West), Md. Ashadul Haque, Mobile: 01711506102	120249.35	25.00%	0.74%	7.12%	48.49%	30000		12750.00		81.31	0.27%		7304.08	24.35%		54686.66	45.48%	
		120249.35					30000	29480	12750.00	12250.00	81.31	0.27%	81.31	7304.08	24.35%	6804.08	54686.66		52599.87
							(520)	520	(500.00)	500.00			(500.00)		500.00	(2086.79)		2086.79	
16	224269000: ROLLING STOCK OPERATIONS IMPROVEMENT PROJECT OF BANGLADESH RAILWAY (ROLLING STOCK PROCUREMENT).(ADB) (01.07.2017 to 30.06.2024), Project Director , Md.Burhan	360207.47	48.00%	2.00%	38.00%	80.00%	65000	14066	60346.17	10549.50	6.26	0.01%		56326.09	86.66%	7000.00	184191.20	51.13%	34341.63
		283954.75					50000	320	49097.97	240.00		49097.97	98.20%	143.52	146018.42		513.79		
		76252.72					15000	63066	11248.20	59647.47	6.26	0.04%		7228.12	48.19%	56097.97	38172.78		179869.80
							(934)	1934	(698.70)	698.70	(6.26)	6.26	(228.12)		228.12	(3494.47)		4321.40	
17	224269200: CONSTRUCTIONS OF DOUBLE LINE TRACK BETWEEN KHULNA-DARSANA JUNCTION SECTION OF BANGLADESH RAILWAY.(LoC) (01.01.2018 to 31.12.2023), Project Director ,Md. Monirul Islam	350675.48	1.50%	0.20%	1.30%	3.30%	10930		2295.15		124.47	1.14%		597.84	5.47%		859.26	0.25%	
		268992.79					3430		420.15		80.44	2.35%		420.15	12.25%		602.23		
		81682.69					7500	8140	1875.00	1597.65	44.03	0.59%	80.44	177.69	2.37%	420.15	257.03		420.15
							(790)	2790	(197.50)	697.50	(44.03)	44.03	(177.69)		177.69	(257.03)		439.11	
18	224270300: Construction of Broad Gauge Rail line between Chilahati and Chilahati Border for connectivity with India.(GoB) (01.08.2018 to 30.06.2024), Bridge Engineer, PXC, Md. Abdur Rahim, Mobile: 01711691575	14068.64	14.90%	0.90%	6.80%	92.02%	2700							1.50	0.06%		10579.53	75.20%	
		14068.64					2700	2699			1.50	0.06%	1.50	10579.53		10568.82			
							(1)	1					(10.71)		10.71				
19	224269900: Construction of Dual Gauge Railway Line from Bogra to Shahid M. Mansur Ali Station, Sirajganj of Bangladesh Railway.(LoC) (01.07.2018 to 30.06.2024), Project Director, Md. Monirul Islam Firozi, Mobile: 01711692942	557970.15	8.00%	0.20%	1.60%	10.10%	44050		461.68		3.82	0.01%		31.33	0.07%		2552.39	0.46%	
		314659.81					14050										1818.33		
		243310.34					30000	43279	461.68	62.00	3.82	0.01%		31.33	0.10%		734.07		
							(271)	771	(399.68)	399.68	(3.82)	3.82	(31.33)		31.33	(734.06)		2552.39	
20	224271800: Construction of Dual Gauge Double line between Joydebpur-Ishurdi section of Bangladesh Railway.(China) (01.01.2019 to 31.12.2024), Project Director, Md. Golam Mostofa, Mobile: 01711564575	1425061.39	2.00%		0.30%	7.40%	3000		1500.00		5.70	0.19%		51.53	1.72%		39567.35	2.78%	
		875675.79																	
		549385.60					3000	2747	1500.00	1373.50	5.70	0.19%		51.53	1.72%		39567.35		39281.84
							(253)	253	(126.50)	126.50	(5.70)	5.70	(51.53)		51.53	(285.51)		285.51	

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)									
		Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	February-2024	Current Year	Cumulative Since Beginning	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	CD VAT Others Capital Revenue	February-2024			Current Year (2023-2024)			Cumulative since beginning			
											Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	Total P.A. GoB (GoB Rev) (RPA)	%	CD VAT Others Capital Revenue	
(Figures in Lakh Taka)																				
21	224308700: CONVERSION OF METER GAUGE RAIL LINE INTO DUAL GAUGE IN AKHAURA-SYLHET SECTION OF BANGLADESH RAILWAY.(China) (01.04.2019 to 30.06.2025), Project Director, Al Fattah Md. Masudur Rahman, Mobile:	1610444.76					1													
		1065436.41																		
		545008.35																		
							(1)	1												
22	223039400: FEASIBILITY STUDY WITH DETAIL DESIGN AND BID DOCUMENT PREPARATION FOR CONSTRUCTION OF A NEW CARRIAGE MAINTENANCE WORKSHOP AT RAJBARI.(GoB) (01.01.2020 to 30.06.2024), CME (West), Md. Kudrat-e-Khuda, Mobile: 01711506112	3005.55					1736		868.00		320.66	18.47%		976.75	56.26%		1587.08	52.80%		
								1000					225.02			689.47			1103.67	
		3005.55					1736		868.00		320.66	18.47%		976.75	56.26%		1587.08			
							(1736)	1736	(868.00)	868.00	(320.66)		320.66	(976.75)		976.75	(1587.08)		1587.08	
23	224325400: Rehabilitation of 100 nos. Meter Gauge Passenger Carriages of Bangladesh Railway (2nd Phase). (1st Revised)(GoB) (01.07.2020 to 30.06.2024), Project Director, Mostafizur Rahaman Bhuiyan, Mobile:	8478.58	30.00%		1.00%	71.00%	3337		1668.50		344.83	10.33%		1072.15	32.13%		4162.62	49.10%		
								1008												
		8478.58					3337	2871	1668.50	1548.50	344.83	10.33%	344.83	1072.15	32.13%	1072.15	4162.62		3106.21	
							(466)	466	(120.00)	120.00							(1056.41)		1056.41	
24	222012900: FEASIBILITY STUDY AND DETAILED DESIGN FOR INTRODUCTION OF ELECTRIC TRACTION (INCLUDING OVERHED CATENARY & SUB-STATION) IN BETWEEN NARAYANGANJ-DHAKA-CHITTAGONG SECTION OF BANGLADESH RAILWAY.(GoB) (01.11.2021 to 30.04.2024), Project Director, Md. Habibur Rahman, Mobile: 01711506127	1506.84	5.00%		27.00%	31.00%	893		223.25		36.60	4.10%		111.04	12.43%		139.28	9.24%		
								500												
		1506.84					893	3	223.25		36.60	4.10%		111.04	12.43%		139.28		9.41	
							(890)	890	(223.25)	223.25	(36.60)		36.60	(111.04)		111.04	(129.87)		129.87	
25	224363600: Procurement of 200 Broad Gauge (BG) Passenger Carriages for Bangladesh Railways.(EIB) (01.07.2022 to 30.06.2026), Project Director, Md. Zaidul Islam, Mobile: 01711692893	170433.68	5.00%				40107		54.61		2.94	0.01%		25.82	0.06%		37.65	0.02%		
		133119.75					40000													
		37313.93					107	39970	54.61	5.00	2.94	2.75%		25.82	24.13%		37.65		2.46	
							(92)	137	(54.41)	49.61	(2.94)		2.94	(25.82)		25.82	(35.19)		35.19	
TOTAL INVESTMENT PROJECTS		13982589.18					1483457	22912	603334.03	41199.05	33795.03	2.28%	1845.70	545012.58	36.74%	37118.43	6444452.98	46.09%	310342.21	
		9055433.46					1041029	68078	415684.34	22490.00	25408.57	2.44%	2933.06	415684.34	39.93%	27099.49	4145747.35		360227.34	
		4927155.72					442428	1405914	187649.69	575241.66	8386.46		31993.28	129328.24		518789.57	2298705.63		6082852.19	
		24954.51					(43056)	77543	(22965.42)	28092.37	(974.20)		1801.75	(16947.76)		26223.01	(222368.24)		361600.79	
		25572.33					(24100)		(2500.00)	2500.00							(9557.15)			

Serial No.	Name of the Projects with Project Details (Project CODE, Implementation Period & Name of the PD with Designation & Mobile No.)	Estimated Cost	Physical Progress (2023-2024)				ADP Allocation (2023-2024)		Fund Release (2023-2024)		Financial progress (% of Total ADP)								
		Total P.A. GoB (DRGA_CF) (RPA)	Target (2023-2024) (%)	Februar y-2024	Current Year	Cumulative Since Beginning	Total	CD VAT	Total	CD VAT	February-2024			Current Year (2023-2024)			Cumulative since beginning		
							P.A.	Others	P.A.	Others	Total	%	CD VAT	Total	%	CD VAT	Total	%	CD VAT
							GoB	Capital	GoB	Capital	GoB	%	Capital	GoB	%	Capital	GoB	%	Capital
							(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)	Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue	(GoB Rev) (RPA)		Revenue
		(Figures in Lakh Taka)																	
(B) Technical Assistance (TA) PROJECTS :																			
26	223035700: TECHNICAL ASSISTANCE FOR CAPACITY DEVELOPMENT OF BANGLADESH RAILWAY FOR IMPLEMENTATION OF CONSTRUCTION OF SINGLE LINE DUAL GAUGE RAILWAY TRACK FROM DOHAZARI TO COX'S BAZAR VIA RAMU AND RAMU TO GUNDUM NEAR MYANMAR.(ADB) (01.01.2018 to 31.12.2024), APD (DHZ-COX-RAMU), Md. Abul kalam Chowdhury, Mobile: 01711691062	808.40	12.00%	1.00%	10.00%	91.00%	100		46.00		3.00	3.00%		46.00	46.00%	733.05	90.68%		
		803.40					100		46.00		3.00	3.00%	46.00	46.00%	733.05				
		5.00							6.00										
							100		40.00		3.00	(3.00)	46.00	(3.00)	733.05				
27	223040500: Technical Assistance (TA) for Railway Connectivity Improvement Preparatory Facility (RCIPF).(ADB) (01.07.2020 to 31.12.2024), Project Director, Md. Abidur Rahman, Mobile: 01711691175	23537.61	12.00%	0.25%	5.70%	28.50%	5868		397.00		2.25	0.04%		13.30	0.23%	1071.21	4.55%		
		16714.47					4280						746.34						
		6823.14					1588	27	397.00	6.64	2.25	0.14%	13.30	0.84%	324.87	8.93			
							(1561)	5841	(390.36)	390.36	(2.25)	2.25	(13.30)	13.30	(315.94)	1062.28			
28	223044900: TECHNICAL ASSISTANCE PROJECT TO IMPROVE ENERGY EFFICIENCY OF ROLLING STOCK OPERATION OF BANGLADESH RAILWAY. (1st REVISED)(ADB) (01.06.2019 to 30.06.2024), Project Director , Md.Burhan Uddin, Mobile: 01709999094	526.00	100%	10.00%	60.00%	60.00%	200		110.10				110.10	55.05%	110.10	20.93%			
		524.00					199		110.10			110.10	55.33%	110.10					
		2.00					1		110.10										
							(1)	200				110.10		110.10					
TOTAL OFT.A. PROJECTS		24872.01					6168		553.10		5.25	0.09%		169.40	2.75%	1914.36	7.70%		
		18041.87					4579		156.10		3.00	0.07%		1589.49					
		6830.14					1589	27	397.00	122.74	2.25	0.14%		324.87	8.93				
							(1562)	6141	(390.36)	430.36	(2.25)	5.25	(16.30)	169.40	(318.94)	1905.43			
GRAND TOTAL (A + B)		14007461.19					1489625	22912	603887.13	41199.05	33800.28	2.27%	1845.70	545181.98	36.60%	37118.43	6446367.34	46.02%	310342.21
		9073475.33					1045608	68078	415840.44	22490.00	25411.57	2.43%	2933.06	415840.44	39.77%	27099.49	4147336.84	360227.34	
		4933985.86					444017	1405941	188046.69	575364.40	8388.71	1.89%	31993.28	129341.54	29.13%	518789.57	2299030.50	6082861.12	
		24954.51					(44618)	83684	(23355.78)	28522.73	(976.45)	1807.00	(16964.06)	26392.41	(222687.18)	363506.22			
		25572.33					(24100)		(2500.00)	2500.00					(9557.15)				