

**Annual Procurement Plan for Track Works against Revenue budget for the year of 2024-25**

Ministry/Division : Ministry of Railways.  
 Agency : Bangladesh Railway, West Zone.  
 Procuring Entity Name & Code : Chief Engineer (West), Bangladesh Railway.


Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Code Rev-3258206 (Works) (Current year 2024-25)</b>																
<b>DEN-1/PXC</b>																
W5/ DEN /1	Shallow screening, Ballasting, Pulling back of Railway Track between at Km. 17/8-29/0 =11.20 Km. in between Station Noapara-Phultola in SSAE/Way/JS's Section with others ancillary works under DEN//Paksey's Jurisdiction.	Km	11.200	e-GP (OTM/ NCT)	MoR	GOB Rev-3258206	1500.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /1	Shallow screening, Ballasting, Pulling Back of Railway Track, Construction of 4420 meter Ballast Protection Wall, Cess and Bank Repair of Railway Embankment from Km. 30/0 to Km. 40/4 = 10.40 Km. (in between station Nowapara to Singla) and from Km. 48/0 to Km. 55/8 = 7.8 Km. (in between station Rupadia to Jashore). Total 18.20 Km. including others ancillary works in SSAE/Way/JS's Section under DEN//Paksey's Jurisdiction.	Km	18.200	e-GP (OTM/ NCT)	MoR	GOB Rev-3258206	2000.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /1	Thorough Sleeper Renewal by BG PSC Sleeper in Place of Steel Sleeper BG Track at Line 3 (CSL 1825 ft.) and Wooden Sleeper at Level Crossing gate no.T/36 (Km. 56/4-6, over Line No 2 & 3 ) at Jashore Station Yard with other ancillary works in SSAE/Way/JS's Section under DEN//Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev-3258206	350.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24	77	27-Jun-25
								Planned days		21	14	7	7	28	77	240
								Actual Date								
W5/ DEN /1	Thorough Sleeper Renewal by BG PSC Special Sleeper in Place of Steel sleeper at Approach and Wooden Sleeper at Level Crossing gate no. E42 (Km. 51/2-4 =18m, Rupadia-Jashore Section ), E74A (Km. 15/0-2 = 20m, Doulatpur-Fultola Section), E77 (Km. 10/2-4 =22m, Doulatpur-Fultola Section ) with other ancillary works in SSAE/Way/JS's Section under DEN//Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev-3258206	150.00	Planned Date	15-Aug-24	05-Sep-24	19-Sep-24	26-Sep-24	03-Oct-24	31-Oct-24		28-Jul-25
								Planned days		21	14	7	7	28	77	270
								Actual Date								


*(Handwritten signatures and initials)*

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W/S/ DEN /1	Shallow screening, Ballasting, Pulling back of Railway Track, Creep post.between at Km. 58/7-61/4=2.7 Km., 66/9-68/6=1.7 Km., 69/8-70/2=0.4 Km., 82/6-85/3=2.7 Km., 88/3-91/0=2.7 Km. in between Station JS-BEN Total=10.2 Km in SSAE/Way/JS's Section under DEN/1/Paksey's Jurisdiction.	Km	10.20	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	800.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
W/S/ DEN /1	Shallow screening and supply of ballast = 15744 Cum at km. 15/0 to 165/0 in between station Alomdanga - Halsea (UP & DN) line including cess repair. = 10x2 = 20 km. In SSAE/Way/CO's Section under DEN/1/Paksey's Jurisdiction.	Km	20.000	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	1000.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25
W/S/ DEN /1	Shallow screening and supply of ballast = 21986 Cum at km. 139/0 to 155/0 in between station Chuadanga - Alomdanga (UP & DN) line including cess repair = 16x2 = 32 km. In SSAE/Way/CO's Section under DEN/1/Paksey's Jurisdiction.	Km	32.000	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	1100.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25
W/S/ DEN /1	Through Renewal of Bridge Sleeper at Bridge no- 181 (KM no : 155/6-8) in between ADG-HS, 192 (KM no : 165/8-166/0), 194 (KM no : 167/4-6), 195 (KM no : 168/6-8) in between HS-ADG (UP and Down Line) by Wooden Sleeper and other ancillary Works of existing track in SSAE/Way/CHUADANGA under DEN/1/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	330.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
W/S/ DEN /1	Through Renewal of Bridge Sleeper at Bridge no- 155 (KM no : 126/2-4) in between DSNJ-JRP, 170 (KM no : 140/4-6), 171 (KM no : 140/6-8), in between CO-MMPR (UP and Down Line) by Wooden Sleeper and other ancillary Works of existing track in SSAE/Way/CHUADANGA under DEN/1/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	150.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25

*Handwritten marks:*  
A blue checkmark and signature on the right side of the page.

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
W/S/ DEN /1	Shallow screening and supply of ballast 4200 cum at km 62/4-77/2 in between station JSC-BBZR main line including cess bank repair.Total=14.8 km. under DEN/1/Paksey's Jurisdiction.	Km	14.800	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	500.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25	
								Planned days		21	14	7	7	28	77	180	
								Actual Date									
W/S/ DEN /1	Through Renewal Of Concrete Sleeper Work At Km 252/100-256/800 (15416'-0") & GL Loop Line No-1 (2060'-0") & 2 (2060'-0") , GLB Loop Line No-1 (2219'-0") in Between Station GLB-GL Total Length= 21755'-0"= 6.632 KM In SSAE-Way-RB under DEN/1/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	2000.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25	
								Planned days		21	14	7	7	28	77	180	
								Actual Date									
W/S/ DEN /1	Casual Renewal of Bridge Sleeper at Bridge No- 5, 6, 7, 8, 10, 13, 15, 16, 17, 18, 18A, 19, 20, 21, 25, 26, 27, 28, 30, 31, 36 (Total-21) in Between FDP-BNGA Section By Wooden Sleeper and Other Ancillary Works Of Existing Track In SSAE-Way-RB under DEN/1/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	GMW	GOB Rev- 3258206	90.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25	
								Planned days		21	14	7	7	28	77	180	
								Actual Date									
W/S/ DEN /1	Casual Renewal of Buffer-Total 26 Nos In Between Station KSNi-GOBR Section By Wooden Sleeper and Other Ancillary Works of Existing Track In SSAE-Way-NLGM under DEN/1/Paksey's Jurisdiction.	Nos	26.000	e-GP (OTM/ NCT)	GMW	GOB Rev- 3258206	80.00	Planned Date	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24		30-May-25	
								Planned days		21	14	7	7	28	77	180	
								Actual Date									
W/S/ DEN /1	Casual Renewal of Bridge Sleeper at Bridge No- 18, 26, 31, 34, 35, 37, 40, 44, 49, 52 (Total-10) in Between KSNi-GOBR Section By Wooden Sleeper and Other Ancillary Works Of Existing Track In SSAE-Way-NLGM under DEN/1/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	GMW	GOB Rev- 3258206	77.00	Planned Date	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24		30-May-25	
								Planned days		21	14	7	7	28	77	180	
								Actual Date									
W/S/ DEN /1	Yearly Maintenances, Mechanical Tamping & Shallow Serecening Works Between Station KSNi-GOBR At K.M. 292/00-335/300 & Other Ancillary Works Of Existing Track In SSAE-Way-NLGM/S Section under DEN/1/Paksey's Jurisdiction.	Km	43.300	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	400.00	Planned Date	15-Oct-24	05-Nov-24	19-Nov-24	28-Nov-24	03-Dec-24	31-Dec-24		31-Dec-25	
								Planned days		21	14	7	7	28	77	365	
								Actual Date									
<b>Sub-Total (3258206) (DEN-1/PXC)</b>							<b>10527.00</b>										

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>DEN-2/PXC</b>																
W/5/ DEN /2	Shallow screening existing steel sleeper BG track, pulling back of Rail. Ballasting, cess top up repairs and other ancillary works from RJHI to KKHT at km 264/0-286/37 Length 22 Km ( Excluding LC Gate & Bridge) in SSAE/Way/RJHI Section under DEN/2/Paksey's Jurisdiction.	Km	22.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	497.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25
								Planned days		21	14	7	7	28	77	240
								Actual Date								
W/5/ DEN /2	Mechanical tamping with Shallow screening and sech repair in between JYR-MZRP Km 377/8-341/9 ( excluding Station yards, L/C gate, SEJ & Major bridge Lenth) in SSAE/Way/JYR Section under DEN/2/Paksey's Jurisdiction.	Km	35.900	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	250.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		30-Oct-24
								Planned days		21	14	7	7	28	77	
								Actual Date								
W/5/ DEN /2	De-Stressing of LWR BG Track from Km 379.20 to 394.30 in between PBT-SDP station Total= 15.10 Km. In SSAE/Way/PBT Section under DEN/2/Paksey's Jurisdiction.	Km	15.100	e-GP (OTM/ NCT)	GM/W	GOB Rev- 3258206	100.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /2	Renewal (BG Wooden sleeper to BG PSC Sleeper) of line No.-2 & 3 at RJHI Station yard. In SSAE/Way/RJHI Section under DEN/2/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	323.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /2	Through Sleeper Renewel ( wooden to DG PRC) of loop line no. 3 at RGR station under DEN/2/PXC (Total Length: 0.81 km) in SSAE/Way/SSTU Section under DEN/2/Paksey's Jurisdiction.	Km	0.810	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	260.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /2	Supply and Installation of Welding Portion for Welding of Rail Joints by Short Pre-heat (SKV) Themit Welding Process at different locations for improving of riding quality under Divisional Engineer-1, 2/Paksey and Divisional Engineer, Laimonirhat's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	320.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
<b>Sub-Total (3258206) (DEN-2/PXC)</b>							<b>1750.00</b>									

AM

Q

*[Handwritten signature]*

*[Handwritten signature]*

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>DEN-LMH</b>																
W5/ DEN /LM H	1 Casual renewal by Pre-stressed Concrete sleeper on existing 750A Rail with Realignment of Curve at KM 4390-4430 in Between LMH-TTA (Length 3.6 KM) with Sleeper density N+6 At AEN/LMH Section under DEN/LMH jurisdiction.	Km	3.600	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	800.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25
								Planned days		21	14	7	7	28	77	240
								Actual Date								
W5/ DEN /LM H	2 Shallow screening, Ballasting at KM 4500-4700 in Between LMH-KKC section with other ancillary works for improving, riding quality under DEN/LMH jurisdiction.	Km	20.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	475.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /LM H	3 Shallow screening, Ballasting at KM 4700-4900 in Between KKC-HBA section with other ancillary works for improving, riding quality under DEN/LMH jurisdiction.	Km	20.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	465.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /LM H	4 Through Renewal of Amadanagar Loop line No.2 by 750 'A' Rail (Second Hand Rail Carrying from Eastern Railway Zone) and PSC Sleeper density (N+5) with other ancillary Work. Total length 0.906 KM. In SSAE/Way/BMV Section under DEN/LMH jurisdiction.	Km	0.906	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	200.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /LM H	5 Through Renewal of wooden sleeper on Existing Loop line No. 2 At Bogura station yard with sleeper density (N+5) length 0.85 KM. In SSAE/Way/BGC Section under DEN/LMH jurisdiction.	Km	0.850	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	130.67	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /LM H	6 Through Renewal of Pre-Stressed Concrete Sleeper on Existing Rail (75 A) Including Pulling Back Creep for Line No. 1 At Bonarpara Station Yard (Length=0.82 KM) Including Supply of Ballast. In SSAE/Way/BNRP Section under DEN/LMH jurisdiction.	Km	0.820	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	141.26	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W5/ DEN /LM H	7 Through Renewal of Pre-Stressed Concrete Sleeper on Existing Rail (75 A) Including Pulling Back Creep for Line No. 2 At Bonarpara Station Yard (Length=0.87 KM) Including Supply of Ballast. In SSAE/Way/BNRP Section under DEN/LMH jurisdiction.	Km	0.870	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	149.85	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								

2M2

Q

8

4

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
W/S/ DEN /LM H	Through Renewal of chowdhurani Loop Line No. 2 by 90lb 'R' (Second Hand Rail carrying from Eastern Railway Zone) and PSC sleeper density (N+5) with other ancillary work Total length 0.666 Km under Divisional Engineer, Lalmonirhats jurisdiction.	Km	0.666	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	145.05	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25		
								Planned days		21	14	7	7	28	77	180		
								Actual Date										
<b>Sub-Total (3258206) (DEN-LMH)</b>							<b>2506.83</b>											
<b>Total (3258206) (Current of DEN-1/PXC+DEN-2/PXC+DEN/LMH)</b>							<b>14783.83</b>											
<b>Code Rev-411501 (Works) (Current year 2024-25)</b>																		
<b>DEN-1/PXC</b>																		
W/S/ DEN /1	Supply & Installation Of BG SEJ For LWR Track Including De-Stressing At Km 245/100-301/700 In Between PCJ-BNGA Station In SSAFE-Way-RB	-	-	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	1300.00	Planned Date		21-Jan-00	04-Feb-00	11-Feb-00	18-Feb-00	17-Mar-00		17-Mar-00		
								Planned days		21	14	7	7	28	77			
								Actual Date										
<b>Sub-Total (4111501 / Works) (DEN-1/PXC)</b>							<b>1300.00</b>											
<b>DEN-2/PXC</b>																		
W/S/ DEN /2	Supply & installation of BG & DG SEJ for LWR track including de-stressing at Km.380/0-415/0 in between PBT-NPA Section in SSAFE/Way/PBT & SDP Section under DEN/2/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	MoR	GOB Rev- 3258206	3645.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25		
								Planned days		21	14	7	7	28	77	240		
								Actual Date										
W/S/ DEN /2	Complete track renewal by DG Pre-stressed Concrete sleeper and 90 lbs rail at Tilekpur (TLP) loop line no.1 with other ancillary works in SSAFE/Way/HL section under DEN/2/Paksey's Jurisdiction. Total length 0.788 Km)	Km	0.788	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	433.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25		
								Planned days		21	14	7	7	28	77	240		
								Actual Date										
W/S/ DEN /2	Complete renewal of Level Crossing (LC) Gate No. T/37 UP & DN Line (check rail=42) and E/38 UP & DN Line (check rail=24) by Special BG Pre-stressed Concrete sleeper in place of wooden sleeper, repairs to LC gate road surface, supply and installation of 02 sets lifting barrier including other ancillary works in AENIPaksey sub-division under DEN/2/Paksey's Jurisdiction.	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 3258206	70.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		27-Jun-25		
								Planned days		21	14	7	7	28	77	240		
								Actual Date										
<b>Sub-Total (4111501 / Works) (DEN-2/PXC)</b>							<b>4148.00</b>											
<b>Total (3258206) (Current of DEN-1/PXC+DEN-2/PXC+DEN/LMH)</b>							<b>5448.00</b>											

AM

AD

Handwritten signature

Handwritten signature

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singing of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Code Rev-4111501 (Supply) (Current year 2024-25)</b>																
<b>DEN-1/PXC</b>																
W/5/ DEN /1	Supply of 250 cum. Different sizes Crossing sleeper at SSAE/WAY/ Chuadanga Office premises For Regular maintenance of Railway points & Crossing and other ancillary Works.	Cum	250.000	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	313.74	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
W/5/ DEN /1	Supply of 2000 Nos. (9 ft x 10 inch x 5 inch) BG Wooden Sleeper at SSAE/WAY/Chuadanga Office premises For Regular maintenance of Railway track in between Darsana - Poradah Section and other ancillary Works of existing track	Cum	1777.00	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	222.12	Planned Date Planned days Actual Date	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24		30-May-25
W/5/ DEN /1	Supply of 166.7 cum Different sizes special Crossing sleeper at SSAE/WAY/ RB Office premises For Regular maintenance of Railway points & Crossing and other ancillary Works	Cum	166.700	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	209.20	Planned Date Planned days Actual Date	30-Jul-24	20-Aug-24	03-Sep-24	10-Sep-24	17-Sep-24	15-Oct-24		13-Apr-25
W/5/ DEN /1	Supply of 119.7 cum Different sizes special Crossing sleeper at SSAE/WAY/ NLGM Office premises For Regular maintenance of Railway points & Crossing and other ancillary Works	Cum	119.700	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	150.22	Planned Date Planned days Actual Date	30-Jul-24	20-Aug-24	03-Sep-24	10-Sep-24	17-Sep-24	15-Oct-24		13-Apr-25
W/5/ DEN /1	Supply of 177.053 cum Ordinary Wooden Sleeper at SSAE/WAY/RB & NLGM Office premises For Regular maintenance of Railway Track and other ancillary Works	Cum	177.053	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	222.19	Planned Date Planned days Actual Date	30-Jul-24	20-Aug-24	03-Sep-24	10-Sep-24	17-Sep-24	15-Oct-24		15-Oct-24
W/5/ DEN /1	Supply of 195 cum Different sizes special wooden sleeper at SSAE/WAY/KST Office premises For Regular maintenance of Railway points & Crossing and other ancillary Works	Cum	195.000	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	244.71	Planned Date Planned days Actual Date	30-Jul-24	20-Aug-24	03-Sep-24	10-Sep-24	17-Sep-24	15-Oct-24		13-Apr-25
W/5/ DEN /1	Supply of p-way fittings & fixings, machines etc. for Regular maintenance of Railway Track and other ancillary Works	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	300.00	Planned Date Planned days Actual Date	15-Oct-24	05-Nov-24	19-Nov-24	26-Nov-24	03-Dec-24	31-Dec-24		29-Jun-25
<b>Sub-Total (4111501 / Supply) (DEN-1/PXC)</b>							<b>1662.18</b>									

AM2

(A)

*[Handwritten signature]*

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>DEN-2/PXC</b>																
W/5/ DEN /LM /2	Supply of e-way fittings & fixings machines etc. for Regular maintenance of Railway Track and other ancillary Works	-	-	e-GP (OTM/ NCT)	MoR	GOB Rev- 4111501	300.00	Planned Date	15-Oct-24	05-Nov-24	19-Nov-24	26-Nov-24	03-Dec-24	31-Dec-24		29-Jun-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
<b>Sub-Total (4111501 / Supply) (DEN-2/PXC)</b>							<b>300.00</b>									
<b>DEN-LMH</b>																
W/5/ DEN /LM /H	Supply of 150 cum MG Points and Crossing and Level crossing wooden sleeper for regular maintenance of track at Tista-Lalmonirhat – Burimari section in SSAE/WAY/LMH Section under DEN/LMH jurisdiction.	Cum	150.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	188.24	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /LM /H	Supply of 150 Cum MG Ordinary Sleeper for Regular Maintenance of Track at KNA RAMA in SSAE/WAY/TTA Section under DEN/LMH jurisdiction.	Cum	150.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	188.24	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /LM /H	Supply of 150 cum MG Points and Crossing wooden sleeper for regular maintenance of track at Bonapara-Kaunia section in SSAE/WAY/BMW Section under DEN/LMH jurisdiction.	Cum	150.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	188.24	Planned Date	15-Aug-24	05-Sep-24	19-Sep-24	26-Sep-24	03-Oct-24	31-Oct-24		29-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /LM /H	Supply of 150 Cum MG Ordinary wooden sleeper for regular maintenance of track at Santahar-Mahimagonj Section. In SSAE/Way/BGC Section under DEN/LMH jurisdiction.	Cum	150.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	188.24	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								
W/5/ DEN /LM /H	Supply of 100 Cum MG Bridge, Points and Crossing wooden sleeper for regular Maintenance of track at Santahar-Mahimagonj Section. In SSAE/Way/BGC Section under DEN/LMH jurisdiction.	Cum	100.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev- 4111501	125.49	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
								Planned days		21	14	7	7	28	77	180
								Actual Date								

am

Q

*[Handwritten signature]*

*[Handwritten signature]*

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W/5/ DEN /2	Supply of p-way fittings & fixings, machines etc. for Regular maintenance of Railway Track and other ancillary Works	-	-	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	300.00	Planned Date Planned days Actual Date	15-Oct-24	05-Nov-24	19-Nov-24	26-Nov-24	03-Dec-24	31-Dec-24		29-Jun-25
DEN- LMH	Supply of 112.321 Cum. Special Wooden Sleeper at SSAE/Way/Bamondanga Office premises for regular maintenance of Railway Bridge under DEN/Lalmonirhat Jurisdiction.	Cum	112.321	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	140.96	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
DEN- LMH	Supply of 131.592 Cum. Special Wooden Sleeper at SSAE/Way/Bonarpara, Bogura and Rangpur Office premises for regular maintenance of Railway Bridge under DEN/Lalmonirhat Jurisdiction.	Cum	131.592	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	165.14	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
DEN- LMH	Supply of 140.653 Cum. Special Wooden Sleeper at SSAE/Way/Lalmonirhat and Tista Office premises for regular maintenance of Railway Bridge under DEN/Lalmonirhat Jurisdiction.	Cum	140.65	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	176.51	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
<b>Sub-Total (4111501 / Supply) (DEN-LMH)</b>							<b>1661.07</b>									
<b>AEN-IC-SDP</b>																
SAE NIC/ SDP	Supplying of 155 cum. BG wooden Sleeper size 9' X 10" X 5" for changing u/s sleeper at SAE/WAY/ Workshop. Saidpur.	Nos	155.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	194.52	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
SAE NIC/ SDP	Supplying of 1000 Nos. MG wooden Sleeper size 6' X 8' X 4.5" for changing u/s sleeper at SAE/WAY/ Workshop. Saidpur.	Nos	1000.000	e-GP (OTM/ NCT)	DG/BR	GOB Rev.- 4111501	53.31	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25
SAE NIC/ SDP	Supplying of 35000 Nos Dog spike for BG and 5000 Nos Dog spike for MG wooden sleeper at SAE/WAY/ Workshop. Saidpur.	Nos	40000.00	e-GP (OTM/ NCT)	GM/W	GOB Rev.- 4111501	35.00	Planned Date Planned days Actual Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24		28-Apr-25

AM

D


S


S

Package No.	Description of Procurement Package goods and Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Tk.	Time Codes for Progress	Invite /Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Singning of contract	Total time to Contract signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
SAE N/IC/SDP	Supplying of Rail Cutting Machine and Rail Drilling Machine for Regular maintenance work of SAE/WAY/ Workshop, Saidpur Section.	-	-	e-GP (OTM/ NCT)	CE/W	GOB Rev - 4111501	22.00	Planned Date	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	16	30-May-25		
								Planned days		21	14	7	7	28	77	180		
								Actual Date										
SAE N/IC/SDP	Supplying of 1 No. BG Deep Trolley and 1 No. MG Deep Trolley for Carriage Materials of SAE/WAY/ Workshop, Saidpur section.	Nos	2.00	e-GP (OTM/ NCT)	CE/W	GOB Rev - 4111501	10.00	Planned Date	15-Sep-24	06-Oct-24	20-Oct-24	27-Oct-24	03-Nov-24	01-Dec-24	77	30-May-25		
								Planned days		21	14	7	7	28	77	180		
								Actual Date										
SAE N/IC/SDP	Supplying of 1000 Nos 60 lb RS Fish Plate and 4000 Nos Fish Bolt for Regular maintenance work of SAE/WAY/ Workshop, Saidpur Section.	Nos	5000	e-GP (OTM/ NCT)	GM/W	GOB Rev - 4111501	35.00	Planned Date	14-Aug-24	04-Sep-24	18-Sep-24	25-Sep-24	02-Oct-24	30-Oct-24	77	28-Apr-25		
								Planned days		21	14	7	7	28	77	180		
								Actual Date										
<b>Sub-Total (4111501 / Supply) (SAEN/IC/SDP)</b>							<b>349.83</b>											
<b>Total (4111501) (Current of DEN-1/PXC+DEN-2/PXC+DEN/LMH)</b>							<b>9421.07</b>											
<b>Total (3258206+4111501)</b>							<b>24204.90</b>											

  
(Md. Mostafizur Rahmah)  
Track Supply Officer (West)  
Bangladesh Railway  
Rajshahi.

  
(Md. Ahsanul Jabbar)  
Addl. Chief Engineer/Track (West)  
Bangladesh Railway  
Rajshahi.

  
(Md Ashraf Haque)  
Chief Engineer (West)  
Bangladesh Railway  
Rajshahi.

  
30.07.2024  
(Ahamed Hossin Massum)  
General Manager (West)  
Bangladesh Railway  
Rajshahi.