

**BANGLADESH RAILWAY**

**Annual Procurement Plan (APP) against Revenue budget 2024-25 (Continuous from 2023-24)**

Ministry Division- Ministry of Railways  
 Agency-Bangladesh Railway  
 Procuring Entity Name & Code-Divisional Engineer/2/PXC  
 Project/Programme Name & Code-

| Package No.                                    | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequel (if applicable) | Advertise Tender        | Tender Opening           | Tender Evaluation    | Approval to Award  | Notification of Award    | Singning of contract      | Total time to Contract signature | Time for Completion of Contract | Remarks |
|--|--|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|-------------------------|--------------------------|----------------------|--------------------|--------------------------|---------------------------|----------------------------------|---------------------------------|---------|
| 2  | 3  | 4    | 5        | 6                         | 7                            | 8               | 9                    | 10  | 11                                | 12                      | 13                       | 14                   | 15                 | 16                       | 17                        | 18                               | 19                              |         |
| <b>3255101 (Computer Consumables)</b>          |  |      |          |                           |                              |                 |                      |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| DEN-2/PXC/WR-1                                 | Supply of Cartridge for different Printer, Photocopier Machine under DEN-2/PXC office (Tender ID No. 972612) (Continuous from previous year).                            |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 0.11                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/23<br>21<br>15/4/24 | 28/9/23<br>21<br>30/4/24 | 11/10/23<br>14<br>14 | 17/10/23<br>7<br>7 | 23/10/23<br>7<br>13/6/24 | 19/11/23<br>28<br>13/6/24 | 77                               | 17/5/24<br>180                  |         |
| <b>Total 3255101</b>                           |  |      |          |                           |                              |                 | <b>0.11</b>          |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| <b>3258102 (Furniture)</b>                     |  |      |          |                           |                              |                 |                      |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| DEN-2/PXC/WR-2                                 | Repairs to Furniture of Different offices and Rest house under DEN-2/PXC Jurisdiction. (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/WRJHI                     | GOB             | 4.37                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/22<br>21<br>11/3/24 | 28/9/22<br>21<br>25/3/24 | 11/10/22<br>14<br>14 | 17/10/22<br>7<br>7 | 23/10/22<br>7<br>23/4/24 | 19/11/22<br>28<br>30/4/24 | 77                               | 18/5/23<br>180                  |         |
| <b>Total 3258102</b>                           |  |      |          |                           |                              |                 | <b>4.37</b>          |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| <b>3258105 Other Machineries and equipment</b> |  |      |          |                           |                              |                 |                      |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| DEN-2/PXC/WR-3                                 | Thorough repairs to MG Gang car no. PHOOL TAS-HDTC-MG along with ancillary works (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 10.94                | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/22<br>21<br>11/3/24 | 28/9/22<br>21<br>25/3/24 | 11/10/22<br>14<br>14 | 17/10/22<br>7<br>7 | 23/10/22<br>7<br>23/4/24 | 19/11/22<br>28<br>9/5/24  | 77                               | 18/5/23<br>180                  |         |
| <b>Total 3258105</b>                           |  |      |          |                           |                              |                 | <b>10.94</b>         |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| <b>3258106 (Residential Building)</b>          |  |      |          |                           |                              |                 |                      |   |                                   |                         |                          |                      |                    |                          |                           |                                  |                                 |         |
| DEN-2/PXC/WR-4                                 | In SSAE/Works/PXC's section Thorough repairs to Quarter no. MIC/1-2 & M/273 including related other ancillary works (Continuous from previous year)                      |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 14.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>21<br>28/4/24 | 27/3/23<br>21<br>13/5/24 | 9/4/23<br>14<br>14   | 15/4/23<br>7<br>7  | 21/4/23<br>7<br>13/6/24  | 18/5/23<br>28<br>13/6/24  | 77                               | 17/6/23<br>30                   |         |
| DEN-2/PXC/WR-5                                 | In SSAE/Works/PXC Section Thorough Repairs to quarter No. L/336 & T/354 including related other ancillary works (Continuous from previous year)                          |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 16.69                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>21<br>15/4/24 | 22/2/24<br>21<br>30/4/24 | 6/3/24<br>14<br>14   | 12/3/24<br>7<br>7  | 18/3/24<br>7<br>14/4/24  | 14/4/24<br>28<br>14/4/24  | 77                               | 14/5/24<br>30                   |         |
| DEN-2/PXC/WR-6                                 | In SSAE/Works/PXC's Section Thorough repair to Quarter no. PG/3 (D-Unit), M/44 (ka & kha Unit) including related other ancillary works. (Continuous from previous year). |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 15.60                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>21<br>15/4/24 | 22/2/24<br>21<br>30/4/24 | 6/3/24<br>14<br>14   | 12/3/24<br>7<br>7  | 18/3/24<br>7<br>28       | 14/4/24<br>28<br>14/4/24  | 77                               | 14/5/24<br>30                   |         |


*[Signature]*  
 2/19/24  
 DEN/PXC

*[Signature]*  
 2/19/24  
 DRM/PXC

*[Signature]*  
 CE/WRJHI


*[Signature]*  
 30.07.2024  
 GM/WRJHI

| Package No                                | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequel (if applicable) | 12 Advertise Tender       | 13 Tender Opening         | 14 Tender Evaluation     | 15 Approval to Award | 16 Notification of Award | 17 Signing of contract    | 18 Total time to Contract signature | 19 Time for Completion of Contract | Remarks |  |
|---|---|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|---------------------------|---------------------------|--------------------------|----------------------|--------------------------|---------------------------|-------------------------------------|------------------------------------|---------|--|
| DEN-2/PXC/WR-7                            | In SSAE/Works/PXC Section: Thorough Repairs to quarter NO. T/31 and M/336 including related other ancillary works (Continuous from previous year).  | 4    | 5        | OTM<br>NCT                | DRM/PXC                      | GOB             | 16.52                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>21<br>15/4/24   | 22/2/24<br>21<br>30/4/24  | 6/3/24<br>14<br>14       | 12/3/24<br>7<br>7    | 18/3/24<br>7<br>7        | 14/4/24<br>28<br>28       | 77                                  | 14/5/24<br>30                      |         |  |
| DEN-2/PXC/WR-8                            | Thorough Repairs to Bunglow No. L/179 & L/235 at Parbatipur including raising of boundary wall with related other ancillary works (ID No. 918272) (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 16.40                | Planned dates<br>Planned days<br>Actual dates |                                   | 4/10/22<br>21<br>16/5/23  | 24/10/22<br>14<br>8/6/23  | 6/11/22<br>14<br>19/3/24 | 12/11/22<br>7<br>7   | 18/11/22<br>7<br>19/3/24 | 15/12/22<br>28<br>12/4/24 | 77                                  | 14/4/23<br>120                     |         |  |
| DEN-2/PXC/WR-9                            | In SSAE/Works/RJHI Section: At RJHI: Thorough repair to Quarter No. TC/1 (A & B) 02 Unit including related other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 15.26                | Planned dates<br>Planned days<br>Actual dates |                                   | 29/11/22<br>21<br>16/5/23 | 20/12/22<br>14<br>31/5/23 | 3/1/23<br>14<br>23/7/24  | 10/1/23<br>7<br>7    | 17/1/23<br>7<br>23/7/24  | 14/2/23<br>28<br>16/8/23  | 77                                  | 14-Jun-23<br>120                   |         |  |
| DEN-2/PXC/WR-10                           | In SSAE/Works/RJHI Section: At RJHI: Thorough repair to Quarter No. T/4 (Ka & Kha) 02 Unit including related other ancillary works (ID No. 918417). (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 8.41                 | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>21<br>11/12/23  | 27/3/23<br>14<br>27/12/23 | 9/4/23<br>14<br>14       | 15/4/23<br>7<br>7    | 21/4/23<br>7<br>2/3/24   | 18/5/23<br>28<br>13/3/24  | 77                                  | 17/6/23<br>30                      |         |  |
| DEN-2/PXC/WR-11                           | Construction of R.C.C boundary wall from Level crossing gate no. E/29 to Vadra Barrack and Vadra Barrack to City Corporation drain as per drawing and other ancillary works (Total length = 1631'-0") (ID. 880938) (Continuous from previous year). |      |          | OTM<br>NCT                | CE/W/RJHI<br>GM/W            | GOB             | 14.61                | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>21<br>19/10/23  | 27/3/23<br>14<br>14       | 9/4/23<br>14<br>14       | 15/4/23<br>7<br>7    | 21/4/23<br>7<br>18/12/23 | 18/5/23<br>28<br>28/12/23 | 77                                  | 17/6/23<br>30                      |         |  |
| DEN-2/PXC/WR-12                           | Construction of Railway Colony R.C.C boundary wall (2004'-0") at Rajshahi as per drawing including related other ancillary work as per drawing (ID. 880933). (Continuous from previous year).   |      |          | OTM<br>NCT                | CE/W/RJHI<br>GM/W            | GOB             | 33.12                | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>21<br>19/10/23  | 27/3/23<br>14<br>14       | 9/4/23<br>14<br>14       | 15/4/23<br>7<br>7    | 21/4/23<br>7<br>7/12/23  | 18/5/23<br>28<br>27/12/23 | 77                                  | 17/6/23<br>30                      |         |  |
| DEN-2/PXC/WR-13                           | Conversion of Jack arch roof into RCC roof slab as per drawing and improvement to Guard running room at Santahar including related other ancillary works (ID 918648). (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/W/RJHI<br>GM/W            | GOB             | 62.27                | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>21<br>4/3/24    | 27/3/23<br>14<br>14       | 9/4/23<br>14<br>14       | 15/4/23<br>7<br>7    | 21/4/23<br>7<br>25/4/24  | 18/5/23<br>28<br>15/5/24  | 77                                  | 17/6/23<br>30                      |         |  |
| DEN-2/PXC/WR-14                           | In SSAE/Works/STU Section: Thorough repairs to Quarter No SE/641(2), WW/642(3), 'S' Type & E/659 'Y' Type (3 NOS) including related other ancillary works (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 11.06                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>21<br>28/4/24   | 22/2/24<br>14<br>13/5/24  | 6/3/24<br>14<br>14       | 12/3/24<br>7<br>7    | 18/3/24<br>7<br>7        | 14/4/24<br>28<br>28       | 77                                  | 14/5/24<br>30                      |         |  |
| DEN-2/PXC/WR-15                           | In SSAE/Works/RJHI Section: At RJHI: Thorough repair to Quarter No. E/26 (A, B, C, D & E unit) = 5 unit including related other ancillary works. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 16.80                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>21<br>15/4/24   | 22/2/24<br>14<br>30/4/24  | 6/3/24<br>14<br>14       | 12/3/24<br>7<br>7    | 18/3/24<br>7<br>7        | 14/4/24<br>28<br>28       | 77                                  | 14/5/24<br>30                      |         |  |
| <b>Total</b>                              |   |      |          |                           |                              |                 | <b>3258106</b>       | <b>240.74</b>                                 |                                   |                           |                           |                          |                      |                          |                           |                                     |                                    |         |  |
| <b>3258107 (Non-Residential Building)</b> |   |      |          |                           |                              |                 |                      |   |                                   |                           |                           |                          |                      |                          |                           |                                     |                                    |         |  |
| DEN-2/PXC/WR-16                           | In SSAE/Works/PXC Section: At PXC: Repairs to DEN-1/PXC's Chamber. Section office with provision of 02 (two) Nos toilet & rail protection shed in front of veranda including related other ancillary works. (Continuous from previous year).        |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.92                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/2/24<br>21<br>15/4/24  | 7/3/24<br>14<br>30/4/24   | 21/3/24<br>14<br>14      | 28/3/24<br>7<br>7    | 4/4/24<br>7<br>7         | 2/5/24<br>28<br>28        | 77                                  | 30 Aug-24<br>120                   |         |  |
| DEN-2/PXC/WR-17                           | In SSAE/Works/ISD Section: Thorough Repairs of Engineering Department tools and Machinery workshop at ISD including related other ancillary works (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.82                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/9/21<br>21<br>4/3/24   | 6/10/21<br>14<br>25/3/24  | 20/10/21<br>14<br>14     | 27/10/21<br>7<br>7   | 3/11/21<br>7<br>23/4/24  | 1/12/21<br>28<br>2/5/24   | 77                                  | 31-Mar-22<br>120                   |         |  |


  
DEN-1/PXC  
19/1/28

  
DRM/PXC

  
CE/W/RJHI


  
30.07.2024  
GM/W/RBR

| Package No.     | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Est'd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender              | Tender Opening      | Tender Evaluation             | Approval to Award             | Notification of Award   | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|-----------------|---|------|----------|---------------------------|------------------------------|-----------------|------------------------|---|-----------------------------------|-------------------------------|---------------------|-------------------------------|-------------------------------|-------------------------|----------------------|----------------------------------|---------------------------------|---------|
| 2               | 3   | 4    | 5        | 6                         | 7                            | 8               | 9                      | 10  | 11                                | 12                            | 13                  | 14                            | 15                            | 16                      | 17                   | 18                               | 19                              |         |
| DEN-2/PXC/WR-18 | In SSAE/Works/PXC Section Repairs and Extension of Walkway Shed in connectivity of DRM/PXC office, DEN-2/PXC & Control office including related other ancillary works. (Continuous from previous year)  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.23                  | Planned dates<br>Planned days<br>Actual dates |                                   | 15/2/24<br>7/3/24<br>21/3/24  | 7/3/24<br>21<br>14  | 21/3/24<br>7<br>14            | 28/3/24<br>7<br>7             | 4/4/24<br>7<br>28       | 2/5/24<br>28<br>77   |                                  | 30-Aug-24<br>120                |         |
| DEN-2/PXC/WR-19 | Thorough Repairs to Parbatipur VIP Rest house with related other ancillary works (ID 866895) (Continuous from previous year).   |      |          | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 48.17                  | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23<br>14/3/23<br>15/3/23  | 14/3/23<br>8<br>1   | 15/3/23<br>15/3/23<br>16/3/23 | 15/3/23<br>15/3/23<br>16/3/23 | 15/3/23<br>16/3/23<br>1 | 2/5/24<br>28<br>9    |                                  | 14/7/23<br>120                  |         |
| DEN-2/PXC/WR-20 | In SSAE/Works/RJHI Section: At AUA. Thorough repairs to SSAE/TXR/AUA office including related other ancillary works (Tender ID No. 919323) (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 14.98                  | Planned dates<br>Planned days<br>Actual dates |                                   | 22/3/23<br>11/4/23<br>24/4/23 | 11/4/23<br>21<br>14 | 24/4/23<br>7<br>7             | 30/4/23<br>7<br>7             | 6/5/23<br>7<br>28       | 2/6/23<br>77<br>30   |                                  | 2/7/23<br>30                    |         |
| DEN-2/PXC/WR-21 | In SSAE/Works/STU Section: Thorough repairs to Santahar BG & MG Booking office at Santahar Station including related other ancillary works (ID No. 918430) (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.67                  | Planned dates<br>Planned days<br>Actual dates |                                   | 22/3/23<br>11/4/23<br>24/4/23 | 11/4/23<br>21<br>14 | 24/4/23<br>7<br>7             | 30/4/23<br>7<br>7             | 6/5/23<br>28<br>77      |                      | 2/7/23<br>30                     |                                 |         |
| DEN-2/PXC/WR-22 | Construction of LC gate No. E/12 for upgradation in "C" Class to "B" Class with New gumpy, Rail fencing, Protection and other ancillary works at K.M. 240/6-7 in between Station Nandangachi-Arani as per approved plan no. CE/W-8809 (ID. 882072) (Continuous from previous year).   |      |          | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 23.82                  | Planned dates<br>Planned days<br>Actual dates |                                   | 22/3/23<br>11/4/23<br>24/4/23 | 11/4/23<br>21<br>14 | 24/4/23<br>7<br>7             | 30/4/23<br>7<br>7             | 6/5/23<br>28<br>77      |                      | 2/7/23<br>30                     |                                 |         |
| DEN-2/PXC/WR-23 | Repairs to Railway recreation club room 1 & 2, Electric work & CC Road from recreation club to Kallyan trust office including related other ancillary works (ID 932625) (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 21.90                  | Planned dates<br>Planned days<br>Actual dates |                                   | 22/3/23<br>11/4/23<br>24/4/23 | 11/4/23<br>21<br>14 | 24/4/23<br>7<br>7             | 30/4/23<br>7<br>7             | 6/5/23<br>28<br>77      |                      | 2/7/23<br>30                     |                                 |         |
| DEN-2/PXC/WR-24 | A) Vertical Extension of Conference room of CE/W office to accommodate AEN/P&D/West and ATSO/West as per drawing with other ancillary works (B) Repairs of All section of CE/W office including interior works and repairs to FA&CAO/W conference room and Extension of Car parking shed of CE/W office with other ancillary works (ID 966032) (Continuous from previous year). |      |          | OTM<br>NCT                | CE/W/RJHI<br>GM/W            | GOB             | 77.10                  | Planned dates<br>Planned days<br>Actual dates |                                   | 22/3/23<br>11/4/23<br>24/4/23 | 11/4/23<br>21<br>14 | 24/4/23<br>7<br>7             | 30/4/23<br>7<br>7             | 6/5/23<br>28<br>77      |                      | 2/7/23<br>30                     |                                 |         |
| DEN-2/PXC/WR-25 | In SSAE/Works/RJHI Section: Extension of Tennis Court Net and Tennis Court Shead at Railway officer's colony including related other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 11.98                  | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>22/2/24<br>6/3/24   | 22/2/24<br>21<br>14 | 6/3/24<br>7<br>7              | 12/3/24<br>7<br>7             | 18/3/24<br>28<br>77     |                      | 14/5/24<br>30                    |                                 |         |
| DEN-2/PXC/WR-26 | In SSAE/Works/RJHI Section: Construction of 150'-0" R.C.C boundary wall behind Rajshahi Carriage & Loco Fueling office, Loco & Fueling dock pit shead and Repairs to boundary wall at RJHI including related other ancillary works as per type plan. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 16.66                  | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>22/2/24<br>6/3/24   | 22/2/24<br>21<br>14 | 6/3/24<br>7<br>7              | 12/3/24<br>7<br>7             | 18/3/24<br>28<br>77     |                      | 14/5/24<br>30                    |                                 |         |
| DEN-2/PXC/WR-27 | In SSAE/Works/STU Section: Through Repairs to SSAE/Singnal Office and Relay room at Santahar including related other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.98                  | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>22/2/24<br>6/3/24   | 22/2/24<br>21<br>14 | 6/3/24<br>7<br>7              | 12/3/24<br>7<br>7             | 18/3/24<br>28<br>77     |                      | 14/5/24<br>30                    |                                 |         |
| DEN-2/PXC/WR-28 | In SSAE/Works/STU Section: Thorough Repairs to RNB intelligence office at STU including related other ancillary works. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.81                  | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24<br>22/2/24<br>6/3/24   | 22/2/24<br>21<br>14 | 6/3/24<br>7<br>7              | 12/3/24<br>7<br>7             | 18/3/24<br>28<br>77     |                      | 14/5/24<br>30                    |                                 |         |

  
DEN/MPXC 19/9/28


  
DRM/PXC

  
CE/W/RJHI


  
30.07.2024  
GM/W/RBR

| Package No                           | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender  | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|--------------------------------------|--|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|-----------------------------------|-------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| 2                                    | 3  | 4    | 5        | 6                         | 7                            | 8               | 9                     | 10  | 11                                | 12                | 13             | 14                | 15                | 16                    | 17                   | 18                               | 19                              |         |  |
| DEN-2/PXCI<br>WR-29                  | In SSAE/Works/ISD Section Thorough repairs to SSAE/Way/ISD office and new boundary wall including related other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.74                 | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24            | 22/2/24<br>21  | 6/3/24<br>14      | 12/3/24<br>7      | 18/3/24<br>7          | 14/4/24<br>28        | 77                               | 30                              |         |  |
| DEN-2/PXCI<br>WR-30                  | In SSAE/Works/ISD Section Thorough repairs to Loco Shead fuel office, fuel pump office, Locoshead front side boundary wall ingoing and outgoing gate and gumty, Loco running room, water tank including related other ancillary works (Continuous from previous year)  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.56                 | Planned dates<br>Planned days<br>Actual dates |                                   | 28/1/24<br>2/2/24 | 22/2/24<br>21  | 6/3/24<br>14      | 12/3/24<br>7      | 18/3/24<br>7          | 14/4/24<br>28        | 77                               | 30                              |         |  |
| <b>Total 3258107</b>                 |  |      |          |                           |                              |                 |                       | <b>366.34</b>                                 |                                   |                   |                |                   |                   |                       |                      |                                  |                                 |         |  |
| <b>3258110 (Roads &amp; Highway)</b> |  |      |          |                           |                              |                 |                       |   |                                   |                   |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXCI<br>WR-31                  | In SSAE/Works/JYR Section Repair to road surface, lifting barrier, gate lodge, gumpty and Construction of speed breaker with caution board including related other ancillary works at level crossing gate no. E/18 (A class) between stations HTCT-MZRP (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 12.80                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/3/22           | 22/3/22<br>8   | 22/3/22           | 22/3/22           | 22/3/22               | 23/3/22<br>1         | 9                                | 19 Sep-22<br>180                |         |  |
| DEN-2/PXCI<br>WR-32                  | In SSAE/Works HL section: Repairs to Road Surface of Level Crossing gate No. 103 at K.M. 347/8-10 with 02 Nos barrier set and 01 New Gumpty including related other ancillary works as per plan. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.83                 | Planned dates<br>Planned days<br>Actual dates |                                   | 29/4/23           | 20/5/23<br>21  | 3/6/23<br>14      | 10/6/23<br>7      | 17/6/23<br>7          | 15/7/23<br>28        | 77                               | 11-Jan-24<br>180                |         |  |
| DEN-2/PXCI<br>WR-33                  | Repairs to Road surface with speed breaker at level crossing gate no. E/66, E/70, E/71, T/72, E/74, T/76, E/78, E/79, T/80, T/82(a), E/85, E/86, T/89, E/90, E/91, E/93, E/98 & E/99 = 18 nos in between Santahar-Birampur, supplyin fitting, fixing & erecting all requisite parts and materials of double wire lifting barrier set 5 sets and 5 nos gumpty repairs with other ancillary works under Divisional Engineer/2, Paksey (ID 901415) (Continuous from previous year)  |      |          | OTM<br>NCT                | CEA/WR/JHI                   | GOB             | 58.53                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/10/23          | 22/10/23<br>8  | 22/10/23          | 22/10/23          | 22/10/23              | 23/10/23<br>1        | 9                                | 20 Apr-24<br>180                |         |  |
| DEN-2/PXCI<br>WR-34                  | Repairs to Raod Surface at Paksey officer colony and Construction of New walkway road as per drawing including related other ancillary works (ID 887409) (Continuous from previous year).  |      |          | OTM<br>NCT                | CEA/WR/JHI                   | GOB             | 194.93                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/10/23          | 5/11/23<br>21  | 19/11/23<br>14    | 26/11/23<br>7     | 3/12/23<br>7          | 31/12/23<br>28       | 77                               | 28 Jun-24<br>180                |         |  |
| DEN-2/PXCI<br>WR-35                  | Repairs to Road Surface with Speed breaker for Authorized unmanned "C" Class Level crossing gate no. E/2-1, E/5, E/6, E/9, E/17, E/22-2, E/23-2, E/24, E/25, E/27, E/27-2, E/31, E/40, E/43, E/46, E/47, E/48, E/49-2, E/50, E/54, E/56, E/57, E/60-2, E/62-2, E/65, E/66 & E/70 (27 Nos) in between JYR-BBE Station including related other ancillary works (ID 920838) (Continuous from previous year)   |      |          | OTM<br>NCT                | CEA/WR/JHI                   | GOB             | 66.64                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/10/23          | 5/11/23<br>21  | 19/11/23<br>14    | 26/11/23<br>7     | 3/12/23<br>7          | 31/12/23<br>28       | 77                               | 28 Jun-24<br>180                |         |  |
| DEN-2/PXCI<br>WR-36                  | Repairs to Road Surface, Speed breaker, Caution board, lifting barrier, gate lodge, gate ghar & related other ancillary works at manned level crossing gate no. E/2, E/4, E/8, E/16, E/16-1, T/28, E/36, E/39, E/44, E/45, E/58, E/59, E/61, E/62, E/69, E/71 (16 Nos) in between Joydebpur-Bangabondu Bridge East Station (ID 920682) (Continuous from previous year).  |      |          | OTM<br>NCT                | CEA/WR/JHI                   | GOB             | 64.93                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/10/23          | 5/11/23<br>21  | 19/11/23<br>14    | 26/11/23<br>7     | 3/12/23<br>7          | 31/12/23<br>28       | 77                               | 28 Jun-24<br>180                |         |  |
| DEN-2/PXCI<br>WR-37                  | Repairs to Road surface of Un manned LC gate No. E/2 (K.M. 225/3-4), E/3 (K.M. 225/9-225/0), E/4 (K.M. 226/7-8), E/5 (228/2-3), E/6 (K.M. 229/4-5), E/7 (K.M. 231/2-3), E/8 (K.M. 232/3-4), E/10 (K.M. 236/9-237/0), E/11 (K.M. 239/0-1), E/14 (K.M. 243/4-5), E/15 (K.M. 243/8-9), E/16 (K.M. 245/3-4), E/17 (K.M. 245/6-8), Gate No. Nil (K.M. 247/5-6), E/18 (K.M. 247/9-248/0), E/19 (K.M. 248/3-4), E/20 (K.M. 250/0-1), E/21 (K.M. 250/5-6), E/23 (K.M. 253/3-4), E/24 (K.M. 254/0-1), E/25 (K.M. 257/0-1), E/26 (K.M. 258/1-2), E/31 (K.M. 264/3-5), E/35 (K.M. 266/7-8), E/36 (K.M. 266/9-267/0), E/41 (K.M. 269/8-9), E/48 (K.M. 279/1-2), E/49 (K.M. 284/8-9), E/57 (K.M. 289/4-5), E/59 (K.M. 290/2-3), E/60 (K.M. 291/8-9) in between Abdulpur-Anmura Section Total = 31 nos with making warning board, whistle board, speed breaker including related other ancillary works (ID 901302) (Continuous from previous year) |      |          | OTM<br>NCT                | CEA/WR/JHI                   | GOB             | 77.10                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/10/23          | 5/11/23<br>21  | 19/11/23<br>14    | 26/11/23<br>7     | 3/12/23<br>7          | 31/12/23<br>28       | 77                               | 28 Jun-24<br>180                |         |  |
| <b>Total 3258110</b>                 |  |      |          |                           |                              |                 |                       | <b>492.76</b>                                 |                                   |                   |                |                   |                   |                       |                      |                                  |                                 |         |  |

  
DRM/PXC

  
DRM/PXC

  
CEA/WR/JHI

  
30.07.2024  
GM/WR/BR

| Package No  | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequel (if applicable) | Advertise Tender           | Tender Opening             | Tender Evaluation    | Approval to Award  | Notification of Award    | Singning of contract      | Total time to Contract signature | Time for Completion of Contract | Remarks          |  |
|---|--|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|----------------------------|----------------------------|----------------------|--------------------|--------------------------|---------------------------|----------------------------------|---------------------------------|------------------|--|
| 2   | 3  | 4    | 5        | 6                         | 7                            | 8               | 9                    | 10  | 11                                | 12                         | 13                         | 14                   | 15                 | 16                       | 17                        | 18                               | 19                              |                  |  |
| <b>3258111 (Bridge)</b>                               |  |      |          |                           |                              |                 |                      |   |                                   |                            |                            |                      |                    |                          |                           |                                  |                                 |                  |  |
| DEN-2/PXC/<br>WR-38                                   | Partial Re-building of Bridge No. 214 (8 x 19-6) Girder Bridge at K.M. 211/7-8 in between Azimnagar-Ishurdi Bypass Station as per drawing including other ancillary works (Tender ID No. 877508) (Continuous from previous year).  |      |          | OTM<br>NCT                | DG/BR                        | GOB             | 194.91               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/10/23,<br>21<br>23/10/23 | 22/10/23<br>21<br>23/10/23 | 4/11/23<br>14<br>14  | 10/11/23<br>7<br>7 | 16/11/23<br>7<br>14/2/24 | 13/12/23<br>28<br>5/3/24  |                                  | 77<br>180                       | 10/6/24<br>180   |  |
| DEN-2/PXC/<br>WR-39                                   | Partial Re-building & RCC Jacketing of bridge no. 26 at KM 249/3-4 in between station Dilpashar-Lahirimohonpur with other ancillary works as per drawing. (Continuous from previous year).   |      |          | OTM<br>NCT                | DG/BR                        | GOB             | 319.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 16/9/23<br>21<br>30/10/23  | 7/10/23<br>21<br>30/10/23  | 21/10/23<br>14<br>14 | 28/10/23<br>7<br>7 | 4/11/23<br>7<br>4/1/24   | 2/12/23<br>28<br>28/1/24  |                                  | 77<br>180                       | 30-May-24<br>180 |  |
| DEN-2/PXC/<br>WR-40                                   | Partial Re-building of Bridge No. 263 in between Raninagar-Santhahar Station at K.M. 278/8-9 as per drawing including other ancillary works (e-Tender ID No. 880785). (Continuous from previous year).   |      |          | OTM<br>NCT                | GM/W/RB<br>R                 | GOB             | 87.05                | Planned dates<br>Planned days<br>Actual dates |                                   | 16/7/23<br>21<br>1/8/23    | 6/8/23<br>21<br>18/10/23   | 20/8/23<br>14<br>14  | 27/8/23<br>7<br>7  | 3/9/23<br>7<br>12/12/23  | 1/10/23<br>28<br>13/12/23 |                                  | 77<br>180                       | 29-Mar-24<br>180 |  |
| DEN-2/PXC/<br>WR-41                                   | Repairs to bridge no. 224, 225, 226, 227, 229, 231, 232, 235, 236, 237, 238, 239, 240, 242, 243, 245, 246, 251, 254, 255, 256, 257, 260 & 267 in between Malanchi-Santahar and Construction 4800 RFT bridge approach ballast wall as per type plan no. CE/W/8235 (BG) including related other ancillary works (Tender ID No. 894945) (Continuous from previous year).  |      |          | OTM<br>NCT                | GM/W/RB<br>R                 | GOB             | 64.35                | Planned dates<br>Planned days<br>Actual dates |                                   | 16/9/23<br>21<br>6/11/23   | 7/10/23<br>21<br>14/12/23  | 21/10/23<br>14<br>14 | 28/10/23<br>7<br>7 | 4/11/23<br>7<br>10/1/24  | 2/12/23<br>28<br>28/1/24  |                                  | 77<br>180                       | 30-May-24<br>180 |  |
| DEN-2/PXC/<br>WR-42                                   | Complete Re-building of Bridge No. 262 in between Raninagar-Santahar Station at K.M. 278/0-1 as per drawing including other ancillary works (Tender ID No. 880762). (Continuous from previous year).   |      |          | OTM<br>NCT                | DG/BR                        | GOB             | 105.34               | Planned dates<br>Planned days<br>Actual dates |                                   | 16/9/23<br>21<br>18/10/23  | 7/10/23<br>21<br>18/10/23  | 21/10/23<br>14<br>14 | 28/10/23<br>7<br>7 | 4/11/23<br>7<br>12/3/24  | 2/12/23<br>28<br>24/3/24  |                                  | 77<br>180                       | 30-May-24<br>180 |  |
| DEN-2/PXC/<br>WR-43                                   | Re-building 03 Piers, Drop wall and floor of Bridge No. 248 at K.M. 258/8-9 in between Birkutsa-Ahsangonj as per Drawing including related other ancillary works (Tender ID No. 880786) (Continuous from previous year).   |      |          | OTM<br>NCT                | DG/BR                        | GOB             | 126.35               | Planned dates<br>Planned days<br>Actual dates |                                   | 16/9/23<br>21<br>18/10/23  | 7/10/23<br>21<br>18/10/23  | 21/10/23<br>14<br>14 | 28/10/23<br>7<br>7 | 4/11/23<br>7<br>12/2/24  | 2/12/23<br>28<br>5/3/24   |                                  | 77<br>180                       | 30-May-24<br>180 |  |
| <b>3258111 (Irrigation &amp; drainage structures)</b> |  |      |          |                           |                              |                 | <b>897.00</b>        |   |                                   |                            |                            |                      |                    |                          |                           |                                  |                                 |                  |  |
| DEN-2/PXC/<br>WR-44                                   | In SSAE/Works/STU Section:- Supplying fitting fixing & sinking hand pump at Level crossing gate No. E/49, E/50, 1/51, E/55, T/55 (A), T/56, E/58, T/60 (B), T/60 (C), T/60 (D), T/61, E/61 (A), T/65, STU Platform, SSAE/Store/STU office, AHG Platform, MGA Platform & NTE Platform (18 Nos) & Caution Board, Warning Board, Whistle Board (Manned & Unmanned), Curve Board and Fouling Mark and construction 7 nos station point facing line clear platform in between MI-STU Station including related others ancillary works. (Continuous from previous year). |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 18.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 2/10/24<br>7<br>15/4/24    | 9/10/24<br>7<br>30/4/24    | 12/10/24<br>3<br>3   | 15/10/24<br>3<br>3 | 18/10/24<br>3<br>3       | 25/10/24<br>7<br>19       |                                  | 19<br>30                        | 24-Nov-24<br>30  |  |
| DEN-2/PXC/<br>WR-45                                   | Thorough repairs to yard drain and repairs of BG washpit drain at Parbatpur station with related other ancillary works (Continuous from previous year).  |      |          | OTM<br>NCT                | GM/W/RB                      | GOB             | 14.55                | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/23<br>21<br>18/4/24  | 1/11/23<br>21<br>14        | 15/11/23<br>14<br>14 | 22/11/23<br>7<br>7 | 29/11/23<br>7<br>7       | 27/12/23<br>28<br>30/4/24 |                                  |                                 | 26-Jan-24<br>30  |  |
| <b>Total 3258114</b>                                  |  |      |          |                           |                              |                 | <b>32.55</b>         |   |                                   |                            |                            |                      |                    |                          |                           |                                  |                                 |                  |  |



DEN/MPXC



DRM/PXC



CE/W/RJHI




GM/W/RBR  
30.07.2024

| Package No                           | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk | Time Codes for Process                        | Advertise Prequel (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks          |  |
|--------------------------------------|---|------|----------|---------------------------|------------------------------|-----------------|---------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|------------------|--|
| 2                                    | 3   | 4    | 5        | 6                         | 7                            | 8               | 9                   | 10  | 11                                | 12               | 13             | 14                | 15                | 16                    | 17                   | 18                               | 19                              |                  |  |
| <b>3258141 (Interior decoration)</b> |   |      |          |                           |                              |                 |                     |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |
| DEN-2/PXC/                           | In SSAE/Works/PXC Section Repairs to DEN-2/PXC Chamber DEN-1 & DEN-2 WR-45 Drawing with related other ancillary works. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 7.24                | Planned dates<br>Planned days<br>Actual dates |                                   | 11/8/23          | 1/9/23<br>21   | 15/9/23<br>14     | 22/9/23<br>7      | 29/9/23<br>7          | 27/10/23<br>28       |                                  | 77                              | 24-Apr-24<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/RJHI Section: Repairs to GMW/RJHI Chamber and conference room, Addl. GMW/RJHI Chamber and CEW/RJHI Conference room with interior decoration including related other ancillary works (ID No. 917771). (Continuous from previous year).                     |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 10.80               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/8/23          | 1/9/23<br>21   | 15/9/23<br>14     | 22/9/23<br>7      | 29/9/23<br>7          | 27/10/23<br>28       |                                  | 77                              | 24-Apr-24<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/PBT's Section: Through Repairs and Modification of WR-47 WMD/Diesel/Parbatipur's Chamber & Office with other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 15.19               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24           | 23/2/24<br>21  | 8/3/24<br>14      | 15/3/24<br>7      | 22/3/24<br>7          | 19/4/24<br>28        |                                  | 77                              | 16-Oct-24<br>180 |  |
| <b>Total 3258141</b>                 |   |      |          |                           |                              |                 | <b>33.23</b>        |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |
| <b>3258206 (Track)</b>               |   |      |          |                           |                              |                 |                     |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |
| DEN-2/PXC/                           | In SSAE/Works/HL Section: Construction of Bank Protection wall at K.M. 327/4-8 (Length 250 ft) in between PIB-BGZA station including related other ancillary works as per type plan. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.96               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/22         | 1/11/22<br>21  | 15/11/22<br>14    | 22/11/22<br>7     | 29/11/22<br>7         | 27/12/22<br>28       |                                  | 77                              | 25-Jun-23<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/PBT Section: Making, fitting & fixing of 443 Nos K.M. Post with painting, lettering at between K.M. 349/7-394/3 (Total 44.30 K.M.) in between BARP-SDP Station including related other ancillary works as per type plan. (Continuous from previous year). |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 18.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/22         | 1/11/22<br>21  | 15/11/22<br>14    | 22/11/22<br>7     | 29/11/22<br>7         | 27/12/22<br>28       |                                  | 77                              | 25-Jun-23<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/JYA Section: Supply of Kutcha materials for protection of WR-50 flood. (Continuous from previous year).   |      |          | RFQ                       | DRM/PXC                      | GOB             | 3.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 29/11/22         | 6/12/22<br>7   | 9/12/22<br>3      | 12/12/22<br>3     | 15/12/22<br>3         | 22/12/22<br>7        |                                  | 19                              | 21-Jan-23<br>30  |  |
| DEN-2/PXC/                           | Construction of Bank Protection wall at KM 254/5-7 in between Tatibandha Chinakhora station including related other ancillary works as per drawing (Continuous from previous year).   |      |          | OTM<br>NCT                | CEW/RJHI                     | GOB             | 36.84               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/23         | 1/11/23<br>21  | 15/11/23<br>14    | 22/11/23<br>7     | 29/11/23<br>7         | 27/12/23<br>28       |                                  | 77                              | 24-Jun-24<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/ISD Section: Thorough repairs Embankment KPR-DHCR WR-52 Section at KM 270-287/0 and including related other ancillary work. (Continuous from previous year).  |      |          | OTM<br>NCT                | CEW/RJHI                     | GOB             | 21.12               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/23           | 23/2/23<br>21  | 9/3/23<br>14      | 16/3/23<br>7      | 23/3/23<br>7          | 20/4/23<br>28        |                                  | 77                              | 17-Oct-23<br>180 |  |
| DEN-2/PXC/                           | In SSAE/Works/RJHI Section: Making, fitting & fixing of 490 Nos K.M. Post with painting, lettering at K.M. 299/0-334/0 & 300/0-314/0 in between AUA-RIPB & AUA CNBJ Station including related other ancillary works. (Continuous from previous year).                   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 11.15               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24           | 23/2/24<br>21  | 8/3/24<br>14      | 15/3/24<br>7      | 22/3/24<br>7          | 19/4/24<br>28        |                                  | 77                              | 16-Oct-24<br>180 |  |
| DEN-2/PXC/                           | Construction of Ballast wall at KM 311/6-312/9 = 1300 meter & 313/2-313/8 = 600 meter in between Chapainawaborj Annura station as per type drawing (CEW/8235) including related other ancillary works (ID 966030) (Continuous from previous year).                      |      |          | OTM<br>NCT                | CEW/RJHI<br>GMW              | GOB             | 53.99               | Planned dates<br>Planned days<br>Actual dates |                                   | 15/1/23          | 5/8/23<br>21   | 19/8/23<br>14     | 26/8/23<br>7      | 2/9/23<br>7           | 30/9/23<br>28        |                                  | 77                              | 28-Mar-24<br>180 |  |
| <b>3258206</b>                       |   |      |          |                           |                              |                 | <b>108.11</b>       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |

  
DEN/PPXC

  
DRM/PPXC

  
CEW/RJHI

  
30.07.24  
GMW/RBIR


| Package No                                      | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd Cost in Lac Tk | Time Codes for Process                        | Advertise Prequel (if applicable) | Advertise Tender | Tender Opening            | Tender Evaluation         | Approval to Award        | Notification of Award    | Singning of contract     | Total time to Contract signature | Time for Completion of Contract | Remarks          |           |
|---|---|------|----------|---------------------------|------------------------------|-----------------|---------------------|---|-----------------------------------|------------------|---------------------------|---------------------------|--------------------------|--------------------------|--------------------------|----------------------------------|---------------------------------|------------------|-----------|
| 2   | 3   | 4    | 5        | 6                         | 7                            | 8               | 9                   | 10  | 11                                | 12               | 13                        | 14                        | 15                       | 16                       | 17                       | 18                               | 19                              |                  |           |
| <b>3258207 (Railway Station &amp; Workshop)</b> |   |      |          |                           |                              |                 |                     |   |                                   |                  |                           |                           |                          |                          |                          |                                  |                                 |                  |           |
| DEN-2/PXC/ WR-55                                | Supplying Installation & Construction of Mural & Biography of Father of the Nation Bangabandhu Sheik Mujibur Rahman at 28 Nos. Railway Station of Bangladesh Railway western zone (ID. 757283) (Continuous from previous year).   |      |          | OTM<br>NCT                | GM/WRJH<br>I                 | GOB             | 72.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 15/11/22         | 5/12/22<br>21<br>14/12/23 | 18/12/22<br>14<br>10/4/23 | 24/12/22<br>7<br>10/4/23 | 30/12/22<br>7<br>7/5/23  | 26/1/23<br>28<br>7/5/23  |                                  | 77                              | 26/5/23<br>120   |           |
| DEN-2/PXC/ WR-56                                | In SSAE/Works/PBT Section: Thorough repairs to Darowani (DWN) Station Building including related other ancillary works as per type plan. (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.96               | Planned dates<br>Planned days<br>Actual dates |                                   | 1/11/22          | 21/11/22<br>21<br>23/5/23 | 4/12/22<br>14<br>12/6/23  | 10/12/22<br>7<br>23/7/23 | 16/12/22<br>7<br>7/8/23  | 12/1/23<br>28<br>7/8/23  |                                  | 77                              | 12/5/23<br>120   |           |
| DEN-2/PXC/ WR-57                                | In SSAE/Works/PBT Section: Thorough repairs to Mirzagonj (MRJN) Station Building including related other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.73               | Planned dates<br>Planned days<br>Actual dates |                                   | 15/11/22         | 5/12/22<br>21<br>23/5/23  | 18/12/22<br>14<br>12/6/23 | 24/12/22<br>7<br>23/7/23 | 30/12/22<br>7<br>17/8/23 | 26/1/23<br>28<br>17/8/23 |                                  | 77                              | 26/5/23<br>120   |           |
| DEN-2/PXC/ WR-58                                | In SSAE/Works/PBT Section:- Construction of wash block including toilet facilities at platform no. 2 near mail ticket center and repairs to PSM office including related other ancillary works (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.95               | Planned dates<br>Planned days<br>Actual dates |                                   | 18/10/22         | 8/11/22<br>21<br>16/5/23  | 22/11/22<br>14<br>1/6/23  | 29/11/22<br>7<br>19/7/23 | 6/12/22<br>7<br>16/8/23  | 3/1/23<br>28<br>16/8/23  |                                  | 77                              | 03-May-23<br>120 |           |
| DEN-2/PXC/ WR-59                                | Through repairs to Bilaichandi station Building with other ancillary works under AEN/Parbatipur, (ID No-800898) (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/WRJHI                     | GOB             | 36.66               | Planned dates<br>Planned days<br>Actual dates |                                   | 15/11/22         | 5/12/22<br>21<br>3/5/23   | 18/12/22<br>14<br>10/7/23 | 24/12/22<br>7<br>13/7/23 | 30/12/22<br>7<br>13/7/23 | 26/1/23<br>28<br>13/7/23 |                                  | 77                              | 25/7/23<br>180   |           |
| DEN-2/PXC/ WR-60                                | Thorough repairs to Malanchi railway station building waiting room including other ancillary works. (Continuous from previous year).  |      |          | OTM<br>NCT                | CE/WRJHI                     | GOB             | 32.64               | Planned dates<br>Planned days<br>Actual dates |                                   | 7/7/23           | 28/7/23<br>21<br>3/5/23   | 11/8/23<br>14<br>10/7/23  | 18/8/23<br>7<br>31/7/23  | 25/8/23<br>7<br>31/7/23  | 22/9/23<br>28<br>31/7/23 |                                  | 77                              | 20-Mar-24<br>180 | 5/12/2023 |
| DEN-2/PXC/ WR-61                                | In SSAE/Works/JYR Section: at HTCT: Repairs to Canopy of roof, Thai Aluminium with glass fencing & windows, Station Building, Platform paving tiles, Drain slab including related other ancillary works (Tender ID No. 917763). (Continuous from previous year).              |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 10.01               | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23           | 28/3/23<br>21<br>11/3/24  | 11/4/23<br>14<br>25/3/24  | 18/4/23<br>7<br>23/4/24  | 25/4/23<br>7<br>8/5/24   | 23/5/23<br>28<br>8/5/24  |                                  | 77                              | 19-Nov-23<br>180 |           |
| DEN-2/PXC/ WR-62                                | Repairs to Washpit at Santahar Station with Providing Water facilities (length 750' 0") as per drawing including related other ancillary works (ID 944577) (Continuous from previous year).   |      |          | OTM<br>NCT                | GM/WRJH<br>GMW               | GOB             | 99.99               | Planned dates<br>Planned days<br>Actual dates |                                   | 7/3/23           | 28/3/23<br>21<br>17/4/24  | 11/4/23<br>14<br>29/4/24  | 18/4/23<br>7<br>21/5/24  | 25/4/23<br>7<br>21/5/24  | 23/5/23<br>28<br>21/5/24 |                                  | 77                              | 19-Nov-23<br>180 |           |
| DEN-2/PXC/ WR-63                                | In SSAE/Works/PBT's section : Construction of 04 Nos R.C Buffer for 1 nos Parbatipur BG wash pit line, 03 nos parbatipur marshaling yard line no 1, 2 & 3 Nos with related other ancillary works (Continuous from previous year)  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 20.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24           | 23/2/24<br>21<br>28/4/24  | 8/3/24<br>14<br>13/5/24   | 15/3/24<br>7<br>13/5/24  | 22/3/24<br>7<br>13/5/24  | 19/4/24<br>28<br>13/5/24 |                                  | 77                              | 16-Oct-24<br>180 |           |
| DEN-2/PXC/ WR-64                                | In SSAE/Works/PBT Section: At PBT Thorough Repairs to Water hydrant in between line no 3 & 4 and Emergency Petty Repairs to Parbatipur station area and repairs & repainting Level Crossing gate no LX-2 with related other ancillary works. (Continuous from previous year). |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.84               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24           | 23/2/24<br>21<br>15/4/24  | 8/3/24<br>14<br>30/4/24   | 15/3/24<br>7<br>30/4/24  | 22/3/24<br>7<br>30/4/24  | 19/4/24<br>28<br>30/4/24 |                                  | 77                              | 16-Oct-24<br>180 |           |
| DEN-2/PXC/ WR-65                                | In SSAE/Works/PBT's Section : Repairs to boundary wall and construction of 200 feet R.C.C Bank protection wall, Locomotive Entry MS Gate at parbatipur, Diesel workshope with related other ancillary works. (Continuous from previous year)                                  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.96               | Planned dates<br>Planned days<br>Actual dates |                                   | 2/2/24           | 23/2/24<br>21<br>15/4/24  | 8/3/24<br>14<br>30/4/24   | 15/3/24<br>7<br>30/4/24  | 22/3/24<br>7<br>30/4/24  | 19/4/24<br>28<br>30/4/24 |                                  | 77                              | 16-Oct-24<br>180 |           |

3258207 364.74

  
DEN/MPXC

  
DRM/MPXC

  
CE/WRJHI


  
30.07.2024  
GMW/WRB


| Package No   | Description of Procurement Package Works   | Unit | Quantity            | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender          | Tender Opening           | Tender Evaluation | Approval to Award | Notification of Award     | Singning of contract       | Total time to Contract signature | Time for Completion of Contract | Remarks |
|--|--|------|---------------------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|---------------------------|--------------------------|-------------------|-------------------|---------------------------|----------------------------|----------------------------------|---------------------------------|---------|
| 2  | 3  | 4    | 5                   | 6                         | 7                            | 8               | 9                    | 10  | 11                                | 12                        | 13                       | 14                | 15                | 16                        | 17                         | 18                               | 19                              |         |
| <b>4111307 (irrigation &amp; Drainage structure)</b> |  |      |                     |                           |                              |                 |                      |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |
| DEN-2/PXC/WR-66                                      | Construction of Drain & Walkway adjacent of line no. 1 at Rajshahi station yard and 80'-0" R.C.C boundary wall including other ancillary work as per drawing (ID. 872592). (Continuous from previous year).  |      |                     | OTM<br>NCT                | GM/W/RJH<br>I                | GOB             | 37.03                | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/23<br>21              | 28/9/23<br>14            | 11/10/23<br>14    | 17/10/23<br>7     | 23/10/23<br>7<br>17/12/23 | 19/11/23<br>28<br>27/12/23 | 77                               | 175/24<br>180                   |         |
|  |  |      | <b>4111307</b>      |                           |                              |                 | <b>37.03</b>         |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |
| <b>4111325 (Interior Decoration)</b>                 |  |      |                     |                           |                              |                 |                      |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |
| DEN-2/PXC/WR-67                                      | In SSAE/Works/PXC's Section Interior decoration at DRM/PXC Chamber, steno to DRM and Waiting room of DRM Office, Selling Works of DRM and DTO Office Corridor and Notice Board of DRM Office including related other ancillary work. (Continuous from previous year).  |      |                     | OTM<br>NCT                | DRM/PXC                      | GOB             | 10.46                | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/23<br>21<br>29/4/24   | 28/9/23<br>14<br>13/5/24 | 11/10/23<br>14    | 17/10/23<br>7     | 23/10/23<br>7<br>12/6/24  | 19/11/23<br>28<br>12/6/24  | 77                               | 18/3/24<br>120                  |         |
|  |  |      | <b>4111325</b>      |                           |                              |                 | <b>10.46</b>         |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |
| <b>4111501 (Track)</b>                               |  |      |                     |                           |                              |                 |                      |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |
| DEN2/GR-68   | In SSAE/Works/PBT's Section Construction of 740 meter Ballast wall including repairs to cess and bank at station Parbatipur to Khairatnagar in between Km 385/00-385/800 & Km 395/400-399/800 with related other ancillary works (as per type plan no. CE/W/8235) (Continuous from previous year)  |      |                     | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.95                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/5/23<br>21<br>16/5/23  | 5/6/23<br>14<br>1/6/23   | 19/6/23<br>14     | 26/6/23<br>7      | 3/7/23<br>7<br>19/7/23    | 31/7/23<br>28<br>13/8/24   | 77                               | 28-Nov-23<br>120                |         |
| DEN2/GR-69   | In SSAE/Works/ HL's Section Construction of Bank Protection wall at k.m. 327/4-8 (length 250ft) in between PIB-BGZA station including related other ancillary works (as per type plan no (ID No-800199). (Continuous from previous year).  |      |                     | OTM<br>NCT                | DRM/PXC                      | GOB             | 17.96                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/5/23<br>21<br>16/5/23  | 5/6/23<br>14<br>1/6/23   | 19/6/23<br>14     | 26/6/23<br>7      | 3/7/23<br>7<br>19/7/23    | 31/7/23<br>28<br>30/7/23   | 77                               | 28-Nov-23<br>120                |         |
| DEN2/GR-70   | Supply of 3000 Cum Madhyapara variety hard Rock stone ballast of size 38mm to 50mm for improving riding quality of track at km.285/37 to 301/0 in between Kakhonhat-Amnura station under DEN/2/PXC's jurisdiction (Tender ID No 846322) (Continuous from previous year).   |      |                     | OTM<br>NCT                | DG/BR                        | GOB             | 174.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/23<br>21<br>31/7/23 | 1/11/23<br>14<br>1/11/23 | 15/11/23<br>14    | 22/11/23<br>7     | 29/11/23<br>7<br>13/10/23 | 27/12/23<br>28<br>15/11/23 | 77                               | 24-Jun-24<br>180                |         |
| DEN2/GR-71   | Supply of 1840 Cum Madhyapara variety hard Rock stone ballast of size 38mm to 50mm for improving riding quality of track at km.301/00 to 313/50 in between Amnura (AUA)-Chapai Nababganj (CNBJ) station under DEN/2/PXC's jurisdiction (Tender ID No 829882). (Continuous from previous year)  |      |                     | OTM<br>NCT                | DG/BR                        | GOB             | 186.76               | Planned dates<br>Planned days<br>Actual dates |                                   | 11/10/23<br>21<br>31/7/23 | 1/11/23<br>14<br>1/11/23 | 15/11/23<br>14    | 22/11/23<br>7     | 29/11/23<br>7<br>12/10/23 | 27/12/23<br>28<br>8/11/23  | 77                               | 24-Jun-24<br>180                |         |
| DEN2/GR-72   | Construction of R.C.C Bank Protection wall with Rail Piling at K.M. 301/6-301/8 (left Side) in between Amnura-Nizampur Station (length 250'-0"), at K.M. 295/7-295/8 (Right Side) in between Lalitnagar-Amnura Station (length 250'-0"), at K.M. 272/5-272/7 (Right Side) in between Rajshahi Court-Shitlay Station (length 188'-0") as per Drawing and Construction of ballast wall at K.M. 321/0-322/0 = 1000 meter (both side) Total = 2000 meter (6562'-0") in between Golabari-Rohonpur Station as per type plan CE/W/8235 including related other ancillary works (ID 963805) (Continuous from previous year). |      |                     | OTM<br>NCT                | GM/W/RJH<br>I                | GOB             | 99.95                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23<br>21<br>17/4/24  | 5/8/23<br>14             | 19/8/23<br>14     | 26/8/23<br>7      | 2/9/23<br>7<br>25/4/24    | 30/9/23<br>28<br>15/5/24   | 77                               | 28-Mar-24<br>180                |         |
| DEN2/GR-73   | Construction of Ballast wall at km 235/6-236/5 = 900 meter in between Arani-Nandangachi Station as per type drawing (CE/W/8235) (Continuous from previous year).   |      |                     | OTM<br>NCT                | CE/W/RJH                     | GOB             | 34.03                | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23<br>21<br>12/2/24  | 5/8/23<br>14             | 19/8/23<br>14     | 26/8/23<br>7      | 2/9/23<br>7<br>20/3/24    | 30/9/23<br>28<br>2/4/24    | 77                               | 28-Mar-24<br>180                |         |
|  |  |      | <b>Total 411501</b> |                           |                              |                 | <b>530.65</b>        |   |                                   |                           |                          |                   |                   |                           |                            |                                  |                                 |         |





*Handwritten signature*  
30.07.2024  
GM/W/RBR

| Package No.                                      | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|--|---|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|
| 2  | 3   | 4    | 5        | 6                         | 7                            | 8               | 9                     | 10  | 11                                | 12               | 13             | 14                | 15                | 16                    | 17                   | 18                               | 19                              |         |
| <b>4111502 (Railway Station &amp; Workshop)</b>  |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-74                                  | Construction of RCC boundary wall at Isturdi yard as per drawing including other ancillary works (Continuous from previous year).   |      |          | OTM<br>NCT                | GM/W/RJH<br>I                | GOB             | 62.67                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/3/24<br>180                  |         |
| DEN-2/PXC/WR-75                                  | Construction of Platform at Helalia Station as per drawing including other ancillary works (ID 883654). (Continuous from previous year).  |      |          | OTM<br>NCT                | GM/W/RJH<br>I                | GOB             | 88.29                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/3/24<br>180                  |         |
| DEN-2/PXC/WR-76                                  | Construction of 5375 feet Rail fencing at KM 393/2-394/3 in between Station Saidpur-Bilaichandi with related other ancillary works as per drawing (ID 905983) (Continuous from previous year).                                      |      |          | OTM<br>NCT                | GM/W/RJH<br>CE/W             | GOB             | 30.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/3/24<br>180                  |         |
| <b>Total 4111502 180.96</b>                      |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>4112202 (Computers and accessories)</b>       |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-77                                  | Purchase of Desktop Computer with Printer and scanner under DEN-2/PXC's Jurisdiction (Continuous from previous year).   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 6.00                  | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/1/24<br>120                  |         |
| <b>Total 4112202 6.00</b>                        |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>4112314 (Furniture)</b>                       |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-78                                  | Purchase of Furniture for DEN-2/PXC Jurisdiction. (Continuous from previous year)   |      |          | LTM                       | DRM/PXC                      | GOB             | 9.82                  | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/1/24<br>120                  |         |
| <b>Total 4112314 9.82</b>                        |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>4112316 (Other Machineries and equipment)</b> |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-79                                  | Purchase of 17 nos Portable Generator machine & 17 nos Hand-held welding machine with other equipments of different SSAE/Way & Works office under DEN-2/PXC's Jurisdiction (Tender ID No. 970416). (Continuous from previous year). |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 4.00                  | Planned dates<br>Planned days<br>Actual dates |                                   | 15/7/23          | 4/8/23<br>21   | 17/8/23<br>14     | 23/8/23<br>7      | 29/8/23<br>7          | 25/9/23<br>28        | 77                               | 23/1/24<br>120                  |         |
| <b>Total 4112316 4.00</b>                        |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>Grand Total 3329.81</b>                       |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |

  
 (Birba Mondal)  
 Divisional Engineer-2  
 Bangladesh Railway/Paksey

  
 (Shah Shufi Nur Mohammed)  
 Divisional Railway Manager  
 Bangladesh Railway/Paksey

  
 (Md. Ashadul Haque)  
 Chief Engineer/West  
 Bangladesh Railway/Rajshahi

  
 30.07.2024  
 (Ahamed Hossain Maassum)  
 General Manager/West  
 Bangladesh Railway/Rajshahi

**BANGLADESH RAILWAY**  
Annual Procurement Plan (APP) against Revenue budget 2024-2025


Ministry Division- Ministry of Railways  
Agency-Bangladesh Railway  
Procuring Entity Name & Code-Divisional Engineer/2/PXC  
Project/Programme Name & Code-

| Package No                                      | Description of Procurement Package Works   | Unit | Quantity           | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |    |
|---|--|------|--------------------|---------------------------|------------------------------|-----------------|-----------------------|---|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|----|
| 2   |  | 3    | 4                  | 5                         | 6                            | 7               | 8                     | 9   | 10               | 11             | 12                | 13                | 14                    | 15                   | 16                               | 17                              | 18      | 19 |
| <b>3211102 (Cleaning and washing)</b>           |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN2/GR-1                                       | Purchase of Cleaning and washing materials in AEN/PXC, AEN/RJHI, AEN/JYR, AEN/PBT & DEN-2/PXC office.                    |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 4.00                  | Planned days<br>Actual                        | 8/9/24           | 15/9/24<br>7   | 16/9/24<br>1      | 17/9/24<br>1      | 18/9/24<br>1          | 19/9/24<br>1         | 11                               | 19-Oct-24<br>30                 |         |    |
| <b>Total= 3211102</b>                           |  |      |                    |                           |                              |                 | <b>4.00</b>           |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| <b>3211121 (Rent of Machine and equipments)</b> |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN-2/PXC/WR-2                                  | Payment of rent of machine and equipments  |      | As per requirement | DPM                       | DRM/PXC                      | GOB             | 0.25                  | Planned dates<br>Planned days<br>Actual dates | 10/8/24          |                |                   |                   |                       |                      |                                  |                                 | 2/4/24  |    |
| <b>Total= 3211121</b>                           |  |      |                    |                           |                              |                 | <b>0.25</b>           |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| <b>3243102 (Gas and fuel)</b>                   |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN-2/PXC/WR-3                                  | Purchase of Lubricant for Garlo Car VMT 740  |      | As per requirement | DPM                       | DRM/PXC                      | GOB             | 0.25                  | Planned dates<br>Planned days<br>Actual dates | 8/8/24           |                |                   |                   |                       |                      |                                  |                                 | 25/8/23 |    |
| <b>Total= 3243102</b>                           |  |      |                    |                           |                              |                 | <b>0.25</b>           |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| <b>3253102 (Security Materials)</b>             |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN-2/PXC/WR-4                                  | Supply of Level crossing gate tools under DEN 2/PXC's Jurisdiction   |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                 | Planned dates<br>Planned days<br>Actual dates | 8/9/24           | 14/9/24<br>7   | 16/9/24<br>3      | 18/9/24<br>3      | 20/9/24<br>3          | 26/9/24<br>7         | 19                               | 24/1/25<br>120                  |         |    |
| <b>Total 3253102</b>                            |  |      |                    |                           |                              |                 | <b>15.00</b>          |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| <b>3255101 (Computer Consumables)</b>           |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN-2/PXC/WR-5                                  | Supply of Cartridge for different Printer, Photocopier Machine under DEN-2/PXC Jurisdiction                              |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                 | Planned dates<br>Planned days<br>Actual dates | 8/9/22           | 28/9/22<br>21  | 11/10/22<br>14    | 17/10/22<br>7     | 23/10/22<br>7         | 19/11/22<br>28       | 77                               | 19/3/23<br>120                  |         |    |
| <b>Total 3255101</b>                            |  |      |                    |                           |                              |                 | <b>10.00</b>          |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| <b>3256106 (Uniform)</b>                        |  |      |                    |                           |                              |                 |                       |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |    |
| DEN-2/PXC/WR-6                                  | Package 1. Purchase & Sewing of Summer uniform (jeans/Gavadin full pant) for Gents staff under DEN-2/PXC's Jurisdiction. |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                 | Planned dates<br>Planned days<br>Actual dates | 8/9/24           | 28/9/24<br>21  | 11/10/24<br>14    | 17/10/24<br>7     | 23/10/24<br>7         | 19/11/24<br>28       | 77                               | 19/3/25<br>120                  |         |    |
| DEN-2/PXC/WR-7                                  | Package 2. Purchase & Sewing of Summer uniform (jeans/Gavadin full pant) for Gents staff under DEN-2/PXC's Jurisdiction. |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                 | Planned dates<br>Planned days<br>Actual dates | 8/9/24           | 28/9/24<br>21  | 11/10/24<br>14    | 17/10/24<br>7     | 23/10/24<br>7         | 19/11/24<br>28       | 77                               | 19/3/25<br>120                  |         |    |

  
DEN/PPXC

  
DRM/PPXC

  
CEW/RJHI

  
30.07.2024  
GMW/RBR

| Package No.                    | Description of Procurement Package Works  | 3 | Unit | Quantity | 6                         | 7                            | 8               | 9                    | 10  | 11                               | 12               | 13             | 14                | 15                | 16                    | 17                   | 18                               | 19                              | Remarks   |  |  |
|--------------------------------|---|---|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|-----------|--|--|
|                                |   |   |      |          | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Preque (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract |           |  |  |
| DEN-2/PXC/WR-8                 | Purchase & Sewing of Summer uniform (jeans shirt, Half hata salwar kamij & Shuti shari, Zorjet shari) for Gents & Ladies staff under DEN-2/PXC's Jurisdiction |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 13.20                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| DEN-2/PXC/WR-9                 | Purchase & Sewing of Summer uniform (Cotton shirt & Half Suffari) for Gents staff under DEN-2/PXC's Jurisdiction.   |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 13.20                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| DEN-2/PXC/WR-10                | Purchase of (Raincoat & Umbrella) of Summer uniform under DEN-2/PXC's Jurisdiction.   |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 13.50                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| DEN-2/PXC/WR-11                | Purchase of (Black shoe, Sandie, Black Sock & Hand Gloves) for AEN/PXC & PBT Section  |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 15.80                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| DEN-2/PXC/WR-12                | Purchase of (Black shoe, Sandie, Black Sock & Hand Gloves) for DEN-2/PXC, AEN/RJHI & JYR Section.   |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 14.30                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| DEN-2/PXC/WR-13                | Purchase of Winter uniform under DEN-2/PXC's Jurisdiction.  |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 12.20                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             | 77                               | 120                             |           |  |  |
| <b>Total 3256106</b>           |   |   |      |          |                           |                              |                 | <b>102.20</b>        |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| <b>3257304 (Gardening)</b>     |   |   |      |          |                           |                              |                 |                      |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| DEN-2/PXC/WR-14                | Gardening and plantation in front of Ruppur Station building with other ancillary works.  |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 2.00                 | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 15/9/24        | 16/9/24           | 17/9/24           | 18/9/24               | 19/9/24              | 11                               | 30                              | 19-Oct-24 |  |  |
| <b>Total 3257304</b>           |   |   |      |          |                           |                              |                 | <b>2.00</b>          |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| <b>3258101 (Motor Vehicle)</b> |   |   |      |          |                           |                              |                 |                      |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| DEN-2/PXC/WR-15                | Repairs to Motor Vehicle (Dhaka Metro- Gha-13-7765) under DEN-2/PXC office  |   |      |          | RFO                       | GMW/RJHI                     | GOB             | 1.00                 | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 14/9/24        | 16/9/24           | 18/9/24           | 20/9/24               | 26/9/24              | 19                               | 30                              | 26/10/24  |  |  |
| <b>Total 3258101</b>           |   |   |      |          |                           |                              |                 | <b>1.00</b>          |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| <b>3258102 (Furniture)</b>     |   |   |      |          |                           |                              |                 |                      |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |
| DEN-2/PXC/WR-16                | Repairs to Furniture of Different offices and Rest house under DEN-2/PXC Jurisdiction.  |   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 9.37                 | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/22           | 28/9/22        | 11/10/22          | 17/10/22          | 23/10/22              | 19/11/22             | 77                               | 120                             | 19/3/23   |  |  |
| <b>Total 3258102</b>           |   |   |      |          |                           |                              |                 | <b>9.37</b>          |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |           |  |  |



DEN/PXC



DRM/PXC



CE/WRJHI


30.07.24  
GMW/RBR

| Package No                                       | Description of Procurement Package Works   | Unit | Quantity           | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequal (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks          |  |  |  |
|--|--|------|--------------------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|------------------|--|--|--|
| 2  |  | 3    | 4                  | 5                         | 6                            | 7               | 8                    | 9   | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19               |  |  |  |
| <b>3258103 (Computer)</b>                        |  |      |                    |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| DEN-2/PXC/WR-17                                  | Repairs of Computer of Different offices under DEN-2/PXC Jurisdiction.   |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 7.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 28/9/24<br>21  | 11/10/24<br>14    | 17/10/24<br>7     | 23/10/24<br>7         | 19/11/24<br>28       |                                  |                                 | 19/3/25<br>120   |  |  |  |
| <b>Total 3258103</b>                             |  |      |                    |                           |                              |                 | <b>7.00</b>          |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| <b>3258104 (Office equipments)</b>               |  |      |                    |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| DEN-2/PXC/WR-18                                  | Repairs of office equipment for DEN/2/PXC's office and Section.  |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 3.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 14/9/24<br>7   | 14/9/24<br>1      | 14/9/24<br>1      | 14/9/24<br>1          | 14/9/24<br>1         |                                  | 11                              | 14/10/24<br>30   |  |  |  |
| <b>Total 3258104</b>                             |  |      |                    |                           |                              |                 | <b>3.00</b>          |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| <b>3258129 (Other Machineries and equipment)</b> |  |      |                    |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| DEN-2/PXC/WR-19                                  | Repairs to different Engineering equipments for Railway maintenance under DEN-2/PXC Jurisdiction.  |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 6.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 15/9/24<br>7   | 18/9/24<br>3      | 21/9/24<br>3      | 24/9/24<br>3          | 1/10/24<br>7         |                                  | 19                              | 31-Oct-24<br>30  |  |  |  |
| DEN-2/PXC/WR-20                                  | Repairs to Materials Trolley under DEN-2/PXC Jurisdiction.   |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 6.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 15/9/24<br>7   | 18/9/24<br>3      | 21/9/24<br>3      | 24/9/24<br>3          | 1/10/24<br>7         |                                  | 19                              | 31-Oct-24<br>30  |  |  |  |
| DEN-2/PXC/WR-21                                  | Purchase of Battery for Gangcar (model VMP 740P)   |      | As per requirement | DPM                       | DRM/PXC                      | GOB             | 0.25                 | Planned dates<br>Planned days<br>Actual dates |                                   | 14/12/24         |                |                   |                   |                       |                      |                                  |                                 | 30/12/23         |  |  |  |
| <b>Total 3258129</b>                             |  |      |                    |                           |                              |                 | <b>12.25</b>         |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| <b>3258106 (Residential Building)</b>            |  |      |                    |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |  |  |
| DEN-2/PXC/WR-22                                  | In SSAE/Works/JYR Section: Repairs to 5 unit gang hut adjacent gate no T/36 (Mohera) & 2 unit gang hut adjacent gate no E/61 (In between TAGL-BBE) & related other ancillary works |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 1/1/25           | 21/1/25<br>21  | 3/2/25<br>14      | 9/2/25<br>7       | 15/2/25<br>7          | 14/3/25<br>28        |                                  | 77                              | 12/7/25<br>120   |  |  |  |
| DEN-2/PXC/WR-23                                  | In SSAE/Works/PXC section at PXC: Thorough repairs of banglow NO- E/4 including related other ancillary works.   |      |                    | OTM NCT                   | GM/WR/JHI                    | GOB             | 60.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       |                                  | 77                              | 24-Mar-25<br>120 |  |  |  |
| DEN-2/PXC/WR-24                                  | In SSAE/Works/PXC's section : Thorough repair to Bunglow No. DS/500 including related other ancillary works.   |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       |                                  | 77                              | 28-Mar-25<br>120 |  |  |  |
| DEN-2/PXC/WR-25                                  | In SSAE/Works/PXC's section : Thorough repair to Quarter No. E/249 (Ka, Kha, Ga, D, E & Ja) at Railway Institute colony including related other ancillary works                    |      |                    | OTM NCT                   | CE/WR/JHI                    | GOB             | 30.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       |                                  | 77                              | 28-Mar-25<br>120 |  |  |  |
| DEN-2/PXC/WR-26                                  | In SSAE/Works/PXC's section : Thorough repair to Quarter No. M/278 (Ka & Kha) at Aya colony including related other ancillary works.   |      |                    | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       |                                  | 77                              | 28-Mar-25<br>120 |  |  |  |

  
DEN/2/PXC

  
DRM/PXC

  
CE/WR/JHI

  
30.07.2024  
GM/WR/RBR

| Package No.                               | Description of Procurement Package Works  | 3    | 4        | 5                         | 6                            | 7               | 8                     | 9   | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19        | Remarks |
|---|---|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|-----------|---------|
|   |   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract |           |         |
| DEN-2/PXC/WR- 27                          | In SSAE/Works/PXC's section : Thorough repair to Quarter No. PG/5 (B) & L/407/Kha (Double) including related other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 12/9/24          | 3/10/24        | 17/10/24          | 24/10/24          | 31/10/24              | 28/11/24             | 77                               | 120                             |           |         |
| DEN-2/PXC/WR- 28                          | In SSAE/Works/RJHI Section: At RJHI: Repair to Railway Quater No. T/47 (A,B) = 2 unite and other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 18.50                 | Planned dates<br>Planned days<br>Actual dates |                                   | 25/12/24         | 14/1/25        | 27/1/25           | 2/2/25            | 8/2/25                | 7/3/25               | 77                               | 120                             | 5/7/25    |         |
| DEN-2/PXC/WR- 29                          | In SSAE/Works/STU section: Thorough Repair to quarter No. L/11 (9, 11, 17), T/14 (1, 3), T/15 (1, 2, 4 & 5), T/18 (1, 2), T/48 (4, 8, 13, 16, 17 & 20) Total=17 Unit 'S' type Including Roof treatment and other ancillary works at station colony santahar.            |      |          | OTM NCT                   | GM/W/RJHI                    | GOB             | 60.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 10/10/24       | 23/10/24          | 29/10/24          | 4/11/24               | 1/12/24              | 77                               | 120                             | 31/3/25   |         |
| DEN-2/PXC/WR- 30                          | In SSAE/Works/STU section: Thorough Repair to quarter No. T/651 (1, 2, 3 & 4), T/652 (1, 3 & 5), T/653 (1, 2, 3 & 4), T/654 (1, 2, 3, 4 & 6) Total = 17 Unit 'S' type Including Roof treatment at New colony sant and other ancillary works at station colony santahar. |      |          | OTM NCT                   | GM/W/RJHI                    | GOB             | 60.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/10/24         | 9/11/24        | 22/11/24          | 28/11/24          | 4/12/24               | 31/12/24             | 77                               | 120                             | 30/4/25   |         |
| DEN-2/PXC/WR- 31                          | In SSAE/Works/STU section: Thorough Repair to quarter No. L/638 (1, 3, 4, 5, 6, 7 & 8), WWW/639 (1, 2, 3, 4, 5, 6, 7 & 8), SE/640 (1, 3, 4, 5, 6, 7 & 8) Total = 22 Unit 'S' type Including Roof treatment and other ancillary works at Chabaan colony santahar.        |      |          | OTM NCT                   | GM/W/RJHI                    | GOB             | 80.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 16/10/24         | 5/11/24        | 18/11/24          | 24/11/24          | 30/11/24              | 27/12/24             | 77                               | 120                             | 26/4/25   |         |
| DEN-2/PXC/WR- 32                          | In SSAE/Works/STU section: Thorough Repair to Bunglow No- T/81 Including Roof treatment and other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 26/11/24       | 9/12/24           | 15/12/24          | 21/12/24              | 17/1/25              | 77                               | 120                             | 17/5/25   |         |
| DEN-2/PXC/WR- 33                          | In SSAE/Works/HL section: Repairs to Quarter No. E/18(A), E/25 (A, D, F, G, H), E/26(d) & E/31(A, C) Including Roof treatment and other ancillary work.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 18.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 12/12/24         | 1/1/25         | 14/1/25           | 20/1/25           | 26/1/25               | 22/2/25              | 77                               | 120                             | 22/6/25   |         |
| DEN-2/PXC/WR- 34                          | In SSAE/Works/PBT's section : At PBT: (Sahebpara ) Repairs to Quarter No. E/325, (Power house colony) Quarter No. L/514 with related other ancillary works.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 35.00                 | Planned<br>Planned days<br>Actual             |                                   | 8/9/24           | 29/9/24        | 13/10/24          | 20/10/24          | 27/10/24              | 24/11/24             | 77                               | 120                             | 24-Mar-25 |         |
| <b>Total 3258106</b>                      |   |      |          |                           |                              |                 | <b>446.50</b>         |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |           |         |
| <b>3258107 (Non-Residential Building)</b> |   |      |          |                           |                              |                 |                       |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |           |         |
| DEN-2/PXC/WR-35                           | In AEN/PXC Sub-Division: Construction of R.C.C Tool box for Gangs including related other ancillary wrks.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-36                           | In AEN/RJHI Sub-Division: Construction of R.C.C Tool box for Gangs including related other ancillary works.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-37                           | In AEN/JYR Sub-Division: Construction of R.C.C Tool box for Gangs including related other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-38                           | In AEN/PBT Sub-Division: Construction of R.C.C Tool box for Gangs including related other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 120                             | 05-Apr-25 |         |




DEN/MPXC



DRM/PPXC



CE/W/RJHI



GM/W/RBR  
30.07.24

| Package No      | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|-----------------|--|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|
| 2               |  | 3    | 4        |                           |                              |                 |                      |   |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-39 | Supply of Van (8 nos) for purpose of material carrying of emergency petty repair work  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 12.00                | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 11/10/24<br>21 | 14<br>14          | 15<br>7           | 16<br>7               | 17<br>28             | 18<br>77                         | 19<br>05-Apr-25<br>120          |         |
| DEN-2/PXC/WR-40 | Supply of Cutting instrument for Rail site obstruction jungle, tree, branches in 8 SSAE/Works under DEN-2/PXC Jurisdiction   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 14.00                | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-41 | Emergency supplying the different parts of double wire lifting barrier without fitting, fixing & erecting in position as per Bangladesh Rly (Drawing no.CE/W-2925) for SSAE/Works/JYR, PBT & HL Section              |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                | Planned dates<br>Planned days<br>Actual dates | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |
| DEN-2/PXC/WR-42 | In SSAE/Works/JYR Section: At TAGL Construction of proposed SSAE/Singnal/Tangail office building with Godown & boundary wall including related other ancillary works as per reference CE/W/RJHI plan no. CE/W/8103/1 |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 52.00                | Planned dates<br>Planned days<br>Actual dates | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |
| DEN-2/PXC/WR-43 | In SSAE/Works/JYR Section: Construction of one unit toilet & repairs ghunty Lifting barrier & related other ancillary works at level crossing gate no. T/14, T/28, T/29, T/36 in between JYR-BBE section.            |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 25.00                | Planned dates<br>Planned days<br>Actual dates | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |
| DEN-2/PXC/WR-44 | In SSAE/Works/SJYB Section: AT SJYB Construction of proposed SSAE/WAY/SJYB office building, Godown related ancillary works as per plan no. CE/W & DEN-2/PXC.   |      |          | OTM NCT                   | GM/W/RJH I                   | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-45 | In SSAE/Works/SJYB Section: AT SJYB; Construction of C.C road & R.C.C boundary wall & related ancillary works as per plan no. CE/W & DEN-2/PXC.  |      |          | OTM NCT                   | GM/W/RJH I                   | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-46 | In SSAE/Works/SJYB Section: Thorough repairs to RNB Barrack, new toilet including related other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 18.50                | Planned dates<br>Planned days<br>Actual dates | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |
| DEN-2/PXC/WR-47 | In SSAE/Works/SJYB Section: Thorough Repairs to Loco running room, boundary wall & new toilet, Fencing at SJYB including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |
| DEN-2/PXC/WR-48 | In SSAE/Works/ISD Section: Thorough repairs Railway dispensary hospital & boundary wall, fencing, matrisonad including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned<br>Planned days<br>Actual             | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |
| DEN-2/PXC/WR-49 | In SSAE/Works/ISD Section: Construction of proposed godown for SSAE/WAY/ISD Godown & related other ancillary works.  |      |          | OTM NCT                   | GM/W/RJH I                   | GOB             | 90.00                | Planned<br>Planned days<br>Actual             | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |
| DEN-2/PXC/WR-50 | In SSAE/Works/ISD Section: Thorough repairs to SSAE/WORKS/ISD Office Godown, road & related other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned<br>Planned days<br>Actual             | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       | 77                               | 28-Mar-25<br>120                |         |
| DEN-2/PXC/WR-51 | In SSAE/Works/ISD Section: Thorough repairs to RNB Barrack, new toilet including related other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |


  
DEN/PXC


  
DRM/PXC


  
CE/W/RJHI


  
GM/W/RBR

| Package No      | Description of Procurement Package Works   | Quantity | Unit | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Prequal (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|-----------------|--|----------|------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| 2               |  | 3        | 4    |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXC/WR-52 | In SSAE/Works/ISD Section: Thorough repairs to Kanungo office at ISD including related other ancillary works.  |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 19.50                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/12/24         | 21/1/25<br>21  | 14<br>14          | 15<br>7           | 16<br>7               | 17<br>28             | 18<br>77                         | 19<br>27-Jun-25<br>120          |         |  |
| DEN-2/PXC/WR-53 | In SSAE/Works/PXC Section: At PXC: Thorough repairs to DCO/PXC office and construction of one new ADCO/PXC chamber including related other ancillary works   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-54 | In SSAE/Works/PXC Section: At PXC: Thorough repairs to Firing spot at PXC including related other ancillary works.   |          |      | OTM NCT                   | GMW/RJHI                     | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates |                                   | 9/12/24          | 30/12/24<br>21 | 13/1/25<br>14     | 20/1/25<br>7      | 27/1/25<br>7          | 24/2/25<br>28        | 77                               | 24-Jun-25<br>120                |         |  |
| DEN-2/PXC/WR-55 | In SSAE/Works/PXC Section: Thorough repairs to Hasem Ali Milonayoton at PXC including related other ancillary works.   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 19.90                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-56 | In SSAE/Works/PXC Section: Thorough repairs to Officers Club at PXC including related other ancillary works.   |          |      | OTM NCT                   | CEW/RJHI                     | GOB             | 45.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-57 | In SSAE/Works/PXC Section: Cutting Jungles & Cleaning of Pond with beautification in front of DRM/PXC office & Construction of Mujib Mural including related other ancillary works.  |          |      | OTM NCT                   | GMW/RJHI                     | GOB             | 55.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-58 | In SSAE/Works/PXC Section: Land Scapping & beautification work in front of BE, DEN-2 & DEN-1/PXC Chamber including related other ancillary works.  |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 18.50                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-59 | In SSAE/Works/PXC Section: Repairs to DME/C&W/PXC Chamber and Section including interior decoration of DME/(Loco) & (C&W) Chamber including related other ancillary works.   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 19.90                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-60 | In SSAE/Works/PXC Section: Repairs to Girls School & boundary wall at PXC including related other ancillary works.   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 19.80                | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-61 | In SSAE/Works/RJHI Section: Thorough repairs to CCRNB/W/RJHI office including related other ancillary works.   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 18.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |  |
| DEN-2/PXC/WR-62 | In SSAE/Works/RJHI Section: Thorough repairs to fitting staff shift office room with toilet including related other ancillary works.   |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 18.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |  |
| DEN-2/PXC/WR-63 | In SSAE/Works/RJHI Section: At RJHI. Cleaning Septic tank at Rajshahi VIP Rest house 5 nos, officers colony 7 nos, Rail bhabon 10 nos, CE/W office 5 nos, FA & CAO/W office 3 nos, AEN/RJHI office 1 nos, SSAE/Way/RJHI office 1 nos, SSAE/Works/RJHI 1 nos Total = 33 nos including related others ancillary works. |          |      | OTM NCT                   | DRM/PXC                      | GOB             | 14.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |  |

  
DEN/MPXC

  
DRM/MPXC

  
CEW/RJHI


  
GMW/RBR

| Package No.     | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks   |  |
|-----------------|---|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|-----------|--|
| 2               |   | 3    | 4        | 6                         | 7                            | 8               | 9                    | 10  | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19        |  |
| DEN-2/PXC/WR-64 | In SSAE/Works/RJHI Section: Repairs to Audit office including related other ancillary works.  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 35.00                | Planned dates<br>Planned days<br>Actual dates | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       | 77                               | 120                             | 28-Mar-25 |  |
| DEN-2/PXC/WR-65 | In SSAE/Works/RJHI Section: Construction of Level crossing gate No. Nil new Lc gate, new gumpy, rail fencing, protection and other ancillary works at K.M 241/2-3 in between station ARZ-NDGC   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 29.00                | Planned dates<br>Planned days<br>Actual dates | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 120                             | 17-Jul-25 |  |
| DEN-2/PXC/WR-66 | In SSAE/Works/RJHI section: AT: RJHI Construction of Rajshahi SSAE/Electric office building, boundary wall and other ancillary works  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 45.00                | Planned dates<br>Planned days<br>Actual dates | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 120                             | 24-Mar-25 |  |
| DEN-2/PXC/WR-67 | In SSAE/Works/RJHI section: Repairs to Chamber with interior decoration & CME office section including others ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 10/10/24<br>21 | 23/10/24<br>14    | 29/10/24<br>7     | 4/11/24<br>7          | 1/12/24<br>28        | 77                               | 120                             | 31/3/25   |  |
| DEN-2/PXC/WR-68 | In SSAE/Works/STU's section: Thorough Repair to SSAE/Elec (BG)/STU office and Construction Boundary wall, Toilet including other ancillary works.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.95                | Planned dates<br>Planned days<br>Actual dates | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 120                             | 05-May-25 |  |
| DEN-2/PXC/WR-69 | In SSAE/Works/STU Section: Thorough repair and Improvement to Santahar Railway Hospital Indoor, Outdoor, Drain, Internal road & Re-Construction Boundary Wall at Santahar including related other ancillary works.                                |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 70.00                | Planned dates<br>Planned days<br>Actual dates | 16/10/24         | 6/11/24<br>21  | 20/11/24<br>14    | 27/11/24<br>7     | 4/12/24<br>7          | 1/1/25<br>28         | 77                               | 120                             | 01-May-25 |  |
| DEN-2/PXC/WR-70 | In SSAE/Works/STU's section: Thorough Repairs to SSAE/Way/STU Office and Construction new Godown with water facilities and other ancillary works  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 40.00                | Planned dates<br>Planned days<br>Actual dates | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 120                             | 22-May-25 |  |
| DEN-2/PXC/WR-71 | In SSAE/Works/STU's section: Thorough Repairs to SSAE/Work's/STU Office Godown Boundary wall with Providing Water facilities and other ancillary works and other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 120                             | 27-Jun-25 |  |
| DEN-2/PXC/WR-72 | In SSAE/Works/STU's section: Thorough Repair to SSAE/IC /TXR office, Sick Line office, Existing Godawn with profile sheet changing & Construction New Godawn (50'-0"X20'-0"), Boundary wall and other ancillary works. and other ancillary works. |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 120                             | 17-Jul-25 |  |
| DEN-2/PXC/WR-73 | In SSAE/Works/HL's section: Thorough Repair SSAE/Way/HL Office Godown & Boundary wall and other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.00                | Planned dates<br>Planned days<br>Actual dates | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 120                             | 05-Apr-25 |  |
| DEN-2/PXC/WR-74 | In SSAE/Works/ISD: Thorough Repairs to WTO/ISD office including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.50                | Planned dates<br>Planned days<br>Actual dates | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 120                             | 05-May-25 |  |
| DEN-2/PXC/WR-74 | In SSAE/Works/PBT: Thorough Repairs to Training institute at PBT including related other ancillary works  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 28.00                | Planned dates<br>Planned days<br>Actual dates | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 120                             | 05-May-25 |  |
| DEN-2/PXC/WR-74 | In SSAE/Works/HL Section: Construction of Gate gumpy at Level Crossing Gate No-T/77 Km 309/3-4, T/82(A) Km 317/3-4, T/96 Km 336/9-10 & Including Supplying lifting barrier in Between Jamalgonj- Joypurhut  |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 60.00                | Planned dates<br>Planned days<br>Actual dates | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 120                             | 05-May-25 |  |

  
DEN/XPXC

  
DRM/XPXC

  
CE/W/RJHI

  
GMW/RBR

| Package No                           | Description of Procurement Package Works  | 3. Unit | 4. Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | 11. Advertise Prequal (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|--------------------------------------|---|---------|-------------|---------------------------|------------------------------|-----------------|-----------------------|---|---------------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|
| 2                                    |   |         |             |                           |                              |                 |                       |   |                                       |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-75                      | In SSAE/Works/PBT's Section- Thorough repairs to Switch Cabin, Goods office, JIR (TTE) room & Booking office at parbatipur with related other ancillary works.  |         |             | OTM<br>NCT                | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Actual                             |                                       | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |
| DEN-2/PXC/WR-76                      | In SSAE/Works/PBT's Section- Emergency Thorough repairs to SSAE/Elec/PBT (BG) office Godown & Fuel room with related other ancillary works.   |         |             | OTM<br>NCT                | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Actual                             |                                       | 12/12/24         | 2/1/25<br>21   | 16/1/25<br>14     | 23/1/25<br>7      | 30/1/25<br>7          | 27/2/25<br>28        | 77                               | 27-Jun-25<br>120                |         |
| DEN-2/PXC/WR-77                      | In SSAE/Works/PBT's section : At PBT: Re-Construction of Senior Assistant Executive Engineer/Parbatipur office Building and Providing Boundary wall including 260 feet CC Connection Road with related other ancillary works.   |         |             | OTM<br>NCT                | DG/BR                        | GOB             | 160.00                | Planned<br>Actual                             |                                       | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       | 77                               | 28-Mar-25<br>120                |         |
| DEN-2/PXC/WR-78                      | In SSAE/Works/PBT's Section -Full cleaning of westage spoil of septic tank and repairing to septic tank out late drain and other work at SSAE/Works/PBT office, AEN/PBT office & Banglow no-L/177, L/178, L/218, L/241, E/229, L/179,L/239 and PLB, PBT, SDP, NPA, Domar & CLH stations etc.  |         |             | OTM<br>NCT                | DRM/PXC                      | GOB             | 6.50                  | Planned<br>Actual                             |                                       | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 05-May-25<br>120                |         |
| DEN-2/PXC/WR-79                      | In SSAE/Works/PBT's section : Thorough repairs to Two Storied RNB Barrack with related other ancillary works  |         |             | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 30.00                 | Planned<br>Actual                             |                                       | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |
| DEN-2/PXC/WR-80                      | In SSAE/Works/PBT's section : Thorough repairs to SSAE/General office, schedule office at parbatipur Diesel Workshop with related other ancillary works   |         |             | OTM<br>NCT                | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Actual                             |                                       | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |
| <b>Total 3258107</b>                 |   |         |             |                           |                              |                 | <b>1668.55</b>        |   |                                       |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>3258110 (Roads &amp; Highway)</b> |   |         |             |                           |                              |                 |                       |   |                                       |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-81                      | In SSAE/Works/JYR Section: AT MHRA: Repairs to road surface & related other ancillary works at Mohera station approach road.  |         |             | OTM<br>NCT                | GM/W/RJHI                    | GOB             | 56.00                 | Planned dates<br>Planned days<br>Actual dates |                                       | 9/12/24          | 30/12/24<br>21 | 13/1/25<br>14     | 20/1/25<br>7      | 27/1/25<br>7          | 24/2/25<br>28        | 77                               | 24-Jun-25<br>120                |         |
| DEN-2/PXC/WR-82                      | In SSAE/Works/JYR Section: AT TAGL Repairs to road surface & related other ancillary works at Tangail station approach road   |         |             | OTM<br>NCT                | GM/W/RJHI                    | GOB             | 56.00                 | Planned dates<br>Planned days<br>Actual dates |                                       | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |
| DEN-2/PXC/WR-83                      | In SSAE/Works/JYR Section: Construction of speed breakers & repairs to road surface with caution board for level crossing gate (DG gate ) km 350/2-3) & related other's ancillary works in between JYR-HTCT as per type plan.   |         |             | OTM<br>NCT                | DRM/PXC                      | GOB             | 9.00                  | Planned dates<br>Planned days<br>Actual dates |                                       | 9/12/24          | 30/12/24<br>21 | 13/1/25<br>14     | 20/1/25<br>7      | 27/1/25<br>7          | 24/2/25<br>28        | 77                               | 24-Jun-25<br>120                |         |
| DEN-2/PXC/WR-84                      | In SSAE/WORKS/SJYB Section: Repairs to Road surface with Speed breaker, Caution board of Level Crossing Gate at Gate no- E/1 A, E/1,E/2, E/4, E/6, T/7, T/8,E/14, T/17 Between station ISD - CMO, E/18, E/22, E/24, T/25, T/26, E/27, E/32 Between station CMO-ULP T/38, E/39, E/41, T/46, E/76, E/78, Between station ULP-BBW and T/47, E/50, E/52 Between station JOI-SJYB with related other ancillary works |         |             | OTM<br>NCT                | CE/W/RJHI                    | GOB             | 30.00                 | Planned dates<br>Planned days<br>Actual dates |                                       | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 05-May-25<br>120                |         |


  
DEN/PPXC


  
DRM/PXC


  
CE/W/RJHI


  
GM/W/RBR



| Package No  | Description of Procurement Package Works  | 3       | 4         | 5   | Quantity         | Procurement Method & Type                     | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                       | 11 | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|---|---|---------|-----------|-----|------------------|---|------------------------------|-----------------|-----------------------|--|----|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| DEN-2/PXC/WR-96                                       | In SSAE/Works/HL section Construction of existing girder Bridge no. 281 at Km. 318/1-2 in between station JY-PIB as single barrel R.C.C box culvert (1x2.00 m) instead of 1x4'-0" span girder bridge including related other ancillary works.   | OTM NCT | CE/W/RJHI | GOB | 45.00            | Planned dates<br>Planned days<br>Actual dates |                              |                 |                       | 12<br>13<br>14<br>15<br>16<br>17<br>18<br>19 | 11 | 16/10/24         | 6/11/24        | 20/11/24          | 27/11/24          | 4/12/24               | 1/1/25               | 18<br>77                         | 01-May-25<br>120                |         |  |
| DEN-2/PXC/WR-97                                       | In SSAE/Works/HL's Section: Repairs to crack of bed block, crack of masonry wing wall, abutment of Bridge No. 283 in between JY - PIB at K.M. 326/1-2 station with epoxy injection non shrinkage including cleaning, grinding, group cutting, washing drilling nipple placing & cutting and the surface finishing with necessary pointing.              | OTM NCT | GM/W/RJHI | GOB | 70.00            | Planned Dates<br>Planned days<br>Actual dates |                              |                 |                       | 6/11/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-98                                       | In SSAE/Works/HL's Section: Repairs to crack of bed block, crack of masonry wing wall, abutment of Bridge No. 279 at Km. 312/3-4 in between MJJ-JY station with epoxy injection non shrinkage including cleaning, grinding, group cutting, washing drilling nipple placing & cutting and the surface finishing with necessary pointing.                 | OTM NCT | GM/W/RJHI | GOB | 100.00           | Planned dates<br>Planned days<br>Actual dates |                              |                 |                       | 16/10/24<br>21<br>14<br>7<br>7<br>28<br>77   |    | 16/10/24         | 6/11/24        | 20/11/24          | 27/11/24          | 4/12/24               | 1/1/25               | 77                               | 01-May-25<br>120                |         |  |
| DEN-2/PXC/WR-99                                       | In SSAE/Works/PBT's section: Complete Re-build of Bridge No.350 at KM 412/7-8 in between station Darowani-Niphamari Station as a single barrel RCC Box culvert (1x3m) instead of (1x10') span Girder Bridge with related other ancillary works as per plan.   | OTM NCT | GM/W/RJHI | GOB | 80.00            | Planned<br>Planned days<br>Actual             |                              |                 |                       | 6/11/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              | 77                               | 22-May-25<br>120                |         |  |
| <b>Total = 3258111</b>                                |   |         |           |     |                  |   |                              |                 | <b>946.00</b>         |  |    |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| <b>3258114 (Irrigation &amp; drainage structures)</b> |   |         |           |     |                  |   |                              |                 |                       |  |    |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXC/WR-100                                      | In SSAE/Works/JYR section:Construction of RCC long drain with related other ancillary works at km.361/7-361/9 at mouchak station (L=200.0meter)   | OTM NCT | DRM/PXC   | GOB | 20.00            | Planned dates<br>Planned days<br>Actual dates |                              |                 |                       | 6/11/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-101                                      | In SSAE/Works/JYR section:Construction of RCC long & cross drain with related other ancillary works at K.M. 297/4-304/4 in between BBE-TAGL station as per type plan no. CE/W/7061 & DEN-2/87/17/PXC  | OTM NCT | EG/BR     | GOB | 460.00<br>500.00 | Planned dates<br>Planned days<br>Actual dates |                              |                 |                       | 8/9/24<br>21<br>14<br>7<br>7<br>28<br>77     |    | 8/9/24           | 29/9/24        | 13/10/24          | 20/10/24          | 27/10/24              | 24/11/24             | 77                               | 24-Mar-25<br>120                |         |  |
| DEN-2/PXC/WR-102                                      | In SSAE/Works/SJYB Section: Supplying fitting,fixing,&sinking hand pump tubwel At level Crossing gate,no. E/1A, E/1, E/2, E/4, E/6, E/14, T/18, E/18, E/22, T/25, T/27, T/34, E/39, E/41, T/46, T/47, E/50, E/76, E/78 Total=21 nos and repairs to road surface,gumty paint and Supplying lifting barrier 5 nos including related other ancillary works | OTM NCT | DRM/PXC   | GOB | 100.00           | Planned<br>Planned days<br>Actual             |                              |                 |                       | 6/11/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-103                                      | In SSAE/Works/PXC section: Repairs to Railway officers Colony drain at PXC including other ancillary work.  | OTM NCT | GM/W/RBR  | GOB | 100.00           | Planned dates<br>Planned days<br>Actual dates |                              |                 |                       | 20/9/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-104                                      | In SSAE/Works/PXC's section: Supplying Water Supply & sanitary fitting goods Various type and other ancillary works   | OTM NCT | DRM/PXC   | GOB | 10.00            | Planned<br>Planned days<br>Actual             |                              |                 |                       | 6/11/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-105                                      | In SSAE/Works/RJHI section: At RJHI Construction of R.C.C Slab (3600'-0" Drain), Repair to Brick work drain (5897'-0") & New R.C.C Drain (199'-0") at Rajshahi station yard and other ancillary works.  | OTM NCT | CE/W/RJHI | GOB | 38.00            | Planned<br>Planned days<br>Actual             |                              |                 |                       | 20/9/24<br>21<br>14<br>7<br>7<br>28<br>77    |    | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-106                                      | In SSAE/Works/RJHI section: At RJHI. Emergency Construction of over head hydrant at Rajshahi Station platform No. 1, 2, 3, 4 & 5 water Supply pipe line and other ancillary work as per plan.   | OTM NCT | GM/W/RBR  | GOB | 90.00            | Planned<br>Planned days<br>Actual             |                              |                 |                       | 20/10/24<br>21<br>14<br>7<br>7<br>28<br>77   |    | 20/10/24         | 10/11/24       | 24/11/24          | 1/12/24           | 8/12/24               | 5/1/25               | 77                               | 05-May-25<br>120                |         |  |

  
DEN/PPXC

  
DRM/PXC

  
CE/W/RJHI

  
GM/W/RBR

| Package No                           | Description of Procurement Package Works   | 3    | 4        | 5                         | 6                            | 7               | 8                     | 9   | 10                               | 11               | 12             | 13                | 14                | 15                    | 16                  | 17                               | 18                              | 19        | Remarks |
|--------------------------------------|--|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|---------------------|----------------------------------|---------------------------------|-----------|---------|
|                                      |  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Preque (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singing of contract | Total time to Contract signature | Time for Completion of Contract |           |         |
| DEN-2/PXC/WR-107                     | In SSAE/Works/RJHI section: Supplying and sinking of Semi deep seated hand pump tubewell at Gang hut SDRD, Gang Hut RJHC 2 Nos, Vadra Rail way Barrack 2 Nos, Quarter no. E/25 & E/70, SSAE/Way/RJHI office, SSAE/Works/RJHI office, TXR SICK Line-1, CI RNB Office/RJHI, Level crossing gate No. T/9, T/13, E/29, E/30, E/33-1 (Spl), E/33 (A), E/34, T/45, E/55, KKHT Station, T/50, E/62 total = 25 Nos and 2 Nos Sub-marsible pump at Rajshahi Rail Bhabon & Rajshahi Contol office, 3 nos. water tank & water supply line including other ancillary works |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 14.00                 | Planned<br>Planned days<br>Actual             |                                  | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28        | 77                               | 120                             | 05-May-25 |         |
| DEN-2/PXC/WR-108                     | In SSAE/WORKS/RJHI Section: At RJHI - Repair to Railway field Stage Shade & Drain R.C.C slab and other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 18.00                 | Planned<br>Planned days<br>Actual             |                                  | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28       | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-109                     | In SSAE/Works/STU Section: Repair Overhead water hydrant line in between BG line no. 1 & 2, atach 3 No. platform at Santaher Station yard including related other ancillary works.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Planned days<br>Actual             |                                  | 20/10/24         | 27/10/24<br>7  | 30/10/24<br>3     | 2/11/24<br>3      | 5/11/24<br>3          | 8/11/24<br>3        | 19                               | 120                             | 08-Mar-25 |         |
| DEN-2/PXC/WR-110                     | In SSAE/Works/STU Section: Supplying Water Supply & sanitary fitting, goods Various type including related other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                 | Planned<br>Planned days<br>Actual             |                                  | 8/9/24           | 15/9/24<br>7   | 18/9/24<br>3      | 21/9/24<br>3      | 24/9/24<br>3          | 27/9/24<br>3        | 19                               | 120                             | 25-Jan-25 |         |
| DEN-2/PXC/WR-111                     | In SSAE/Works/HL's section: Construction RCC Yard drain of JY station Yard and other ancillary works.  |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 80.00                 | Planned<br>Planned days<br>Actual             |                                  | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28       | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-112                     | In SSAE/Works/HL's section: Repairs to Yard drain of ACP station Yard and other ancillary works.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Planned days<br>Actual             |                                  | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28        | 77                               | 120                             | 05-May-25 |         |
| DEN-2/PXC/WR-113                     | In SSAE/Works/HL's section: Supplying Water Supply & sanitary fitting goods Various type and other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                 | Planned<br>Planned days<br>Actual             |                                  | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28       | 77                               | 120                             | 22-May-25 |         |
| DEN-2/PXC/WR-114                     | In SSAE/Works/PBT's section: Supplying fitting fixing & sinking 21 Nos Hand pump tube-well at Level Crossing Gate No - T/111, Lx-1, Lx-2, T/119(A), T/138, T/147, T/152, T/156; E/136, E/137, T/138(B), E/126(A), E/134, T/116 and Birampur, Phulbari, Niphamari, Domar, Chilahati, Parbatipur Stations and Banglow no- L/178 with related other ancillary works".   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.25                 | Planned<br>Planned days<br>Actual             |                                  | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28       | 77                               | 120                             | 17-Jul-25 |         |
| DEN-2/PXC/WR-115                     | "In SSAE/Works/PBT's Section: Emergency Supply of Sanitary fitting & Water Supply materials for Station building, Office building, Staff Quarters & water supply Pipe line with other ancillary materials "  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                 | Planned<br>Planned days<br>Actual             |                                  | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28       | 77                               | 120                             | 22-May-25 |         |
| <b>Total = 3258114</b>               |  |      |          |                           |                              |                 | <b>1524.25</b>        |   |                                  |                  |                |                   |                   |                       |                     |                                  |                                 |           |         |
| <b>3258141 (Interior decoration)</b> |  |      |          |                           |                              |                 |                       |   |                                  |                  |                |                   |                   |                       |                     |                                  |                                 |           |         |
| DEN-2/PXC/WR-116                     | In SSAE/Works/PXC Section: Repairs to VIP Rest house with Interior decoration of all room and Construction of Bangladesh Railway Map in front of Rest house including related other ancillary works.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 30.00                 | Planned dates<br>Planned days<br>Actual dates |                                  | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28       | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-117                     | In SSAE/Works/PXC Section: Repairs to DTO, DSTE & DEE/PXC Chamber with Interior decoration including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.50                 | Planned dates<br>Planned days<br>Actual dates |                                  | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28       | 77                               | 120                             | 05-Apr-25 |         |
| DEN-2/PXC/WR-118                     | In SSAE/Works/RJHI Section: Interior decoration of CSTE office chamber, Repair of CSTE office Conference room & Toilet, office Varanda grill including related other ancillary works.  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 29.00                 | Planned dates<br>Planned days<br>Actual dates |                                  | 20/10/24         | 9/11/24<br>21  | 22/11/24<br>14    | 28/11/24<br>7     | 4/12/24<br>7          | 31/12/24<br>28      | 77                               | 120                             | 30/4/25   |         |
| DEN-2/PXC/WR-119                     | In SSAE/Works/RJHI section: Repairs to CCM/W & COPS/W/RJHI Chamber with interior decoration and other ancillary works.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                  | 6/11/24          | 26/11/24<br>21 | 9/12/24<br>14     | 15/12/24<br>7     | 21/12/24<br>7         | 17/1/25<br>28       | 77                               | 120                             | 17/5/25   |         |
| <b>Total = 3258141</b>               |  |      |          |                           |                              |                 | <b>98.50</b>          |   |                                  |                  |                |                   |                   |                       |                     |                                  |                                 |           |         |


  
DEN/WR/PXC


  
DRM/PXC


  
CE/W/RJHI



  
GM/W/RBR

| Package No             | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Procure (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|------------------------|--|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| 2                      |  | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9   | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19      |  |
| <b>3258206 (Track)</b> |  |      |          |                           |                              |                 |                      |   |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXC/WR-120       | In AEN/PXC Sub-Division: Construction of Warning board (un-manned & un-authorized), whistle board, caution board (for level crossing & speed breakers), curve post with painting, lettering and Demarcation of Gang area Post including related other ancillary works.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 30.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-121       | In AEN/RJHI Sub-Division: Construction of Warning board (un-manned & un-authorized), whistle board, caution board (for level crossing & speed breakers), curve post with painting, lettering and Demarcation of Gang area Post including related other ancillary works   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 30.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-122       | In AEN/JYR Sub-Division: Construction of Warning board (un-manned & un-authorized), whistle board, caution board (for level crossing & speed breakers), curve post with painting, lettering and Demarcation of Gang area Post including related other ancillary works.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 30.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-123       | In AEN/PBT Sub-Division: Construction of Warning board (un-manned & un-authorized), whistle board, caution board (for level crossing & speed breakers), curve post with painting, lettering and Demarcation of Gang area Post including related other ancillary works.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 30.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-124       | In SSAE/Works/JYR Section: Repairs to kilometer post with painting, lettering (MHRA-JYR) with painting, lettering bridge name board & curve name board (BBE-JYR) & related other's ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 15.00                | Planned<br>Planned days<br>Actual             |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-125       | In SSAE/Works/JYR Section: AT JYR: Manufacturing, painting, lettering & supplying Whistle board, Caution board for Level crossing & Caution board for Speed breaker, Speed restriction board, Dead stop board, Caution board, Termination board according to Way & Works Manual, GS rule & as per direction of Engineer-in-charge.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 19.00                | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |  |
| DEN-2/PXC/WR-126       | In SSAE/Works/JYR Section: Construction of Triangular rail fencing in between rail & road crossing point with light reflecting paint/sticker of Manned level crossing gate no.E/2,E/4,E/8,T/14,E/16,E/16,E/16-1,E/16-1(A),E/16-2,E/18,E/21-1(A) (DG gate),E/24-2,T/28,T/29,E/32,E/33-2, T/36, E/37, E/39, E/44, E/45, T/53, E/58, E/59, E/61, E/62, E/69, E/71 (Total=28 nos) in between JYR-BBE section |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 37.00                | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |  |
| DEN-2/PXC/WR-127       | In SSAE/Works/JYR Section: AT MHRA: Emergency Construction of Rail reinforced bank protection wall at Mohra station approach road (L=1500'-0") as per reference plan no.CE/W/8495/R & DEN-2/18/20/PXC.   |      |          | OTM NCT                   | DG/BR                        | GOB             | 113.00               | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |  |
| DEN-2/PXC/WR-128       | In SSAE/Works/JYR Section: AT TAGL: Emergency Construction of rail reinforced bank protection wall (L=450'-0") & repairs to drain with existing broken platform back site wall (BBE End) & related other ancillary works at Tangail station as per reference plan no.CE/W/8495/R & DEN-2/18/20/PXC.  |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 54.00                | Planned<br>Planned days<br>Actual             |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-129       | In SSAE/Works/JYR Section: Supply of kutcha materials for protection of flood.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 10.00                | Planned<br>Planned days<br>Actual             |                                   | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |  |
| DEN-2/PXC/WR-130       | In SSAE/Works/SJYB Section: Emergency construction of Rail piling R.C.C Bank protection wall Length 700'-0" at km: 217/2-218/0 in between Muladoil-Gofurabad (MODI-GFB).   |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 100.00               | Planned<br>Planned days<br>Actual             |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-131       | In SSAE/Works/SJYB Section: Supply of Kutcha materials for protection of flood   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 3.00                 | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 8/1/25<br>7    | 9/1/25<br>1       | 10/1/25<br>1      | 11/1/25<br>1          | 12/1/25<br>1         | 11                               | 11-Feb-25<br>30                 |         |  |


  
DRM/PXC


  
DRM/PXC


  
CE/W/RJHI


  
GM/W/RBR

| Package No.          | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Procure (if applicable) | Advertise Tender | Tender Opening    | Tender Evaluation | Approval to Award  | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|----------------------|--|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|-----------------------------------|------------------|-------------------|-------------------|--------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|
| 2                    |  | 3    | 4        |                           |                              |                 |                       |   | 11                                |                  |                   |                   |                    |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-132     | In SSAE/Works/ISD Section: Supply of Kutcha materials for protection of flood.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 3.00                  | Planned<br>Planned days<br>Actual             |                                   | 12<br>1/1/25     | 13<br>8/1/25<br>7 | 14<br>9/1/25<br>1 | 15<br>10/1/25<br>1 | 16<br>11/1/25<br>1    | 17<br>12/1/25<br>1   | 18<br>11                         | 19<br>11-Feb-25<br>30           |         |
| DEN-2/PXC/WR-133     | In SSAE/Works/RJHI Section : Supply of kutcha materials for protection of flood.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 6.00                  | Planned<br>Planned days<br>Actual             |                                   | 20/9/24          | 11/10/24<br>21    | 25/10/24<br>14    | 1/11/24<br>7       | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-134     | In SSAE/Works/RJHI Section : Purchase of sanitary & water supply fitting   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 6.00                  | Planned<br>Planned days<br>Actual             |                                   | 20/10/24         | 10/11/24<br>21    | 24/11/24<br>14    | 1/12/24<br>7       | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 05-May-25<br>120                |         |
| DEN-2/PXC/WR-135     | In SSAE/Works/RJHI Section : Construction of Ballast wall and Cess & Bank at K.M 228/9-229/1 Both side = 400 meter. 243/0-243/5 & 244/8-245/1 = 800 meter & 235/8-236/6 = 400 meter L/S side Total = 2000 meter in between station ARZ-NDGC and other ancillary works. |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 50.00                 | Planned<br>Planned days<br>Actual             |                                   | 8/9/24           | 29/9/24<br>21     | 13/10/24<br>14    | 20/10/24<br>7      | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |
| DEN-2/PXC/WR-136     | In SSAE/Works/STU Section: Supply of Kutcha materials for protection of flood.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 3.00                  | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 8/1/25<br>7       | 9/1/25<br>1       | 10/1/25<br>1       | 11/1/25<br>1          | 12/1/25<br>1         | 11                               | 11-Feb-25<br>30                 |         |
| DEN-2/PXC/WR-137     | In SSAE/Works/STU Section: Construction Bank Protection Wall at k.m. 246/8-247/3 (400 Meter) in between VVP - NGQ including related other ancillary works  |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 100.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21    | 25/10/24<br>14    | 1/11/24<br>7       | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-138     | Construction of Ballast Protection wall (as per type plan no. CE/W/8235) including repairs to cess and bank with other ancillary works at Km 246/3-252/6 in between station Basudebpur(VVP)-Madhnagar(MGA) (8200'-0" Ballast wall).                                    |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 98.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/10/24         | 10/11/24<br>21    | 24/11/24<br>14    | 1/12/24<br>7       | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 05-May-25<br>120                |         |
| DEN-2/PXC/WR-139     | In SSAE/Works/STU Section: Thorough repairs to Sick line shed and Roof Sheet be Replaced With Zinc Aluminium Sheet including related other ancillary works at Santahar.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Planned days<br>Actual             |                                   | 6/11/24          | 27/11/24<br>21    | 11/12/24<br>14    | 18/12/24<br>7      | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |
| DEN-2/PXC/WR-140     | In SSAE/Works/HL Section: Emergency Construction of Rail piling R.C.C Bank protection wall Length above as 270'-0" at k.m. 321/2-3, in between Station Joypurhat - Pachibibi including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                 | Planned<br>Planned days<br>Actual             |                                   | 20/9/24          | 11/10/24<br>21    | 25/10/24<br>14    | 1/11/24<br>7       | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |
| DEN-2/PXC/WR-141     | In SSAE/Works/HL Section: Supplying Flood Reserve materials including related other ancillary works  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 6.00                  | Planned<br>Planned days<br>Actual             |                                   | 1/1/25           | 8/1/25<br>7       | 9/1/25<br>1       | 10/1/25<br>1       | 11/1/25<br>1          | 12/1/25<br>1         | 11                               | 11-Feb-25<br>30                 |         |
| <b>Total 3258206</b> |  |      |          |                           |                              |                 | <b>783.00</b>         |   |                                   |                  |                   |                   |                    |                       |                      |                                  |                                 |         |

  
DEN/PXC

  
DRM/PXC

  
CEW/RJHI

  
GMW/RBR

| Package No.                                     | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process                        | Advertise Preque (If applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Singning of contract | Total time to Contract signature | Time for Completion of Contract | Remarks          |  |
|---|--|------|----------|---------------------------|------------------------------|-----------------|----------------------|---|----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|------------------|--|
| 2   |  | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9   | 10                               | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19               |  |
| <b>3258207 (Railway Station &amp; Workshop)</b> |  |      |          |                           |                              |                 |                      |   |                                  |                  |                |                   |                   |                       |                      |                                  |                                 |                  |  |
| DEN-2/PXC/WR-142                                | New Construction of Name board at Station Platform of NPA, DOM, AHG, STU, STU Goods, ATI, LMX, SDRD, GBC, NIPR, ISD, PXC, MZRA, MODI, CMO, JOI, SMA (Total = 17 Nos). Construction of Field Name board at PXC, CMO, ISD Loco Shed, RJHI Railway Colony, STU Wahed Box Institute, PBT Shahid Maydan, PBT Samad Institute, PBT Rahmat Nogor Colony, PBT Agomoni Khelaghor Railway field and Lettering & Painting of Railway under Pass name of Bridge no. 204, 206, 207, 208, 209 in between ISD-BYM Station including related other ancillary works |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 20/9/24          | 10/10/24<br>21 | 23/10/24<br>14    | 29/10/24<br>7     | 4/11/24<br>7          | 1/12/24<br>28        | 77                               |                                 | 31/3/25<br>120   |  |
| DEN-2/PXC/WR-143                                | In SSAE/Works/JYR Section: AT TAGL: Repairs to station building, GRP barrack, signal office, staff quarter, generator room, pump house & related other ancillary works at Tangail station.   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 16.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               |                                 | 24-Mar-25<br>120 |  |
| DEN-2/PXC/WR-144                                | In SSAE/Works/JYR Section: AT TAGL: Construction of proposed VIP waiting room & 1st class waiting room & related other ancillary works at Tangail station as per plan no. CE/W/8687 & PAKSEY DIVN PLAN NO.DEN-2/88/20/PXC.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 45.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               |                                 | 24-Mar-25<br>120 |  |
| DEN-2/PXC/WR-145                                | In SSAE/Works/SJYB Section: Thorough repairs to LahiriMohanpur (LMR) Station at 2nd Class waiting room, roof treatment, toilette facillite and related other ancillary works.  |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned<br>Planned days<br>Actual             |                                  | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               |                                 | 05-May-25<br>120 |  |
| DEN-2/PXC/WR-146                                | In SSAE/Works/SJYB Section: Construction of ULP Station R.C.C Car parking, Approach road including related other ancillary works.  |      |          | OTM NCT                   | DG/BR                        | GOB             | 300.00               | Planned<br>Planned days<br>Actual             |                                  | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               |                                 | 17-Jul-25<br>120 |  |
| DEN-2/PXC/WR-147                                | In SSAE/Works/SJYB Section: Repairs to Jamtoil (JOI) Station including related other ancillary works   |      |          | OTM NCT                   | DRM/PXC                      | GOB             | 20.00                | Planned<br>Planned days<br>Actual             |                                  | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               |                                 | 17-Jul-25<br>120 |  |
| DEN-2/PXC/WR-148                                | In SSAE/WORKS/SJYB Section: Thorough Repair of signal equipment room of ISDB-JOI section including related other ancillary works.  |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 40.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               |                                 | 05-May-25<br>120 |  |
| DEN-2/PXC/WR-149                                | In SSAE/Works/ISD Section: The Re-Construction of ISD Loco dock pit number two and including related other ancillary work.   |      |          | OTM NCT                   | DG/BR                        | GOB             | 100.00               | Planned<br>Planned days<br>Actual             |                                  | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               |                                 | 24-Mar-25<br>120 |  |
| DEN-2/PXC/WR-150                                | In SSAE/Works/RJHI Section: At RJHI: Raised of R.C.C platform no. 2 & 3 at RJHI Station including related other ancillary works.   |      |          | OTM NCT                   | DG/BR                        | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               |                                 | 24-Mar-25<br>120 |  |
| DEN-2/PXC/WR-151                                | In SSAE/Works/RJHI Section: At RJHI: Raised of R.C.C platform no. 5 & 6 at RJHI Station including related other ancillary works.   |      |          | OTM NCT                   | DG/BR                        | GOB             | 120.00               | Planned dates<br>Planned days<br>Actual dates |                                  | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               |                                 | 24-Mar-25<br>120 |  |
| DEN-2/PXC/WR-152                                | In SSAE/Works/STU Section: Widening & Raising Platform at AHG Station including related other ancillary works  |      |          | OTM NCT                   | GM/W/RBR                     | GOB             | 100.00               | Planned dates<br>Planned days<br>Actual dates |                                  | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               |                                 | 22-May-25<br>120 |  |
| DEN-2/PXC/WR-153                                | In SSAE/Works/STU Section: Construction of RNB Barrak at Natore station including related other ancillary works as per drawing   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 50.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               |                                 | 05-Apr-25<br>120 |  |
| DEN-2/PXC/WR-154                                | In SSAE/Works/STU Section: Construction of Atrai station Building and other ancillary works at Atrai (ATI) including related other ancillary works as per type plan.   |      |          | OTM NCT                   | CE/W/RJHI                    | GOB             | 40.00                | Planned dates<br>Planned days<br>Actual dates |                                  | 6/11/24          | 26/11/24<br>21 | 9/12/24<br>14     | 15/12/24<br>7     | 21/12/24<br>7         | 17/1/25<br>28        | 77                               |                                 | 17/5/25<br>120   |  |



DEN/XPXC



DRM/XPXC



CE/W/RJHI



GM/W/RBR

| Package No.      | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk. | Time Codes for Process                        | Advertise Prequalified applicable | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|------------------|---|------|----------|---------------------------|------------------------------|-----------------|-----------------------|---|-----------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| 2                |   | 3    | 4        | 5                         | 6                            | 7               | 8                     | 9   | 10                                | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19      |  |
| DEN-2/PXC/WR-155 | In SSAE/Works/STU Section: Construction two (02) point Gummy at Natore station Up and Down point, one (01) point Gummy at Atrai station Down point including related other ancillary works as per type plan.  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 18.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 1/1/25           | 21/1/25<br>21  | 3/2/25<br>14      | 9/2/25<br>7       | 15/2/25<br>7          | 14/3/25<br>28        | 77                               | 12/7/25<br>120                  |         |  |
| DEN-2/PXC/WR-156 | In SSAE/Works/STU Section: Thorough Repair to NGQ station building & other ancillary works  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 20.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-157 | In SSAE/Works/STU Section: New Construction of Main Passenger platform including related other ancillary works at Malanchi Station as per plan (Plan No. CE/W/9313).  |      |          | OTM<br>NCT                | GMW/RBR                      | GOB             | 100.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |  |
| DEN-2/PXC/WR-158 | In SSAE/Works/STU Section: Cleaning, Repairing of Septic Tank & Soak well at Natore station (03 Nos), Naldangarhat Station (01 Nos), Madhanagar Station (01 Nos), Ahsanganj Station (02 Nos), Raninagar Station (02 Nos), Santahar Station (06 Nos), SSAE(Way)/STU office (01 Nos), SSAE(Works)/STU Office (01 Nos), SSAE/Elec/STU(MG) (01 Nos), SSAE/Elec/STU(BG) (01 Nos), SSAE/IC/IXR/TU (1 Nos) [ Total=20 Nos including related other ancillary works.   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 18.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |  |
| DEN-2/PXC/WR-159 | In SSAE/Works/HL Section: New Construction of Island Passenger platform Between Main Line & Loop Line No. 2 Including other ancillary works at Jamalgang Station.   |      |          | OTM<br>NCT                | DG/BR                        | GOB             | 160.00                | Planned dates<br>Planned days<br>Actual dates |                                   | 12/9/24          | 3/10/24<br>21  | 17/10/24<br>14    | 24/10/24<br>7     | 31/10/24<br>7         | 28/11/24<br>28       | 77                               | 28-Mar-25<br>120                |         |  |
| DEN-2/PXC/WR-160 | In SSAE/Works/HL's Section: Repairs to ACP station building, Waiting Room, Drain and other ancillary works.   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 19.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/9/24          | 11/10/24<br>21 | 25/10/24<br>14    | 1/11/24<br>7      | 8/11/24<br>7          | 6/12/24<br>28        | 77                               | 05-Apr-25<br>120                |         |  |
| DEN-2/PXC/WR-161 | In SSAE/Works/HL's Section: Cleaning, Repairing of Septic Tank & Soak well at quarter No- E/25 (A, D, F, G)=03, E/26 (D)=01, E/31 (A, C)=1 [ Total=5 Nos] at Hili, Hili station (02 Nos), Pachbibi Station (02 Nos), Joypurhat Station (01 Nos), Akkalpur Station (02 Nos), SSAE(Way)/HL office (02 Nos), SSAE(Works)/HL Office (01 Nos) [ Total=10 Nos] & quarter No-E/25(01 Nos), Hili station (01 Nos), Pachbibi Station (01 Nos) [Total=10 Nos] Hand Pump Repair, Joypurhat Station (01 Nos) hand Pump Sinking including related other ancillary works. |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 18.00                 | Planned dates<br>Planned days<br>Actual dates |                                   | 20/10/24         | 10/11/24<br>21 | 24/11/24<br>14    | 1/12/24<br>7      | 8/12/24<br>7          | 5/1/25<br>28         | 77                               | 05-May-25<br>120                |         |  |
| DEN-2/PXC/WR-162 | In SSAE/Works/PBT's Section - At PLB: Emergency Repairs & Modification of PLB Station master room toilet, 1st class waiting room toilet, 2nd class waiting room toilet including cleaning septic tank with related other ancillary works"   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 15.50                 | Planned<br>Planned days<br>Actual             |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-163 | In SSAE/Works/PBT's Section: Raising of 02 no platform of BARP station with related other ancillary works as per plan   |      |          | OTM<br>NCT                | GMW/RBR                      | GOB             | 95.00                 | Planned<br>Planned days<br>Actual             |                                   | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| <b>Total</b>     |   |      |          |                           |                              |                 | <b>3258207</b>        | <b>1434.50</b>                                |                                   |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |

  
DEN/PXC

  
DRM/PXC

  
CE/W/R/JH

  
GMW/RBR

| Package No                                      | Description of Procurement Package Works   | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk                     | Time Codes for Process                        | Advertise Prequalify (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |
|---|--|------|----------|---------------------------|------------------------------|-----------------|--|---|--------------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|
| 3   | 4  | 5    | 6        | 7                         | 8                            | 9               | 10                                       | 11  | 12                                   | 13               | 14             | 15                | 16                | 17                    | 18                   | 19                               |                                 |         |
| <b>2</b>  | <b>4111305 (Culvert)</b>   |      |          |                           |                              |                 |  |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-164                                | In SSAE/Works/HL's section Rebuilding of bridge No- 281 Conversion into RCC Box Culvert Span (1x3m) & other ancillary works.   |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 70.00                                    | Planned dates<br>Planned days<br>Actual dates |                                      | 8/9/24           | 29/9/24        | 13/10/24          | 20/10/24          | 27/10/24              | 24/11/24             |                                  | 24-Mar-25                       |         |
| DEN-2/PXC/WR-165                                | In SSAE/Works/STU's,Section - AT STU: Conversion 10' 0" span girder bridge to 3 meter R.C.C box culvert of Bridge no 230 in between YSP-NTE at K.M. 232/2-3 including related other ancillary works As per plan.   |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 80.00                                    | Planned dates<br>Planned days<br>Actual dates |                                      | 20/9/24          | 11/10/24       | 25/10/24          | 1/11/24           | 8/11/24               | 6/12/24              |                                  | 05-Apr-25                       |         |
| DEN-2/PXC/WR-166                                | In SSAE/Works/HL section: Conversion of existing girder bridge (2x10'-0" span) into converted 5 m. R.C.C box culvert of Bridge no. 287 at Km. 337/9-338/0 in between station HL-BARP as per plan including related other ancillary works.  |      |          | OTM NCT                   | GMW/RJH                      | GOB             | 80.00                                    | Planned dates<br>Planned days<br>Actual dates |                                      | 12/12/24         | 2/1/25         | 16/1/25           | 23/1/25           | 30/1/25               | 27/2/25              |                                  | 27-Jun-25                       |         |
| DEN-2/PXC/WR-167                                | In SSAE/Works/PBT's section Complete Re-build of Bridge No.336 at KM 392/9-10 in between station Parbatipur-Belaichandi Station as a single barrel RCC Box culvert (1x3m) instead of (1x10') span Girder Bridge with related other ancillary works as per plan.  |      |          | OTM NCT                   | GMW/RJH                      | GOB             | 80.00                                    | Planned<br>Planned days<br>Actual             |                                      | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              |                                  | 22-May-25                       |         |
| DEN-2/PXC/WR-168                                | In SSAE/Works/PBT's section Complete Re-build of Bridge No.324 at KM 381/8-9 in between station Parbatipur-Belaichandi Station as a single barrel RCC Box culvert (1x3m) instead of (1x10') span Girder Bridge with related other ancillary works as per plan.   |      |          | OTM NCT                   | GMW/RJH                      | GOB             | 90.00                                    | Planned<br>Planned days<br>Actual             |                                      | 1/1/25           | 22/1/25        | 5/2/25            | 12/2/25           | 19/2/25               | 19/3/25              |                                  | 17-Jul-25                       |         |
| <b>Total = 4111305</b>                          |  |      |          |                           |                              |                 | <b>400.00</b>                            |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>4111501 (Track)</b>                          |  |      |          |                           |                              |                 |  |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-169                                | In SSAE/Works/RJHI Section: Plan showing the extension of (2 x430'-0") long R.C.C Track, (1 x 430'-0") long raised platform, (2 x 1275'-0") long new raised platform & 1275'-0" long R.C.C Dock pit and lines, Wash pit lines, Engine escape line, boundary wall, drain & other ancillary works at RJHT end for increasing washing facilities at Rajshahi remodeling station yard. |      |          | OTM NCT                   | CE/WRJHI                     | GOB             | 1200.00<br><del>1200.00</del><br>2000.00 | Planned dates<br>Planned days<br>Actual dates |                                      | 8/9/24           | 28/9/24        | 11/10/24          | 17/10/24          | 23/10/24              | 19/11/24             |                                  | 19/3/25                         |         |
| DEN-2/PXC/WR-170                                | In SSAE/Works/RJHI Section: Construction of ballast wal and cess & bank at K.M. 228/9-229/1 (both side) 400 meter, 243/0-243/5 & 244/8-245/1 = 800 meter & 235/8-236/6 = 800 meter (left side) Total = 2000 meter in between ARZ-NDGC including related other ancillary works  |      |          | OTM NCT                   | CE/WRJHI                     | GOB             | 50.00                                    | Planned dates<br>Planned days<br>Actual dates |                                      | 20/10/24         | 10/11/24       | 24/11/24          | 1/12/24           | 8/12/24               | 5/1/25               |                                  | 05-May-25                       |         |
| DEN-2/PXC/WR-171                                | In SSAE/Works/JYR's Section: Emergency Construction of Rail reinforced Bank protection wall at Mohera Station approach road (Type Plan no CE/W/8496/R & DEN-2/19/20/PXC (Length = 1000'-0") including related other ancillary works.   |      |          | OTM NCT                   | GMW/RBR                      | GOB             | 70.00                                    | Planned dates<br>Planned days<br>Actual dates |                                      | 20/9/24          | 10/10/24       | 23/10/24          | 29/10/24          | 4/11/24               | 1/12/24              |                                  | 31/3/25                         |         |
| <b>Total = 4111501</b>                          |  |      |          |                           |                              |                 | <b>1320.00</b>                           |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| <b>4111502 (Railway Station &amp; Workshop)</b> |  |      |          |                           |                              |                 |  |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |
| DEN-2/PXC/WR-172                                | In SSAE/Works/ISD Section: Raising of ISDB Station raising of R.C.C platform no. 1 including ramp and construction of 1st class & 2nd class waiting room related other ancillary works   |      |          | OTM NCT                   | DG/BR                        | GOB             | 200.00                                   | Planned<br>Planned days<br>Actual             |                                      | 8/9/24           | 29/9/24        | 13/10/24          | 20/10/24          | 27/10/24              | 24/11/24             |                                  | 24-Mar-25                       |         |
| DEN-2/PXC/WR-173                                | In SSAE/Works/ISD section Re-construction of R.C.C Platform no. 1, 2 & 3 including ramp of AUP station including related other ancillary works.  |      |          | OTM NCT                   | DG/BR                        | GOB             | 250.00                                   | Planned dates<br>Planned days<br>Actual dates |                                      | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              |                                  | 22-May-25                       |         |
| DEN-2/PXC/WR-174                                | In SSAE/Works/ISD section: Acces control fencing of AUP station including related other ancillary works.   |      |          | OTM NCT                   | DG/BR                        | GOB             | 260.00                                   | Planned dates<br>Planned days<br>Actual dates |                                      | 6/11/24          | 27/11/24       | 11/12/24          | 18/12/24          | 25/12/24              | 22/1/25              |                                  | 22-May-25                       |         |
| <b>Total = 4111502</b>                          |  |      |          |                           |                              |                 | <b>250.00</b>                            |   |                                      |                  |                |                   |                   |                       |                      |                                  |                                 |         |


  
DEN/MPXC


  
DRMP/PCX


  
CE/W/RJHI


  
GMW/RBR

| Package No                                | Description of Procurement Package Works  | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Funds | Estd. Cost in Lac Tk | Time Codes for Process            | Acquire Prequal (if applicable) | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Sigining of contract | Total time to Contract signature | Time for Completion of Contract | Remarks |  |
|---|---|------|----------|---------------------------|------------------------------|-----------------|----------------------|-----------------------------------|---------------------------------|------------------|----------------|-------------------|-------------------|-----------------------|----------------------|----------------------------------|---------------------------------|---------|--|
| 2   |   | 3    | 4        | 5                         | 6                            | 7               | 8                    | 9                                 | 10                              | 11               | 12             | 13                | 14                | 15                    | 16                   | 17                               | 18                              | 19      |  |
| <b>4112202 (Computer and accessories)</b> |   |      |          |                           |                              |                 |                      |                                   |                                 |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXC/WR-175                          | Purchase of computer under DEN-2/PXC Jurisdiction.  |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 7.00                 | Planned<br>Planned days<br>Actual |                                 | 8/9/24           | 29/9/24<br>21  | 13/10/24<br>14    | 20/10/24<br>7     | 27/10/24<br>7         | 24/11/24<br>28       | 77                               | 24-Mar-25<br>120                |         |  |
| <b>Total=4112202</b>                      |   |      |          |                           |                              |                 | <b>7.00</b>          |                                   |                                 |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| <b>4112310 (Office Equipment)</b>         |   |      |          |                           |                              |                 |                      |                                   |                                 |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| DEN-2/PXC/WR-176                          | Purchase of Photo copy machine for DEN-2/PXC office, AEN/PXC, AEN/RJHI, AEN/JYR & AEN/PBT office. |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 10.00                | Planned<br>Planned days<br>Actual |                                 | 6/11/24          | 27/11/24<br>21 | 11/12/24<br>14    | 18/12/24<br>7     | 25/12/24<br>7         | 22/1/25<br>28        | 77                               | 22-May-25<br>120                |         |  |
| DEN-2/PXC/WR-177                          | Purchase of crockery materials.   |      |          | OTM<br>NCT                | DRM/PXC                      | GOB             | 5.00                 | Planned<br>Planned days<br>Actual |                                 | 1/1/25           | 22/1/25<br>21  | 5/2/25<br>14      | 12/2/25<br>7      | 19/2/25<br>7          | 19/3/25<br>28        | 77                               | 17-Jul-25<br>120                |         |  |
| <b>Total=4112310</b>                      |   |      |          |                           |                              |                 | <b>15.00</b>         |                                   |                                 |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |
| <b>Grand Total</b>                        |   |      |          |                           |                              |                 | <b>9477.62</b>       |                                   |                                 |                  |                |                   |                   |                       |                      |                                  |                                 |         |  |

  
 (Birbal Mondal)  
 Divisional Engineer-2  
 Bangladesh Railway/Paksey

  
 (Shah Shurif Nur Mohammed)  
 Divisional Railway Manager  
 Bangladesh Railway/Paksey

  
 (Md. Ashadul Haque)  
 Chief Engineer/West  
 Bangladesh Railway/Rajshahi.

  
 (Ahamed Hossain Massum)  
 General Manager/West  
 Bangladesh Railway/Rajshahi.