

Annual Procurement Plan within Revenue Budget (2023-2024) (Works)

Ministry: Ministry of Railway
 Agency: Bangladesh Railway
 Procurement Entity Name & Code: Bridge Engineer/West
 Project/Programme name & Code: Not applicable.

Package No	Description of Procurement Package WORKS	Economic Code No	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk	Time Code for Process	Advertise prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approved to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Code No. 3258207																
BE/PC/W/R/1	At PIB (Panchbibi) Repairing & Repainting of existing platform shed (size - 175'-0" X 35'-0") with other ancillary works.	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	20.00	Planned Dates	22-Sep-23	27-Oct-23	20-Oct-23	20-Oct-23	27-Oct-23	3-Nov-23	1-Dec-23		29-Feb-24
BE/PC/W/R/2	At BARP (Birampur) Repairing & Repainting of existing platform shed (size - 100'-0" X 35'-0") with other ancillary works.	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	20.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		12-Jun-24
BE/PC/W/R/3	At SDP Workshop Emergency repairs of vertical load bearing Joist with painting/re-painting and over head crane operation line resurfacing works including other ancillary works at CHR shop, Saidpur workshop.	3258207	OTM (NCT) (eGP)	GM/W	GOB	52.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23		15-May-24
BE/LM/W/R/4	At PCGH Repairing and Repainting of PCGH over head tank (Capacity - 56,000 Liter) including Ground level improvement with other ancillary works.	3258207	OTM (NCT)	ACE/Br	GOB	10.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		14-Mar-24
BE/PC/W/R/5	At ACP (Accalpur) Repairing & Repainting existing platform shed (size - 200'-0" X 35'-0") with other ancillary works.	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	12.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		14-Mar-24
BE/PC/W/R/6	At KST (Kusta) Repair & repainting of existing platform shed (size - 155'-0" X 22'-6") with other ancillary works	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	10.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		12-Jun-24
BE/PC/W/R/7	Repairing & Repainting existing platform shed with other ancillary works at Faidpur station (size - 150'-0" X 37'-0") & Kalukhal Junction station (size - 115'-0" X 17'-6" + 92'-0" X 15'-10" + 143'-0" X 61'-6").	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	15.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		12-Jun-24
BE/PC/W/R/8	At BG Section Repair & Repainting of existing Platform Shed with ancillary works at Malonchi (size - 50'-0" X 32'-0") Noldangarhat (size - 2 X 50'-0" X 20'-0") and Bir Kushta station (size - 50'-0" X 20'-0").	3258207	OTM (NCT) (eGP)	ACE/Br	GOB	20.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23		14-Mar-24
Total Taka Code No. 3258207																
309.00																

Signature
 BE/PC

Signature
 ACE/Br/W

Signature
 CE/W/R/HI

Signature
 GM/W/R/HI

Package No.	Description of Procurement Package WORKS	Economic Code No	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk	Time Code for Process	Advertise Tender (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Lead time to completion of contract	Time for completion of contract	
Code No. 3258209	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
BE/PXC/WR/1	At MIP (Mirpur) Repair, Strengthening & repainting of existing foot over bridge (size- 64'-10" X 8'-8") at Mirpur railway station.	3258209	OTM (NCT)	ACE/Br.	GOB	20.00	Planned Dates Planned Days	8-Sep-23	29-Sep-23	6-Oct-23	7	13-Oct-23	20-Oct-23	17-Nov-23	70	15-Feb-24	
BE/PXC/WR/2	At BG Section: Repair & Repainting of existing existing Footover Bridge with ancillary works at Chapainawabgonj station.	3258209	OTM (NCT) (eGP)	ACE/Br.	GOB	20.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/PXC/WR/3	At RB (Rajbari) Strengthening & Repainting of existing Footover Bridge (Size- 185 ft x 6 ft) & with related other ancillary works at Rajbari station as per approved plan.	4111504	OTM (NCT)	GMW	GOB	60.00	Planned Dates Planned Days	4-Aug-22	25-Aug-22	1-Sept-22	7	8-Sep-22	15-Sep-22	13-Oct-22	70	10-Feb-23	
Code No. 3258111	Total Taka Code No. 3258209					100.00	Actual Dates										
BE/PXC/WR/1	At BG Section: Re-painting & Strengthening of 08 (Eight) nos Bridges (Bridge no- 36, 53, 50, 49, 46/3, 46/2, 45 & 44) with Repair of Foot path Railing in between Mouchak - Mirzapur section.	3258111	OTM (NCT) (eGP)	GMW	GOB	90.00	Planned Dates Planned Days	11-Aug-23	1-Sept-23	8-Sep-23	7	15-Sep-23	22-Sep-23	20-Oct-23	70	17-Feb-24	
BE/PXC/WR/2	Repairing & Repainting of 61 nos Bridges in between Atrai-Parbatipur section with other ancillary works.	3258111	OTM (NCT) (eGP)	CEW	GOB	30.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/PXC/WR/3	Repair, strengthening and repainting of of bridge girder bridge no. 4 to 43 in between K.M 349-8 to 373-8 between Mirzapur-Joydevpur section.	3258111	OTM (NCT) (eGP)	DG/Br	GOB	155.00	Planned Dates Planned Days	11-Aug-23	1-Sept-23	8-Sep-23	7	15-Sep-23	22-Sep-23	20-Oct-23	70	17-Feb-24	
BE/LMH/WR/4	At MG Section Repainting & Strengthening of Girder Bridge No-47/F to 97/F in between BNRP(Bonarpara)-KNA (Kawmia) Section.	3258111	OTM (NCT) (eGP)	CEW	GOB	30.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/PXC/WR/5	At BG Section : Repainting of main span No. 7, 8 & 9 of Hardinge Bridge (Br. No. 205) in between PEY(Pakshi)-BYM(Bheramara) stations with other ancillary works.	3258111	OTM (NCT) (eGP)	DG/Br	GOB	150.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/PXC/WR/6	At BG Section : Repairing, Strengthening and Lubricating of complete Hardinge Bridge (Br. No. 205) in between PEY(Pakshi)-BYM(Bheramara) stations with other ancillary works.	3258111	OTM (NCT) (eGP)	DG/Br	GOB	200.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/PXC/WR/7	Lubricating of Bearing Bridge no. 23, 24, 25 in between Bhangura-Jamtoi section. Bridge no. 241, 251, 274 in between Natore-Akhalpur section. Bridge no 20R, 56R in between Kushtia-kalukhal section and Bridge no. 120 in between Jashore-Benapole section with other ancillary works.	3258111	OTM (NCT) (eGP)	CEW	GOB	25.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	
BE/LMH/WR/8	In MG section: Repainting of bridge girder of bridge No-16/G (span-6 x 65'-0") and 32/G (span-1 x 98'-0" + 2 x 65'-0") in between PB1(Parbatipur)-KNA(Kawmia) section.	3258111	OTM (NCT) (eGP)	ACE/Br.	GOB	20.00	Planned Dates Planned Days	6-Oct-23	27-Oct-23	3-Nov-23	7	10-Nov-23	17-Nov-23	15-Dec-23	70	14-Mar-24	

BE/PC

ACE/Br/W

CE/W/R/HI

GMW/R/HI

Package No.	Description of Procurement Package WORKS	Economic Code No.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Lakh Tk	Time Code for Process	Advertise Tender (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approved to Award	Notification of Award	Signing of Contract	Total time to complete Contract	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
BE/PXC/WR/9	Riveting, Strengthening, Repairing & Repainting of (Bridge No. 194, 195 & 196) and Repair & Repainting of 01 nos Bridges (Bridge no. 197) in between Halsha-Mirpur station with related other ancillary works.	3258111	OTM (NCT) (GDP)	GMW	GOB	100.00	Planned Dates	25-Aug-23	15-Sep-23	22-Sep-23	29-Sep-23	6-Oct-23	3-Nov-23	15-Nov-23	16	11-Mar-24
BE/PXC/WR/10	Riveting, Strengthening, Repairing & Repainting of Bridge no. 181 between Halsha - Alamdanga station with related other ancillary works.	3258111	OTM (NCT) (GDP)	GMW	GOB	100.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	17-Nov-23	28-Dec-23	15-Dec-23	70	11-Mar-24
BE/PXC/WR/11	Repair and Re-painting of old 830 Nos. C.C Cribbs in Ishwardi Godown with other ancillary works.	3258111	OTM (NCT) (GDP)	ACE/Br.	GOB	20.00	Planned Dates	22-Sep-23	13-Oct-23	20-Oct-23	27-Oct-23	3-Nov-23	1-Dec-23	1-Dec-23	70	29-Feb-24
BE/PXC/WR/12	Repairing & Strengthening of 08 nos. Bridges in between Pachuria-Faridpur section including one nos Footpath with other ancillary works.	3258111	OTM (NCT) (GDP)	ACE/Br.	GOB	15.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	17-Nov-23	28-Dec-23	15-Dec-23	70	14-Mar-24
BE/PXC/WR/13	Supplying, fitting & fixing Galvanized Girder Nuts & bolt HTS Top Nuts-Bolt for H-beam realignment with other ancillary works at Bridge no. 13, 23, 24, 30, 30A/32, 35, 38 & 40 in between ISD (Ishurdi)-SMA (Saheed Monsur Ali)	3258111	OTM (NCT) (GDP)	ACE/Br.	GOB	20.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	17-Nov-23	28-Dec-23	15-Dec-23	70	14-Mar-24
BE/PXC/WR/14	Repair & Repainting of Br. No. 37 in between Kashiani - Gopalgonj section.	3258111	OTM (NCT) (GDP)	GMW	GOB	100.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	17-Nov-23	28-Dec-23	15-Dec-23	70	14-Mar-24
Total Taka Code No. 3258111																
Code No. 4111502	AT DSNH(Darshona Halt) Extension of a Platform Shed (Size 200 ft x 20ft) in Kochadpur end including dismantling with reconstruction of existing platform shed (Size 50 ft x 25ft) and Improvement and Strengthening existing platform shed with related ancillary works at Darshona Halt station as per approved plan.	4111502	OTM (NCT)	GMW	GOB	80.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	20-Oct-23	17-Nov-23	70	16-Mar-24
BE/PXC/WR/2	At Bheramara station. Extension of platform shed (size -200'-0" X 33'-0") in PEY end and improvement, strengthening and repainting of existing platform shed (size -100'-0" X 33'-0") at UP Platform and improvement, strengthening and repainting of existing platform shed (size -100'-0" X26'-0") at DN Platform of Bheramara station with other ancillary works.	4111502	OTM (NCT)	DG/BR	GOB	120.00	Planned Dates	8-Sep-22	29-Sep-22	6-Oct-22	13-Oct-22	20-Oct-22	20-Oct-22	17-Nov-22	70	17-Mar-23
BE/PXC/WR/3	At KLIN (Khulna) : New Construction of over head steel water tank (6 X 10000) liter capacity for supply of two nos steel water tank (2X10 000) liter Capacity) at Khulna OHWT site and carriage for (4X 10,000 liter capacity) nos steel water tank from SDP workshop to Khulna wash pit (4 existing steel water tank to supply by BR) including installation six nos steel water tank and Dismantling repair of staging & Platform etc of existing OHWT at Khulna old station.	4111502	OTM (NCT)	DG/BR	GOB	120.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	20-Oct-23	70	17-Feb-24

BE/PXC.

ACE/Br/W

CE/W/RJHI

GM/W/RJHI

Package No.	Description of Procurement Package WORKS	Economic Code No.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total number of Contract	Time for Completion of Contract
BE/LMHWR/4	At PCGH Extension of platform shed (Size-300'-0" X 14'-0") for island passenger platform in between line no-3 & 4 at panchagah (PCGH) station.	3	OTM (NCT) (eGP)	GMW	GOB	70.00	Planned Dates	10-Aug-23	11-Sep-23	8-Sep-23	13-Sep-23	22-Sep-23	20-Oct-23	15	17-Feb-24
BE/PXCWR/5	At ISD (Isward) Improvement, strengthening and repainting of existing platform shed (size-24'-0" X 38'-0" size 325'-0" X 38'-0") at Platform 1-2 with other ancillary works.	4111502	OTM (NCT)	DG/BR	GOB	195.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/LMHWR/6	At KRM Re-construction of platform shed (size 100'-0" X 43'-0") and dismantling of existing shed (size 100'-0" X 44'-0") and extension of platform shed (size 150'-0" X 18'-0") at both end for Kungram (KRM) Station.	4111502	OTM (NCT) (eGP)	DG/BR	GOB	140.00	Planned Dates	6-Oct-23	27-Oct-23	3-Nov-23	10-Nov-23	17-Nov-23	15-Dec-23	7	14-Mar-24
BE/PXCWR/7	At Paksey (PEY) station: Construction of platform shed (size-100'-0" X 16'-0") in DN Platform at Paksey station with other ancillary works.	4111502	OTM (NCT) (eGP)	CEW	GOB	30.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/8	At ISDB (Isward Bypass) Extension of 2 x 100'-0" X 14'-6" platform shed at both end of existing platform shed, adjusting with old existing shed, changing of old C 1 sheet by Zinc Aluminium coated sheet and related other ancillary works as per plan.	4111502	OTM (NCT) (eGP)	CEW	GOB	40.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/9	At LJS (Lashore) Construction of new Platform shed at both end (size- 2x 150'-0" x 12'-6") at Platform no-2 and 2 x 200'-0" x 22'-6") Platform shed -1 platform with related other ancillary works	4111502	OTM (NCT) (eGP)	DG/BR	GOB	150.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	7	16-Mar-24
BE/PXCWR/10	At SDF Workshop Reconstruction of Existing Workshop Shed at SDP Workshop with other ancillary works as per approved plan under SSAE/BR/SDP	4111502	OTM (NCT)	GMW	GOB	100.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	7	16-Mar-24
BE/PXCWR/11	At Shantihar (STU) Supply and installation of MS Fuel storage tank 10,000 Liter capacity with Flow meter room including other necessary works at STU station	3258207	OTM (NCT) (eGP)	DG/BR	GOB	150.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	7	15-May-24
BE/PXCWR/12	At ADG (Alamdanga) Extension of a Platform Shed (Size 75 ft x 20ft) in CO end Re-construction of existing platform shed at Down Platform and Improvement and Strengthening existing platform shed in UP Platform with extension 100 ft x 22 ft in HS end including related ancillary works at Alamdanga station as per approved plan.	4111502	OTM (NCT) (eGP)	GMW	GOB	120.00	Planned Dates	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	7	16-Mar-24
BE/PXCWR/13	At AZGR (Azimnagar) Construction of a Platform Shed (Size 100'-0" X 32'-0") including dismantling of existing platform shed with related other ancillary works at Azimnagar station as per approved plan.	4111502	OTM (NCT) (eGP)	CEW	GOB	30.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/14	At AUP (Abdulpur) Improvement, strengthening and repainting of existing platform shed (size-300'-0" X 37'-0") UP Platform with related ancillary works	4111502	OTM	GMW	GOB	80.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/15	At Birampur (BARP) Construction of platform shed (size-200'-0" X 14'-0") in Platform no. 2 with other ancillary works as per plan.	4111502	OTM (NCT) (eGP)	CEW	GOB	60.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/16	At PAG (Pangsha) Improvement, strengthening and repainting of existing Platform shed (size- 200'-0" X 24'-0") and related other ancillary works.	4111502	OTM (NCT) (eGP)	CEW	GOB	50.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24
BE/PXCWR/17	Construction of a new Platform shed (Size: 200 ft x 15 ft) at Platform No-2 of Rohonpur station with other ancillary works as per approved plan no. CE/W/8761	4111502	OTM (NCT) (eGP)	CEW	GOB	50.00	Planned Dates	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	7	17-Feb-24

GMW/RJHI

CE/W/RJHI

ACE/BRW

BE/PXC

Package No	Description of Procurement Package WORKS	Economic Code No	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approved to Award	Notification of Award	Signing of Contract	Time for Completion of Contract	
BE/PXC/WR/18	At NAP (Noapara) : Construction of new Platform shed (size- 100'-0" x 22'-0") at JS end in Platform no-1 with other ancillary works.	4111502	OTM (NCT)	CEW	GOB	30.00	Planned Dates Planned Days	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	16-Mar-24	
BE/PXC/WR/19	At AUA (Aummura) : Construction of new Platform shed (size- 100'-0" x 49'-0" x 2x100'-0" x 22'-0") with related other ancillary works.	4111502	OTM (NCT) (eGP)	DG/BR	GOB	120.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/PXC/WR/20	At KPCR (Kochadpur) : Construction of new Platform shed size- 100'-0" x 26'-0" in Mobarakganj end and improvement, Repairing & repainting of existing Platform shed at Platform no-1 and related other ancillary works.	4111502	OTM (NCT)	GM/W	GOB	70.00	Planned Dates Planned Days	8-Sep-22	29-Sep-22	6-Oct-22	13-Oct-22	20-Oct-22	17-Nov-22	17-Mar-23	
BE/PXC/WR/21	Extension of platform shed (size- 200'-0" X 32'-0") and at Nachol station with other ancillary works as per plan.	4111502	OTM (NCT)	CEW	GOB	55.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/PXC/WR/22	At CNBJ (Chapai Nawabganj) : Construction of new Platform shed (size- 100'-0" x 20'-0") at platform no. 2 with related other ancillary works with shed over the existing foot over bridge.	4111502	OTM (NCT)	CEW	GOB	75.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/PXC/WR/23	Construction of a new Platform Shed (Size- 25'-0" x 21'-6" + Size- 2 x 50'-0" x 15'-0") with other ancillary works at Bonomalpur Station as per approved plan.	4111502	OTM (NCT) (eGP)	CEW	GOB	25.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/PXC/WR/24	At MGA (Madhnegar) : Improvement, Strengthening and Repainting of existing platform shed (size- 70'-0" x 32'-0" + 56'-9" x 32'-0") including changing of old CI sheet by Zinc Aluminium Sheet with related other works.	4111502	OTM (NCT) (eGP)	CEW	GOB	45.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/PXC/WR/25	At AHG (Ahsanganj) : Improvement, strengthening and repainting of existing platform shed (size- 400'-0" X 33'-6") with related other ancillary works.	4111502	OTM (NCT)	GM/W	GOB	95.00	Planned Dates Planned Days	11-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	22-Sep-23	20-Oct-23	17-Feb-24	
BE/ALM/WR/26	At PRC: Re-construction of a new Platform Shed (Size- 100'-0" x 32'-0") and extension of platform shed (Size- 125'-0" x 16'-0") Bamondanga (BMV) end for Pargacha (PRC) station as per plan.	4111502	OTM (NCT)	GM/W	GOB	90.00	Planned Dates Planned Days	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	16-Mar-24	
BE/ALM/WR/27	At BMV: Re-construction of platform shed, size- (100'-0" x 26'-0") and dismantling existing platform shed size- (50'-0" x 26'-0") and extension platform shed size- (200'-0" x 18'-0") at both end of Bamondanga station.	4111502	OTM (NCT)	DG/BR	GOB	110.00	Planned Dates Planned Days	4-Aug-23	25-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	13-Oct-23	10-Feb-24	
BE/ALM/WR/28	At RUH: Construction of a new Platform Shed in front of station building. Size- (100'-0" x 36'-0") and Construction Size- (50'-0" x 25'-0") platform shed at both end for Ruhia (RUH) station building.	4111502	OTM (NCT)	GM/W	GOB	60.00	Planned Dates Planned Days	8-Sep-23	29-Sep-23	6-Oct-23	13-Oct-23	20-Oct-23	17-Nov-23	16-Mar-24	
Code No. 4111504							2360.00								
BE/PXC/WR/1	At Jeshore (JS) : Construction of a new Footover Bridge with over shed in MBRG (Mobarakganj) end with ancillary works at Jeshore station.	4111504	OTM (NCT)	DG/BR	GOB	120.00	Planned Dates Planned Days	4-Aug-23	25-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	13-Oct-23	10-Apr-24	
BE/PXC/WR/2	At Bheramara station (BYM): Strengthening, Improvements & Repainting of existing Footover Bridge with over shed (Size- 144'-0" x 6'-0") including other ancillary works at Bheramara station (BYM)	4111504	OTM (NCT)	DG/BR	GOB	105.00	Planned Dates Planned Days	4-Aug-23	25-Aug-23	1-Sep-23	8-Sep-23	15-Sep-23	13-Oct-23	10-Feb-24	

BE/PXC

ACE/Br/W

CE/W/R/HI

GM/W/R/HI

Package No.	Description of Procurement Package WORKS	Economic Code No.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk.	Time Code for Process	Advertise period (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to complete Contract	Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
BE/PC/WR/3	At BEN (Benapole) : Extension of Foot over Bridge at East side at 38 ft x 6 ft with over shed including other ancillary works as per Plan.	4111504	OTM (NCT)	CE/W	GOB	50.00	Planned Dates Planned Days	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	15-Oct-23 28	70		10-Apr-24 180
BE/PC/WR/4	At DSN (Darshona). Construction of a new Footover Bridge (Size- 174 ft x 6 ft) with over shed including other ancillary works in Darshona station yard as per approved plan.	4111502	OTM (NCT) (eGP)	DG/BR	GOB	190.00	Planned Dates Planned Days	8-Sep-23 21	8-Sep-23 21	29-Sep-23 21	6-Oct-23 7	13-Oct-23 7	20-Oct-23 7	17-Nov-23 28	70		16-Mar-24 120
BE/PC/WR/5	At Santahar (STU). Re-construction of Footover Bridge (Size- 226 ft x 8 ft) with over shed & dismantling of existing Footover Bridge (182 ft Long) with related other ancillary works in BG section and strengthening existing Footover Bridge (46 ft Long) in MG section at Santahar station as per approved plan. (1st Phase)	4111504	OTM (NCT) (eGP)	DG/BR	GOB	215.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120
BE/PC/WR/6	At Paradaha station (PDB): Re-construction of existing Footover Bridge with over shed including other ancillary works at Paradaha station (PDB) as per plan.	4111504	OTM (NCT) (eGP)	DG/BR	GOB	110.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Apr-24 180
BE/PC/WR/7	At Jashore station. Re-construction of existing Footover bridge with other ancillary works at Jashore station.	4111504	OTM (NCT)	DG/BR	GOB	150.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		16-Mar-24 120
BE/PC/WR/8	At Birampur (BAPP). Construction of a foot over bridge with over shed with ancillary works at Birampur station.	4111502	OTM (NCT) (eGP)	DG/BR	GOB	120.00	Planned Dates Actual Dates	8-Sep-23 21	8-Sep-23 21	29-Sep-23 21	6-Oct-23 7	13-Oct-23 7	20-Oct-23 7	17-Nov-23 28	70		10-Feb-24 120
BE/LMH/WR/9	At PIX Construction of a new foot over bridge of size (68'-0" X 6'-0") at Pigeon (PIX) station as per plan.	4111504	OTM (NCT) (eGP)	GM/W	GOB	70.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120
BE/LMH/WR/10	At THRD Construction of a new foot over bridge of size (68'-0" X 6'-0") at Thakurgaon Road (THRD) station as per plan.	4111504	OTM (NCT) (eGP)	GM/W	GOB	70.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120
BE/PC/WR/11	At PBT (Parbatipur). Strengthening & Repainting of existing Footover Bridge with related other ancillary works at Parbatipur station as per approved plan.	4111504	OTM (NCT)	DG/BR	GOB	120.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-23 120
BE/PC/WR/12	At MGA (Madhagar). Construction of a footover bridge with dismantling of existing footover bridge with other ancillary works.	4111504	OTM (NCT) (eGP)	CE/W	GOB	50.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120
BE/PC/WR/13	At Arani : Construction of a new Footover Bridge (size- 80 ft x 6 ft) with other ancillary works at Arani Station.	4111504	OTM (NCT) (eGP)	GM/W	GOB	70.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120
BE/LMH/WR/14	At DGP Re-construction of a foot over bridge of size (64'-0" x 6'-0") with dismantling 2 nos existing foot over bridge size (66'-0" x 6'-0") (172'-0" x 6'-0") and extension of existing shed size (96'-0" x 30'-0") at platform no-2 & extension of existing platform shed size (25'-0" x 26'-0") at platform no-1 in connection with existing platform shed for Dinaipur (DGP) railway station.	4111504	OTM (NCT) (eGP)	DG/BR	GOB	150.00	Planned Dates Planned Days	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		11-Jan-24 90
BE/LMH/WR/15	At BMRP Reconstruction of Footover Bridge (Size: 292 ft x 6 ft) with providing 2 Nos. Collapsible Gate at Bonarpura Railway Station.	4111504	OTM (NCT)	DG/BR	GOB	200.00	Planned Dates Actual Dates	4-Aug-23 21	4-Aug-23 21	25-Aug-23 21	1-Sep-23 7	8-Sep-23 7	15-Sep-23 7	13-Oct-23 28	70		10-Feb-24 120

Total Taka Code No. 4111504 1790.00

For
BE/PC

For
ACE/BR/W

For
CE/W/R/HI

For
GM/W/R/HI

Package No.	Description of Procurement Package WORKS	Economic Code No.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk.	Time Code for Process	Advertise period (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approved to Award	Notification of Award	Signing of Contract	Lead time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Code No. 4111308																
BE/PXC/WR/1	Supplying, fitting & fixing of 1354 Nos Galvanised H-Beams steel sleeper of sixty eight (68) nos bridges (Bridge no. 2, 3, 4, 5, 6, 7, 8, 9, 11, 11/A, 5/2, 9, 10, 11, 12, 13, 14, 16, 17, 19, 20, 21, 23, 24, 25, 26, 6/A, 27, 28, 29, 31, 32, 33, 34, 35, 37/A, 38, 39, 40, 41 in between ISD (Ishurdi) to BBE (Bango Bondhu Sato East) section and bridge no. 213, 217, 218, 219, 231, 233, 234, 235, 236, 240, 241, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 267, & 279 in between ISDB (Ishurdi Bypass) to JY (Joypurhat) section as per specification, drawing & direction of Engineer in charge.	4111504	OTM (NCT) (eGP)	MOR	GOB	1490.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	18-Jan-24 90
BE/PXC/WR/2	Supplying, fitting & fixing of 2001 Nos Galvanised H-Beams steel sleeper of Thirty Three (33) nos. bridges (Bridge no. 4, 5/2, 9, 10, 11, 12, 35, 43, 58, 60, 61, 62, 63, 66, 67, 68, 73, 77, 78, 79/2, 83, 84/3, 85/2, 88, 96, 98, 99, 100, 105, 106, 108, 116 and 119) including dismantling of 1898 Nos. U/S wooden sleeper and handed over to SSAE/Way/JYR in between Joydebpur-Bangabandhu Bridge East section as per specification, drawing & direction of Engineer in charge.	4111504	OTM (NCT) (eGP)	MOR	GOB	2200.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	17-Feb-24 120
BE/PXC/WR/3	Improvement & strengthening of Br. No. 56/R in between Pangsha-Kalukhali section as per direction of Engineer in charge	4111504	OTM (NCT) (eGP)	MOR	GOB	500.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	17-Feb-24 120
	Total Taka Code No. 4111308					4190.00										
Code No. 4111308																
BE/PXC/WR/1	Sinking if Deep tubewell with supplying 20 H P pump with water supply pipe line and over head tank including construction of pump house at Rajshahi wash pit under SSAE/Tubewell/SDP.	4111308	OTM (NCT) (eGP)	GMW	GOB	55.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	17-Feb-24 120
BE/PXC/WR/2	Sinking if Deep tubewell with supplying 20 H P pump with water supply pipe line and over head tank including construction of pump house at Chapainawabganj under SSAE/Tubewell/SDP.	4111308	OTM (NCT) (eGP)	GMW	GOB	55.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	18-Jan-24 90
BE/PXC/WR/3	Sinking if Deep tubewell with supplying 20 H P pump with water supply pipe line and over head tank including construction of pump house at Sandpur under SSAE/Tubewell/SDP.	4111308	OTM (NCT) (eGP)	GMW	GOB	55.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	18-Jan-24 90
BE/PXC/WR/4	Sinking if Deep tubewell with supplying 20 H P pump with water supply pipe line and over head tank including construction of pump house at Benapole station under SSAE/Tubewell/SDP.	4111308	OTM (NCT) (eGP)	GMW	GOB	55.00	Planned Dates Actual Dates		11-Aug-23	1-Sep-23 21	8-Sep-23 7	15-Sep-23 7	22-Sep-23 7	20-Oct-23 28	70	18-Jan-24 90
	Total Taka Code No. 4111308					220.00										

Jan.
BE/PXC

ACE/Brw/16/07/23

CE/W/R/JHI

GMA/UP/11

Annual Procurement Plan within Revenue Budget (2022-2023) (Goods).

Ministry Ministry of Railway
 Agency Bangladesh Railway
 Procurement Entry Name & Code Bridge Engineer/West
 Project/Programme name & Code Not applicable
 Package No Description of Procurement Package GOODS

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Package No	Description of Procurement Package GOODS	Economic Code No	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk	Time Code for Process	Not Used in GOODS	Inviting Advertisement Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
Code No. 4111303																			
BE/W/GR/1	Supplying Raw materials and essential equipments & Fabrication of 500 Nos CC Crib & 1000 nos CC Clump at Saidpur Workshop under SSAE/Br/W/Workshop/SDP.	4111303			OTM (NCT) (GPP)	GMW	GOB	100.00	Planned Dates Actual Dates		27-Aug-23	17-Sep-23	24-Sep-23	1-Oct-23	8-Oct-23	5-Nov-23	70	4-Mar-24	
Code No. 3255105																			
BE/W/GR/2	Purchase of emergency petty goods (in each case max. 25,000 Tk. By direct cash purchase) for Bridge department.	3255105			DPM	ACE/Br	GOB	2.50	Planned Dates Actual Dates										
BE/W/GR/3	Purchase of emergency petty repair works (computer, printer etc.) (in each case max. 25,000 Tk. By direct cash purchase) for Bridge	3255105			DPM	ACE/Br	GOB	1.00	Planned Dates Actual Dates										
Total Taka Code No. 4111303																			
Total Taka Code No. 3255105																			
Grand Total Taka for Goods =									103.50										

Jeri
 BE/PXC

ACE/Br/W
 ACE/Br/W

ACE/W/R/JH
 ACE/W/R/JH

GMW
 GMW

Annual Procurement Plan within Revenue Budget (2023-2024) (Continuation)

2022-2023

Ministry: Ministry of Railway
 Agency: Bangladesh Railway.
 Procurement Entity Name & Code: Bridge Engineer/West.
 Project/Programme name & Code: Not applicable.

Package No.	Description of Procurement Package WORKS	Economic Code No	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Lakh TK	Time Code for Process	Advise prequet (if applicable)	Advise Tender	Tender Opening	Tender Evaluation	Approved to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Code No. 3258207																
BE/PC/WR/1	Repair, Strengthening and Repainting of Staging with Replacement of existing Food grade plastic over head water tank (8 x 10,000 liter capacity) near Diploma Prokashohi Samith office at Khulna (Tender ID No. 672615).	3258207	OTM (NCT)	CE/W	GOB	34.74 Demand	Planned Dates Planned Days		11-Aug-22	1-Sep-22 21	8-Sep-22 7	15-Sep-22 7	22-Sep-22 7	20-Oct-22 28	70	17 Feb-23 120
BE/PC/WR/2	AI STU (Shantihar) Repairing & Repainting of existing over head water tank at Shantihar station with related other ancillary works	3258207	OTM (NCT) (eGP)	ACE/BR/W	GOB	20.00	Actual Dates Planned Days		Agreement made in Previous year included for Payment.	17-May-22			03-Aug-22	31-Aug-22	150	28-Jan-23
BE/PC/WR/3	AIKSTC (Kusia Court) : Repair & repainting of existing platform shed (size-400'-0" X 25'-0") with other ancillary works	3258207	OTM (NCT) (eGP)	ACE/BR/W		10.00	Planned Dates Planned Days		22-Jun-23	9-Jul-23						
BE/PC/WR/4	Repairing & Repainting of existing platform shed at Platform no. 1-2 & 3-4 and with Two nos Collapsible gate at Platform no. 1 - 2 & 3 - 4 and Foundation Stone for new Foot over Bridge with other ancillary works at Ishwardi station	3258207	OTM (NCT) (eGP)	ACE/BR/W		20.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	9-Jul-23						
BE/LM/HWR/5	Changing of Rain water pipe including inspection pit and Re-painting of existing platform shed (size 550'-0" x 32'-0") at Rangpur Station with other ancillary works	3258207	OTM (NCT) (eGP)	ACE/BR/W		17.00	Planned Dates Planned Days		27-Jun-23	13-Jul-23						
BE/PC/WR/6	Repair and repainting of existing four nos over head water tank with staging at Rajshahi (Two Nos) and Jashore station (two Nos) with other ancillary works.	3258207	OTM (NCT) (eGP)	ACE/BR/W	GOB	12.00	Planned Dates Planned Days		27-Jun-23	13-Jul-23						
	Total Taka Code No. 3258207					87.00										
Code No. 3258209																
BE/LM/HWR/7	Strengthening and repainting of existing foot over bridge (size-72'-0" x 7'-0") at Kaurmia station with other ancillary works (Tender ID No. 742002).	3258209	OTM (NCT) (eGP)	CE/W	GOB	27.22 Demand	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	21-Nov-22			1-Dec-22	29-Dec-22		
BE/PC/WR/8	Repairing, Strengthening & repainting of existing two nos foot over bridge (size- 210'-0" X 8'-0" + size- 65'-0" X 6'-0") at Rajshahi station with related other ancillary works.	3258209	OTM (NCT) (eGP)	ACE/BR/W	GOB	12.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	22-Jun-23	9-Jul-23					
BE/PC/WR/9	Supply, fitting and fixing 450 nos. RCC Precast Slab in foot over bridge for different foot over bridges in west zone.	3258209	OTM (NCT) (eGP)	ACE/BR/W	GOB	20.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	22-Jun-23	9-Jul-23					
BE/PC/WR/10	Repairing, Strengthening & repainting of existing foot over bridge (size-96'-0" X 6'-6") at Darshona (DSN) station with related other ancillary works	3258209	OTM (NCT) (eGP)	ACE/BR/W	GOB	15.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	22-Jun-23	9-Jul-23					
BE/LM/HWR/11	Repair and repainting of existing platform shed (Size 510'-0" x 24'-0") at Lalmonirhat station and platform shed (size-100'-0" x 25'-0") at Tista station with related other ancillary works.	3258209	OTM (NCT) (eGP)	ACE/BR/W	GOB	10.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	22-Jun-23	9-Jul-23					
BE/LM/HWR/12	Repairing, Strengthening & repainting of existing foot over bridge (size-80'-0" X 6'-0") at Prigacha (PRC) station with related other ancillary works.	3258209	OTM (NCT) (eGP)	ACE/BR/W	GOB	7.00	Planned Dates Planned Days		Agreement made in Previous year included for Payment.	22-Jun-23	9-Jul-23					
	Total Taka Code No. 3258209					75.96										

BE/PC
 BE/PC

ACE/BR/W
 ACE/BR/W

CE/W/RJHI
 CE/W/RJHI

GM/WR/HTI
 GM/WR/HTI

Continuation from 2022-2023

Package No	Description of Procurement Package WORKS	Economic Code No	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Lakh Tk	Time Code for Process	Advertise Tender (if applicable)	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of Contract				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Code No. 4111502																		
BE/PCX/WR/13	Strengthening & Improvement of existing platform shed (Size-500 ft x 24 ft) and extension of platform shed (Size: 50 ft x 19 ft) in front of station building with other ancillary works at Sirajganj Bazar station as per approved plan	4111502 (old code- 3258121)	OTM (NCT) (eGP)	GM/W	GOB	85.18 Demand	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.										
BE/LMH/WR/14	Extension of Platform shed at both side (Size 2x 200 ft x 20 ft). Strengthening & Improvement of existing Platform shed (Size: 150 ft x 36 ft) at platform no. 1 and construction of new platform shed (size-300 ft x 14 ft) at island platform in between line no. 3 and 4 with other ancillary works at Thakurgaon station as per approved plan.	4111502 (old code) 4111311	OTM (NCT) (eGP)	DG/BR	GOB	159.35 Demand 13.00	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	6-Jun-22			23-Mar-22	20-Apr-22					
BE/PCX/WR/15	Construction of new platform shed (size-200 ft x 15 ft) at Platform No. 2 of Borail Bridge Station with other ancillary works as per approved plan (Tender ID No. 714046)	4111502	OTM (NCT)	DG/BR	GOB	30.60	Planned Dates Planned Dates Actual Dates	4-Aug-22	25-Aug-22	1-Sep-22	8-Sep-22	15-Sep-22	13-Oct-22	7	28	70	10-Feb-23	
	Total Taka Code No. 4111502					91.32												2-May-23
Code No. 4111504																		
BE/PCX/WR/16	Construction of new foot over Bridge (size-440 ft x 10 ft) with over shed by zinc Aluminum coated sheet and dismantled existing foot over Bridge with other ancillary works at Isurdi station as per approved plan	4111504 (old code- 3258121)	OTM (NCT) (eGP)	DG/BR	GOB	317.30 Demand	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.										
BE/PCX/WR/17	Construction of a new foot over bridge of size (size-202 ft-6 inch x 8 ft-0 inch) in 2nd phase work including stair case at Laimonirhat railway station as per plan with other ancillary work" (Tender ID No. 705143).	4111504	OTM (NCT) (eGP)	DG/BR	GOB	121.00 Demand 118.36	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	1-Oct-20			21-Dec-20	12-Jan-21					
BE/LMH/WR/18	Construction of a new foot over bridge (size-72'-0" x 6'-0") with related other ancillary works at Domar station (DOM) as per approved drawing" (Tender ID No. 719000).	4111504	OTM (NCT) (eGP)	GM/W	GOB	73.97	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	27-Jul-22			23-Nov-22	15-Dec-22					
	Total Taka Code No. 4111504					313.33												
Code No. 3258111																		
BE/PCX/WR/19	Riveting, Strengthening and repainting of Turntable including repairing of center Pivot at Parbatipur, construction of pump room as per approved typical Plan with other ancillary works near Loco shed (Tender ID No. 710654).	3258111	OTM (NCT) (eGP)	GM/W	GOB	22.66 demand	Planned Dates Planned Dates Actual Dates	11-Aug-22	1-Sep-22	8-Sep-22	15-Sep-22	22-Sep-22	20-Oct-22	7	28	70	17-Feb-23	
BE/LMH/WR/20	Repairing of main span No. 1, 2, 3, 4, 5 & 6 and 6 Nos. land span at both end of Harding Bridge (B. No. 205) in between PEV-BYM Stations with other ancillary works (Tender ID No. 742836)	3258111	OTM (NCT) (eGP)	DG/BR	GOB	258.62	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	26-Jul-22			29-Sep-22	26-Oct-22					24-Apr-23
BE/LMH/WR/21	Strengthening, Reveting & repainting of girder at Bridge No. 20R (Span 1x60R + 7x180 ft + 1 x 20R) in between Kustia-Kumakhali station (Tender ID No. 726319)	3258111	OTM (NCT) (eGP)	GM/W	GOB	86.26	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.										
BE/PCX/WR/22	Riveting, Strengthening, Repainting & Repainting of girder One nos. Bridges (Bridge No. 50R) in between Kalukhali-Pangsa section.	3258111	OTM (NCT) (eGP)	CE/W	GOB	28.58	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	16-Jan-23			7-Apr-23	7-May-23					
BE/LMH/WR/23	Repainting & Repairing of Bridge no. 52/G in between Kaunia-Tista section with other ancillary works (Tender ID No. 722100)	3258111	OTM (NCT) (eGP)	GM/W	GOB	103.00 Demand	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	5-Jan-23			05-Apr-23	3-May-23					
BE/LMH/WR/24	At BG Section : Re-painting & Strengthening of 12 (Twelve) nos Bridges (Bridge No. 73, 71, 70, 68, 67, 66, 63, 62, 61, 60, 59 & 58) with Repair of Footh path Railing in between Mirzapur-Mohera section.	3258111	OTM (NCT) (eGP)	GM/W	GOB	16.02 Demand 85.68	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	15-Sep-22			11-Dec-22	08-Jan-23					5-Oct-23
BE/LMH/WR/25	At BG Section : Re-painting & Strengthening of 11 (Eleven) nos Bridges (Bridge no- 96, 91, 88, 85/2, 84/3, 83, 79/2, 78, 77, 76 & 75) with Repair of Footh path Railing in between Mohera - Tangail section.	3258111	OTM (NCT) (eGP)	GM/W	GOB	90.32 Demand	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	3-May-23									
BE/LMH/WR/26	At BG Section : Re-painting & Strengthening of 08 (Eight) nos Bridges (Bridge no- 112, 108, 106, 105, 104, 100, 99 & 98) with Repair of Footh path Railing in between Bangabandhu Setu East - Tangail section.	3258111	OTM (NCT) (eGP)	GM/W	GOB	30.52 Demand 89.23	Planned Dates Planned Dates Actual Dates	Agreement made in Previous year included for Payment.	3-May-23			28-May-23	30-May-23					
	Total Taka Code No. 3258111					30.02												

BE/PCX

ACE/BR/W

CE/W/R/JHI

MO/WR/JHI

Continuation from 20.2-2023

Package No.	Description of Procurement Package WORKS	Economic Code No.	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Advertise required (if applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Completion of Contract	Time for Completion of Contract	
		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
BEL/MHWR/27	Name of Works: Repairing of Bridge No- 30/M & 42/DR. Including Repairing Existing Foot path & foot path railing in between DGP -PIX Section with other ancillary works	3258111	OTM (NCT) (eGP)	GM/W	GOB	48.73 Demand	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.									
						18.08	Actual Dates		3-May-23				28-May-23	30-May-23	270	24-Feb-24	
BEL/PXC/WR/28	Repairing, strengthening, riveting & repainting of Bridge No-220 at Abolpur-Natore Station and Bridge No- 241 and 251 at Natore-Ahsangomj Station with related other ancillary works (Tender ID No. 742838).	3258111	OTM (NCT) (eGP)	DG/BR	GOB	107.53 demand	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.		21	7		7	28	70	90	
						12.50	Actual Dates		16-Jan-23	16-Jan-23			4-Mar-23	16-Mar-23		11-Dec-23	
BEL/MHWR/29	Repair and Repainting of 04 (Four) nos Bridges (Bridge no-197, 203, 204, 210) in between Mirpur - Ishwardi station, Holding down bolt installation of 05 (Five) no Bridges (Bridge no-12,13,14,14/2,15) in between Joydebpur - Mouchak station and 01(One) no Bridge (Bridge no-197) in between Mirpur - Bheramara station & with other ancillary works.	3258111	OTM (NCT) (eGP)	ACE/BRW	GOB	10.00	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.									
						10.00	Actual Dates		22-Jun-23	9-Jul-23							
BEL/MHWR/30	Repair and Repainting of Bridge no. 274 (Important Bridge) in between Zafarpur-Akkipur station.	3258111	OTM (NCT) (eGP)	ACE/BRW	GOB	10.00	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.									
						10.00	Actual Dates		22-Jun-23	9-Jul-23							
BEL/MHWR/31	Repainting of girder of 45 (Forty five) Nos. Bridges 323 to 339, 340, 347, 347/A, 348 to 358, 360, 361, 362, 365, 366, 368, 369, 370, 373 to 379) at Parbatipur-Chilahai station.	3258111	OTM (NCT) (eGP)	ACE/BRW	GOB	12.50	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.									
						20.00	Actual Dates		22-Jun-23	9-Jul-23							
BEL/MHWR/32	Repair, strengthening and repainting of old 500 nos. C.C. cribs in Shantihar godown with related other ancillary works.	3258111	OTM (NCT) (eGP)	ACE/BRW	GOB	20.00	Planned Dates Planned Dates	Agreement made in Previous year included for Payment.									
						620.91	Actual Dates		22-Jun-23	9-Jul-23							
Total Taka Code No. 3258111																	

BE/PCX
08/09/2023

ACE/BRW
03/07/20

CE/W/R/HI
16/23

GM/W/R/HI
16/23