

ANNUAL PROCUREMENT PLAN FOR GOODS, 2019-2020

Ministry/ Division

Agency

Procuring Entity Name & Code

Project / Programme Name & Code

Ministry of Energy & Mineral Resources / Power

Bangladesh Rural Electrification Board

Project Implementation Unit(PIU), DNE for 100% RE(RRKB), BREB, Dhaka.

Distribution Network Expansion for Rural Electrification(Rajshahi, Rangpur, Khulna & Barisal Divisions)

Budget : Annual Development Budget 2019-20

Fund in lac. Tk.	Total	154000.00
	GOB	154000.00
	BREB Own	0.00

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-01	Lot-1	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,321.67	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	13-Dec-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	15-May-17	15-Jun-17	09-Jul-17	08-Oct-17	19-Nov-17	17-Dec-17		
	Lot-2	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,319.06	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	13-Dec-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	15-May-17	15-Jun-17	09-Jul-17	08-Oct-17	19-Nov-17	17-Dec-17		
	Lot-3	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,321.72	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	13-Dec-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	15-May-17	15-Jun-17	09-Jul-17	08-Oct-17	19-Nov-17	17-Dec-17		
	Lot-4	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,321.57	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	13-Dec-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	15-May-17	15-Jun-17	09-Jul-17	08-Oct-17	19-Nov-17	17-Dec-17		
Sub-Total				Lot				9,284.02									
DNE(W)-G-02	Lot-1	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,142.11	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	27-Dec-17	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	15-May-17	15-Jun-17	26-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-2	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,108.94	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	27-Dec-17	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	15-May-17	15-Jun-17	26-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-3	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,108.94	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	19-Jul-17	26-Jul-17	23-Aug-17	27-Dec-17	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	15-May-17	15-Jun-17	26-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Sub-Total				Lot				3,359.99								
DNE(W)-G-03	Lot-1	Conductor,ACSR, Bare	Km	20820	OTM (NCT)	CCGP	GOB	12,149.94	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	02-Aug-17	09-Aug-17	06-Sep-17	27-Dec-17	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates	15-May-17	15-Jun-17	10-Aug-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-2	Conductor,ACSR, Bare	Km	20820	OTM (NCT)	CCGP	GOB	12,393.16	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	02-Aug-17	09-Aug-17	06-Sep-17	27-Dec-17	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates	15-May-17	15-Jun-17	10-Aug-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-3	Conductor,Insulated, 600v	Km	24456	OTM (NCT)	CCGP	GOB	12,189.12	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	02-Aug-17	09-Aug-17	06-Sep-17	27-Dec-17	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates	15-May-17	15-Jun-17	10-Aug-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-4	Conductor, Insulated, 11KV	Km	400	OTM (NCT)	CCGP	GOB	456.46	Planned Dates	10-May-17	07-Jun-17	21-Jun-17	02-Aug-17	09-Aug-17	06-Sep-17	27-Dec-17	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates	15-May-17	15-Jun-17	25-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
Sub-Total				66496				37,188.68									

16/06/19
(মোঃ আরাকাত উল্লাহ)
উপ-পরিচালক (কারিগরি)
100% অর্থায়নকারী দপ্তর/বিভাগ

Asit Kumar Chowdhury
OPD 100% DNE(W)
RRKB, DIVISION
BREB, DHAKA

(Md. Zohirul Islam)
PD, 100% DNE(W)
RRKB, Division
BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-04	Lot-1/1	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,079.11	Planned Dates	10-Jan-18	07-Feb-18	21-Feb-18	28-Feb-18	07-Mar-18	04-Apr-18	25-Jul-18	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	17-Jan-18	15-Feb-18	23-May-18	10-Jun-18	10-Jun-18	08-Jul-18		
	Lot-2/1	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,079.10	Planned Dates	10-Jan-18	07-Feb-18	21-Feb-18	28-Feb-18	07-Mar-18	04-Apr-18	25-Jul-18	
									Planned Days	0	28	14	7	7	28	112	196
	Sub-Total			Lot				2,158.21									
DNE(W)-G-06	Lot-1/1	Guy & Grounding wire	Km	1711	e-GP(OTM (NCT))	BREB Board	GOB	1,180.85	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
	Lot-2/1	Guy & Grounding wire	Km	1710	e-GP(OTM (NCT))	BREB Board	GOB	1,180.84	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
	Sub-Total			3421				2,361.69									
DNE(W)-G-07	Lot-1	SPC Pole	Nos	51248	OTM (NCT)	CCGP	GOB	9,687.16	Planned Dates	10-Apr-17	08-May-17	22-May-17	03-Jul-17	10-Jul-17	07-Aug-17	25-Dec-17	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	15-May-17	19-Jun-17	05-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-2	SPC Pole	Nos	51248	OTM (NCT)	CCGP	GOB	9,675.95	Planned Dates	10-Apr-17	08-May-17	22-May-17	03-Jul-17	10-Jul-17	07-Aug-17	25-Dec-17	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	15-May-17	19-Jun-17	05-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-3	SPC Pole	Nos	51247	OTM (NCT)	CCGP	GOB	9,681.29	Planned Dates	10-Apr-17	08-May-17	22-May-17	03-Jul-17	10-Jul-17	07-Aug-17	25-Dec-17	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	15-May-17	19-Jun-17	10-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-4	SPC Pole	Nos	51247	OTM (NCT)	CCGP	GOB	9,686.01	Planned Dates	10-Apr-17	08-May-17	22-May-17	03-Jul-17	10-Jul-17	07-Aug-17	25-Dec-17	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	15-May-17	19-Jun-17	10-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17		
	Lot-5	SPC Pole	Nos	51247	OTM (NCT)	CCGP	GOB	9,684.01	Planned Dates	10-Apr-17	08-May-17	22-May-17	03-Jul-17	10-Jul-17	07-Aug-17	25-Dec-17	
Planned Days									0	28	14	42	7	28	140	259	
Actual Dates									15-May-17	19-Jun-17	10-Jul-17	08-Oct-17	27-Nov-17	24-Dec-17			
	Sub-Total			256237				48,414.42									
DNE(W)-G-08	Lot-1/1	Wooden Pole	Nos	14236	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	10-Feb-18	10-Mar-18	24-Mar-18	21-Apr-18	28-Apr-18	26-May-18	29-Sep-18	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	11-Mar-18	28-Mar-18	24-May-18	06-Aug-18	06-Aug-18	30-Aug-18		
	Lot-2/1	Wooden Pole	Nos	14235	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	10-Feb-18	10-Mar-18	24-Mar-18	21-Apr-18	28-Apr-18	26-May-18	29-Sep-18	
									Planned Days	0	28	14	28	7	28	126	231
	Sub-Total			28471				4,536.68									

Subul
16/06/19

(মোঃ আরাকাত উল্লাহ)
উপ-পরিচালক (কারিগরি)
১০০% আরআরকেবি বাণিজ্যিক

Asit Kumar Shownick
Asit Kumar Shownick
UPD 100% DNE(W)
RRKB, DIVISION
BREB, DHAKA

(Md. Zohirul Islam)
(Md. Zohirul Islam)
PD. 100% DNE(W)
RRKB, Division
BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-09	Lot-1	Steel Cross-arm	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,585.62	Planned Dates	10-Apr-17	08-May-17	22-May-17	19-Jun-17	26-Jun-17	24-Jul-17	13-Nov-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	16-Nov-17	19-Dec-17	29-Jan-18	10-Apr-18	12-Apr-18	09-May-18		
	Lot-2	Steel Cross-arm	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,549.41	Planned Dates	10-Apr-17	08-May-17	22-May-17	19-Jun-17	26-Jun-17	24-Jul-17	13-Nov-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	16-Nov-17	19-Dec-17	29-Jan-18	10-Apr-18	12-Apr-18	09-May-18		
	Lot-3/1	Anchor log	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,644.05	Planned Dates	10-Apr-17	08-May-17	22-May-17	19-Jun-17	26-Jun-17	24-Jul-17	13-Nov-17	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	16-Nov-17	19-Dec-17	29-Jan-18	10-Apr-18	12-Apr-18	09-May-18		
Sub-Total				Lot				4,779.08									
Total Carried over (2016-2017) in lac Tk.								112,082.77									
DNE(W)-G-10	Lot-1	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,949.47	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	18-Jan-18	19-Feb-18	24-Jun-18	25-Sep-18	26-Sep-18	23-Oct-18		
	Lot-2	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,238.63	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	18-Jan-18	19-Feb-18	24-Jun-18	25-Sep-18	26-Sep-18	23-Oct-18		
	Lot-3/1	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,196.89	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-4	Line Hardware	Lot	Lot	DPM/OTM (NCT)	MPEMR	GOB	2,233.74	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	18-Jan-18	19-Feb-18	24-Jun-18	25-Sep-18	26-Sep-18	23-Oct-18		
Sub-Total				Lot				8,618.73									
DNE(W)-G-11	Lot-1	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,141.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	28-Aug-18	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	18-Jan-18	19-Feb-18	09-Apr-18	16-Apr-18	06-Aug-18	02-Sep-18		
	Lot-2	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,137.50	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	28-Aug-18	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	18-Jan-18	19-Feb-18	09-Apr-18	16-Apr-18	06-Aug-18	02-Sep-18		
	Lot-3	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,130.45	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	28-Aug-18	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	18-Jan-18	19-Feb-18	09-Apr-18	16-Apr-18	06-Aug-18	02-Sep-18		
Sub-Total				Lot				3,408.95									

16/06/19

মোঃ আরাকাত উল্লাহ
উপ-পরিচালক (কারিগরি)
১০০% অর্থায়নকর্মী, বাংলাদেশ

Asit Kumar Bhowmick
OPD 100% DNE(W)
RRKB, DIVISION
BREB, DHAKA

(Md. Zohirul Islam)
PD, 100% DNE(W)
RRKB, Division
BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-12	Lot-1/1	Conductor,ACSR, Bare	Km	23020	OTM (NCT)	CCGP	GOB	11,653.90	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-2	Conductor,ACSR, Bare	Km	23020	DPM/OTM (NCT)	CCGP	GOB	9,307.37	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-3	Conductor,Insulated, 600V & 11 KV	Km	20386	OTM (NCT)	CCGP	GOB	9,243.89	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	28-Aug-18	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates	18-Jan-18	19-Feb-18	24-Jun-18	31-Oct-18	01-Nov-18	28-Nov-18		
	Lot-4/1	Underground Cable, 11 KV & 33 KV	Km	35	OTM (NCT)	CCGP	GOB	2,040.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-5/1	Submarine Cable, 11 KV & 33 KV	Km	35	OTM (NCT)	CCGP	GOB	3,140.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
Sub-Total				66496				35,385.16									
DNE(W)-G-13	Lot-1	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,275.77	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	27-Feb-18	06-Mar-18	03-Apr-18	24-Jul-18	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	26-Feb-18	12-Apr-18	25-Sep-18	30-Oct-18	30-Oct-18	27-Nov-18		
	Lot-2	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,269.91	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	27-Feb-18	06-Mar-18	03-Apr-18	24-Jul-18	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	26-Feb-18	12-Apr-18	25-Sep-18	30-Oct-18	30-Oct-18	27-Nov-18		
Sub-Total				Lot				2,545.68									
DNE(W)-G-14	Lot-1	Connector (Auto splice)	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	459.05	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	27-Feb-18	06-Mar-18	03-Apr-18	07-Aug-18	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
	Lot-2	Connector (H type)	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	786.34	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	27-Feb-18	06-Mar-18	03-Apr-18	24-Jul-18	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates								
Sub-Total				Lot				1,245.39									
DNE(W)-G-15	Lot-1/1	Guy & Grounding wire	Km	1711	e-GP(OTM (NCT))	BREB Board	GOB	1,180.85	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
	Lot-2/1	Guy & Grounding wire	Km	1710	e-GP(OTM (NCT))	BREB Board	GOB	1,180.84	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
Sub-Total				Km	3421			2,361.69									

16/06/19


(মোঃ আরাফাত উল্লাহ)
উপ-পরিচালক (কারিগরি,
১০০% আত্মশাসনিক ব্যবস্থাপনা, ঢাকা

ASIT Kumar Bhownick
PD 100% DNE(W)
RRKB, Division
BREB, DHAKA

(Md. Zohirul Islam)
PD. 100% DNE(W)
RRKB, Division
BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-16	Lot-1	SPC Pole	Nos	51248	OTM (NCT)	CCGP	GOB	10,644.98	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	30-Apr-18	27-Sep-18	30-Sep-18	28-Oct-18		
	Lot-2	SPC Pole	Nos	51248	OTM (NCT)	CCGP	GOB	10,640.57	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	30-Apr-18	27-Sep-18	30-Sep-18	28-Oct-18		
	Lot-3	SPC Pole	Nos	51247	OTM (NCT)	CCGP	GOB	10,635.41	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	30-Apr-18	27-Sep-18	30-Sep-18	28-Oct-18		
	Lot-4	SPC Pole	Nos	51247	OTM (NCT)	CCGP	GOB	10,629.46	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	06-May-18	31-Oct-18	04-Nov-18	02-Dec-18		
	Lot-5	SPC Pole	Nos	51247	DPM/OTM (NCT)	CCGP	GOB	10,063.53	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
Actual Dates									18-Jan-18	19-Feb-18	30-Apr-18	27-Sep-18	30-Sep-18	28-Oct-18			
	Sub-Total		Nos	256237				52,613.95									
DNE(W)-G-17	Lot-1	Wooden Pole	Nos	14236	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	28-Aug-18	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-2	Wooden Pole	Nos	14235	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	28-Aug-18	
									Planned Days	0	28	14	28	7	28	126	231
Actual Dates									21-Mar-19	24-Apr-19							
	Sub-Total			28471				4,536.68									
DNE(W)-G-18	Lot-1/1	Anchor log	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,461.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-2/1	Anchor log	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,461.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-3	Steel Cross Arm	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,531.51	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	14-Aug-18	
									Planned Days	0	28	14	28	7	28	112	217
Actual Dates																	
	Sub-Total			Lot				4,453.51									


 16/06/19
 (মোঃ আরাকাত উল্লাহ)
 উপ-পরিচালক (কারিগরি)
 100% আরসারকেবি, বাপবিজি, বরক


 Asit Kumar Ghosh
 OPD 100% DNE(W)
 RRKB, DIVISION
 BREB, DHAKA


 (Md. Zohirul Islam)
 PD. 100% DNE(W)
 RRKB, Division
 BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-19	Lot-1	Distribution Transformer	Nos	23331	OTM (NCT)	CCGP	GOB	13,710.76	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	13-Sep-18	13-Nov-18	13-Nov-18	10-Dec-18		
	Lot-2	Distribution Transformer	Nos	23331	OTM (NCT)	CCGP	GOB	13,710.76	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	13-Sep-18	13-Nov-18	13-Nov-18	10-Dec-18		
	Lot-3	Distribution Transformer	Nos	23331	OTM (NCT)	CCGP	GOB	13,710.76	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	13-Sep-18	13-Nov-18	13-Nov-18	10-Dec-18		
	Lot-4	Distribution Transformer	Nos	23331	OTM (NCT)	CCGP	GOB	13,734.09	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	13-Sep-18	13-Nov-18	13-Nov-18	10-Dec-18		
Sub-Total					93324			54,866.37									
DNE(W)-G-20	Lot-1	Sectionalizing Devices (Fuse Cutout & Surge Arresters)	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,735.02	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	17-Jan-19	30-Apr-19	02-May-19	27-May-19		
	Lot-2	Sectionalizing Devices (Fuse Link)	Lot	Lot	OTM (NCT)	MPEMR	GOB	379.11	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	27-Dec-18	30-Apr-19	02-May-19	26-May-19		
	Lot-3/1	Sectionalizing Devices (Capacitor)	Lot	Lot	OTM (NCT)	MPEMR	GOB	209.60	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Sub-Total					Lot			3,323.73									
DNE(W)-G-21	Lot-1	Meter (1 Phase Electronic)	Nos.	222000	OTM (NCT)	MPEMR	GOB	2,208.90	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	12-Apr-18	12-Jul-18	12-Jul-18	09-Aug-18		
	Lot-2	Meter (1 Phase Electronic)	Nos.	222000	OTM (NCT)	MPEMR	GOB	2,208.90	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	12-Apr-18	12-Jul-18	12-Jul-18	09-Aug-18		
	Lot-3	Meter (1 Phase Electronic)	Nos.	221000	OTM (NCT)	MPEMR	GOB	2,198.95	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	12-Apr-18	12-Jul-18	12-Jul-18	09-Aug-18		
	Lot-4	Meter Seal	Lot	Lot	OTM (NCT)	MPEMR	GOB	209.50	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	18-Jan-18	19-Feb-18	12-Apr-18	12-Jul-18	12-Jul-18	09-Aug-18		
	Lot-5	Meter (3-Phase) & Meter socket	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,450.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Sub-Total					Lot			8,276.25									


16/06/19
 মোঃ আরাকাত উল্লাহ
 উপ-পরিচালক (কারিগরি)
 100% অর্থায়নযোগ্য, বাণিজ্যিক, ব্রহ্ম


Asit Kumar Ghosh
 PD 100% DNE(W)
 RRKB, DIVISION
 BRB, DHAKA

(Md. Zohirul Islam)
 PD. 100% DNE(W)
 RRKB, Division
 BRB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-22	Lot-1	11 KV CT & PT	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	595.90	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	26-Feb-18	16-Apr-18	05-Nov-18	05-Nov-18	05-Nov-18	03-Dec-18		
	Lot-2	33 KV CT & PT	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	293.42	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	26-Feb-18	10-Apr-18	29-Oct-18	05-Nov-18	05-Nov-18	03-Dec-18		
	Lot-3/1	33 KV CT & PT	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	400.00	Planned Dates	19-Jun-18	17-Jul-18	31-Jul-18	11-Sep-18	18-Sep-18	16-Oct-18	05-Mar-19	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Sub-Total							1,289.32										
DNE(W)-G-23	Lot-1	Power Transformer, 3 Phase, 10 MVA	Nos.	18	OTM (NCT)	MPEMR	GOB	2,081.52	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	11-Sep-18	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	18-Jan-18	19-Feb-18	16-Sep-18	18-Nov-18	20-Nov-18	17-Dec-18		
	Lot-2	Power Transformer, 3 Phase, 10 MVA	Nos.	17	OTM (NCT)	MPEMR	GOB	2,006.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	20-Mar-18	27-Mar-18	24-Apr-18	11-Sep-18	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	18-Jan-18	19-Feb-18	16-Sep-18	18-Nov-18	20-Nov-18	17-Dec-18		
Sub-Total				35			4,087.52										
DNE(W)-G-24	Lot-1	Substation Hardware	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	1,097.61	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	06-Mar-18	13-Mar-18	10-Apr-18	28-Aug-18	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates	26-Feb-18	05-Apr-18	12-Aug-18	26-Aug-18	26-Aug-19	23-Sep-18		
	Lot-2	Substation Steel Cross-arm	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	309.75	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	06-Mar-18	13-Mar-18	10-Apr-18	28-Aug-18	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates	27-Feb-18	23-Apr-18	13-Aug-18	26-Aug-18	26-Aug-18	23-Sep-18		
	Lot-3	Copper Conductor	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	604.31	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	06-Mar-18	13-Mar-18	10-Apr-18	28-Aug-18	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates	26-Feb-18	04-Apr-18	13-Aug-18	01-Oct-18	01-Oct-18	11-Oct-18		
Sub-Total							2,011.67										
DNE(W)-G-25	Lot-1	Voltage Regulator	Nos.	44	e-GP(OTM (NCT))	BREB	GOB	1,035.43	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	26-Feb-18	03-Apr-18	29-Jul-18	26-Aug-18	26-Aug-18	23-Sep-18		
	Lot-2	Voltage Regulator	Nos.	44	e-GP(OTM (NCT))	BREB	GOB	1,034.00	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	26-Feb-18	03-Apr-18	29-Jul-18	26-Aug-18	26-Aug-18	23-Sep-18		
	Lot-3	Substation Switch	Lot	Lot	e-GP(OTM (NCT))	BREB	GOB	394.53	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	27-Feb-18	23-Apr-18	13-Aug-18	26-Aug-18	26-Aug-18	23-Sep-18		
Sub-Total							2,463.96										



 16/06/19
 (মোঃ আরশাদ উল্লাহ)
 উপ-পরিচালক (কারিগরি)
 100% আরআরকেবি, বাসবিজ্ঞান


 Asit Kumar Bhattacharya
 DPD 100% DNE(W)
 RRB, Division
 BREB, DHAKA


 (Md. Zohirul Islam)
 PD, 100% DNE(W)
 RRB, Division
 BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-26	Lot-1	11 KV ACR	Nos.	84	e-GP(OTM (NCT))	HOPE	GOB	589.68	Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
									Planned Days	0	28	14	42	7	28	140	259
	Lot-2	11 KV ACR	Nos.	84	e-GP(OTM (NCT))	HOPE	GOB	586.32	Actual Dates	26-Feb-18	29-Mar-18	17-Jul-18	19-Jul-18	19-Jul-18	14-Aug-18		
									Planned Dates	09-Jan-18	06-Feb-18	20-Feb-18	03-Apr-18	10-Apr-18	08-May-18	25-Sep-18	
	Lot-3	33 KV ACR	Nos.	35	GP(OTM (NCT))	HOPE	GOB	375.67	Planned Days	0	28	14	42	7	28	140	259
									Actual Dates	26-Feb-18	28-Mar-18	18-Jul-18	19-Jul-18	19-Jul-18	16-Aug-18		
Sub-Total				203			1,551.67										
DNE(W)-G-27	Lot-1	Jeep	Nos.	1	DPM/OTM (NCT)	HOPE	GOB	91.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
	Lot-2	Double cabin pick-up with Canopy	Nos.	10	DPM/OTM (NCT)	HOPE	GOB	520.00	Actual Dates								
									Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
	Lot-3	Double cabin pick-up with Canopy	Nos.	4	DPM/OTM (NCT)	HOPE	GOB	112.30	Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
Sub-Total				15			723.30										
DNE(W)-G-28	Lot-1	Motor cycle	Nos.	12	DPM/OTM (NCT)	HOPE	GOB	24.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
Sub-Total				12			24.00										
Total (2017-2018) in lac Tk.								193,787.53									
DNE(W)-G-29	Lot-1	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,196.50	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-2	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,196.49	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-3	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,196.49	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-4	Line Hardware	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,763.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-5	Line Hardware	Lot	Lot	DPM/OTM (NCT)	MPEMR	GOB	435.09	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
Actual Dates																	
Sub-Total				Lot				8,787.57									


 (Md. Zahirul Islam)
 OPD, 100% DNE(W)
 RRKB, Division
 BREQ, Dhaka.


 (Md. Zahirul Islam)
 OPD, 100% DNE(W)
 RRKB, Division
 BREQ, Dhaka.


 (Md. Zahirul Islam)
 OPD, 100% DNE(W)
 RRKB, Division
 BREQ, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-30	Lot-1	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,227.32	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	05-Feb-20	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates								
	Lot-2	Insulator	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,227.31	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	05-Feb-20	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates								
	Lot-3	Insulator	Lot	Lot	DPM/OT M (NCT)	MPEMR	GOB	1,024.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	05-Feb-20	
									Planned Days	0	28	14	28	7	28	126	231
Actual Dates																	
Sub-Total				Lot		1024	3,478.63										
DNE(W)-G-31	Lot-1	Conductor,ACSR, Bare	Km	20260	OTM (NCT)	CCGP	GOB	15,000.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-2	Conductor,ACSR, Bare	Km	13372	DPM/OT M (NCT)	CCGP	GOB	9,500.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-3	Underground Cable, 11 KV & 33 KV	Km	35	OTM (NCT)	CCGP	GOB	2,040.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
	Lot-4	Submarine Cable, 11 KV & 33 KV	Km	35	OTM (NCT)	CCGP	GOB	3,140.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20	
									Planned Days	0	28	14	42	7	28	112	231
									Actual Dates								
Lot-5	Conductor	Km	32794	OTM (NCT)	CCGP	GOB	5,705.16	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	05-Feb-20		
								Planned Days	0	28	14	42	7	28	112	231	
								Actual Dates									
Sub-Total				66496			35385.16										
DNES(W)-G-32	Lot-1	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,079.11	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	08-Jan-20	
									Planned Days	0	28	14	14	7	28	112	203
									Actual Dates								
	Lot-2	Conductor Accessories & Guy Accessories	Lot	Lot	e-GP(OTM (NCT))	BREB Board	GOB	1,079.10	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	08-Jan-20	
									Planned Days	0	28	14	14	7	28	112	203
									Actual Dates								
Sub-Total				Lot			2,158.21										
DNES(W)-G-33	Lot-1	Connector (Auto splice)	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	598.64	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
	Lot-2	Connector (H type)	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	786.30	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	01-Jan-20	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates								
Sub-Total				Lot			1,384.94										


 মোঃ জাহিরুল ইসলাম
 উপ-পরিচালক (কারিগরি)
 ১০০% ডিএনই(ও) বিভাগ, ঢাকা


 (Md. Zohirul Islam)
 PD, 100% DNE(W)
 RRKB, Division
 BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNES(W)-G-34	Lot-1	Guy & Grounding wire	Km	1711	e-GP(OTM (NCT))	BREB Board	GOB	1,180.85	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
	Lot-2	Guy & Grounding wire	Km	1710	e-GP(OTM (NCT))	BREB Board	GOB	1,180.84	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	07-Aug-19	14-Aug-19	11-Sep-19	15-Jan-20	
									Planned Days	0	28	14	7	7	28	126	210
									Actual Dates								
Sub-Total			Km	3421			2,361.69										
DNES(W)-G-35	Lot-1	SPC Pole	Nos	68425	OTM (NCT)	CCGP	GOB	12,384.25	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-2	SPC Pole	Nos	68425	OTM (NCT)	CCGP	GOB	12,384.25	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-3	SPC Pole	Nos	68425	OTM (NCT)	CCGP	GOB	12,384.25	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-4	SPC Pole	Nos	25650	DPM/OT M (NCT)	CCGP	GOB	4,642.40	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Lot-5	SPC Pole	Nos	25312	OTM (NCT)	CCGP	GOB	4,581.20	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20		
								Planned Days	0	28	14	42	7	28	140	259	
								Actual Dates									
Sub-Total			Nos	256237			46,376.35										
DNES(W)-G-36	Lot-1	Wooden Pole	Nos	14236	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	05-Feb-20	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates								
	Lot-2	Wooden Pole	Nos	14235	OTM (NCT)	MPEMR	GOB	2,268.34	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	05-Feb-20	
									Planned Days	0	28	14	28	7	28	126	231
									Actual Dates								
Sub-Total				28471			4,536.68										
DNE(W)-G-37	Lot-1	Anchor log	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,461.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
	Lot-2	Anchor log	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,461.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates								
Lot-3	Steel Cross Arm	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,531.51	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	22-Jan-20		
								Planned Days	0	28	14	28	7	28	112	217	
								Actual Dates									
Sub-Total				Lot			4,453.51										


 16/06/19
 (মোঃ আরশাদ উল্লাহ)
 উপ-পরিচালক (কারিগরি)
 100% আরজারকোষ, বারিষা, ঢাকা।


 100% DNE(W)
 RRKB, DIVISION
 BREB, DHAKA


 (Md. Zohirul Islam)
 PD. 100% DNE(W)
 RRKB, Division
 BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-38	Lot-1	Distribution Transformer	Nos	25000	OTM (NCT)	CCGP	GOB	14,300.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-2	Distribution Transformer	Nos	25000	OTM (NCT)	CCGP	GOB	14,300.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-3	Distribution Transformer	Nos	16662	OTM (NCT)	CCGP	GOB	9,493.85	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-4	Distribution Transformer	Nos	16662	OTM (NCT)	CCGP	GOB	9,493.85	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Lot-5	Distribution Transformer	Nos	10000	DPM	CCGP	GOB	6,160.00	Planned Dates	20-Feb-18	20-Mar-18	03-Apr-18	15-May-18	22-May-18	19-Jun-18	06-Nov-18		
								Planned Days	0	28	14	42	7	28	140	259	
								Actual Dates	27-Mar-18	29-Apr-18	14-Nov-18	13-Jan-19	14-Jan-19	10-Feb-19			
Sub-Total					93324				53,747.70								
DNE(W)-G-39	Lot-1	Sectionalizing Devices (Fuse Cutout & Surge Arresters)	Lot	Lot	OTM (NCT)	MPEMR	GOB	2,609.60	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	19-Feb-20	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates								
	Lot-2	Sectionalizing Devices (Fuse Link)	Lot	Lot	OTM (NCT)	MPEMR	GOB	500.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	19-Feb-20	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates								
Sub-Total					Lot				3,109.60								
DNE(W)-G-40	Lot-1	Meter (1 Phase Electronic)	Nos.	213893	OTM (NCT)	MPEMR	GOB	2,139.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-2	Meter (1 Phase Electronic)	Nos.	213893	OTM (NCT)	MPEMR	GOB	2,139.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-3	Meter (1 Phase Electronic)	Nos.	213891	OTM (NCT)	MPEMR	GOB	2,139.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-4	Meter Seal	Lot	Lot	OTM (NCT)	MPEMR	GOB	286.95	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	19-Feb-20	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates								
	Lot-5	Meter (3-Phase) & Meter socket	Lot	Lot	OTM (NCT)	MPEMR	GOB	1,683.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	28-Aug-19	04-Sep-19	02-Oct-19	19-Feb-20	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates								
Sub-Total					Lot				8,386.95								


 16/06/19
 (মোঃ আরিফুর রহমান)
 উপ-পরিচালক (কারিগরি)
 100% আরআরকেবি বাণিজ্যিক, ঢাকা।


 (Md. Khatun Showmik)
 PD 100% DNE(W)
 RRB, Division
 BREQ, DHAKA


 (Md. Zohirul Islam)
 PD 100% DNE(W)
 RRB, Division
 BREQ, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-41	Lot-1	11 KV CT & PT	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	377.46	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-2	33 KV CT & PT (Dry Type)	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	700.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
	Lot-3	33 KV CT & PT (Oil Type)	Lot	Lot	e-GP (OTM (NCT))	HOPE	GOB	300.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	11-Sep-19	18-Sep-19	16-Oct-19	04-Mar-20	
									Planned Days	0	28	14	42	7	28	140	259
									Actual Dates								
Sub-Total								1,377.46									
DNE(W)-G-42	Lot-1	Power Transformer, 3 Phase, 10 MVA	Nos.	11	OTM (NCT)	MPEMR	GOB	1,265.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-2	Power Transformer, 3 Phase, 10 MVA	Nos.	11	OTM (NCT)	MPEMR	GOB	1,265.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-3	Power Transformer, 3 Phase, 10 MVA	Nos.	11	OTM (NCT)	MPEMR	GOB	1,265.00	Planned Dates	10-Feb-19	10-Mar-19	24-Mar-19	21-Apr-19	28-Apr-19	26-May-19	13-Oct-19	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates	21-Mar-19	24-Apr-19						
	Lot-4	Power Transformer, 3 Phase, 5 MVA	Nos.	2	OTM (NCT)	MPEMR	GOB	101.20	Planned Dates	19-Jul-19	16-Aug-19	30-Aug-19	27-Sep-19	04-Oct-19	01-Nov-19	20-Mar-20	
									Planned Days	0	28	14	28	7	28	140	245
									Actual Dates								
Sub-Total								3,896.20									
DNE(W)-G-43	Lot-1	Substation Hardware	Lot	Lot	DPM / e-GP (OTM (NCT))	BREB	GOB	220.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	08-Jan-20	
									Planned Days	0	28	14	14	7	28	112	203
									Actual Dates								
	Lot-2	Substation Hardware	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	880.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	08-Jan-20	
									Planned Days	0	28	14	14	7	28	112	203
									Actual Dates								
	Lot-3	Substation Steel Cross-arm	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	284.16	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-4	Copper Conductor	Lot	Lot	e-GP (OTM (NCT))	BREB	GOB	800.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
Sub-Total								2,184.16									

Subal
16/06/19

(মোঃ আরাফাত উল্লাহ)
উপ-পরিচালক (কারিগরি)
১০০% আরআরকেবি, বালুঘাটা, ঢাকা।

Isil Kurnar Bhowmick
PD 100% DNE(W)
RRKB, DIVISION
BREB, DHAKA

(Md. Zohirul Islam)
PD. 100% DNE(W)
RRKB, Division
BREB, Dhaka.

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-44	Lot-1	Voltage Regulator	Nos.	44	e-GP(OTM (NCT))	BREB	GOB	924.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-2	Voltage Regulator	Nos.	44	e-GP(OTM (NCT))	BREB	GOB	924.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-3	Substation Switch	Lot	Lot	e-GP(OTM (NCT))	BREB	GOB	486.42	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
Sub-Total				Lot			2,334.42										
DNE(W)-G-45	Lot-1	11 KV ACR	Nos.	84	e-GP(OTM (NCT))	HOPE	GOB	571.20	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-2	11 KV ACR	Nos.	84	e-GP(OTM (NCT))	HOPE	GOB	571.20	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-3	33 KV ACR	Nos.	35	e-GP(OTM (NCT))	HOPE	GOB	332.50	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
Sub-Total				203			1,474.90										
DNE(W)-G-46	Lot-1	Street/ Security Light	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	100.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-2	Line Engineering Equipment	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	700.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
	Lot-3	Test & Operational Equipment	Lot	Lot	e-GP(OTM (NCT))	HOPE	GOB	700.00	Planned Dates	19-Jun-19	17-Jul-19	31-Jul-19	14-Aug-19	21-Aug-19	18-Sep-19	05-Feb-20	
									Planned Days	0	28	14	14	7	28	140	231
									Actual Dates								
Sub-Total				Lot			1,500.00										
Total (2019-2020) in lac Tk.								186,934.13									
Grand Total								492,804.43									

মোঃ আরাকাত উল্লাহ
উপ-পরিচালক (কারিগরি)
১০০% অত্যাধিকারি যাপনকারী

স্বাক্ষর
২৩/৮/১৯

Bid Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
DNE(W)-G-MISC-4	Lot-1	Computer & accessories	Lot	Lot	RFQ	HOPE	GOB	5.00	Planned Dates	19-Jul-19	26-Jul-19	02-Aug-19	09-Aug-19	16-Aug-19	23-Aug-19	22-Oct-19	
									Planned Days	0	7	7	7	7	7	60	95
									Actual Dates								
DNE(W)-G-MISC-5	Lot-1	Furniture	Nos	Lot	RFQ	HOPE	GOB	5.00	Planned Dates	19-Jul-19	26-Jul-19	02-Aug-19	09-Aug-19	16-Aug-19	23-Aug-19	22-Oct-19	
									Planned Days	0	7	7	7	7	7	60	95
									Actual Dates								
DNE(W)-G-MISC-6	Lot-1	Air conditioner	Nos	4	RFQ	HOPE	GOB	5.00	Planned Dates	19-Jul-19	26-Jul-19	02-Aug-19	09-Aug-19	16-Aug-19	23-Aug-19	22-Oct-19	
									Planned Days	0	7	7	7	7	7	60	95
									Actual Dates								
	Sub-Total			4				15.00									
	Grand-Total (RFQ)							15.00									

16/06/19

(মোঃ আরাকাত উল্লাহ)
উপ-পরিচালক (কারিগরি)
১০০% আরআরএবি হাসপাতাল, ঢাকা।

Asit Kumar Dhowmik
DPD 100% DNE(W)
RRKB, DIVISION
BREB, DHAKA

(Md. Zohirul Islam)

PD, 100% DNE(W)
RRKB, Division
BREB, Dhaka.