

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of April'2025

Sl No	Name of Project	Project Target	FY (2024-25) Target		Cumulative Line Construction Completed (km) up to June'24			This FY (2024-25) Progress												Cumulative Line Construction Completed (km) up to April'25												Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)	
			New	UP	No. of Pole Erected	New		Up-gradation		Grand Total	UB	No. of Pole Erected	New			Up-gradation			Grand Total	UB	New			Up-gradation		Grand Total	UB								
						33 kV	HT	LT	Total- New				33 kV	Others	33 kV	HT	LT	Total- New			33 kV	Others	33 kV	HT	LT			Total- New	33 kV	Others					
a	b	c	d	e	g	h=k	o=i+n	q	r	s	t	u	v=r+u	w	x	y=v+x	z	aa	ab	ac	ad	ae	af=ab+ae	ag	ah	ai=af+ah	aj	ak	al	am	an				
1	Closed Project	0		0	6551888	347781	385170	0	0	0	0	0	0	0	0	0	0	6551888	13438	134074	100318	99951	347781	3855	33534	385170	0	347781	0	0	0				
2	1.5MCC	58840		0	1185330	58005	59332	0	0	0	0	0	0	0	0	0	0	1185330	1485	3524	28827	24168	58005	81	1246	59332	14481	58005	1494589	2637190	2392319				
3	DNE(E)	47535		0	1002727	47574	48668	0	0	0	0	0	0	0	0	0	0	1002727	1246	4236	21401	20691	47574	56	1038	48668	12165	47574	1307238	1959951	1908586				
4	DNE(W)	48255		0	992588	47408	48889	0	0	0	0	0	0	0	0	0	0	992588	1793	6185	19478	19952	47408	49	1432	48889	12169	47408	1002934	1913807	1827545				
5	MCEP(KD)	19320	300	300	28296	269	4083	69306	14	25	19	30	88	3	134	225	0	97602	104	124	48	82	357	3	3948	4308	275	357	6193	755	719				
6	MCEP (DMD)	31900	395	562	324	0	155	47360	85	253	2	1	341	19	747	1107	20	47684	85	253	2	1	341	19	902	1262	20	341	250	0	0				
7	MCEP (BD)	5473	138	280	2765	10	152	9409	14	32	0	0	46	0	233	279	0	12174	14	42	0	0	56	0	375	431	0	56	0	0	0				
8	PBS Fund	0	1900	358	460367	15487	23425	28566	120	276	195	544	1135	0	47	1182	0	488933	691	3115	5407	7409	16621	456	7530	24607	1512	16621	708475	564211	539267				
9	Deposit	0	467	0	449205	21297	22315	22329	0	180	451	248	879	0	0	879	1	471534	292	6300	10265	5320	22176	66	952	23194	245	22176	1987380	490432	415507				
Total=		211323	3200	1500	10673490	537830	592188	176970	233	766	667	823	2489	22	1161	3672	21	10850460	19148	157853	185746	177572	540319	4584	50957	595860	40867	540319	6507057	7566346	7083943				