

ANNUAL PROCUREMENT PLAN 2024-25 (FOR GOODS)

Ministry/Division	Ministry of Power, Energy & Mineral Resources/ Power Division
Agency	Bangladesh Rural Electrification Board (BREB)
Procuring Entity Name & Code	Director, Directorate of Renewable Energy


Budget: PBS Fund


Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lakh Tk.	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ ROOFTOP SOLAR SYSTEM/CP BS2F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 205 kWp Rooftop Solar System at PBS HQ, Noapara Zonal Office, Rangunia Zonal Office, Raozan-3 (CUET) Indoor S/S, Raozan-4 (Gohira) Indoor S/S, Raozan-5 (Dhalarumukh) Indoor S/S, Fatikchori-4 (Baromashiya) Indoor S/S, Fotikchori-5 (Azadibazar) Indoor S/S, Rangunia-4 (Kodala) Indoor S/S, Fotikchori-6 (Heyako) Indoor S/S under Chittagang PBS-2.	kWp	205	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	164.00	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-
BREB/RED/ ROOFTOP SOLAR SYSTEM/PP BSF-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 177 kWp Rooftop Solar System at PBS HQ, Bauphal Zonal Office, Kalapara-3 (Baliatali) Indoor S/S, Dasmina Indoor S/S, Mirzagonj Indoor S/S, Kalapara-5(Kuakata) Indoor S/S, Taltoli Indoor S/S under Patuakhali PBS.	kWp	177	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	141.60	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-
BREB/RED/ ROOFTOP SOLAR SYSTEM/M PBS2F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 198 kWp Rooftop Solar System at Mawna (Sreepur-1) Indoor S/S, Saitalia (Sreepur-15) Indoor S/S, Chakpara (Sreepur-7) Indoor S/S, Beraiderchala (Sreepur-8) Indoor S/S, Barni Indoor S/S, Sreepur-9 (Kawraid) Indoor S/S, Trishal-2 (Nishindha) Indoor S/S, Trishal-3 (Raymoni) Indoor S/S, Birunia Indoor S/S, Bhaluka-11 (Paragaon) Indoor S/S, Bhaluka-8 (Batajor) Indoor S/S, Under Mymensingh PBS-2.	kWp	198	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	158.40	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in lakh Tk.	Time Code for Process	Advertiser Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ROOFTOP SOLAR SYSTEM/RPBS1F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 211 kWp Rooftop Solar System at PBS HQ, Pirgasa Zonal Office, Pirgonj Zonal Office, Sundorgonj-2 Indoor S/S, Sadullapur-3 Indoor S/S, Pirgonj-2 Indoor S/S, Mithapukur-4 Indoor S/S, Mithapukur-3 Indoor S/S, Pirgonj-3 Indoor S/S under Rangpur PBS-1.	kWp	211	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	168.80	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-
BREB/RED/ROOFTOP SOLAR SYSTEM/IPBS1F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 490 kWp Rooftop Solar System at PBS HQ & Workshop, Sharsha Zonal Office, Bagherpara Zonal Office & Ansar Camp, Jhikorgacha Zonal Office & Ansar Camp, Cowgacha Zonal Office & Ansar Camp, Goga Indoor S/S, Bankra Indoor S/S, Purapara Indoor S/S, Hashimpur Indoor S/S, Rajarhat Indoor S/S, Jashore Grid Switching, Benapole 33KV Switching under Jashore PBS-1.	kWp	490	OSTETM (NCT)	Member (P&D)	PBS Fund	392.00	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-
BREB/RED/ROOFTOP SOLAR SYSTEM/NPBS2F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 118 kWp Rooftop Solar System at Rupganj-11 (Golakandail) Indoor S/S, Rupganj-3 (Kanchon) Indoor S/S, Rupganj-8 (Murapara) Indoor S/S, Rupganj-9 (Shimulia) Indoor S/S, Rupganj-10 (Jalshiri) Indoor S/S, Arahazar-8 (Uchitpura) Indoor S/S, Arahazar-7 (Jhawgora) Indoor S/S under Narayanganj PBS-2.	kWp	118	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	94.40	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-		-	-	-	-	-	-

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lakh Tk.	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ ROOFTOP SOLAR SYSTEM/SP BS2F-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 143 kWp Rooftop Solar System at PBS HQ, Ghoinghat-2 Indoor S/S, Companygonj-2 Indoor S/S, Kanaighat-2 Indoor S/S under Sylhet PBS-2.	kWp	143	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	114.40	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-	-	-	-	-	-	-	-
BREB/RED/ ROOFTOP SOLAR SYSTEM/RP BSF-GR-01	Turnkey Contract for Supply, Installation, Testing & Commissioning of 160 kWp Rooftop Solar System at PBS HQ, Durgapur Zonal Office, Godagari-2 (Guloi) Indoor S/S, Godagari-3 (Boshontopur) Indoor S/S, Godagari-4 (Kakonhat) Indoor S/S, Tanor-3 (Mundumala) Indoor S/S under Rajshahi PBS.	kWp	160	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	128.00	Planned dates	20/01/25	17/02/25	17/03/25	31/03/25	07/04/25	28/04/25	25/10/25	
								Planned days		28	28	14	7	21	180	278
								Actual Dates	-	-	-	-	-	-	-	-


 ০৬/০২/২৫
 সুব্রত দাশ শুভ
 সহকারী প্রকৌশলী
 নবায়নযোগ্য জ্বালানি পরিদপ্তর
 বাপবিবো, ঢাকা।


 ০৬/০২/২৫
 মাসুদ আলম
 উপ-পরিচালক
 নবায়নযোগ্য জ্বালানি পরিদপ্তর
 বাপবিবো, ঢাকা।


 ০৬/০২/২৫
 অসিত কুমার ভৌমিক
 পরিচালক
 নবায়নযোগ্য জ্বালানি পরিদপ্তর
 বাপবিবো, ঢাকা।