

Annual Procurement Plan for Services (FY 2024-25)

Ministry/ Division: Power, Energy & Mineral Resources/ Power Division.

Agency: Bangladesh Rural Electrification Board

Procuring Entity name & Code: Project Director, MCEP (RRD)/ Director, System Engineering & Design Directorate, BREB.

Project/ Program Name & Code: Modernization and Capacity Enhancement of BREB Network (Rajshahi & Rangpur Division).

Project Cost			
In Lac	ToTal	581844.60	
Taka	GoB	83303.00	
	PA	388515.39	
	Own Fund	110026.21	

Package No.	Sub-package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
MCEP/BRE/BRD-S-01	MCEP/BRE/BRD-S-01-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Bogura PBS-1 under MCEP (RRD)	KM	700	QCBS National	Member	BREB	175.00	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-02	MCEP/BRE/BRD-S-02-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Bogura PBS-2 under MCEP (RRD)	KM	771	QCBS National	Member	BREB	192.75	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-03	MCEP/BRE/BRD-S-03-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Sirajgonj PBS-1 under MCEP (RRD)	KM	839	QCBS National	HOPE	BREB	209.75	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-04	MCEP/BRE/BRD-S-04-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Sirajgonj PBS-2 under MCEP (RRD)	KM	664	QCBS National	Member	BREB	166.00	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-05	MCEP/BRE/BRD-S-05-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Naogaon PBS-1 under MCEP (RRD)	KM	838	QCBS National	HOPE	BREB	209.50	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-06	MCEP/BRE/BRD-S-06-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Naogaon PBS-2 under MCEP (RRD)	KM	430	QCBS National	Member	BREB	107.50	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-07	MCEP/BRE/BRD-S-07-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Joypurhat PBS under MCEP (RRD)	KM	525	QCBS National	Member	BREB	131.25	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-08	MCEP/BRE/BRD-S-08-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Natore PBS-1 under MCEP (RRD)	KM	928	QCBS National	HOPE	BREB	232.00	Planned dates Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615

Ran

Package No.	Sub-package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
MCEP/BRE B/RD-S-09	MCEP/BRE B/RD-S-09-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Naore PBS-2 under MCEP (RRD)	KM	834	QCBS National	HOPE	BREB	208.50	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-10	MCEP/BRE B/RD-S-10-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Pabna PBS-1 under MCEP (RRD)	KM	781	QCBS National	Member	BREB	195.25	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-11	MCEP/BRE B/RD-S-11-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Pabna PBS-2 under MCEP (RRD)	KM	704	QCBS National	Member	BREB	176.00	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-12	MCEP/BRE B/RD-S-12-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Rajshahi PBS-1 under MCEP (RRD)	KM	593	QCBS National	Member	BREB	148.25	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-13	MCEP/BRE B/RD-S-13-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Chapainawgan PBS-1 under MCEP (RRD)	KM	775	QCBS National	Member	BREB	193.75	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-14	MCEP/BRE B/RD-S-14-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Rangpur PBS-1 under MCEP (RRD)	KM	948	QCBS National	HOPE	BREB	237.00	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-15	MCEP/BRE B/RD-S-15-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Rangpur PBS-2 under MCEP (RRD)	KM	891	QCBS National	HOPE	BREB	222.75	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-16	MCEP/BRE B/RD-S-16-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Dinajpur PBS-1 under MCEP (RRD)	KM	870	QCBS National	HOPE	BREB	217.50	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615
MCEP/BRE B/RD-S-17	MCEP/BRE B/RD-S-17-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Dinajpur PBS-2 under MCEP (RRD)	KM	590	QCBS National	Member	BREB	147.50	Planned dates Planned Days Actual Dates	25-Aug-24 0 25-Aug-24	9-Oct-24 45 9-Oct-24	6-Nov-24 28 6-Nov-24	3-Dec-24 27 3-Dec-24	18-Dec-24 15 18-Dec-24	23-Dec-24 5 23-Dec-24	30-Dec-24 7 30-Dec-24	27-Jan-25 28 27-Jan-25	155	30 June 29 1615

CC

2024

Package No.	Sub-package No.	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
MCEP/BRE/BRD-S-18	MCEP/BRE/BRD-S-18-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Thakurgaon PBS under MCEP (RRD)	KM	1469	QCBS National	HOPE	BREB	367.25	Planned dates Planned Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-19	MCEP/BRE/BRD-S-19-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Niphamari PBS under MCEP (RRD)	KM	811	QCBS National	HOPE	BREB	202.75	Planned dates Planned Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-20	MCEP/BRE/BRD-S-20-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Kuri-hal PBS under MCEP (RRD)	KM	1440	QCBS National	HOPE	BREB	360.00	Planned dates Planned Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
MCEP/BRE/BRD-S-21	MCEP/BRE/BRD-S-21-01	Electrical Works Design, Implementation, Supervision & Monitoring Consultant in Gaibandha PBS under MCEP (RRD)	KM	1096	QCBS National	HOPE	BREB	274.00	Planned dates Planned Days Actual Dates	25-Aug-24 0	9-Oct-24 45	6-Nov-24 28	3-Dec-24 27	18-Dec-24 15	23-Dec-24 5	30-Dec-24 7	27-Jan-25 28	155	30 June'29 1615
Sub-total				17497				4374.25											
MCEP/BRE/BRD-S-22	MCEP/BRE/BRD-S-22-01	Consultancy (SCADA implementation Supervision) in Rangpur PBS-1 under MCEP (RRD)	Set	1	QCBS National	Member	BREB	170.28	Actual Dates Planned dates Planned Days	15-Apr-25 0	30-May-25 45	27-Jun-25 28	24-Jul-25 27	8-Aug-25 15	13-Aug-25 5	20-Aug-25 7	17-Sep-25 28	155	11-Mar-27 540
Sub-total				1				170.28											
MCEP/BRE/BRD-S-21	MCEP/BRE/BRD-S-21-01	Consultancy (Environment & Social Management) under MCEP (RRD)	Man-month	60	QCBS National	HOPE	BREB	317.30	Planned dates Planned Days Actual Dates	15-Sep-24 0	30-Oct-24 45	27-Nov-24 28	24-Dec-24 27	8-Jan-25 15	13-Jan-25 5	20-Jan-25 7	17-Feb-25 28	155	30 June'29 1594
Sub-total				60				317.30											
Total								4861.83											

28.07.24
(Md. Rezaul Karim)
Project Co-ordinator
MCEP (RRD), BREB, Dhaka

28.07.24
(S.A.M. Hasanul Alam)
Assistant Coordinator
MCEP (RRD), BREB, Dhaka