

ANNUAL PROGRAM PLAN (Goods & Related Services) - 1st revised

FY-2025-2026

Budget: Revenue (Own Fund)
FY: 2025-2026

Sl. No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac Tk.	Time Code for Process		Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
									Planned Dates	Actual Dates								
1	SE(G&SS)-33KV-BB EX-Isward-Pabna PPS-1	TURNKEY CONTRACT FOR UPGRADATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF BAY BREAKER EXTENSION WORKS AT ISHWARDI 230/132/33 KV GRID SUBSTATION FOR PABNA PPS-1 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Pabna PPS-1 Fund	72.08	Planned Dates	25-Apr-24	27-May-24	10-Jun-24	17-Jun-24	24-Jun-24	22-Jul-24	88	365	
									Planned Days	32	14	7	7	28				
									Actual Dates	16-May-24	24-Jun-24	12-Sep-24	30-Sep-24	1-Oct-24	24-Oct-24			
2	SE(G&SS)-33KV-AIS-Chandina Switching-Cumilla PPS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT CHANDINA 132/33 KV SUB-STATION FOR CUMILLA PPS-1 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Cumilla PPS-1 Fund	1,992.34	Planned Dates	28-Apr-24	27-May-24	10-Jun-24	17-Jun-24	24-Jun-24	22-Jul-24	85	365	
									Planned Days	29	14	7	7	28				
									Actual Dates	1-Jan-25	29-Jan-25	30-Apr-25	15-May-25	19-May-25	25-May-25			
3	SE(G&SS)-33KV-AIS-Kasba Switching-Brahmanbaria PPS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT KASBA 132/33 KV SUB-STATION FOR BRAHMANBARIA PPS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Brahmanbaria PPS Fund	1,707.31	Planned Dates	29-Apr-24	28-May-24	11-Jun-24	18-Jun-24	25-Jun-24	23-Jul-24	85	365	
									Planned Days	29	14	7	7	28				
									Actual Dates	16-May-24	8-Jul-24	23-Sep-24	29-Oct-24	30-Oct-24	12-Nov-24			
4	SE(G&SS)-33/1KV-SS-4Pur-Sakhira PPS	TURNKEY CONTRACT FOR UPGRADATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/4 MVA AIRPUR INDOOR SUB-STATION WORKS FOR SAKHIRA PPS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	HOPE, BREB	Sakhira PPS Fund	690.00	Planned Dates	29-Apr-24	28-May-24	11-Jun-24	18-Jun-24	25-Jun-24	23-Jul-24	85	180	
									Planned Days	29	14	7	7	28				
									Actual Dates	26-May-24	27-Jun-24	4-Nov-24	18-Nov-24	20-Nov-24	12-Dec-24			

Signature
Signature
MSB

Sl. No.	Package No.	Description of Procurement Package & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
5	SE(G&SS)-33KV-BB EX-Narail-Jashore PBS-2	TURKKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT NARAIL 132/33 KV GRID SUBSTATION FOR JASHORE PBS-2 UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	HOPE, BREB	Jashore PBS-2 Fund	299.50	Planned Dates	30-Apr-24	29-May-24	12-Jun-24	19-Jun-24	26-Jun-24	24-Jul-24	85	20-Jan-25
									Actual Dates	26-May-24	27-Jun-24	16-Oct-24	12-Nov-24	12-Nov-24	9-Dec-24		
6	SE(G&SS)-33KV-BB EX-Jaldhaka-Nilphamari PBS	TURKKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT JALDHAKA 132/33 KV GRID SUBSTATION FOR NILPHAMARI PBS UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Nilphamari PBS Fund	64.28	Planned Dates	30-Apr-24	29-May-24	12-Jun-24	19-Jun-24	26-Jun-24	24-Jul-24	85	20-Jan-25
									Actual Dates	1-Jan-25	22-Jan-25	26-Feb-25	18-Mar-25	25-Mar-25	16-Apr-25		
7	SE(G&SS)-33 KV-BB EX-Titas-Cumilla PBS-3	TURKKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT DAUDKANDI (TTAS) 132/33 KV GRID SUBSTATION FOR CUMILLA PBS-3 UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Cumilla PBS-3 Fund	164.37	Planned Dates	2-May-24	30-May-24	13-Jun-24	20-Jun-24	27-Jun-24	25-Jul-24	84	21-Apr-25
									Actual Dates	12-Jan-25	3-Feb-25	27-Mar-25	5-May-25	5-May-25	28-May-25		
8	SE(G&SS)-33KV-AIS-Muradnagar Switching-Cumilla PBS-1	TURKKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT MURADNAGAR 132/33 KV SUB-STATION FOR CUMILLA PBS-1 UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Cumilla PBS-1 Fund	1,772.95	Planned Dates	2-May-24	30-May-24	13-Jun-24	20-Jun-24	27-Jun-24	25-Jul-24	84	25-Jul-25
									Actual Dates	16-May-24	8-Jul-24	18-Nov-24	22-Dec-24	23-Dec-24	15-Jan-25		
9	SE(G&SS)-33KV-AIS-Parva Switching-Chattoogram PBS-1	TURKKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT PAUYA 132/33 KV SUB-STATION FOR CHATTOGRAM PBS-1 UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Chattoogram PBS-1 Fund	2,660.93	Planned Dates	5-May-24	3-Jun-24	17-Jun-24	24-Jun-24	1-Jul-24	29-Jul-24	85	29-Jul-25
									Actual Dates	19-May-24	8-Jul-24	13-Nov-24	22-Dec-24	23-Dec-24	16-Jan-25		

Handwritten signature

Handwritten signature

GNL/AS

SL No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Is/d Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
10	SE(G&SS)-33KV GIS-Maunde Switching- Noakhali PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33 KV GIS BREAKERS AND RELATED WORKS AT MAUDEE 132/33 KV SWITCHING STATION FOR NOAKHALI PBS UNDER BREB	NOS	1	One Stage Two Envelope Tending Method (NCT)	BREB BOARD	Noakhali PBS Fund	2,993.56	Planned Dates	5-May-24	3-Jun-24	17-Jun-24	24-Jun-24	1-Jul-24	29-Jul-24	85	29-Jul-25
									Actual Dates	4-Jun-24	4-Jul-24	24-Mar-25	16-Apr-25	17-Apr-25	5-May-25		
11	SE(G&SS)-33KV AIS-Maunde Switching- Noakhali PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT MAUDEE 132/33 KV SUB-STATION FOR NOAKHALI PBS UNDER BREB	NOS	1	One Stage Two Envelope Tending Method (NCT)	BREB BOARD	Noakhali PBS Fund	2,404.51	Planned Dates	5-May-24	3-Jun-24	17-Jun-24	24-Jun-24	1-Jul-24	29-Jul-24	85	29-Jul-25
									Actual Dates	26-Jan-25	25-Feb-25	26-Jun-25	12-Aug-25	12-Aug-25	2-Sep-25		
12	SE(G&SS)-33KV GIS-Laksham Switching-Cumilla PBS-4	TURNKEY CONTRACT FOR DESIGN, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33 KV GIS BREAKERS AND RELATED WORKS AT LAKSHAM 33 KV SWITCHING STATION FOR CUMILLA PBS-4 UNDER BREB	NOS	1	One Stage Two Envelope Tending Method (NCT)	BREB BOARD	Cumilla PBS-4 Fund	2,988.28	Planned Dates	6-May-24	4-Jun-24	18-Jun-24	25-Jun-24	2-Jul-24	30-Jul-24	85	30-Jul-25
									Actual Dates	4-Jun-24	4-Jul-24	24-Mar-25	16-Apr-25	17-Apr-25	8-May-25		
13	SE(G&SS)-33KV AIS-Laksham Switching-Cumilla PBS-4	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT LAKSHAM 132/33 KV SUB-STATION FOR CUMILLA PBS-4 UNDER BREB	NOS	1	One Stage Two Envelope Tending Method (NCT)	BREB BOARD	Cumilla PBS-4 Fund	2,500.00	Planned Dates	6-May-24	4-Jun-24	18-Jun-24	25-Jun-24	2-Jul-24	30-Jul-24	85	30-Jul-25
									Actual Dates	19-May-24	8-Jul-24	21-Nov-24	22-Dec-24	23-Dec-24	15-Jan-25		
14	SE(G&SS)-33/11KV-VSS-Sandpur-1-Rangpur PBS-2	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF NEW 33/11KV 1x10/14 MVA SAIDPUR-1 (HAJARIHATI) INDOOR SUB-STATION WORKS FOR RANGPUR PBS-2 UNDER BREB	NOS	1	One Stage Two Envelope Tending Method (NCT)	BREB BOARD	Rangpur PBS-2 Fund	1,424.18	Planned Dates	7-May-24	5-Jun-24	19-Jun-24	26-Jun-24	3-Jul-24	31-Jul-24	85	31-Jul-25
									Actual Dates	6-Jun-24	8-Jul-24	31-Oct-24	14-Nov-24	14-Nov-24	8-Dec-24		

Handwritten signature

Handwritten signature

SL No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid Cost in Lac Tk	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
15	SEI&SS-33/1KV-SS-SEZL-Straganti PBS-2	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF NEW 33/1KV, 2x10/4 MVA (SEZL) INDOOR TYPE SUB-STATION WORKS FOR SIRAGANI PBS-2 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Straganti PBS-2 Fund	2,090.36	Planned Dates	7-May-24	5-Jun-24	19-Jun-24	26-Jun-24	3-Jul-24	31-Jul-24	85	31-Jul-25
									Planned Days	29	14	7	7	28	365		
16	SEI&SS-33KV GIS-Dagabhuyana Switching-Feni PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33 KV GIS BREAKERS AND RELATED WORKS AT DAGANBHUYAN 33 KV SWITCHING STATION FOR FENI PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Feni PBS Fund	2,750.71	Actual Dates	20-Feb-25	24-Mar-25	26-Jun-25	12-Aug-25	12-Aug-25	31-Aug-25	85	31-Jan-26
									Planned Dates	7-Nov-24	6-Dec-24	20-Dec-24	27-Dec-24	3-Jan-25	31-Jan-25	31-Jan-26	
17	SEI&SS-33KV AIS-Dagabhuyana Switching-Feni PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT DAGANBHUYAN 132/33 KV SUB-STATION FOR FENI PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Feni PBS Fund	1,142.15	Actual Dates	19-Jan-25	19-Feb-25	25-May-25	4-Jun-25	4-Jun-25	1-Jul-25	85	365
									Planned Dates	11-Nov-24	9-Dec-24	23-Dec-24	30-Dec-24	6-Jan-25	3-Feb-25	3-Feb-26	
18	SEI&SS-33/1KV-SS-Gabola-4 Bogura PBS-2-Gr-01	TURNKEY CONTRACT FOR UPGRADE, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/1KV, 1x10/4 MVA GABOLA-4 (UZGRAM) INDOOR SUB-STATION WORKS FOR BOGURA PBS-2 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Bogura PBS-2 Fund	1,578.58	Actual Dates	16-Jan-25	17-Feb-25	25-May-25	4-Jun-25	4-Jun-25	29-Jun-25	84	365
									Planned Dates	11-Nov-24	9-Dec-24	23-Dec-24	30-Dec-24	6-Jan-25	3-Feb-25	3-Feb-26	
19	SEI&SS-33/1KV-SS-Dhuna-2-Bogura PBS-2	TURNKEY CONTRACT FOR UPGRADE, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/1KV, 1x10/4 MVA DHUNA-2 (MOTHURAPUR) INDOOR SUB-STATION WORKS FOR BOGURA PBS-2 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Bogura PBS-2 Fund	1,622.47	Actual Dates	14-Jan-25	13-Feb-25	19-May-25	4-Jun-25	4-Jun-25	30-Jun-25	84	365
									Planned Dates	11-Nov-24	9-Dec-24	23-Dec-24	30-Dec-24	6-Jan-25	3-Feb-25	3-Feb-26	

Signature

EMMA

Sl. No.	Package No	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid. Cost in Lac. Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
20	SE(G&SS)-33/11KV-SS-Avg-Ullapara-3-Strajganj PBS-1	TURNKEY CONTRACT FOR UPGRADEATION, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/14 MVA ULLAPARA-3 INDOOR SUB-STATION FOR SIRBAGANJ PBS-1 UNDER BREB.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Strajganj PBS-1 Fund	272.86	Planned Dates	24-Nov-24	9-Dec-24	23-Dec-24	30-Dec-24	6-Jan-25	3-Feb-25	71	31-Oct-25
									Planned Dates		15	14	7	7	28		270
21	SE(G&SS)-33KV-BIB Replacement-Joydebpur-Gazipur PBS-1	TURNKEY CONTRACT FOR REPLACEMENT OF EXISTING 03 NOS DAMAGED INDOOR AIS SWITCHGEAR BY SUPPLYING, INSTALLING, TESTING & COMMISSIONING OF SAME 33KV INDOOR SWITCHGEAR WITH RELATED ACCESSORIES AT JOYDEBPUR 132/33 KV GRID SUBSTATION FOR GAZIPUR PBS-1 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Gazipur PBS-1 Fund	78.70	Actual Dates	25-Jan-24	10-Jul-24	8-Sep-24	18-Sep-24	19-Sep-24	9-Oct-24	71	90
									Planned Dates		15	14	7	7	28		
22	SE(G&SS)-33KV-BB EX-Daganbhuyant-Feni PBS	TURNKEY CONTRACT FOR SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33KV BAY BREAKER EXTENSION WORKS AT DAGANBHUYAN 132/33 KV GRID SUBSTATION FOR FENI PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Feni PBS Fund	23.30	Actual Dates	31-Jul-24	14-Aug-24	19-Sep-24	23-Sep-24	24-Sep-24	9-Oct-24	71	90
									Planned Dates	22-Jul-24	6-Aug-24	20-Aug-24	27-Aug-24	3-Sep-24	1-Oct-24		
23	SE(G&SS)-33/11KV-SS-Hamreen-Dhaka PBS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF NEW 33/11KV, 2x10/14 MVA, HAMEEN INDOOR SUB-STATION OF DHAKA PBS-1 FOR BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Dhaka PBS-1 Fund	2,325.80	Actual Dates	1-Jan-25	29-Jan-25	30-Apr-25	15-May-25	19-May-25	25-May-25	84	365
									Planned Dates	21-Oct-24	18-Nov-24	2-Dec-24	9-Dec-24	16-Dec-24	13-Jan-25		13-Jan-26
24	SE(G&SS)-33KV-BB EX-Manikganj Manikganj PBS	TURNKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT MANIKGANJ 132/33 KV GRID SUBSTATION FOR MANIKGANJ PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Manikganj PBS Fund	47.83	Actual Dates	13-Jan-25	4-Feb-25	4-Mar-25	17-Mar-25	17-Mar-25	10-Apr-25	84	270
									Planned Dates	12-Nov-24	10-Dec-24	24-Dec-24	31-Dec-24	7-Jan-25	4-Feb-25		1-Nov-25

[Handwritten signature]

[Handwritten signature]

Sl. No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid. Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
25	SE(G&SS)-Material Supply-Savar & Dharmadaha PBS-3	TURNKEY CONTRACT FOR SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF BATTERY, BATTERY CHARGER, ACDB, DCBD & RELATED ACCESSORIES OF SAVAR AND DHARMAI 132/33KV GRID SUBSTATION FOR DHAKA PBS-3 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Dhaka PBS-3 Fund	139.91	Planned Dates Planned Days	13-Nov-24 28	11-Dec-24 28	25-Dec-24 14	1-Jan-25 7	8-Jan-25 7	5-Feb-25 28	84	4-Aug-25 180
26	SE(G&SS)-33KV BB EX-Madaripur Madaripur PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT MADARIPUR 132/33 KV GRID SUBSTATION FOR MADARIPUR PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Madaripur PBS Fund	216.13	Actual Dates Planned Dates Planned Days	4-Feb-25 16-Jan-25 21	27-Feb-25 6-Feb-25 21	25-May-25 20-Feb-25 14	4-Jun-25 27-Feb-25 7	16-Jun-25 6-Mar-25 7	9-Jul-25 3-Apr-25 28	77	270 29-Dec-25 270
27	SE(G&SS)-33/11KV-SS-Avg Khudrampur-Tangail PBS	TURNKEY CONTRACT FOR UPGRADATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/4 MVA Tangail-3 (Khudrampur) JINDOK SUB-STATION WORKS FOR TANGAIL PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Tangail PBS	101.40	Actual Dates Planned Dates Planned Days	17-Feb-25 19-Jan-25 21	12-Mar-25 9-Feb-25 21	28-May-25 23-Feb-25 14	5-Jun-25 2-Mar-25 7	16-Jun-25 9-Mar-25 7	13-Jul-25 6-Apr-25 28	77	270
28	SE(G&SS)-33 KV-BB EX-Dharmadaha PBS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT DHARMAI 132/33 KV GRID SUBSTATION FOR DHAKA PBS-1 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Dhaka PBS-1 Fund	137.82	Actual Dates Planned Dates Planned Days	17-Feb-25 15-Apr-25 29	13-Mar-25 14-May-25 29	24-May-25 28-May-25 14	4-Jun-25 4-Jun-25 7	16-Jun-25 11-Jun-25 7	9-Jul-25 9-Jul-25 28	77	270
29	SE(G&SS)-33KV GIS Chandina Switching-Cumilla PBS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33 KV GIS BREAKERS AND RELATED WORKS AT CHANDINA 33 KV SWITCHING STATION FOR CUMILLA PBS-1 PBS UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Cumilla PBS-1 Fund	2,900.00	Actual Dates Planned Dates Planned Days	13-May-25 15-Apr-25 29	19-Jun-25 14-May-25 29	4-Sep-25 28-May-25 14	23-Oct-25 4-Jun-25 7	23-Oct-25 11-Jun-25 7	18-Nov-25 9-Jul-25 28	85	365

2024

2025/6

3

3

Sl. No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
30	SE(G&SS)-33/11KV-SS-Navy Housing-Dhaka PBS-3	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 2x10/14 MVA Navy Housing INDOOR SUB-STATION WORKS FOR Dhaka PBS-3 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Dhaka PBS-3 Fund	2,287.91	Planned Dates	23-Apr-25	26-May-25	9-Jun-25	16-Jun-25	23-Jun-25	21-Jul-25	89	21-Jul-26
									Actual Dates	13-May-25	19-Jun-25	5-Oct-25	23-Oct-25	23-Oct-25	10-Nov-25	365	
31	SE(G&SS)-33/11KV-SS-Kashimpur-6-Gazipur PBS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 2x10/14 MVA Kashimpur-6 (Uttara) INDOOR SUB-STATION WORKS FOR Gazipur PBS-1 UNDER BREB	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Gazipur PBS-1 Fund	2,224.52	Planned Dates	22-Apr-25	22-May-25	5-Jun-25	12-Jun-25	19-Jun-25	17-Jul-25	86	17-Jul-26
									Actual Dates	21-May-25	30-Jun-25	30-Sep-25	23-Oct-25	23-Oct-25	11-Nov-25	365	
32	SE(G&SS)-33KV-BBEX-Archa Grid-Manikganj PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT ARCHA 13233 KV GRID SUBSTATION FOR MANIKGANJ PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Manikganj PBS Fund	220.00	Planned Dates	6-Oct-25	30-Oct-25	13-Nov-25	20-Nov-25	27-Nov-25	11-Dec-25	66	7-Sep-26
									Actual Dates	27-Oct-25	20-Nov-25	30-Dec-25				270	
33	SE(G&SS)-33KV-BBEX-Jhalupara-Kushita PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33KV BAY BREAKER EXTENSION WORKS AT KUSHITA-4 (DHAKA JHALUPARA) INDOOR SUB-STATION WORKS FOR KUSHITA PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Kushita PBS Fund	400.00	Planned Dates	30-Sep-25	22-Oct-25	5-Nov-25	12-Nov-25	19-Nov-25	3-Dec-25	64	30-Aug-26
									Actual Dates	27-Oct-25	20-Nov-25	30-Dec-25				270	
34	SE(G&SS)-33/11KV-SS-Aug-Uchhigura-Narayanganj PBS-2	TURNKEY CONTRACT FOR UPGRADEATION, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/14 MVA ARHAZAR-8 (UCHHIPURA) INDOOR SUBSTATION FOR NARAYANGANJ PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Narayanganj PBS-2 Fund	200.00	Planned Dates	22-Sep-25	13-Oct-25	27-Oct-25	3-Nov-25	10-Nov-25	24-Nov-25	63	23-May-26
									Actual Dates	5-Nov-25	24-Nov-25	30-Dec-25				180	

[Handwritten signature]

GNRA

SL No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
35	SE(G&SS)-33KV-BBEX-Kabirpur Grid-Dhaka PBS-1	TURKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY-BREAKER EXTENSION AND RELATED WORKS AT KABIRPUR 132/33 KV SUB-STATION FOR DHAKA PBS-1	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Dhaka PBS-1 Fund	200.00	Planned Dates 5-Oct-25 Planned Days 22 Actual Dates 5-Nov-25	24-Sep-25	27-Oct-25	10-Nov-25	17-Nov-25	24-Nov-25	8-Dec-25	64	6-Jun-26
36	SE(G&SS)-33KV-BB EX-Modonganj-Narayanganj PBS-1	TURKEY CONTRACT FOR DESIGN, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT MODONGANJ 132/33 KV GRID SUBSTATION FOR NARAYANGANJ PBS-1	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Narayanganj PBS-1 Fund	200.00	Planned Dates 24-Sep-25 Planned Days 21 Actual Dates 11-Nov-25	15-Oct-25	27-Nov-25	14-Nov-25	26-Nov-25	12-Nov-25	26-Nov-25	63	23-Aug-26
37	SE(G&SS)-33/11KV-SS-Aug-Kanata-Magura PBS	TURKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/4 MVA MOHAMMADPUR-2 (KANUTA) INDOOR SUB-STATION WORKS FOR MAGURA PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BRIB	Magura PBS Fund	200.00	Planned Dates 14-Oct-25 Planned Days 22 Actual Dates 11-Nov-25	5-Nov-25	27-Nov-25	19-Nov-25	26-Nov-25	3-Dec-25	17-Dec-25	64	270
38	SE(G&SS)-33/11KV-SS-Aug-Cantonment-Coxsazar PBS	TURKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/4 MVA RAM-1 (CANTONMENT) INDOOR SUB-STATION WORKS FOR COXSBAZAR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BRIB	Coxsazar PBS Fund	250.00	Planned Dates 20-Oct-25 Planned Days 22 Actual Dates 23-Nov-25	11-Nov-25	25-Nov-25	25-Nov-25	2-Dec-25	9-Dec-25	23-Dec-25	64	270
39	SE(G&SS)-13/11KV-SS-Aug-Shoplapur-Coxsazar PBS	TURKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 13/11KV, 1x10/4 MVA MAHESHKHAL-3 (SHAPLAPUR) INDOOR SUB-STATION WORKS FOR COXSBAZAR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BRIB	Coxsazar PBS Fund	250.00	Planned Dates 20-Oct-25 Planned Days 22 Actual Dates 23-Nov-25	11-Nov-25	25-Nov-25	25-Nov-25	2-Dec-25	9-Dec-25	23-Dec-25	64	270

Handwritten signature

Handwritten signature

)

)

Sl No	Package No	Description of Procurement Package & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est'd. Cost in Lac TR.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)	
40	SE(G&SS)-33/1KV-SS-Palashan-Dhaka PBS-1	TURKEY CONTRACT FOR UPGRADE/ADATION, SUPPLY, INSTALLATION, TESTING & COMMISSIONING OF 33/1KV, 2x20/28 MVA PALASHAN (H/O) INDOOR SUB-STATION WORKS FOR DHAKA PBS-1	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Dhaka PBS-1 Fund	3,000.00	Planned Dates	11-Jan-26	9-Feb-26	22-Feb-26	2-Mar-26	9-Mar-26	6-Apr-26	28	85	365
									Actual Dates									
41	SE(G&SS)-33/1KV-SS-Aug-Fulbar-2-Dinajpur PBS-2	TURKEY CONTRACT FOR UPGRADE/ADATION, SUPPLY, TESTING & COMMISSIONING OF 33/1KV, 1x10/12.5 MVA Fulbar-2 INDOOR SUB-STATION FOR DINAJPUR PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BREB	Dinajpur PBS-2 Fund	550.00	Planned Dates	11-Jan-26	8-Feb-26	22-Feb-26	1-Mar-26	8-Mar-26	29-Mar-26	21	77	270
									Actual Dates									
42	SE(G&SS)-33KV-Mawana Switching Mymensingh PBS-2	TURKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT MAWANA 33/11 KV SUB-STATION FOR MYMENSINGH PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Mymensingh PBS-2 Fund	1,250.00	Planned Dates	13-Jan-26	10-Feb-26	24-Feb-26	3-Mar-26	10-Mar-26	31-Mar-26	21	77	365
									Actual Dates									
43	SE(G&SS)-33KV-Switching-Jashore PBS-2	TURKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT MONTRAMPUR 132/33 KV SUB-STATION FOR JASHORE PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Jashore PBS-2 Fund	2,700.00	Planned Dates	13-Jan-26	11-Feb-26	25-Feb-26	4-Mar-26	11-Mar-26	8-Apr-26	28	85	365
									Actual Dates									
44	SE(G&SS)-33KV-Montrampur Grid-Jashore PBS-2	TURKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT MONTRAMPUR 132/33 KV SUB-STATION FOR JASHORE PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Jashore PBS-2 Fund	60.00	Planned Dates	15-Jan-26	30-Jan-26	13-Feb-26	20-Feb-26	27-Feb-26	13-Mar-26	14	57	150
									Actual Dates		15	14	7	7				

[Handwritten signature]

[Handwritten initials]

SL No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
45	SE(G&SS)-33KV BBEX-Jamalpur PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, DESIGN, SUPPLY, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION AND RELATED WORKS AT JAMALPUR 132/33 KV SUB-STATION FOR JAMALPUR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BBEX	Jamalpur PBS Fund	600.00	Planned Dates	15-Jan-26	13-Feb-26	27-Feb-26	6-Mar-26	13-Mar-26	3-Apr-26	78	270
									Planned Days		29	14	7	7	21		
									Actual Dates								
46	SE(G&SS)-33KV BBEX-Mahaganah Grid-Mymensingh PBS-1	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, DESIGN, SUPPLY, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION AND RELATED WORKS AT MEHETAGACHA 132/33 KV SUB-STATION FOR MYMENSINGH PBS-1.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BBEX	Mymensingh PBS-1 Fund	300.00	Planned Dates	18-Jan-26	15-Feb-26	1-Mar-26	8-Mar-26	15-Mar-26	5-Apr-26	77	270
									Planned Days		28	14	7	7	21		
									Actual Dates								
47	SE(G&SS)-33KV BBEX-Meherpur PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT MEHERPUR 132/33 KV SUB-STATION FOR MEHERPUR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BBEX	Meherpur PBS Fund	90.00	Planned Dates	18-Jan-26	1-Feb-26	15-Feb-26	22-Feb-26	1-Mar-26	15-Mar-26	56	150
									Planned Days		14	14	7	7	14		
									Actual Dates								
48	SE(G&SS)-33KV BBEX-Shariatpur PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT SHARIATPUR 132/33 KV SUB-STATION FOR SHARIATPUR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BBEX	Shariatpur PBS Fund	580.00	Planned Dates	20-Jan-26	12-Feb-26	26-Feb-26	5-Mar-26	12-Mar-26	26-Mar-26	65	270
									Planned Days		23	14	7	7	14		
									Actual Dates								
49	SE(G&SS)-33/11KV-SS-Avg-Tirsa-Tangail PBS	TURNKEY CONTRACT FOR UPGRADE, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1X10/14 MVA, NAGARPUR-2 (TIRSA) INDOOR SUB-STATION WORKS FOR TANGAIL PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BBEX	Tangail PBS Fund	200.00	Planned Dates	20-Jan-26	11-Feb-26	25-Feb-26	4-Mar-26	11-Mar-26	25-Mar-26	64	270
									Planned Days		22	14	7	7	14		
									Actual Dates								

APR

2

MARK

Sl. No.	Package No.	Description of Procurement Package & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est'd Cost in Lac. PK.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
50	SE(G&SS)-33/11KV-SS-Dhulghata-EZ-1-Cosbazar PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, DESIGN, SUPPLY, TESTING & COMMISSIONING OF 33/11KV, 2x10/14 MVA MOHESHKHALI ECONOMIC ZONE-3 (DHALGHATA) INDOOR SWITCHING CUM SUB-STATION WORKS FOR COSBAZAR PBS.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	BEZA Fund	3,000.00	Planned Dates	22-Jan-26	20-Feb-26	6-Mar-26	13-Mar-26	20-Mar-26	17-Apr-26	85	17-Apr-27
									Actual Dates								
									Planned Dates	22-Jan-26	13-Feb-26	27-Feb-26	6-Mar-26	13-Mar-26	3-Apr-26		29-Dec-26
51	SE(G&SS)-33KV BBEX-Beambazar Grid-Sylhet PBS-1	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY-BREAKER EXTENSION AND RELATED WORKS AT BEAMBAZAR 132/33 KV SUB-STATION FOR SYLHET PBS-1	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BREB	Sylhet PBS-1 Fund	600.00	Planned Dates	25-Jan-26	16-Feb-26	2-Mar-26	9-Mar-26	16-Mar-26	30-Mar-26	71	25-Dec-26
									Actual Dates								
									Planned Dates	25-Jan-26	8-Feb-26	22-Feb-26	1-Mar-26	8-Mar-26	22-Mar-26		17-Dec-26
52	SE(G&SS)-33KV Beza-2 Switching-Chattoogram PBS-3	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY-BREAKER EXTENSION AND RELATED WORKS AT BEZA-2 33/11 KV SUB-STATION FOR CHATTOGRAM PBS-3.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BREB	Chattoogram PBS-3 Fund	500.00	Planned Dates	25-Jan-26	8-Feb-26	22-Feb-26	1-Mar-26	8-Mar-26	22-Mar-26	64	270
									Actual Dates								
									Planned Dates	25-Jan-26	14	14	7	7	14		17-Dec-26
53	SE(G&SS)-33/11KV-SS-Aug-Pareshwan-Kuril PBS	TURNKEY CONTRACT FOR UPRADATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/14 MVA KURIGRAM-2 (PATESHWAR) INDOOR SUB-STATION WORKS FOR KURIGRAM-1, AMONRihat PBS.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Kurigram Lalmonrhat PBS	200.00	Planned Dates	27-Jan-26	25-Feb-26	11-Mar-26	18-Mar-26	25-Mar-26	15-Apr-26	56	270
									Actual Dates								
									Planned Dates	27-Jan-26	25-Feb-26	11-Mar-26	18-Mar-26	25-Mar-26	15-Apr-26		15-Apr-27
54	SE(G&SS)-33/11KV-SS-Dulahazara-Cosbazar PBS	TURNKEY CONTRACT FOR CONSTRUCTION, INSTALLATION, DESIGN, SUPPLY, TESTING & COMMISSIONING OF 33/11KV, 1x10/14 MVA CHARARIA-3 (DULAHAZARA) INDOOR SUB-STATION WORKS FOR COXS BAZAR PBS.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Cosbazar PBS Fund	1,700.00	Planned Dates		29	14	7	7	21	78	365
									Actual Dates								

ehy

[Signature]

GRB

SL No.	Package No.	Description of Procurement Package Goods & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estid. Cost in Lac Tk.	Time Code for Process	Advertise Tender	Tender (Opening)	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)
55	SE(G&SS)-33/1/KV-SS-Gangadharpati-Mankaganj PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, RENOVATION, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/1KV, 2x10/14 MVA GANGADHARPATI INDOOR SUB-STATION WORKS FOR MANKAGANJ PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Mankaganj PBS Fund	2,400.00	Planned Dates Planned Days Actual Dates	27-Jan-26 29 27-Jan-26	25-Feb-26 29 27-Feb-26	11-Mar-26 14 13-Mar-26	18-Mar-26 7 20-Mar-26	25-Mar-26 7 27-Mar-26	15-Apr-26 21 17-Apr-26	78 21 14-Oct-26	15-Apr-27 365
56	SE(G&SS)-11/0/4KV-SS-Padma Bridge-BBA	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, UPGRADEATION, INSTALLATION, TESTING & COMMISSIONING OF 11/0 4KV SUB-STATION WORKS AT PADMA BRIDGE SITE OFFICE-1, 2 & 3 FOR ROOFTOP SOLAR INTEGRATION UNDER BANGLADESH BRIDGE AUTHORITY.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Munshiganj PBS Fund	1,800.00	Planned Dates Planned Days Actual Dates	29-Jan-26 29 29-Jan-26	20-Feb-26 22 20-Feb-26	6-Mar-26 14 13-Mar-26	13-Mar-26 7 20-Mar-26	20-Mar-26 7 27-Mar-26	3-Apr-26 14 17-Apr-26	64 14 14-Oct-26	29-Dec-26 270
57	SE(G&SS)-33/1/KV-SS-Aug-Jolshur-Narayanganj PBS-2	TURNKEY CONTRACT FOR UPGRADEATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/1KV, 1x20/28 MVA JOLSHUR INDOOR SUB-STATION WORKS FOR NARAYANGANJ PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project) IRRI-3	Narayanganj PBS-2 Fund	200.00	Planned Dates Planned Days Actual Dates	29-Jan-26 29 29-Jan-26	20-Feb-26 22 20-Feb-26	6-Mar-26 14 13-Mar-26	13-Mar-26 7 20-Mar-26	20-Mar-26 7 27-Mar-26	3-Apr-26 14 17-Apr-26	64 14 14-Oct-26	29-Dec-26 270
58	SE(G&SS)-33/1/KV-Materials-Chowrasa-Gazipur PBS-1	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 11 VCB AND RELATED WORKS AT 33/1KV, 3x20/28 MVA JOYDEPUR CHOWRASA INDOOR SUB-STATION WORKS FOR GAZIPUR PBS-1	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project) IRRI-3	Gazipur PBS-1 Fund	200.00	Planned Dates Planned Days Actual Dates	1-Feb-26 15 1-Feb-26	16-Feb-26 15 16-Feb-26	2-Mar-26 14 2-Mar-26	9-Mar-26 7 9-Mar-26	16-Mar-26 7 16-Mar-26	30-Mar-26 14 30-Mar-26	57 14 27-Aug-26	270
59	SE(G&SS)-33KV-BHEX-Charfasson Grid-Bhola PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT CHARFASSON 137/33 KV SUB-STATION FOR BHOLA PBS.	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project) BREB	Bhola PBS Fund	100.00	Planned Dates Planned Days Actual Dates	1-Feb-26 15 1-Feb-26	16-Feb-26 15 16-Feb-26	2-Mar-26 14 2-Mar-26	9-Mar-26 7 9-Mar-26	16-Mar-26 7 16-Mar-26	30-Mar-26 14 30-Mar-26	57 14 27-Aug-26	150

Signature

AMRIS

Sl. No.	Package No.	Description of Procurement Package & Related Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lac. Tk.	Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (in days)	
60	SE(G&SS)-33KV Grid-Myemensingh PBS-2	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT SREEPUR 132/33 KV SUB-STATION FOR MYEMENSINGH PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chairman, BREB	Myemensingh PBS-2 Fund	500.00	Planned Dates	3-Feb-26	25-Feb-26	11-Mar-26	18-Mar-26	25-Mar-26	8-Apr-26	64	3-Jan-27	
									Planned Dates								270	
									Actual Dates									
61	SE(G&SS)-33KV BBEK-Lalmonirhat PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT LALMONIRHAT 132/33 KV SUB-STATION FOR KURIGRAM-LALMONIRHAT PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Chief Engineer (Project), BREB	Kurigram Lalmonirhat PBS	200.00	Planned Dates	5-Feb-26	20-Feb-26	6-Mar-26	13-Mar-26	20-Mar-26	3-Apr-26	57	29-Dec-26	
									Planned Dates								270	
									Actual Dates									
62	SE(G&SS)-33KV BBEK-Kurigram-Lalmonirhat PBS	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV BAY BREAKER EXTENSION WORKS AT KURIGRAM 132/33 KV SUB-STATION FOR KURIGRAM-LALMONIRHAT PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Kurigram Lalmonirhat PBS	298.90	Planned Dates	5-Feb-26	20-Feb-26	6-Mar-26	13-Mar-26	20-Mar-26	3-Apr-26	57	29-Dec-26	
									Planned Dates								270	
									Actual Dates									
63	SE(G&SS)-33/11KV-SS-Aug-Rouman-Jamalpur PBS	TURNKEY CONTRACT FOR UPRADATION, DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33/11KV, 1x10/14 MVA ROUMARI INDOOR SUB-STATION WORKS FOR JAMALPUR PBS	NOS	1	One Stage Two Envelope Tendering Method (NCT)	Member (D&O), BREB	Jamalpur PBS Fund	250.00	Planned Dates	5-Feb-26	20-Feb-26	6-Mar-26	13-Mar-26	20-Mar-26	3-Apr-26	57	270	
									Planned Dates								270	
									Actual Dates									
64	SE(G&SS)-33KV Switching-BK Bar-Gazipur PBS-2	TURNKEY CONTRACT FOR DESIGN, SUPPLY, CONSTRUCTION, INSTALLATION, TESTING & COMMISSIONING OF 33 KV AIS SWITCHING STATION AND RELATED WORKS AT BK BARI SUB-STATION FOR GAZIPUR PBS-2	NOS	1	One Stage Two Envelope Tendering Method (NCT)	BREB BOARD	Gazipur PBS-2 Fund	3,000.00	Planned Dates	8-Feb-26	9-Mar-26	23-Mar-26	30-Mar-26	6-Apr-26	4-May-26	85	4-May-27	
									Planned Dates								365	
									Actual Dates									
65	SE(G&SS)-Tire Tube-1	Tire Tube	Lot	1	RFQ	Addl CE (OM&D)	BREB Own Fund	1.50	Planned Dates	5-Feb-26	15-Feb-26	17-Feb-26	18-Feb-26	18-Feb-26	18-Feb-26	13	25-Feb-26	
									Planned Dates								7	
									Actual Dates									
Total								67,875.10										

Signature

MRBARTH