



**ANNUAL PROCUREMENT PLAN 2025-26 (FOR GOODS)**

Ministry/Division	Ministry of Power, Energy & Mineral Resources/ Power Division
Agency	Bangladesh Rural Electrification Board (BREB)
Procuring Entity Name & Code	Director, Directorate of Renewable Energy

**Budget: PBS Fund**

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lakh Tk.	Time Code for Process		Advertis/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
								Planned dates	Actual Dates								
1	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 678 kWp Rooftop Solar System at PBS HQ, O&M and E&C Building, Store Shed, DOHS Indoor S/S, Ghorapir Indoor S/S, Birulia Indoor S/S, Had Indoor S/S, Incepta Indoor S/S, Ine Sina Indoor S/S, Boroihari Indoor S/S, Hi-Tech Indoor S/S, Borodol Indoor S/S under Dhaka PBS-1, Aralia Indoor S/S, Padmagan Indoor S/S, Tamary Indoor S/S, Nayabhat Indoor S/S, Buildtrade Indoor S/S, Incepta Indoor S/S, Balia Indoor S/S, Dhanrai Grid Indoor S/S under Dhaka PBS-3 & PBS HQ, Manikganj Zonal Office, Daulopur Indoor S/S, Aricha Indoor S/S, Pukhorra Indoor S/S, Nabagan Indoor S/S, Tili Indoor S/S, Ghior Indoor S/S, Gangadharpatti Semi Indoor S/S, Karigram Indoor S/S, Gloria Indoor S/S, Lakshimpur Indoor S/S, Fortnagar Indoor S/S, Noykandi Indoor S/S under Manikganj PBS	kWp	678	OSTETM (NCT)	Member (P&D)	PBS Fund	353.00	Planned dates	28/08/25	28/09/25	27/10/25	23/10/25	30/10/25	06/11/25	27/11/25	26/05/26	271
								Planned days	28								
BREB/RED/ROOF TOP SOLAR SYSTEM/ DPBS1F, DPBS3F & MKPBS -GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 550 kWp Rooftop Solar System at Sepnothara Indoor S/S, Jhilmil-2 Indoor S/S, Chorgolgolia Indoor S/S, Konakhola Indoor S/S, Zinzira Indoor S/S, Hazrapur Indoor S/S, Washpur Indoor S/S under Dhaka PBS4, Open yard (store), Poduqhor Indoor S/S, Sonargon grid Indoor S/S, Horpur grid Indoor S/S, Langobond grid Indoor S/S, Bopa Indoor S/S under Narayanganj PBS 1 & PBS HQ, Munshiganj-1 Indoor S/S, Munshiganj-2 Indoor S/S, Munshiganj-5 Indoor S/S, Munshiganj-6 Indoor S/S, Sirajdikhan-3 Indoor S/S, Sirajdikhan-4 Indoor S/S, Sirajdikhan-5 Indoor S/S, Tongbari-2 Indoor S/S, Tongbari-3 Indoor S/S, Tongbari-4 Indoor S/S, Srinagar-1 Indoor S/S, Srinagar-3 Indoor S/S, Srinagar-5 under Munshiganj PBS	kWp	550	OSTETM (NCT)	Member (P&D)	PBS Fund	286.50	Planned dates	28/08/25	28/09/25	27/10/25	23/10/25	30/10/25	06/11/25	27/11/25	26/05/26	271
								Planned days	28								
								Actual Dates	28/09/25								


  
 11.12.25  
 সচিব/সিনিয়র সিনিয়র  
 ডি.এ. পরিচালক  
 ডি.এ. পরিচালক  
 সিনিয়র সিনিয়র পরিচালক  
 সিনিয়র সিনিয়র পরিচালক


  
 11.12.2025  
 সিনিয়র সিনিয়র পরিচালক  
 ডি.এ. পরিচালক  
 ডি.এ. পরিচালক  
 সিনিয়র সিনিয়র পরিচালক  
 সিনিয়র সিনিয়র পরিচালক

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in lakh Tk.	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ROOF TOP SOLAR SYSTEM/CUPBS2F & CUPBS3F-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 410 kWp Rooftop Solar System at PBS HQ, Workshop, Chowdagram Zonal Office, Shreepur Indoor S/S, Patnara Indoor S/S, Kopai Indoor S/S, Lalbag Indoor S/S, Borohuisa Indoor S/S, Vorsehar Bazar Indoor S/S under Cumilla PBS-2 & PBS HQ, Dauckandi-4 Indoor S/S, Dauckandi-3 Indoor S/S, Homna-2 Indoor S/S, Bancharampur-2 Indoor S/S, Gozaria-4 Indoor S/S, Gozaria-5 Indoor S/S, Gozaria-6 Indoor S/S, Gozaria-API Indoor S/S, Meghna Indoor S/S under Cumilla PBS-3.	kWp	410	OSTETM (NCT)	Member (P&D)	PBS Fund	213.50	Planned dates Actual Dates	28/08/25	25/09/25	23/10/25	30/10/25	06/11/25	27/11/25	26/05/26	
BREB/RED/ROOF TOP SOLAR SYSTEM/HPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 448 kWp Rooftop Solar System at PBS HQ Building-1, PBS HQ Building-2, HQ Store Shed, HQ Store Building, Nabigoni Zonal Office Building, Nabigoni Zonal Office Store Shed, Nobigoni Anser Barrack, Neopara Zonal Office, Bistic Indoor S/S, Madhubpur-3 Indoor S/S, Madhubpur-4 Indoor S/S, Banarhong-2 Indoor S/S, Banarhong-3 Indoor S/S, Nobiganj-2 Indoor S/S, Nobiganj-3 Indoor S/S, Chumanghat-2 Indoor S/S, Bahubal-1 Indoor S/S, Bahubal-2 Indoor S/S, Azmiritgonj Indoor S/S under Habiganj PBS.	kWp	448	OSTETM (NCT)	Member (P&D)	PBS Fund	233.50	Planned dates Planned days Actual Dates	11/09/25	09/10/25	06/11/25	13/11/25	20/11/25	11/12/25	09/06/26	
BREB/RED/ROOF TOP SOLAR SYSTEM/NSPBS1F & NSPBS2F-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 450 kWp Rooftop Solar System at PBS HQ, Madhabdi Zonal Office, Ghorashal Zonal Office, Palash GIS Switching Station and Indoor S/S, Algee Indoor S/S, Godarehar Indoor S/S, Andia Indoor S/S, Gozaria Indoor S/S, Shilmandi Indoor S/S under Narsingdi PBS 1 & Morjal Office Building, Store, Store (Trashed Building), Raypara-04 Indoor S/S, Shtipur-4 Indoor S/S, Belabo-2 Indoor S/S, Balabo-1 Indoor S/S, Narsingdi-06 Indoor S/S, Narsingdi-8 Indoor S/S, Narsingdi-5 Indoor S/S, Narsingdi-7 Indoor S/S, Itakhola Switching Station under Narsingdi PBS 2.	kWp	450	OSTETM (NCT)	Member (P&D)	PBS Fund	234.50	Planned dates Planned days Actual Dates	11/09/25	09/10/25	06/11/25	13/11/25	20/11/25	11/12/25	09/06/26	
BREB/RED/ROOF TOP SOLAR SYSTEM/GPBS1F & GPBS2F-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 350 kWp Rooftop Solar System at PBS HQ-1, HQ-2, HQ Store, Baria Indoor S/S, Joydebpur-6 Indoor S/S, Joydebpur-10 Indoor S/S, Kamajuri Indoor S/S, Boardbazar Indoor S/S, Moiran Indoor S/S, Deolihari Indoor S/S, Ambag Indoor S/S, Kalapata Indoor S/S, Mamun Nagar Indoor S/S, Vurulia Indoor S/S, Hatimara Indoor S/S, GMS Indoor S/S under Gazipur PBS-1 & Kapasia -3 Indoor S/S, Kapasia -5 Indoor S/S under Gazipur PBS-2.	kWp	350	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	182.50	Planned dates Planned days Actual Dates	11/09/25	09/10/25	06/11/25	13/11/25	20/11/25	11/12/25	09/06/26	

11.12.25  
 প্রকল্প পরিচালক  
 ডি.এম. পরিচালক  
 সিস্টেম পরিচালক  
 সিস্টেম পরিচালক  
 সিস্টেম পরিচালক

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in lakh Tk.	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ROOF TOP SOLAR SYSTEM/PPBS2F, SAPBSF & KIPBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 760 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Jashore PBS-2, Sankhara PBS & Khulna PBS	kWp	760	OSTETM (NCT)	Member (P&D)	PBS Fund	350.00	Planned dates Planned days Actual Dates	18/12/25 - -	15/01/26 28 -	12/02/26 28 -	26/02/26 14 -	03/03/26 5 -	24/03/26 21 -	20/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/NoPBSF, LPBSF & FePBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 791 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Noakhali PBS, Lakimpur PBS & Feni PBS	kWp	791	OSTETM (NCT)	Member (P&D)	PBS Fund	364.00	Planned dates Planned days Actual Dates	18/12/25 - -	15/01/26 28 -	12/02/26 28 -	26/02/26 14 -	03/03/26 5 -	24/03/26 21 -	20/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/M/PBS1F, M/PBS2F, NePBSF & KIPBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 783 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Mymensingh PBS-1, Mymensingh PBS-3, Netokona PBS & Kishoreganj PBS	kWp	783	OSTETM (NCT)	Member (P&D)	PBS Fund	361.00	Planned dates Planned days Actual Dates	18/12/25 - -	15/01/26 28 -	12/02/26 28 -	26/02/26 14 -	03/03/26 5 -	24/03/26 21 -	20/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/TaPBSF, JaPBSF & SePBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 660 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Tangail PBS, Jamalpur PBS & Shepur PBS	kWp	660	OSTETM (NCT)	Member (P&D)	PBS Fund	304.00	Planned dates Planned days Actual Dates	18/12/25 - -	15/01/26 28 -	12/02/26 28 -	08/03/26 14 -	13/03/26 5 -	03/04/26 21 -	30/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/S/PBS1F, M/PBSF & SUPBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 764 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Sylhet PBS-1, Moulvibazar PBS & Sunamganj PBS	kWp	764	OSTETM (NCT)	Member (P&D)	PBS Fund	352.00	Planned dates Planned days Actual Dates	28/12/25 - -	25/01/26 28 -	22/02/26 28 -	08/03/26 14 -	13/03/26 5 -	03/04/26 21 -	30/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/R/PBS2F, ThPBSF & KIPBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 766 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Rangpur PBS-2, Thakurgaon PBS & Kurigram-Lalmohanat PBS	kWp	766	OSTETM (NCT)	Member (P&D)	PBS Fund	353.00	Planned dates Planned days Actual Dates	28/12/25 - -	25/01/26 28 -	22/02/26 28 -	08/03/26 14 -	13/03/26 5 -	03/04/26 21 -	30/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/NaPBS1F, NaPBS2F, PpPBS1F & PpPBS2F-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 575 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Natore PBS-1, Natore PBS-2, Patana PBS-1 & Patana PBS-2	kWp	575	OSTETM (NCT)	Member (P&D)	PBS Fund	265.00	Planned dates Planned days Actual Dates	28/12/25 - -	25/01/26 28 -	22/02/26 28 -	08/03/26 14 -	13/03/26 5 -	03/04/26 21 -	30/09/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/npBS1F, NgPBS2F & ChPBSF-GR-01	Turnkey Contract for Design, Supply, Installation, Testing & Commissioning of 580 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Naogaon PBS-1, Naogaon PBS-2 & Chapainawabganj PBS	kWp	580	OSTETM (NCT)	Member (P&D)	PBS Fund	261.00	Planned dates Planned days Actual Dates	04/01/26 - -	01/02/26 28 -	01/03/26 28 -	15/03/26 14 -	20/03/26 5 -	10/04/26 21 -	07/10/26 180 -	276


  
 11.12.25  
 মোঃ বাসিন্দুল আলম, জেড  
 সিস্টেম ইঞ্জিনিয়ার  
 বাসিন্দুল আলম এনজিনিয়ারিং  
 কোম্পানি লিমিটেড  
 বাসিন্দুল আলম, ঢাকা।


  
 11.12.25  
 মোঃ বাসিন্দুল আলম, জেড  
 সিস্টেম ইঞ্জিনিয়ার  
 বাসিন্দুল আলম এনজিনিয়ারিং  
 কোম্পানি লিমিটেড  
 বাসিন্দুল আলম, ঢাকা।

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in lakh Tk.	Time Code for Process	Advertiser/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ROOF TOP SOLAR SYSTEM/BpPBSIF, BgPBS2F, GaPBSF & JpPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 643 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Bagura PBS-1, Bagura PBS-2, Gaibandha PBS & Joypurhat PBS.	kWp	643	OSTETM (NCT)	Member (P&D)	PBS Fund	290.00	Planned dates Planned days Actual Dates	04/01/26 - -	01/02/26 28 -	01/03/26 28 -	15/03/26 14 -	20/03/26 5 -	10/04/26 21 -	07/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/SIPBSIF & SPBS2F-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 371 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Sirajganj PBS-1 & Sirajganj PBS-2.	kWp	371	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	167.00	Planned dates Planned days Actual Dates	04/01/26 - -	01/02/26 28 -	01/03/26 28 -	15/03/26 14 -	20/03/26 5 -	10/04/26 21 -	07/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/DIPBSIF, DIPBS2F & NIPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 534 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Dinajpur PBS-1, Dinajpur PBS-2 & Nilphamari PBS.	kWp	534	OSTETM (NCT)	Member (P&D)	PBS Fund	241.00	Planned dates Planned days Actual Dates	04/01/26 - -	01/02/26 28 -	01/03/26 28 -	15/03/26 14 -	20/03/26 5 -	10/04/26 21 -	07/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/KuPBSIF & M6PBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 398 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Kushia PBS & Meherpur PBS.	kWp	398	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	180.00	Planned dates Planned days Actual Dates	11/01/26 - -	08/02/26 28 -	08/03/26 28 -	22/03/26 14 -	27/03/26 5 -	17/04/26 21 -	14/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/hPBSIF & M4PBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 438 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Jhenaidah PBS & Magura PBS.	kWp	438	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	198.00	Planned dates Planned days Actual Dates	11/01/26 - -	08/02/26 28 -	08/03/26 28 -	22/03/26 14 -	27/03/26 5 -	17/04/26 21 -	14/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/RaPBSIF & FaPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 330 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Rajbari PBS & Faridpur PBS.	kWp	330	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	149.00	Planned dates Planned days Actual Dates	11/01/26 - -	08/02/26 28 -	08/03/26 28 -	22/03/26 14 -	27/03/26 5 -	17/04/26 21 -	14/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/MaPBSIF & ShPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 443 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Madaripur PBS & Shariatpur PBS.	kWp	443	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	200.00	Planned dates Planned days Actual Dates	11/01/26 - -	08/02/26 28 -	08/03/26 28 -	22/03/26 14 -	27/03/26 5 -	17/04/26 21 -	14/10/26 180 -	276
BREB/RED/ROOF TOP SOLAR SYSTEM/GoPBSIF & BabPBSF-GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 410 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Gopalganj PBS & Bagerhat PBS.	kWp	410	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	185.00	Planned dates Planned days Actual Dates	16/01/26 - -	13/02/26 28 -	13/03/26 28 -	27/03/26 14 -	01/04/26 5 -	22/04/26 21 -	19/10/26 180 -	276

11-12-25  
স্বাক্ষরিত  
উপ-পরিচালক  
আবুল কালাম  
আবুল কালাম

Package No.	Description of Procurement Package (GOODS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid. Cost in lakh Tk.	Time Code for Process	Advertise/ Invitation Tender Date	Tender Opening Date	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
BREB/RED/ROOF TOP SOLAR SYSTEM/BHPBSF, BPPBS1F & BPPBS2F -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 467 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Bhola PBS & Barisal PBS-1 & Barisal PBS-2.	kWp	467	OSTETM (NCT)	Member (P&D)	PBS Fund	210.00	Planned dates Planned days	16/01/26 28	13/02/26 28	13/03/26 28	27/03/26 14	01/04/26 5	22/04/26 21	19/10/26 180	276
BREB/RED/ROOF TOP SOLAR SYSTEM/HPPBSF & PIPBSF -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 316 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Jhalokathi PBS & Pirojpur PBS.	kWp	316	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	143.00	Planned dates Planned days	16/01/26 28	13/02/26 28	13/03/26 28	27/03/26 14	01/04/26 5	22/04/26 21	19/10/26 180	276
BREB/RED/ROOF TOP SOLAR SYSTEM/CPPBS1F, CPPBS2F & CUPBS4F -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 371 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Chandpur PBS-1, Chandpur PBS-2 & Cumilla PBS-4.	kWp	371	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	167.00	Planned dates Planned days	22/01/26 28	19/02/26 28	19/03/26 28	02/04/26 14	07/04/26 5	28/04/26 21	25/10/26 180	276
BREB/RED/ROOF TOP SOLAR SYSTEM/CUPBS1F, BpBSF & DPBS2F -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 434 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Cumilla PBS-1, Brahmanbaria PBS & Dhaka PBS-2.	kWp	434	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	196.00	Planned dates Planned days	22/01/26 28	19/02/26 28	19/03/26 28	02/04/26 14	07/04/26 5	28/04/26 21	25/10/26 180	276
BREB/RED/ROOF TOP SOLAR SYSTEM/CPBS1F & CPBS3F -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 480 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Chittagong PBS-1 & Chittagong PBS-3.	kWp	480	OSTETM (NCT)	Member (P&O)	PBS Fund	216.00	Planned dates Planned days	22/01/26 28	19/02/26 28	19/03/26 28	02/04/26 14	07/04/26 5	28/04/26 21	25/10/26 180	276
BREB/RED/ROOF TOP SOLAR SYSTEM/CoPBSF -GR-01	Turkey Contract for Design, Supply, Installation, Testing & Commissioning of 377 kWp Rooftop Solar System at Office Building, Switching Station & Sub-Station Under Cox's Bazar PBS.	kWp	377	OSTETM (NCT)	Chief Engineer (P&O)	PBS Fund	170.00	Planned dates Planned days	22/01/26 28	19/02/26 28	19/03/26 28	02/04/26 14	07/04/26 5	28/04/26 21	25/10/26 180	276

  
 11.12.2025  
 মাঃ আশিফুল আদান, জেড  
 সফকানী এডেক্সিকুশনী  
 বায়নযোগ্য আশানি পরিদপ্তর  
 নারসিংদা, ঢাকা।

  
 11.12.2025  
 সঃ রাসুল আলী পাট  
 ডপ-পরিদপ্তর  
 বায়নযোগ্য আশানি পরিদপ্তর  
 নারসিংদা, ঢাকা।