

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০১/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of March'2026

Sl No	Name of Project	Project Target	FY (2025-26) Target		Cumulative Line Construction Completed (km) up to June'25			This FY (2025-26) Progress										Cumulative Line Construction Completed (km) up to March'26								Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)			
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	No. of Pole Erected	New				Up-gradation		Grand Total	UB			Facility created	Connected		
			33 kV	HT					LT	Total-New	33 kV	Others	33 kV	HT				LT	Total-New	33 kV	Others										
			New	UP	g	h:k	l:n	q	r	s	t	u	v:w	x	y:v:x	z	aa	ab	ac	ad	ae	af=ab:ae	ag	ah	ai=af:ah			aj	ak	al	am
1	Closed Project	0		0	9732533	500768	542059	0	0	0	0	0	0	0	0	0	0	9732533	17962	148020	170025	164761	500768	4040	37251	542059	38815	500768	0	0	0
2	MCEP(KD)	19320	1599	4053	104037	377	4348	33063	208	378	88	76	751	41	1353	2144	1083	137100	312	514	138	163	1127	44	5321	6492	1357	1486	14903	788	764
3	MCEP (DMD)	31900	750	2250	60215	489	1752	68874	121	272	0	0	394	36	1862	2291	118	129089	247	624	2	10	882	58	3102	4043	139	882	1093	0	0
4	MCEP (BD)	5473	390	1120	16004	109	656	16207	35	60	0	0	95	0	548	643	36	32211	60	144	0	0	204	0	1094	1298	36	204	140	0	0
5	PBS Fund	0	2108	4158	501445	17121	25225	117652	417	649	594	1139	2799	178	2030	5007	118	619097	1189	3898	6093	8740	19920	635	9677	30232	1702	19920	1025116	1233949	1212664
6	Deposit	0	3072	0	482735	22627	23657	103853	188	841	1627	1045	3701	24	262	3986	64	586588	495	7241	12082	6510	26328	90	1225	27643	377	26328	3993621	979310	914292
Total=		56693	7919	11581	10896969	541491	597696	339649	970	2200	2309	2261	7739	278	6053	14071	1419	11236618	20265	160441	188340	180184	549230	4867	57670	611767	42427	549589	5034872	2214047	2127720