

প্রঃ প্রঃ (প্রঃ)/০০৮-০০৩

ভার্সন: ০২

তারিখ: ০২/০২/২০২২ খ্রিঃ।

Line Construction Report of BREB for the Month of February'2026

Sl No	Name of Project	Project Target	FY (2025-26) Target		Cumulative Line Construction Completed (km) up to June'25			This FY (2025-26) Progress										Cumulative Line Construction Completed (km) up to February'26								Line Energized (km)	X-former Energized (KVA)	Consumer status (Nos.)			
					No. of Pole Erected	New Total-New	Grand Total	No. of Pole Erected	New				Up-gradation		Grand Total	UB	No. of Pole Erected	New				Up-gradation		Grand Total	UB			Facility created	Connected		
									33 kV	HT		LT	Total-New	33 kV				Others	33 kV	Others	33 kV	Others									
										3φ	1φ																				
a	b	c	d	e	g	h:k	o:l:n	q	r	s	t	u	v:w	x	y=v:x	z	aa	ab	ac	ad	ae	af=ab:ae	ag	ah	ai=af:ah	aj	ak	al	am	an	
1	Closed Project	0		0	9732533	500768	542059	0	0	0	0	0	0	0	0	0	0	9732533	17962	148020	170025	164761	500768	4040	37251	542059	38815	500768	0	0	0
2	MCEP(KD)	19320	1599	4053	104037	377	4348	27813	183	347	75	73	677	36	1245	1959	1054	131850	287	483	125	159	1054	39	5213	6306	1328	1412	14853	788	764
3	MCEP (DMD)	31900	750	2250	60215	489	1752	62564	110	261	0	0	371	33	1695	2099	116	122779	236	612	2	10	860	55	2935	3851	137	860	963	0	0
4	MCEP (BD)	5473	390	1120	16004	109	656	13276	25	35	0	0	60	0	501	560	23	29280	50	119	0	0	169	0	1048	1216	23	169	140	0	0
5	PBS Fund	0	2108	4158	501445	17121	25225	105040	369	559	534	1050	2511	171	1854	4536	94	606485	1141	3808	6033	8651	19632	628	9501	29762	1679	19632	1015646	1233127	1211968
6	Deposit	0	3072	0	482735	22627	23657	91671	161	753	1456	933	3304	18	117	3438	55	574406	468	7153	11912	6398	25931	84	1080	27095	369	25931	3958470	976455	906562
Total=		56693	7919	11581	10896969	541491	597696	300364	849	1954	2065	2055	6923	258	5411	12593	1342	11197333	20143	160195	188097	179979	548414	4847	57028	610289	42350	548772	4990071	2210370	2119294