

SPECIAL PROCUREMENT PLAN (GOODS)

FY-2025-2026

Ministry / Division :

Agency :

Procuring Entity Name & Code :

Project Name & Code :

Ministry of Power, Energy & Mineral Resources /Power

Bangladesh Rural Electrification Board

Project Director/Project Co-ordinator

Strengthening of Distribution Network for 13 PBSs Surrounding Dhaka City Under REB

Project Cost (As per DPP)		
Fund In Lakh Taka	Total	497373.66
	GOB	131695.17
	PA	244000.00
	Own Fund	121678.48

Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SDN/BREB/G -8	-	Purchase of Line Hardware	Lot	Lot	OCB Nat'l (1S1E ADB Procurement Guideline)	HOPE	ADB	1758.56	Planned Dates	30-Jun-26	11-Aug-26	15-Sep-26	29-Sep-26	2-Oct-26	13-Nov-26		2-Apr-27
									Planned Days	-	42	35	14	3	42	136	140
									Actual Dates								
SDN/BREB/G -9	Lot-1	Purchase of Insulator	No	330811	OCB Nat'l (1S1E ADB Procurement Guideline)	Ministry	ADB	2107.08	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	3-Nov-26	6-Nov-26	18-Dec-26		7-May-27
									Planned Days	-	42	42	42	3	42	171	140
									Actual Dates								
	Lot-2		No	330810	OCB Nat'l (1S1E ADB Procurement Guideline)	Ministry	ADB	2107.08	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	3-Nov-26	6-Nov-26	18-Dec-26		7-May-27
									Planned Days	-	42	42	42	3	42	171	140
									Actual Dates								
Sub-Total			No	661621				4214.16									
SDN/BREB/G -10	Lot-1	Purchase of Conductor (Bare, Insulated, Copper)	km	2173	OCB Nat'l (1S1E ADB Procurement Guideline)	CCGP	ADB	5741.06	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	10-Nov-26	13-Nov-26	25-Dec-26		14-May-27
									Planned Days	-	42	42	49	3	42	178	140
									Actual Dates								
	Lot-2		km	2173	OCB Nat'l (1S1E ADB Procurement Guideline)	CCGP	ADB	5741.06	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	10-Nov-26	13-Nov-26	25-Dec-26		14-May-27
									Planned Days	-	42	42	49	3	42	178	140
									Actual Dates								
Sub-Total			km	4346				11482.12									
SDN/BREB/G -12	-	Purchase of Conductor Accessories & Guy Accessories	Lot	Lot	OCB Nat'l (1S1E ADB Procurement Guideline)	HOPE	ADB	1141.72	Planned Dates	30-Jun-26	11-Aug-26	15-Sep-26	29-Sep-26	2-Oct-26	13-Nov-26		2-Apr-27
									Planned Days	-	42	35	14	3	42	136	140
									Actual Dates								


 21/06/26
 (Md. Shahajahan Ali)
 Director
 MPSS, BREB, DHAKA

Package No.	Sub-Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakh Tk.	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SDN/BREB/G-16	Lot-1	Purchase of SPC Poles	No	15350	OCB Int'l (ISIE ADB Procurement Guideline)	CCGP	ADB	7419.15	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	10-Nov-26	13-Nov-26	25-Dec-26		14-May-27
									Planned Days	-	42	42	49	3	42	178	140
									Actual Dates								
	Lot-2		No	15350	OCB Int'l (ISIE ADB Procurement Guideline)	CCGP	ADB	7419.15	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	10-Nov-26	13-Nov-26	25-Dec-26		14-May-27
									Planned Days	-	42	42	49	3	42	178	140
									Actual Dates								
	Lot-3		No	15342	OCB Int'l (ISIE ADB Procurement Guideline)	CCGP	ADB	7415.28	Planned Dates	30-Jun-26	11-Aug-26	22-Sep-26	10-Nov-26	13-Nov-26	25-Dec-26		14-May-27
									Planned Days	-	42	42	49	3	42	178	140
									Actual Dates								
	Sub-Total			No	46042				22253.57								
Grand Total =								40850.13									


 24/06/26
 (Md. Shahajahan Ali)
 Director
 MPSS, BREB, DHAKA