

Annual Procurement Plan for 2023-24

Ministry / Division :

Ministry of Road Transport and Bridges/
Road Transport and Highways Division

Budget

Development

Agency :

Roads and Highways Department

Procuring Entity Name :

Project Director (SE)
Construction of Kewatkhalai Bridge at Mymensingh Project

Project
Code:

224344600

(Cost in Lac Taka)

| Package No. | Description of Procurement Package Works and Services | Unit | Quantity | Procuring Method & (Type) | Contract Approving Authority | Source of Funds | Estimated Cost | Time Code for Process | Invite/ Advertise Tender (IFB) | Tender Opening | Tender Evaluation (Technical Proposal) | Approval of Technical Proposal | Financial Proposal Opening & Evaluation | Approval | Notification of award | Signing of Contract | Total Time to Contract Signature | Time for Completion of Contract | |
|-------------|--|------|----------|-----------------------------------|------------------------------|-----------------|----------------|-----------------------|--------------------------------|----------------|--|--------------------------------|---|-----------|-----------------------|---------------------|----------------------------------|---------------------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | |
| WP-01 | Construction of Kewatkhalai Bridge With Approach Road With associated Structures | No. | 1 | OTM (ICB) (One Stage Two Envelop) | CCGP | AIIB & GOB | 206784.10 | Planned Dates | 16-Aug-22 | 29-Sep-21 | 13-Nov-22 | 13-Dec-22 | 28-Dec-22 | 1-Feb-23 | 8-Feb-23 | 1-Mar-23 | | 28-Feb-26 | |
| | | | | | | | | Planned Days | | 45 | 45 | 30 | 15 | 35 | 7 | 21 | 198 | 1095 | |
| | | | | | | | | Actual Dates | 29-Sep-22 | 5-Dec-22 | 6-Feb-23 | 2-Mar-23 | 12-Mar-23 | - | - | - | | | |
| CS-05 | Training | LS | - | DPM | CE | GOB & AIIB | 100.00 | Planned Dates | 1-Sep-23 | 15-Oct-23 | - | - | 15-Nov-23 | 15-Dec-23 | 22-Dec-23 | 20-Jan-24 | | 20-Mar-24 | |
| | | | | | | | | Planned Days | | 45 | - | - | 30 | 30 | 7 | 28 | 140 | 60 | |
| | | | | | | | | Actual Dates | - | - | - | - | - | - | - | - | | | |
| | Total Value of Works and Services Procurement | | | | | | 206884.10 | | | | | | | | | | | | |

Recommended

(Signature)
30/07/2023

(Abul Barkot Md. Khurshid Alam)
Project Manager (EE, RHD)
Construction of Kewatkhalai Bridge at Mymensingh Project.

Approved

(Signature)
30/7/2023

(Noor-E-Alam)
Project Director (SE, RHD)
Construction of Kewatkhalai Bridge at Mymensingh Project.